

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reh@reharchitects.com

www.reharchitects.com

ROBERT EHMET HAYES (1981-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

July 20, 2017

VIA EMAIL AND USPS

To: Mr. Ron Kinmon, Director of Student Services
Dayton Independent Schools

RE: Dayton High School - Renovations and Additions
REH #168-815 / BG #16-114

Enclosures: 1. Application and Certificate for Payment No. 8 on referenced Project,
submitted by Leo J. Brielmaier Co.

Action

Required: 1. Review application.
2. Obtain Board approval.
3. Issue payment to Contractor


Robert Hayes

EH: bam

TO OWNER: Dayton Independent Board of Educa
200 Clay Street
Dayton, Ky 41074

Project: Dayton High School Renovati APPLICATION NO: 8
200 Greendevil Lane
Dayton, Ky 41074

Distribution to:

<input type="checkbox"/>	OWNER
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM CONTRACTOR:

Leo J. Brielmaier Co.
P.O. Box 32250
Cincinnati, Oh 45232

VIA ARCHITECT: Robert Ehmet Hayes &
Associates, PLLC Architects
2512 Dixie Highway
Fort Mitchell, Ky 41017

PERIOD TO: 6/30/2017

PROJECT NOS: REH#168-815

CONTRACT FOR:

CONTRACT DATE: 42076


CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM		1,352,700.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	1,352,700.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	1,290,028.00
5. RETAINAGE:		
a. 5 % of Completed Work	\$	67,635
(Column D + E on G703)		
b. 0 % of Stored Material	\$	0
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	67,635.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	1,222,393.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	1,074,899.00
8. CURRENT PAYMENT DUE	\$	147,494.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	130,307.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge,
information and belief the Work covered by this Application for Payment has been
completed in accordance with the Contract Documents and all amounts have been paid by
the Contractor for Work for which previous Certificates for Payment were issued and
payments received from the Owner, and that current payments shown herein are for



JUSTIN ANDREW BRIELMAIER
Notary Public, State of Ohio
My Commission Expires 06-09-2021

CONTRACTOR:

By: [Signature] Date: 7-20-17

State of: Ohio County of: Hamilton
Subscribed and sworn to before me this 20 day of July 2017
Notary Public: [Signature]
My Commission expires: 06-09-2021

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data
comprising the application, the Architect certifies to the Owner that to the best of the
Architect's knowledge, information and belief the Work has progressed as indicated,
the quality of the Work is in accordance with the Contract Documents, and the Contractor
is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 147,494.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this
Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: [Signature], Ehmet Hayes Date: 7/20/17

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the
Contractor named herein. Issuance, payment and acceptance of payment are without
prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

Page 2 of 2 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 7

PROJECT:

APPLICATION DATE: 07/01/17

Dayton High School Renovations and Additions

PERIOD TO: 30-Jun-17

ARCHITECT'S PROJECT NO: REH168-815

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not In D or E)	G		H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)	This Period		Total Completed And Stored To Date (D + E + F)	% (G/C)		
1	Bond & Insurance	45,000.00	45,000.00			45,000.00	100%		2,250.00
2	Mobilization	10,000.00	10,000.00			10,000.00	100%		500.00
3	Selective Demolition	65,852.00	65,852.00			65,852.00	100%		3,292.60
4	Cast In Place Concrete	45,000.00	45,000.00			45,000.00	100%		2,250.00
5	Masonry	81,000.00	80,190.00	810.00		81,000.00	100%		4,050.00
6	Structural Steel	86,135.00	86,134.40			86,134.40	100%	0.60	4,306.72
7	Rough Carpentry	65,360.00	62,092.00	3,268.00		65,360.00	100%		3,663.78
8	Thermal Insulation	7,800.00	780.00	7,020.00		7,800.00	100%		390.00
9	Formed Wall Panels	19,000.00	5,700.00	5,700.00		11,400.00	60%	7,600.00	570.00
10	Roofing	42,076.00	35,764.60			35,764.60	85%	6,311.40	1,788.23
11	Joint Sealant	6,000.00	6,000.00			6,000.00	100%		300.00
12	Hollow Metal Doors & Hardwar	54,605.00	46,414.25	8,190.75		54,605.00	100%		2,320.00
13	Aluminum Doors and Windows	101,190.00	75,892.50	20,238.10		96,130.60	95%	5,059.40	4,806.53
14	Drywall	65,433.00	62,161.35	3,271.65		65,433.00	100%		3,271.65
15	Tiling	10,000.00	9,000.00	1,000.00		10,000.00	100%		500.00
16	Acoustical Ceilings	10,900.00	7,630.00	2,943.00		10,573.00	97%	327.00	528.65
17	Resilient Tile	25,000.00	12,500.00	12,500.00		25,000.00	100%		1,250.00
18	Carpet	28,000.00	14,000.00	11,200.00		25,200.00	90%	2,800.00	1,260.00
19	Painting	15,950.00	10,367.50	4,785.00		15,152.50	95%	797.50	757.63
20	Visual Display Boards	2,749.00	274.90			274.90	10%	2,474.10	13.75
21	Display Cases	8,000.00	8,000.00			8,000.00	100%		400.00
22	Plaques	1,500.00	150.00	1,350.00		1,500.00	100%		75.00
23	Dimensional Letters	10,000.00	1,000.00			1,000.00	10%	9,000.00	50.00
24	Toilet Accessories	1,000.00	100.00	900.00		1,000.00	100%		50.00
25	Fire Extinguishers	250.00	25.00	225.00		250.00	100%		12.50
26	Flagpole	5,000.00	4,250.00	750.00		5,000.00	100%		250.00
27	Casework	40,000.00	34,000.00	6,000.00		40,000.00	100%		2,000.00
28	Site Clearing	4,000.00	4,000.00			4,000.00	100%		200.00
	SUBTOTALS PAGE 2	856,800.00	732,278.50	90,151.50		822,430.00	96%	34,370.00	35,355.49

CONTINUATION SHEET

Page 3 of 2 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 7

PROJECT:

APPLICATION DATE: 07/01/17

Dayton High School Renovations and Additions

PERIOD TO: 30-Jun-17

ARCHITECT'S PROJECT NO: REH#168-815

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not In D or E)	G		H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)	This Period		Total Completed And Stored To Date (D + E + F)	% (G/C)		
29	Seeding	7,000.00						7,000.00	
30	Storm Drainage	42,000.00	42,000.00			42,000.00	100%		2,100.00
31	Fire Suppression	13,000.00	11,050.00	1,950.00		13,000.00	100%		650.00
32	Plumbing	40,000.00	36,000.00	4,000.00		40,000.00	100%		2,000.00
33	HVAC	110,000.00	89,505.50	20,494.50		110,000.00	100%		5,500.00
34	Electric	283,900.00	231,700.00	30,898.00		262,598.00	92%	21,302.00	16,277.96
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
	SUBTOTALS PAGE 3	1,352,700.00	1,142,534.00	147,494.00		1,290,028.00	95%	62,672.00	67,635.00

CONTRACTOR AFFIDAVIT
& CONDITIONAL WAIVER & RELEASE OF LIENS

Leo J. Brielmaier Co. hereinafter (contractor) having a contract with (Owner) Dayton Independent Board of Education for the work of (Project) Dayton High School Renovations and Additions (Address) 200 Greendevil Lane Dayton, Ky 41074 whereof (Owner) Leo J. Brielmaier Co. is or was the Owner, part Owner, or lessee, has performed work and/or furnished materials, equipment and/or machinery or has fabricated materials especially for the project.

Materials

Said affiant further says that the following shows the names of every person furnishing machinery, material or fuel to said Subcontractor, giving the amount, if any, which is due, or to become due, to them. If all material is paid in full, please state as such.

Name

Amount Due

Paid To Date

Labor

Said affiant further says that the following shows the names of every unpaid laborer in the employ of said Subcontractor, giving the amount, if any, which is due, or to become due, to them. If all labor is paid in full, please state as such.

Name

Amount Due

Paid To Date

\$

Subcontractors

Said affiant further says that the following shows the names of every Subcontractor, if any, under a contract with the principal contractor, giving the amount, if any, which is due, or to become due, to them. If all Subcontractors are paid in full or if none are contracted, please state as such.

Name

Amount Due

Paid To Date

Conditional Lien Waiver

Upon receipt by contractor of a check in the amount of \$ 147,494.00 and when said check is paid by the bank upon which it is drawn, contractor waives and releases all rights to liens and claims against the Owner, Project, or General Contractor on account of work performed or for materials, equipment and/or machinery, or for especially fabricated materials for the project, furnished to the Owner to the extent of the payment received.

I, Leo J. Brielmaier III being President of Leo J. Brielmaier Co., do hereby acknowledge the foregoing and certify that this is true and accurate statement.

X Justin Andrew Brielmaier
Signature



State of: OHIO

Subscribed & sworn to before me this 20 day of July, 20 17

County of: Hamilton

Notary Public

Justin Brielmaier