



## **North Hardin High School – Phase 7**



### **Construction Update** September 11, 2017

Original Construction Cost:	\$13,380,000.00
Present Construction Cost:	\$13,617,984.00

Original Completion Dates	
Substantial Completion:	July 1, 2016
Final Completion:	August 1, 2016

Anticipated Completion Dates ( <i>Revised by Change Order No. 1</i> )	
Substantial Completion:	Substantial Completion Achieved
Final Completion:	January 24, 2017



### **Change Order Summary**

<u>Change Order</u>	<u>Amount</u>	<u>Status</u>	<u>Rvsd. Contract Amount</u>
CO No. 001	\$11,196.00	Fully Executed	\$13,391,196.00
CO No. 002	\$5,534.00	KDE Approved	\$13,396,730.00
CO No. 003	\$57,407.00	KDE Approved	\$13,454,137.00
CO No. 004	\$23,578.00	BOE Approved	\$13,477,715.00
CO No. 005	\$35,162.00	BOE Approved	\$13,512,877.00
CO No. 006	\$6,462.00	BOE Approved	\$13,519,339.00
CO No. 007	\$20,753.00	BOE Approved	\$13,540,092.00
CO No. 008	\$110,692.00	BOE Approved	\$13,650,784.00
CO No. 009	(\$13,919.00)	BOE Approved	\$13,636,865.00
CO No. 010	(\$18,881.00)	BOE Approved	\$13,617,984.00

### **Progress Report**

#### **Work Completed**

1. Small Gymnasium Insulation Correction.
  - a. Insulation at the auxiliary gymnasium and subsequent punch list items have been corrected.

The following warranty items have also been identified and forwarded to Morel Construction for correction.

2. A meeting to review the condensation at Weight Training Locker Room was scheduled for September 11, 2017 at 9 am on site.

The following documents are being forwarded to Hardin County Schools to complete project closeout.

- a. Final Payment Application (Payment Application No. 22)
- b. AIA Document G706 – Contractor's Affidavit of Payment of Debts and Claims
- c. AIA G706A – Contractor's Affidavit of Release of Liens
- d. AIA G707 – Consent of Surety to Final Payment
- e. BG-4
- f. BG-5