

KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:180

BG-5
PROJECT CLOSEOUT FORM

District: Boone County District Code: 035 Facility Name: Stephens Elementary School School Code: 083

BG #: 15-278 Project Name: Chiller Replacement REH Project # 129-515-C

A. PROJECT COMPLETION & INVENTORY UPDATE

Project Total Gross Square Footage: N/A

To the best of our knowledge the work performed under this project has been reviewed and found to be substantially complete, according to the KDE approved Construction Documents.

Date of Project Substantial Completion: 9/1/2016

Upon project completion, submit a revised total building inventory file, per 702 KAR 4:180, for building(s) modified or newly constructed during the project.

Date of Inventory Update: N/A

B. RECONCILIATION OF FINAL PROJECT COST

CURRENT BG-1 COSTS (reconciled with bid amts.)			CURRENT BG-1 FUNDS AVAILABLE (reconciled with bid amounts)		
FINAL PROJECT COSTS			FINAL FUND SOURCES UTILIZED		
1. Total Construction Cost	\$ 260,000	\$ 262,157	1. SFCC Cash Req.	\$ -	\$ -
2. Architect/Engineer Fee	\$ 28,288	\$ 28,288	2. SFCC Bond Req.	\$ -	\$ -
3. Construction Manager Fee	\$ -	\$ -	3. SFCC Bond Sale	\$ -	\$ -
4. Bond Discount	\$ -	\$ -	4. Local FSPK Bond Sale	\$ -	\$ -
5. Fiscal Agent Fee	\$ -	\$ -	5. Local Gen Fund Bond Sale	\$ -	\$ -
6. Const. Contingencies	\$ 13,000	\$ -	6. Cash - General Fund	\$ -	\$ -
7. Site Acquisition	\$ -	\$ -	7. Cash - Capital Outlay	\$ 316,930	\$ 292,478
8. Equipment/Furnishings	\$ -	\$ -	8. Cash - Building Fund	\$ -	\$ -
9. Equipment/Computers	\$ -	\$ -	9. Cash - Inv. Earnings	\$ -	\$ -
10. Tech. Network Sys. (KETS)	\$ -	\$ -	10. KETS	\$ -	\$ -
11. Other: Commissioning	\$ 10,000	\$ 1,600	11. KYTC Reimbursement	\$ -	\$ -
12. Other: Balancing	\$ 5,000	\$ -	12. Other*	\$ -	\$ -
13. Other: Reproduction	\$ 500	\$ 241	13. Other*	\$ -	\$ -
14. Other: Ad for bids; reimb	\$ 142	\$ 192	14. Other*	\$ -	\$ -
15. Other:	\$ -	\$ -	15. Other*	\$ -	\$ -
Total Costs:	\$ 316,930	\$ 292,478	Total Funds:	\$ 316,930	\$ 292,478

The expense totals reflected on this form were incurred as a result of the construction for the above reference project.
An accounting of the expenses was presented to the board for review and approval prior to payment.

The Boone County Board of Education accepts this project as being complete subject to the review of KDE.
Local Board of Education Designee: [Signature] DATE: 10/26/17

LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT
Submit one complete copy to KDE for each completed project.

SUBMIT AN INVENTORY UPDATE PER 702 KAR 4:180

BG-5 Date: 10/12/2017

Board Order Date: 11/9/17