

FACPAC BG4 Form (Ref# 27512)
District: Todd County (551)
BG Number: 16-173 (Imported Project)
Todd County School Misc HVAC Upgrade - 2016

Form Status: Saved
Project Status: Active
Project Phase: No Data

Contract: HENRY'S PLUMBING, 01
Type: General Contractor

Proposed

Firm / Contractor HENRY'S PLUMBING

Project Construction Cost

Original Contract Amount	\$576,002.76
Net Total of Change Orders to Contract	\$39,627.00
Original Purchase Order Total	\$278,597.24
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$894,227.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 9/11/2017

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources and Environmental
Protection Cabinet - Other

Natural Resources and Environmental
Protection Cabinet - Other Date

Close Out

Punch List Completed Date 9/15/2017

Record Drawings Completed Date 9/21/2017

Warranty & Guarantees Information 9/21/2017
Provided Date

Owner Training on Systems Date 8/30/2017

Verification of Payment of Debts and Claims
to Date

Close Out - Other

Close Out - Other Date

BG4 Date 11/13/2017

BG4 Board Order Date 11/13/2017

BG4 Signature Page (Online Form Ref# 27512)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee	Date
-----------------------------------	------

FACPAC BG4 Form (Ref# 27513)
District: Todd County (551)
BG Number: 16-173 (Imported Project)
Todd County School Misc HVAC Upgrade - 2016

Form Status: Saved
Project Status: Active
Project Phase: No Data

Contract: STEWART RICHEY, 02
Type: General Contractor

Proposed

Firm / Contractor STEWART RICHEY

Project Construction Cost

Original Contract Amount	\$152,421.89
Net Total of Change Orders to Contract	\$0.00
Original Purchase Order Total	\$55,227.11
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$207,649.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	9/11/2017
Plumbing Certificate Date	
Electrical Certificate Date	
Fire Alarm Certificate Date	
Sprinkler Certificate Date	
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources and Environmental
Protection Cabinet - Other

Natural Resources and Environmental
Protection Cabinet - Other Date

Close Out

Punch List Completed Date 9/15/2017

Record Drawings Completed Date 9/21/2017

Warranty & Guarantees Information 9/21/2017
Provided Date

Owner Training on Systems Date 3/30/2017

Verification of Payment of Debts and Claims
to Date

Close Out - Other

Close Out - Other Date

BG4 Date 11/13/2017

BG4 Board Order Date 11/13/2017

BG4 Signature Page (Online Form Ref# 27513)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee	Date
-----------------------------------	------

