

FACPAC BG4 Form (Ref# 27514)  
District: Hardin County (231)  
BG Number: 16-090 (Imported Project)  
Bluegrass Middles HVAC Renovation

Form Status: Saved  
Project Status: Active  
Project Phase: No Data

Contract: LUSK MECHANICAL CONTRACTORS, INC., 01  
Type: General Contractor

Proposed

Firm / Contractor

LUSK MECHANICAL CONTRACTORS, INC.

## Project Construction Cost

---

Original Contract Amount	\$2,425,000.00
Net Total of Change Orders to Contract	\$39,415.00
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$2,464,415.00

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

---

Certificate Of Occupancy Date

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

## Natural Resources and Environmental Protection Cabinet

---

Sewage Disposal Certificate Date

Natural Resources and Environmental  
Protection Cabinet - Other

Natural Resources and Environmental  
Protection Cabinet - Other Date

## Close Out

---

Punch List Completed Date 8/1/2016

Record Drawings Completed Date 8/22/2016

Warranty & Guarantees Information Provided 4/18/2017  
Date

Owner Training on Systems Date 7/26/2016

Verification of Payment of Debts and Claims 6/29/2017  
to Date

Close Out - Other

Close Out - Other Date

BG4 Date

BG4 Board Order Date

## BG4 Signature Page (Online Form Ref# 27514)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

  
Engineer

11-14-17

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date