FACPAC BG5 Project Closeout Form (Ref# 277)

District: Jefferson County (275)

BG Number: 17-056 (Imported Project)

Waggener HS Track Conversion and Resurfacing

Form Status: Saved Project Status: Active Project Phase: No Data

## Project Completions and Inventory Update

Projected Total Gross Square Footage

Date of Project Substantial Completion

**Note:** Upon project completion, submit a revised total building inventory file, per 702 KAR 4:180 for building(s) modified or newly constructed during the project.

Date of Inventory Update

## Reconciliation of Final Project Cost

<b>J</b>			
	Current BG-1 Costs	Final Project Costs	Difference
Total Construction Cost	\$230,060.00	\$276,070.00	\$46,010.00
Construction Contingency	\$46,010.00	\$0.00	\$-46,010.00
Architect / Engineer Fee	\$20,705.00	\$23,105.54	\$2,400.54
Construction Manager Fee	\$0.00		\$0.00
Fiscal Agent Fee	\$0.00		\$0.00
Bond Discount	\$0.00		\$0.00
Equipment / Furnishings	\$0.00		\$0.00
Equipment / Computers	\$0.00		\$0.00
Technology Network System (KETS)	\$0.00		\$0.00
Site Acquisition	\$0.00		\$0.00
Site Survey	\$0.00		\$0.00
Geotechnical Investigations	\$0.00		\$0.00
Special Inspections	\$0.00		\$0.00
Commissioning	\$0.00		\$0.00
Advertising	\$0.00	\$716.95	\$716.95
Printing	\$0.00	\$59.98	\$59.98

Total Funds

Other Costs			
Reimbursables	\$8,356.00	\$1,319.08	\$-7,036.92
No Data	\$0.00		\$0.00
No Data	\$0.00		\$0.00
Total Cost	\$305,131.00	\$301,271.55	\$-3,859.45

## Reconciliation of Final Project Funds

J			
	Current BG-1 Funds Available	Final Fund Source Utilized	Difference
Bond Sale - SFCC	\$0.00		\$0.00
Bond Requirement - SFCC	\$0.00		\$0.00
Local FSPK Bond Sale	\$0.00		\$0.00
Local General Fund Bond Sale	\$0.00		\$0.00
Cash - SFCC Requirement	\$0.00		\$0.00
Cash - Building Fund	\$0.00		\$0.00
Cash - Capital Outlay	\$0.00		\$0.00
Cash - Investment Earnings	\$0.00		\$0.00
Cash - General Fund	\$117,090.00	\$113,230.55	\$-3,859.45
City - County - KYTC Reimbursement	\$0.00		\$0.00
Funds Available KETS	\$0.00		\$0.00
Federal Funds	\$0.00		\$0.00
Funds Available - External Partner Agreement	\$0.00		\$0.00
Residual Funds	\$0.00		\$0.00
Residual Funds			
Fund Source			
Other Funds			
booster, city	\$34,500.00	\$34,500.00	\$0.00
Horn Found	\$23,541.00	\$23,541.00	\$0.00
City of St Mathhew's Grant	\$130,000.00	\$130,000.00	\$0.00

\$305,131.00 \$301,271.55

\$-3,859.45

Remaining Residual Value	\$3,859.45	
Board Order Date	12/12/2017	

## BG5 Signature Page (Online Form Ref# 277)

The expense totals reflected on this form were incurred as a result of the construction for the above reference project. An accounting of the expenses was presented to the board for review and approval prior to payment.

prior to payment.	and his at the theory air or CVDE
The Local Board of Education accepts this project as being complete	e subject to the reveiw of KDE
Local Board of Education Designee	Date

Local board order must be on file with district. Submit one complete copy to KDE for each completed project.