FACPAC BG4 Form (Ref# 27555) District: Jefferson County (275)

BG Number: 16-083 (Imported Project)

Atherton High School Science Lab Renovation

Form Status: Saved Project Status: Active Project Phase: No Data

Contract: EH CONST., 01

Type: General Contractor

Proposed

Firm / Contractor

EH CONST.

Project Construction Cost

Original Contract Amount

\$253,500.00

Net Total of Change Orders to Contract

\$2,296.60

Original Purchase Order Total

\$0.00

Net Total of Change Orders to Purchase

\$0.00

Orders

Total Cost of Construction

\$255,796.60

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

Plumbing Certificate Date

12/9/2016

Electrical Certificate Date

5/31/2017

Fire Alarm Certificate Date

10/17/2016

Sprinkler Certificate Date

7/28/2016

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources and Envrionmental Protection Cabinet - Other

Natural Resources and Envrionmental Protection Cabinet - Other Date

Close Out

Punch List Completed Date

5/11/2017

Record Drawings Completed Date

9/20/2017

Warranty & Guarantees Information

3/10/2017

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

1/9/2018

BG4 Board Order Date

1/9/2018

BG4 Signature Page (Online Form Ref# 27555)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

12 /6/17 Date

Engineer

Date

Contractor / Construction Manager

Data

Local Board of Education I	Designee
----------------------------	----------

Date