

FACPAC BG4 Form (Ref# 27533)
District: Jefferson County (275)
BG Number: 17-157 (Imported Project)
Southern HS Science Lab Safety Upgrades

Form Status: [Saved](#)
Project Status: [Active](#)
Project Phase: No Data

Contract: [Coupe Construction Co., Inc., 0001](#)

Type: General Contractor

Proposed

Firm / Contractor

Coupe Construction Co., Inc.

Project Construction Cost

Original Contract Amount	\$98,600.00
Net Total of Change Orders to Contract	\$480.84
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$99,080.84

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

Plumbing Certificate Date 6/21/2017

Electrical Certificate Date 5/31/2017

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources and Environmental
Protection Cabinet - Other

Natural Resources and Environmental
Protection Cabinet - Other Date

Close Out

Punch List Completed Date 9/27/2017

Record Drawings Completed Date 10/16/2017

Warranty & Guarantees Information 9/25/2017
Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and Claims 10/20/2017
to Date

Close Out - Other

Close Out - Other Date

BG4 Date

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 27533)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect



Date

11/28/17

Engineer

Date



11/28/2017

Contractor / Construction Manager

Date

Local Board of Education Designee

Date