



Bullitt County Public Schools

1040 Highway 44 East
Shepherdsville, Kentucky 40165

502-869-8000
Fax 502-543-3608
www.bullittschools.org

MEMO:

TO: Mr. Jesse Bacon *JB*

FROM: Bret Highley *BH*

DATE: July 2, 2018

RE: BG-4 Contract Closeout Form BG 12-142
Bullitt Central Collage and Career Center

Attached for the Board's approval is BG-4 for Marrillia Construction. This is the final close out for Marrillia Construction contract. The original construction cost for this project was \$10,024,650.64 with a Purchase Order amount of \$4,683,724.36. The Change Orders to Marrillia's contract totaled \$281,567.92 and Change Orders to the Purchase Orders totaled <\$54,292.48> bringing the BG-4 amount to \$14,935,650.44.

If you have any questions, please call me at 502-921-3659.

Attachments:

- FACPAC BG-4 Contract Closeout Form

B. Highley

FACPAC BG4 Form (Ref# 28048)

Form Status: Saved

Project: Bullitt Ctl. Flexible Learning Ctr.

BG Number: 12-142 (Imported Project) District: Bullitt County (071)

Status: Active

Phase: No Data

Contract: MARRILLIA, 2

Type: CM Bid Package

Proposed

Firm / Contractor

MARRILLIA

Project Construction Cost

Original Contract Amount	\$10,024,650.64
Net Total of Change Orders to Contract	\$281,567.92
Original Purchase Order Total	\$4,683,724.36
Net Total of Change Orders to Purchase	(\$54,292.48)
Orders	
Total Cost of Construction	\$14,935,650.44

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	5/8/2015
Plumbing Certificate Date	4/1/2015
Electrical Certificate Date	5/8/2015
Fire Alarm Certificate Date	5/13/2015
Sprinkler Certificate Date	2/8/2015
Boiler Certificate Date	8/4/2015
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources and Environmental	
Protection Cabinet - Other	
Natural Resources and Environmental	
Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	3/21/2016
Record Drawings Completed Date	5/18/2016
Warranty & Guarantees Information	9/28/2015
Provided Date	
Owner Training on Systems Date	5/26/2015

Ums
Bryson

Verification of Payment of Debts and 5/11/2016

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 28048)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

J. Russell McFarland
Architect

6-27-18

Date

Engineer

Date

Contractor / Construction Manager

Date

Rob Price

6/28/18

Local Board of Education Designee

Date