

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, COVINGTON (Ft. Mitchell), KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

Fax: 859-331-3332

reh@reharchitects.com

www.reharchitects.com

ROBERT EHMET HAYES (1961-2009)

MICHAEL BRENT BISHOP

R. EHMET HAYES

JOSEPH AHRENS HAYES

RYAN THOMAS FICKE

September 17, 2018

Via USPS

Mrs. Amy Razor, Executive Director
Northern Kentucky Cooperative for Educational Services
5516 East Alexandria Pike,
Cold Spring, Kentucky 41076

Re: Northern Kentucky Cooperative for Educational Services – Interior Renovations
REH # 325-1216

Dear Mrs. Razor:

Enclosed is Application and Certification for Payment No. 1 from Graybach on referenced project. If this application is acceptable to you, please make payment directly to Graybach.

Sincerely,

A handwritten signature in dark ink, appearing to be "Carol Hayes", with a long horizontal line extending to the right.

CH:czh

c: Jon Stratton



AIA Document G702™ - 1992

Application and Certificate for Payment

TO OWNER:
Northern KY Co-Operative
5516 East Alexandria Pk
Cold Spring, KY 41076

FROM CONTRACTOR:
Graybach, LLC
2416 Central Pkwy
Cincinnati, OH 45214

PROJECT:
NKCES Renovation
5516 East Alexandria Pike
Cold Spring, KY 41076

VIA ARCHITECT:

APPLICATION NO: 1
PERIOD TO: 9/7/2018
CONTRACT FOR: NKCES Renovation
CONTRACT DATE: 7/26/2018
PROJECT NOS: 0193

Distribution to:
OWNER ☐
ARCHITECT ☐
CONTRACTOR ☐
FIELD ☐
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM \$ 294,139.00
2. NET CHANGE BY CHANGE ORDERS \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 294,139.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 81,762.30

5. RETAINAGE:

a. 0 % of Completed Work
(Columns D + E on G703)
b. 0 % of Stored Material
(Column F on G703)

Total Retainage (Lines 5a + 5b, or Total in Column I of G703) \$ 0.00
6. TOTAL EARNED LESS RETAINAGE \$ 294,139.00
(Line 4 minus Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 73,586.07

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 minus Line 6)

220,552.93

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this month	\$ 0.00	\$ 0.00
TOTAL	\$ 0.00	\$ 0.00
NET CHANGES by Change Order	\$ 0.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ - 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Graybach, LLC

By: [Signature] Date: 9-5-18

State of: OH

County of: Hamilton

Subscribed and sworn to before me this 5th day of September '18

Notary Public: Carl Vanderbilt

My commission expires: 12/15/2020

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, I, the undersigned Architect, certify that the Contractor has completed the Work in accordance with the Contract Documents, and that the amount of the payment of the amount certified is now due.


AMOUNT CERTIFIED \$ 73,586.07

(Attach explanation if amount certified differs from amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Robert Ehmet Hayes & Associates, PLLC

By: [Signature] Joseph Ahrens Hayes Date: 9/17/18

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% G/C	BALANCE TO FINISH (C-G)	RETAINAGE
			FROM PREV. APPLICATION (D+E)	THIS PERIOD					
1	01 - M: Bond	2,989.00	0.00	2,989.00	0.00	2,989.00	100	0.00	0.00
2	02 - M: Insurance	300.00	0.00	300.00	0.00	300.00	100	0.00	0.00
3	03 - L: General Conditions	13,100.00	0.00	3,930.00	0.00	3,930.00	30	9,170.00	0.00
4	03 - M: General Conditions	3,711.00	0.00	1,113.30	0.00	1,113.30	30	2,597.70	0.00
5	24 - L: Project Coordination	2,000.00	0.00	600.00	0.00	600.00	30	1,400.00	0.00
6	04 - M: Mobilization	1,000.00	0.00	1,000.00	0.00	1,000.00	100	0.00	0.00
7	05 - M: Close-Out Items	500.00	0.00	0.00	0.00	0.00	0	500.00	0.00
8	06 - L: Management	12,340.00	0.00	3,085.00	0.00	3,085.00	25	9,255.00	0.00
9	07 - L: Demolition	7,150.00	0.00	7,150.00	0.00	7,150.00	100	0.00	0.00
10	08 - M: Masonry	6,600.00	0.00	0.00	0.00	0.00	0	6,600.00	0.00
11	08 - L: Masonry	11,000.00	0.00	0.00	0.00	0.00	0	11,000.00	0.00
12	09 - M: Metals	420.00	0.00	420.00	0.00	420.00	100	0.00	0.00
13	09 - L: Metals	150.00	0.00	150.00	0.00	150.00	100	0.00	0.00
14	10 - M: Casework	1,050.00	0.00	0.00	0.00	0.00	0	1,050.00	0.00
15	10 - L: Casework	1,709.00	0.00	0.00	0.00	0.00	0	1,709.00	0.00
16	11 - M: Thermal Protection	500.00	0.00	500.00	0.00	500.00	100	0.00	0.00
17	11 - L: Thermal Protection	2,000.00	0.00	2,000.00	0.00	2,000.00	100	0.00	0.00
18	12 - M: Aluminum Storefront and Glazing	14,000.00	0.00	0.00	0.00	0.00	0	14,000.00	0.00
19	12 - L: Aluminum Storefront and Glazing	2,120.00	0.00	0.00	0.00	0.00	0	2,120.00	0.00
20	13 - M: Doors/Frames/Hardware	17,500.00	0.00	0.00	0.00	0.00	0	17,500.00	0.00
21	13 - L: Doors/Frames/Hardware	3,500.00	0.00	0.00	0.00	0.00	0	3,500.00	0.00
22	14 - M: Flooring	16,000.00	0.00	0.00	0.00	0.00	0	16,000.00	0.00
23	14 - L: Flooring	25,500.00	0.00	0.00	0.00	0.00	0	25,500.00	0.00
24	15 - M: Paint	1,000.00	0.00	0.00	0.00	0.00	0	1,000.00	0.00
25	15 - L: Paint	7,200.00	0.00	0.00	0.00	0.00	0	7,200.00	0.00
26	16 - M: Drywall Assemblies	4,000.00	0.00	3,000.00	0.00	3,000.00	75	1,000.00	0.00
27	16 - L: Drywall Assemblies	8,000.00	0.00	6,000.00	0.00	6,000.00	75	2,000.00	0.00
28	17 - M: ACT Ceilings	3,500.00	0.00	0.00	0.00	0.00	0	3,500.00	0.00
29	17 - L: ACT Ceilings	4,600.00	0.00	0.00	0.00	0.00	0	4,600.00	0.00
30	18 - M: Toilet Accessories	2,200.00	0.00	0.00	0.00	0.00	0	2,200.00	0.00
31	18 - L: Toilet Accessories	200.00	0.00	0.00	0.00	0.00	0	200.00	0.00
32	19 - M: Toilet Compartments	5,000.00	0.00	0.00	0.00	0.00	0	5,000.00	0.00
33	19 - L: Toilet Compartments	2,000.00	0.00	0.00	0.00	0.00	0	2,000.00	0.00
34	20 - M: Signage	1,500.00	0.00	0.00	0.00	0.00	0	1,500.00	0.00
35	20 - L: Signage	100.00	0.00	0.00	0.00	0.00	0	100.00	0.00
36	21 - M: Plumbing	13,300.00	0.00	9,975.00	0.00	9,975.00	75	3,325.00	0.00
37	21 - L: Plumbing	28,000.00	0.00	21,000.00	0.00	21,000.00	75	7,000.00	0.00
38	22 - M: Mechanical	4,000.00	0.00	0.00	0.00	0.00	0	4,000.00	0.00
39	22 - L: Mechanical	7,300.00	0.00	0.00	0.00	0.00	0	7,300.00	0.00
40	23 - M: Electrical	20,000.00	0.00	0.00	0.00	0.00	0	20,000.00	0.00
41	23 - L: Electrical	37,100.00	0.00	18,550.00	0.00	18,550.00	50	18,550.00	0.00
	Totals	294,139.00	0.00	81,762.30	0.00	81,762.30	28	212,376.70	0.00

AFFIDAVIT OF CONTRACTOR

Cincinnati, Ohio, September 7, 2018

STATE OF OHIO, HAMILTON COUNTY, ss:

Pete Subach being first duly sworn, says that he is Member of Graybach, LLC

the contractor having a contract with Northern Kentucky Cooperative for Educational Services

the Owner for: Northern Kentucky Cooperative for Educational Services - Renovations situated on the following described property: 5516 East Alexandria Pike, Cold Spring, Kentucky 41076

whereof Northern Kentucky Cooperative for Educational Services was the owner, part owner or lessee.

Affiant further says that the following shows the names of every sub-contract in the employ of said

General Contractor giving the amount, if any which is due, or to become due, to them, or any of them, for work done or machinery, material or fuel furnished to date hereof, under said contracts.

SUBCONTRACTORS

Name	Trade	Amount due or to become due for work and material furnished to date hereof.
Elite Mechanical Services, LLC	Plumbing	\$ 13,605.00
Hollstegge Electric, LLC	Electrical	\$ 6,075.00
Lemcer Construction, LLC	Drywall Assemblies	\$ 4,914.00
Siemers, LLC	Mobilization	\$ 4,225.00

Said affiant further says that the following shows the names of every person furnishing machinery, material or fuel to giving the amount, if any, which is due, or to become due, to them or any of them, for machinery, material of fuel furnished to date hereof, under said contracts.

MATERIAL MEN

Name	Trade	Amount due or to become due for work and material furnished to date hereof.
Architects Sales, Inc.	Toilet and Bath Accessories	\$ 2,223.00
Interior Supply Inc.	Materials	\$ 3,203.62

Said Affiant further says that the following shows that names of every unpaid laborer in the employ of

Graybach, LLC furnishing labor under said contract, giving the amount, if any, which is due or to become due for labor done to date hereof: 09.07.18


NOTE: If the fact is that every laborer has been paid in full, then recite: "Every laborer has been paid in full." If not, then give each unpaid laborer's name and the amount due or to become due.

LABOR

Name	Trade	Amount due or to become due for work and material furnished to date hereof.
Every Laborer paid in full		

That the amounts due or to become due to said subcontractors, material men and laborers, for work done, or machinery, material or fuel furnished to the date hereof, to September 7, 2018, \$81,762.30 is fully and correctly set forth opposite their names, respectively, in the aforesaid statement, and further evidenced by certificates of every person furnishing machinery, material or fuel, hereto attached, and made a part hereof.

Affiant further says that Graybach, LLC has not employed or purchased or procured machinery, material or fuel from, or subcontracted with any person, firm or corporation, other than those above mentioned, and owed for no labor performed, or machinery, material or fuel furnished under said contracts, other than above set forth.



CARI VANDERBILT-SHIFFLET
NOTARY PUBLIC
STATE OF OHIO
Comm. Expires 12-15-2020

[Signature] MEMBER
I, ME AND SUBSCRIBER PRESENT, at Hamilton Ohio,
day of September 2018
[Signature]
Notary Public