

FACPAC BG4 Form (Ref# 28229)

Form Status: Saved

Project: John Hardin High School - Improvements to Athletic Facilities
 BG Number: 17-111 (Imported Project) District: Hardin County (231)
 Status: Active Phase: No Data

Contract: CONGLETON-HACKER COMPANY, 01
 Type: General Contractor Proposed

Firm / Contractor CONGLETON-HACKER COMPANY

Project Construction Cost

| | |
|--|----------------|
| Original Contract Amount | \$1,923,477.00 |
| Net Total of Change Orders to Contract (\$20,100.22) | |
| Original Purchase Order Total | \$456,823.00 |
| Net Total of Change Orders to Purchase Orders | (\$1,501.43) |
| Total Cost of Construction | \$2,358,698.35 |

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

| | |
|---------------------------------------|----------|
| Certificate Of Occupancy Date | 1/9/2018 |
| Plumbing Certificate Date | 1/4/2018 |
| Electrical Certificate Date | 1/4/2018 |
| Fire Alarm Certificate Date | |
| Sprinkler Certificate Date | |
| Boiler Certificate Date | |
| Range Hood Suppression Date | |
| Verification of Approval - Other | |
| Verification of Approval - Other Date | |

Natural Resources and Environmental Protection Cabinet

| | |
|---|--|
| Sewage Disposal Certificate Date | |
| Natural Resources and Environmental Protection Cabinet - Other | |
| Natural Resources and Environmental Protection Cabinet - Other Date | |

Close Out

| | |
|--------------------------------|-----------|
| Punch List Completed Date | 1/14/2018 |
| Record Drawings Completed Date | 1/14/2018 |

| | |
|--------------------------------------|------------|
| Warranty & Guarantees Information | 1/14/2018 |
| Provided Date | |
| Owner Training on Systems Date | 1/30/2018 |
| Verification of Payment of Debts and | 12/11/2018 |
| Claims to Date | |
| Close Out - Other | |
| Close Out - Other Date | |
| BG4 Date | 12/4/2018 |
| BG4 Board Order Date | 12/20/2018 |

BG4 Signature Page (Online Form Ref# 28229)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

12.13.18

Date



Engineer

12.14.18

Date



Contractor / Construction Manager

12.14.18

Date

Local Board of Education Designee

Date