



SCHS Project  
January 9, 2019

### **Last 30 days**

Installed temporary fence

Complete Athletic building pad

Demoed more fencing

Started footing 90% complete

Started Stem Walls 80% complete

Striping change complete

### **Next 30**

Finish Footings and Walls

Continue Earthwork if weather cooperates

Take down light poles

Start MEP underground

\* Greenhouse Pads, Structure