

APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

TO OWNER: SPENCER COUNTY BOARD OF EDUCATION PROJECT: SPENCER COUNTY HIGH SCHOOL
ACADEMIC & ATHLETIC BUILDINGS

VIA ARCHITECT:

PAY APPLICATION: #4

FROM CONTRACTOR:

Isaac Tatum Construction, Inc.
P.O. Box 665
Lebanon, KY 40033

(Application is made for payment, as shown below, in connection with the Contract.
Continuation sheet is attached, G703)

LINE #	DESCRIPTION	AMOUNT
1.	ORIGINAL CONTRACT SUM.....	\$5,146,853.00
2.	NET CHANGE BY CHANGE ORDER9 (A 31 Below)	\$15,575.00
3.	CONTRACT SUM, LINE 1 + LINE2.....	\$5,162,428.00
4.	TOTAL COMPLETED AND STORED TO DATE.....	\$709,813.00
5.	RETAINAGE a. 10% of Completed Work.....	\$70,981.30
	(Columns D + E on G703)	
	b. 10 % of Purchase Orders.....	\$31,636.48
	(Column F on G703)	
6.	TOTAL EARNED LESS RETAINAGE.....	\$607,195.22
	(Line 4 less line 5)	
7.	LESS PREVIOUS CERTIFICATES OF PAYMENT... \$1	423,582.87
	(Line 6 From previous certificate)	
8.	CURRENT PAYMENT DUE (LINE 6 -7)	\$183,612.35
9.	BALANCE TO FINISH (Line 3 - line 6)	\$4,555,232.78
CHANGE ORDER SUMMARY		
Total Changes approved in		ADDITIONS
Previous months by Owner		DEDUCTIONS
Total approved this Month		\$15,575.00
TOTALS:		\$15,575.00
NET CHANGES by Change Order		\$15,575.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Isaac Tatum Construction, Inc.

BY: *Isaac Tatum*

State of: Kentucky

County of: Marion

Subscribed and sworn to before: *Isaac Tatum*

me this *28* day of *February* 2019.

Notary Public: *Kathy & Brown*

My Commission expires: *1-12-21*

ARCHITECT'S CERTIFICATE FOR PAYMENT				
	MONTHLY PAYMENT DUE	TOTAL PROJECT	BILLED TO DATE	% COMPLETE
Isaac Tatum Construction	\$183,612.35	\$5,162,428.00	\$709,813.00	14%
DPO	\$61,564.50	\$1,519,147.00	284,810.27	17%
Project Totals:	\$235,166.85	\$6,681,575.00	\$974,623.27	15%

AMOUNT CERTIFIED

\$183,612.35

(Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.)

BY ARCHITECT:

[Signature]

DATE: 3.20.19

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract. COMPUTERIZED FACSIMILE of AIA Form G702.

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED		COMPLETED MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
		FROM PREVIOUS APPLICATIONS	THIS PERIOD				FINISH		
BOND	\$ 41,753.00	\$ 41,753.00		\$ 41,753.00	100%	\$ -		\$ 4,175.30	
SUPERINTENDENT & PROJECT MANAGEMENT	\$ 123,700.00	\$ 12,000.00	\$ 5,000.00	\$ 17,000.00	14%	\$ 106,700.00		\$ 1,700.00	
BUILDERS RISK INSURANCE	\$ 5,200.00	\$ 5,200.00		\$ 5,200.00	100%	\$ -		\$ 520.00	
STORAGE TRAILER	\$ 2,200.00	\$ 2,200.00		\$ 2,200.00	100%	\$ -		\$ 220.00	
OFFICE TRAILER	\$ 2,200.00	\$ 220.00	\$ 80.00	\$ 300.00	14%	\$ 1,900.00		\$ 30.00	
CONSTRUCTION FENCE	\$ 11,200.00	\$ 11,200.00		\$ 11,200.00	100%	\$ -		\$ 1,120.00	
DUMPSTER	\$ 22,600.00	\$ 2,200.00	\$ 900.00	\$ 3,100.00	14%	\$ 19,500.00		\$ 310.00	
TELEPHONE	\$ 1,100.00	\$ 110.00	\$ 40.00	\$ 150.00	14%	\$ 950.00		\$ 15.00	
CONSTRUCTION SIGN	\$ 800.00			\$ -	0%	\$ 800.00		\$ -	
CLEAN UP	\$ 9,000.00	\$ 900.00	\$ 400.00	\$ 1,300.00	14%	\$ 7,700.00		\$ 130.00	
FINAL CLEAN UP	\$ 16,900.00			\$ -	0%	\$ 16,900.00		\$ -	
PORTA JOHN	\$ 2,800.00	\$ 285.00	\$ 100.00	\$ 385.00	14%	\$ 2,415.00		\$ 38.50	
SURVEYOR	\$ 11,300.00	\$ 3,300.00		\$ 3,300.00	29%	\$ 8,000.00		\$ 330.00	
NOI BY SURVEYOR	\$ 3,400.00	\$ 3,400.00		\$ 3,400.00	100%	\$ -		\$ 340.00	
REMOVE AND DISPOSE OFFSITE	\$ 56,000.00			\$ -	0%	\$ 56,000.00		\$ -	
ENGINEERING, CONSTRUCTION (Water Line Allowance)	\$ 150,000.00			\$ -	0%	\$ 150,000.00		\$ -	
SELECTIVE BUILDING DEMOLITION	\$ 3,500.00		\$ 2,000.00	\$ 2,000.00	57%	\$ 1,500.00		\$ 200.00	
SEEDING, SODDING, PLANTS	\$ 71,400.00			\$ -	0%	\$ 71,400.00		\$ -	
SPORTSFIELD CONSTRUCTION									
BONDS & INSURANCE	\$ 9,000.00			\$ -	0%	\$ 9,000.00		\$ -	
CONTRACT ADMIN	\$ 5,300.00			\$ -	0%	\$ 5,300.00		\$ -	
MOBILIZATION	\$ 5,200.00			\$ -	0%	\$ 5,200.00		\$ -	
DEMOLITION	\$ 5,200.00			\$ -	0%	\$ 5,200.00		\$ -	
DRAINAGE	\$ 68,000.00			\$ -	0%	\$ 68,000.00		\$ -	
EARTHWORK	\$ 42,200.00			\$ -	0%	\$ 42,200.00		\$ -	
IRRIGATION	\$ 44,800.00			\$ -	0%	\$ 44,800.00		\$ -	
LAWNS & GRASSES	\$ 46,800.00			\$ -	0%	\$ 46,800.00		\$ -	
ATHLETIC EQUIPMENT	\$ 21,500.00			\$ -	0%	\$ 21,500.00		\$ -	
TERMITE CONTROL	\$ 1,100.00			\$ -	0%	\$ 1,100.00		\$ -	

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%		BALANCE		RETAIRAGE			
	VALUE		FROM	THIS	PERIOD	SITE	STORED ON	COMPLETED	AND STORED	COM- PLETE	FINISH	TO	AMOUNT			
APPLICATIONS TO DATE																
SITework																
STORM DRAINAGE	\$	175,000.00					\$	30,000.00		\$	30,000.00	17%	\$	145,000.00	\$	3,000.00
CUTFILL DIRT	\$	163,000.00					\$	78,000.00		\$	78,000.00	48%	\$	85,000.00	\$	7,800.00
HAUL IN DIRT	\$	130,000.00					\$	-		\$	-	0%	\$	130,000.00	\$	-
TOPSOIL GRADING	\$	33,700.00					\$	-		\$	-	0%	\$	33,700.00	\$	-
DEMOLITION	\$	72,600.00					\$	37,000.00		\$	52,000.00	72%	\$	20,600.00	\$	5,200.00
SILT FENCE	\$	10,000.00					\$	5,000.00		\$	5,000.00	50%	\$	5,000.00	\$	500.00
SYNTHETIC LATEX SPORTS SURFACE																
TENNIS COURT SURFACING	\$	80,600.00					\$	-		\$	-	0%	\$	80,600.00	\$	-
TENNIS POLES & NETS	\$	14,700.00					\$	-		\$	-	0%	\$	14,700.00	\$	-
CHAIN LINK FENCE & GATES																
ADMINISTRATION																
MOBILIZATION	\$	2,800.00					\$	2,800.00		\$	2,800.00	100%	\$	-	\$	280.00
DEMOLITION	\$	2,800.00					\$	2,800.00		\$	2,800.00	100%	\$	-	\$	280.00
BASEBALL FENCE LABOR	\$	29,700.00					\$	-		\$	-	0%	\$	29,700.00	\$	-
FOOTBALL FENCE LABOR	\$	17,200.00					\$	-		\$	-	0%	\$	17,200.00	\$	-
TENNIS COURT LABOR	\$	21,800.00					\$	-		\$	-	0%	\$	21,800.00	\$	-
BUILDING AREA FENCE LABOR	\$	29,600.00					\$	-		\$	-	0%	\$	29,600.00	\$	-
ASPHALT																
MOBILIZATION & GENERAL CONDITIONS																
STRIPING & WHEEL STOPS	\$	7,900.00					\$	-		\$	-	0%	\$	7,900.00	\$	-
60Z. NON-WOVEN FABRIC	\$	12,500.00					\$	-		\$	-	0%	\$	12,500.00	\$	-
7" #3 STONE BASE - ASPHALT PAVING	\$	12,300.00					\$	-		\$	-	0%	\$	12,300.00	\$	-
3" DGA BASE-ASPHALT PAVING	\$	48,100.00					\$	-		\$	-	0%	\$	48,100.00	\$	-
3" ASPHALT SURFACE - ASPHALT PAVING	\$	24,300.00					\$	-		\$	-	0%	\$	24,300.00	\$	-
1.5" ASPHALT SURFACE - ASPHALT PAVING	\$	139,800.00					\$	-		\$	-	0%	\$	139,800.00	\$	-
2" DGA BASE - RUNNING TRACK	\$	83,600.00					\$	-		\$	-	0%	\$	83,600.00	\$	-
2" ASPHALT BASE - RUNNING TRACK	\$	7,500.00					\$	-		\$	-	0%	\$	7,500.00	\$	-
1.25" ASPHALT SURFACE - RUNNING TRACK	\$	42,100.00					\$	-		\$	-	0%	\$	42,100.00	\$	-
6" DGA - FIELD EVENTS	\$	27,700.00					\$	-		\$	-	0%	\$	27,700.00	\$	-
2.5" ASPHALT BASE - FIELD EVENTS	\$	3,300.00					\$	-		\$	-	0%	\$	3,300.00	\$	-
1.25" ASPHALT SURFACE - FIELD EVENTS	\$	7,300.00					\$	-		\$	-	0%	\$	7,300.00	\$	-
6" DGA - TENNIS COURT	\$	4,600.00					\$	-		\$	-	0%	\$	4,600.00	\$	-
2" ASPHALT BASE - TENNIS COURTS	\$	10,000.00					\$	-		\$	-	0%	\$	10,000.00	\$	-
1.5" ASPHALT SURFACE - TENNIS COURTS	\$	18,600.00					\$	-		\$	-	0%	\$	18,600.00	\$	-
	\$	17,600.00					\$	-		\$	-	0%	\$	17,600.00	\$	-

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%		BALANCE		RETAINAGE	
	VALUE		FROM		THIS		STORED ON		COM-		TO		AMOUNT	
			PREVIOUS		PERIOD		SITE		PLETE		FINISH			
			APPLICATIONS				TO DATE							
6" DGA - LONG JUMP	\$	1,000.00					\$	-	0%	\$	1,000.00	\$	-	
2.5" ASPHALT BASE - LONG JUMP	\$	2,200.00					\$	-	0%	\$	2,200.00	\$	-	
1.25 ASPHALT SURFACE - LONG JUMP	\$	1,100.00					\$	-	0%	\$	1,100.00	\$	-	
7" #3 STONE BASE - STONE UNDER	\$	11,900.00					\$	-	0%	\$	11,900.00	\$	-	
3" DGA BASE - STONE UNDER	\$	6,100.00					\$	-	0%	\$	6,100.00	\$	-	
STRIPING AND BUMPERS	\$	12,800.00					\$	-	0%	\$	12,800.00	\$	-	
SIGNS	\$	3,500.00					\$	-	0%	\$	3,500.00	\$	-	
CONCRETE														
FOOTER AND WALLS LABOR	\$	177,500.00	\$	120,000.00	\$	10,000.00	\$	130,000.00	73%	\$	47,500.00	\$	13,000.00	
FOOTER CONCRETE	\$	40,000.00	\$	30,000.00			\$	30,000.00	75%	\$	10,000.00	\$	3,000.00	
SLAB LABOR	\$	35,000.00					\$	-	0%	\$	35,000.00	\$	-	
SLAB CONCRETE	\$	10,000.00					\$	-	0%	\$	10,000.00	\$	-	
SITE CONCRETE	\$	130,000.00					\$	-	0%	\$	130,000.00	\$	-	
SITE CONCRETE LABOR	\$	210,000.00					\$	-	0%	\$	210,000.00	\$	-	
CONCRETE EQUIPMENT	\$	27,900.00					\$	-	0%	\$	27,900.00	\$	-	
MESH PLASTIC INSULATION	\$	6,300.00					\$	-	0%	\$	6,300.00	\$	-	
ROCK	\$	7,900.00	\$	1,000.00			\$	1,000.00	13%	\$	6,900.00	\$	100.00	
PREP FOR SLAB	\$	7,900.00					\$	-	0%	\$	7,900.00	\$	-	
UNIT MASONRY														
ATHLETIC BUILDING														
CMU LABOR	\$	160,700.00	\$	32,000.00	\$	40,000.00	\$	72,000.00	45%	\$	88,700.00	\$	7,200.00	
CMU MATERIAL	\$	111,600.00	\$	7,000.00	\$	30,000.00	\$	37,000.00	33%	\$	74,600.00	\$	3,700.00	
BRICK LABOR	\$	75,800.00					\$	-	0%	\$	75,800.00	\$	-	
BRICK MATERIAL	\$	112,300.00					\$	-	0%	\$	112,300.00	\$	-	
ACADEMIC BUILDING														
CMU LABOR	\$	50,800.00			\$	4,000.00	\$	4,000.00	8%	\$	46,800.00	\$	400.00	
CMU MATERIAL	\$	34,500.00			\$	1,000.00	\$	1,000.00	3%	\$	33,500.00	\$	100.00	
BRICK LABOR	\$	37,900.00					\$	-	0%	\$	37,900.00	\$	-	
BRICK MATERIAL	\$	48,100.00					\$	-	0%	\$	48,100.00	\$	-	
STRUCTURAL STEEL														
FIELD LABOR & EQUIPMENT	\$	73,000.00					\$	-	0%	\$	73,000.00	\$	-	
SHOP LABOR & ADMINISTRATION COST	\$	37,000.00			\$	3,800.00	\$	3,800.00	10%	\$	33,200.00	\$	380.00	
DETAILING	\$	4,500.00			\$	4,500.00	\$	4,500.00	100%	\$	-	\$	450.00	

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%		BALANCE		RETAIRAGE	
	VALUE		FROM	THIS	PERIOD	STORED ON	SITE	COMPLETED	AND STORED	COM-	TO	FINISH	AMOUNT	
														APPLICATIONS
ROUGH CARPENTRY	\$	33,800.00						\$	-	0%	\$	33,800.00	\$	-
EXTRA WOOD	\$	11,300.00						\$	-	0%	\$	11,300.00	\$	-
BITUMINOUS DAMPROOFING	\$	5,600.00						\$	-	0%	\$	5,600.00	\$	-
WATER REPELLANTS	\$	3,900.00						\$	-	0%	\$	3,900.00	\$	-
FIRE & SMOKE SEALANT	\$	3,500.00						\$	-	0%	\$	3,500.00	\$	-
JOINT SEALANTS	\$	22,500.00						\$	-	0%	\$	22,500.00	\$	-
ROOFING														
SUBMITTALS & MOBILIZATION	\$	7,000.00						\$	-	0%	\$	7,000.00	\$	-
METAL WALL PANEL LABOR	\$	34,900.00						\$	-	0%	\$	34,900.00	\$	-
ROOFING INSULATION LABOR	\$	33,700.00						\$	-	0%	\$	33,700.00	\$	-
ROOF MEMBRANE LABOR	\$	33,700.00						\$	-	0%	\$	33,700.00	\$	-
SHEET METAL FLASHINGS & TRIM MATERIAL	\$	4,300.00						\$	-	0%	\$	4,300.00	\$	-
SHEET METAL FLASHINGS & TRIM LABOR	\$	5,600.00						\$	-	0%	\$	5,600.00	\$	-
METAL ROOFING LABOR	\$	90,500.00						\$	-	0%	\$	90,500.00	\$	-
CLOSE OUTS & WARRANTIES	\$	7,000.00						\$	-	0%	\$	7,000.00	\$	-
HM DOORS & FRAMES														
INSTALL OF DOORS & HARDWARE	\$	2,600.00						\$	-	0%	\$	2,600.00	\$	-
INSTALL OF FRAMES	\$	12,400.00						\$	-	0%	\$	12,400.00	\$	-
	\$	1,100.00						\$	-	0%	\$	1,100.00	\$	-
COUNTER DOORS														
	\$	36,000.00						\$	-	0%	\$	36,000.00	\$	-
ALUMINUM FRAMED STOREFRONTS														
MATERIAL	\$	14,200.00						\$	-	0%	\$	14,200.00	\$	-
LABOR	\$	14,600.00						\$	-	0%	\$	14,600.00	\$	-
ENGINEERING	\$	600.00						\$	-	0%	\$	600.00	\$	-
GLAZING MATERIAL	\$	5,000.00						\$	-	0%	\$	5,000.00	\$	-
GLAZING LABOR	\$	4,200.00						\$	-	0%	\$	4,200.00	\$	-
FIXED LOUVERS	\$	1,700.00						\$	-	0%	\$	1,700.00	\$	-
NON STRUCTURAL METAL FRAMING	\$	11,200.00						\$	-	0%	\$	11,200.00	\$	-

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%		BALANCE		RETAINAGE	
	VALUE		FROM		THIS		STORED ON		COM-		TO		AMOUNT	
			PREVIOUS		PERIOD		SITE		AND STORED		PLETE		FINISH	
APPLICATIONS TO DATE														
DRYWALL & ACT														
ACCOUSTICAL PANEL CEILINGS	\$	44,000.00						\$	-	0%	\$	44,000.00	\$	-
LINEAR METAL CEILINGS	\$	54,700.00						\$	-	0%	\$	54,700.00	\$	-
METAL TRUSSES	\$	113,400.00	\$	2,600.00				\$	2,600.00	2%	\$	110,800.00	\$	260.00
TILE														
TILE MATERIAL	\$	8,500.00						\$	-	0%	\$	8,500.00	\$	-
TILE LABOR	\$	3,300.00						\$	-	0%	\$	3,300.00	\$	-
RESILIENT FLOOR TILE														
RUBBER TILE MATERIAL	\$	32,500.00						\$	-	0%	\$	32,500.00	\$	-
VCT MATERIAL	\$	1,700.00						\$	-	0%	\$	1,700.00	\$	-
COVE BASE MATERIAL	\$	1,900.00						\$	-	0%	\$	1,900.00	\$	-
RUBBER TILE LABOR	\$	4,200.00						\$	-	0%	\$	4,200.00	\$	-
VCT LABOR	\$	1,000.00						\$	-	0%	\$	1,000.00	\$	-
COVE BASE LABOR	\$	1,200.00						\$	-	0%	\$	1,200.00	\$	-
PAINTING														
CEILINGS	\$	3,700.00						\$	-	0%	\$	3,700.00	\$	-
WALLS	\$	31,100.00						\$	-	0%	\$	31,100.00	\$	-
FLOORS	\$	10,200.00						\$	-	0%	\$	10,200.00	\$	-
MISC METALS	\$	20,500.00						\$	-	0%	\$	20,500.00	\$	-
SIGNAGE	\$	1,600.00						\$	-	0%	\$	1,600.00	\$	-
FLAG POLE	\$	4,400.00						\$	-	0%	\$	4,400.00	\$	-
INSTALL OF ACCESSORIES	\$	16,900.00						\$	-	0%	\$	16,900.00	\$	-
ALUMINUM PROTECTIVE CANOPIES	\$	2,300.00						\$	-	0%	\$	2,300.00	\$	-
GRANDSTAND SEATS & BLEACHERS	\$	18,600.00						\$	-	0%	\$	18,600.00	\$	-
PRE-ENGINEERED TIMBER COLUMN	\$	6,500.00						\$	-	0%	\$	6,500.00	\$	-
SPRINKLER SYSTEM														
INTERIOR LABOR - SPRINKLER FITTER	\$	5,200.00						\$	-	0%	\$	5,200.00	\$	-

DESCRIPTION OF WORK	SCHEDULED	COMPLETED	COMPLETED	MATERIALS	TOTAL	%	BALANCE	RETAINAGE
	VALUE	FROM	THIS	STORED ON	COMPLETED	COM-	TO	AMOUNT
		PREVIOUS	PERIOD	SITE	AND STORED	PLETE	FINISH	
		APPLICATIONS			TO DATE			
ENGINEER LABOR	\$ 1,700.00				\$ -	0%	\$ 1,700.00	\$ -
SHOP LABOR	\$ 500.00				\$ -	0%	\$ 500.00	\$ -
INTERIOR MATERIAL	\$ 1,200.00				\$ -	0%	\$ 1,200.00	\$ -
MISC. EXPENSES	\$ 300.00				\$ -	0%	\$ 300.00	\$ -
PLUMBING								
UNDERSLAB SOIL WASTE & VENT	\$ 5,400.00	\$ 2,700.00	\$ 2,150.00		\$ 4,850.00	90%	\$ 550.00	\$ 485.00
ABOVE SLAB SOIL WASTE & VENT	\$ 31,600.00				\$ -	0%	\$ 31,600.00	\$ -
DOMESTIC WATER PIPING	\$ 21,400.00				\$ -	0%	\$ 21,400.00	\$ -
EXCAVATION & BACKFILL	\$ 48,200.00	\$ 24,300.00	\$ 19,000.00		\$ 43,300.00	90%	\$ 4,900.00	\$ 4,330.00
INSULATION	\$ 14,700.00				\$ -	0%	\$ 14,700.00	\$ -
HVAC								
DUCTWORK	\$ 74,600.00				\$ -	0%	\$ 74,600.00	\$ -
AIRSIDE PACKAGE	\$ 4,500.00				\$ -	0%	\$ 4,500.00	\$ -
PIPING	\$ 25,400.00				\$ -	0%	\$ 25,400.00	\$ -
HVAC EQUIPMENT	\$ 4,500.00				\$ -	0%	\$ 4,500.00	\$ -
INSULATION	\$ 24,900.00				\$ -	0%	\$ 24,900.00	\$ -
CONTROLS	\$ 109,700.00				\$ -	0%	\$ 109,700.00	\$ -
COMMISSIONING	\$ 4,500.00				\$ -	0%	\$ 4,500.00	\$ -
STARTUP	\$ 12,500.00				\$ -	0%	\$ 12,500.00	\$ -
BALANCE	\$ 8,100.00				\$ -	0%	\$ 8,100.00	\$ -
SANITARY SEWER	\$ 55,000.00		\$ 10,000.00		\$ 10,000.00	18%	\$ 45,000.00	\$ 1,000.00
DOMESTIC WATER	\$ 2,000.00				\$ -	0%	\$ 2,000.00	\$ -
SEWER PUMP	\$ 19,500.00				\$ -	0%	\$ 19,500.00	\$ -
ELECTRICAL								
MOBILIZATION	\$ 13,500.00	\$ 10,000.00			\$ 10,000.00	74%	\$ 3,500.00	\$ 1,000.00
DEMobilIZATION	\$ 3,400.00				\$ -	0%	\$ 3,400.00	\$ -
SUBMITTALS	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$ 0.00	\$ 1,690.00
DEMO	\$ 28,100.00	\$ 16,200.00	\$ 5,200.00		\$ 21,400.00	76%	\$ 6,700.00	\$ 2,140.00
TEMPORARY POWER	\$ 16,900.00	\$ 13,500.00			\$ 13,500.00	80%	\$ 3,400.00	\$ 1,350.00
BRANCH CONDUIT ABOVE SLAB LABOR	\$ 47,200.00				\$ -	0%	\$ 47,200.00	\$ -
BRANCH CONDUIT ABOVE SLAB MATERIAL	\$ 25,000.00				\$ -	0%	\$ 25,000.00	\$ -
BRANCH CONDUIT BELOW SLAB LABOR	\$ 14,800.00		\$ 8,200.00		\$ 8,200.00	55%	\$ 6,600.00	\$ 820.00
BRANCH CONDUIT BELOW SLAB MATERIAL	\$ 2,600.00		\$ 1,500.00		\$ 1,500.00	58%	\$ 1,100.00	\$ 150.00
BRANCH WIRE ABOVE SLAB LABOR	\$ 16,500.00				\$ -	0%	\$ 16,500.00	\$ -
BRANCH WIRE ABOVE SLAB MATERIAL	\$ 12,600.00				\$ -	0%	\$ 12,600.00	\$ -

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAIRAGE AMOUNT
BRANCH WIRE BELOW SLAB LABOR	\$ 7,400.00				\$ -	0%	\$7,400.00	-
BRANCH WIRE BELOW SLAB MATERIAL	\$ 5,700.00				\$ -	0%	\$5,700.00	-
FEEDER CONDUIT ABOVE SLAB LABOR	\$ 4,500.00				\$ -	0%	\$4,500.00	-
FEEDER CONDUIT ABOVE SLAB MATERIAL	\$ 2,800.00				\$ -	0%	\$2,800.00	-
FEEDER CONDUIT BELOW SLAB LABOR	\$ 14,600.00	\$ 4,200.00	\$ 4,200.00		\$ 8,400.00	58%	\$6,200.00	\$ 840.00
FEEDER CONDUIT BELOW SLAB MATERIAL	\$ 13,400.00	\$ 3,200.00	\$ 5,200.00		\$ 8,400.00	63%	\$5,000.00	\$ 840.00
FEEDER WIRE ABOVE SLAB LABOR	\$ 9,200.00				\$ -	0%	\$9,200.00	-
FEEDER WIRE ABOVE SLAB MATERIAL	\$ 12,400.00				\$ -	0%	\$12,400.00	-
FEEDER WIRE BELOW SLAB LABOR	\$ 20,500.00				\$ -	0%	\$20,500.00	-
FEEDER WIRE BELOW SLAB MATERIAL	\$ 27,600.00				\$ -	0%	\$27,600.00	-
DISTRIBUTION LABOR	\$ 24,400.00				\$ -	0%	\$24,400.00	-
DISTRIBUTION MATERIAL	\$ 25,600.00				\$ -	0%	\$25,600.00	-
LIGHT FIXTURES LABOR	\$ 19,400.00				\$ -	0%	\$19,400.00	-
LIGHT FIXTURES MATERIAL	\$ 2,000.00				\$ -	0%	\$2,000.00	-
EQUIPMENT CONNECTIONS LABOR	\$ 2,800.00				\$ -	0%	\$2,800.00	-
EQUIPMENT CONNECTIONS MATERIAL	\$ 1,500.00				\$ -	0%	\$1,500.00	-
FIRE ALARM LABOR	\$ 7,400.00				\$ -	0%	\$7,400.00	-
FIRE ALARM MATERIAL	\$ 2,600.00				\$ -	0%	\$2,600.00	-
WIRING DEVICES LABOR	\$ 3,000.00				\$ -	0%	\$3,000.00	-
WIRING DEVICES MATERIAL	\$ 1,700.00				\$ -	0%	\$1,700.00	-
CHANGE ORDER #001								
PARKING LOT STRIPPING PR #1	\$ 2,472.00		\$ 2,472.00		\$ 2,472.00	100%	\$0.00	\$ 247.20
CHANGE ORDER #002								
ROCK REPLACEMENT AT GREENHOUSE	\$ 13,103.00	\$ 13,103.00			\$ 13,103.00	100%	\$0.00	\$ 1,310.30
TOTALS	\$ 5,162,428.00	\$ 500,071.00	\$ 209,742.00	\$ -	\$ 709,813.00	14%	\$4,452,615.00	\$ 70,981.30

ISAAC TATUM CONSTRUCTION, INC.
DIRECT PURCHASE ORDER TO OWNER

P/O #	VENDOR	P/O AMOUNT	CHANGE ORDERS	P/O AMOUNT THIS PERIOD	PAYMENT PREVIOUS	TOTAL OF PREVIOUS	BALANCE
17236005	Aegis Metal Framing	\$39,700.00					\$39,700.00
17236006	Atlas Enterprises	\$71,293.00					\$71,293.00
17236007	CED Construction Group	\$32,100.00				14,953.88	\$17,146.12
17236008	Corken Steel Products	\$42,000.00					\$42,000.00
17236009	Division X	\$7,305.00					\$7,305.00
17236010	DMI	\$73,000.00					\$73,000.00
17236011	Eckert	\$80,900.00					\$80,900.00
17236012	Elite Storage Products	\$42,075.00					\$42,075.00
17236013	IMI	\$120,000.00			4,104.50	25,714.50	\$90,181.00
17236014	Iron Bridge Sod Farms	\$21,000.00					\$21,000.00
17236015	Midwest Construction Produ	\$8,400.00					\$8,400.00
17236016	Mills Supply	\$23,528.00				14,118.47	\$9,409.53
17236017	Morton Buildings	\$37,268.00					\$37,268.00
17236018	Musco	\$174,900.00				174,900.00	\$0.00
17236019	New Millennium Building Sy	\$65,849.00					\$65,849.00
17236020	Rogers Group	\$97,850.00					\$97,850.00
17236021	Schiller Hardware	\$10,000.00					\$10,000.00
17236022	Air Mechanical Sales	\$12,420.00					\$12,420.00
17236023	Thermal Equipment Sales, I	\$189,750.00					\$189,750.00
17236024	Siskin Steel	\$32,212.00					\$32,212.00
17236025	Site Supply Inc.	\$8,000.00					\$8,000.00
17236026	Bland Technologies	\$60,755.00			47,450.00		\$13,305.00
17236027	Toadvine Enterprises	\$148,220.00				14,822.00	\$133,398.00
17236028	Sportsfield Specialties	\$9,000.00					\$9,000.00
17236029	Stephens Pipe & Steel	\$50,000.00				20,301.42	\$29,698.58
17236030	Plumbers Supply	\$61,622.00					\$61,622.00
TOTAL PURCHASE ORDER		\$1,519,147.00	0	0	51,554.50	264,810.27	\$1,202,782.23

I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.

ISAAC TATUM, PRESIDENT
ISAAC TATUM CONSTRUCTION, INC.

Isaac Tatum

SUBSCRIBED AND SWORN BEFORE ME THIS 28 DAY OF February, 2019.

NOTARY PUBLIC: *Shelly A. Brown* MY COMMISSION EXPIRES: 1-12-21



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Invoice #
101782	02/01/2019	20349648
Total Due		
If Paid by	03/10/2019	\$1,842.00
Total Due		
If Paid after	03/10/2019	\$1,896.00
Delivery Address		
520 TAYLORSVILLE RD		

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
17236013 / 17 236			805476		3196	
878	4111CC	4000-N-CF-STONE-CC	18.00	cy	95.00	1,710.00
878	16000	MRWR (MID RANGE WR)	18.00	/y	5.00	90.00
878	30	WINTER SERVICE FEE	18.00	/y	4.00	72.00
878	31	ENVIRONMENTAL FEE	2.00	ea	12.00	24.00
* 87828835, 87828836						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$54.00	03/10/2019	18.00 cy	\$1,896.00	\$.00	\$1,896.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	02/01/2019	20349648
Total Due		
If Paid by	03/10/2019	\$1,842.00
Total Due		
If Paid after	03/10/2019	\$1,896.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Invoice #
101782	02/01/2019	20349649
Total Due if Paid by	03/10/2019	\$396.00
Total Due if Paid after	03/10/2019	\$408.00
Delivery Address		
520 TAYLORSVILLE RD		

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
17236013 / 17-236			805476			3250
878	4011CC	4000-A-CF-STONE-CC	4.00	cy	95.00	380.00
878	30	WINTER SERVICE FEE	4.00	/y	4.00	16.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87828834						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$12.00	03/10/2019	4.00 cy	\$408.00	\$.00	\$408.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	02/01/2019	20349649
Total Due if Paid by	03/10/2019	\$396.00
Total Due if Paid after	03/10/2019	\$408.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



Irving Materials, Inc.

1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer No.	Invoice Date	Page # 1 Invoice No.
101782	02/14/2019	20351218
Total Due if Paid by	03/10/2019	\$1,473.00
Total Due if Paid after	03/10/2019	\$1,515.00
Delivery Address 520 TAYLORSVILLE RD		

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4111CC	4000-N-CF-STONE-CC	14.00	cy	95.00	1,330.00
878	16005	HRWR (HIGH RANGE WR)	14.00	/y	7.50	105.00
878	30	WINTER SERVICE FEE	14.00	/y	4.00	56.00
878	31	ENVIRONMENTAL FEE	2.00	ea	12.00	24.00
* 87828901, 87828903						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$42.00	03/10/2019	14.00 cy	\$1,515.00	\$.00	\$1,515.00

IMIS-FM004 (08/13)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 1 0 1 0 9 *

Customer No.	Invoice Date	Invoice No.
101782	02/14/2019	20351218
Total Due if Paid by	03/10/2019	\$1,473.00
Total Due if Paid after	03/10/2019	\$1,515.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer No.	Invoice Date	Page # 1 Invoice No.
101782	02/15/2019	20351434
Total Due if Paid by	03/10/2019	\$393.50
Total Due if Paid after	03/10/2019	\$404.00

Delivery Address
520 TAYLORSVILLE RD

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

17236013 / 17-236		805476		3105		
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4011CC	4000-A-CF-STONE-CC	3.50	cy	95.00	332.50
878	17001	NON CHLORIDE 1	3.50	/y	5.50	19.25
878	16005	HRWR (HIGH RANGE WR)	3.50	/y	7.50	26.25
878	32	MINIMUM LOAD CHARGE	1.00	ea	0.00	0.00
878	30	WINTER SERVICE FEE	3.50	/y	4.00	14.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87828919						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$10.50	03/10/2019	3.50 cy	\$404.00	\$.00	\$404.00

IMIS-FM004 (08/13)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer No.	Invoice Date	Invoice No.
101782	02/15/2019	20351434
Total Due if Paid by	03/10/2019	\$393.50
Total Due if Paid after	03/10/2019	\$404.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954

Technologies

Invoice

10015 GRASSLAND DR
LOUISVILLE, KY 40299

PHONE: (502) 297-8525 FAX: 502-297-8524
BlandTech@BlandServices.com

DATE	INVOICE #
2/19/2019	23789

BILL TO
Spencer Co School Systems
207 West Main Street
Taylorsville, KY 40071


PROJECT	P.O. NO.	TERMS
18-14075 Sound Systems for Ball Fields	17236026	30 DAYS
DESCRIPTION	AMOUNT	
Spencer County High School Academics and Athletics Building Turn-key Systems (3) for Football, Baseball, and Softball Per Sound System Spec in Addenda 3 We acknowledge receipt of Addenda 1, 2, 3 Application for Payment #1 Billing thru 02/20/2019 for: Stored Materials: \$ 47,013.41 Freight: \$ 436.59 Original Contract Amount Less Future Applications for Payment	60,755.00 -13,305.00	
Total		\$47,450.00

PRIDE IN HERITAGE SINCE 1910

E-mail
ar@blandservices.com


2/19/2019

0 (3024*4032)



2/19/2019

0 (3024x4092)





CERTIFICATE OF LIABILITY INSURANCE

BLANLE-01

LAL

DATE (MM/DD/YYYY)
02/19/2019

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER
Fifth Third Insurance - Louisville
PO Box 221649
Louisville, KY 40252

CONTACT NAME: Beth Stanko

PHONE (A/C, H/O, Ext): (216) 274-5028

FAX (A/C, H/O):

E-MAIL ADDRESS: elizabeth.stanko@53.com

INSURED

Bland Electric Co Inc Bland Technologies a Division of Bland
Electric
10015 Grassland Dr
Louisville, KY 40298

INSURER(S) AFFORDING COVERAGE

NAIC #

INSURER A: Grange Mutual Casualty Company

14060

INSURER B: Kentucky AFC/SIF

INSURER C:

INSURER D:

INSURER E:

INSURER F:

COVERAGES

CERTIFICATE NUMBER:

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADD'L INSR (YES/NO)	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☒ POLICY ☐ PRO-SECT ☐ LOC OTHER:		CPP2723578	11/14/2018	11/14/2019	EACH OCCURRENCE \$ 1,000,000 DAMAGE TO RENTED PREMISES (Per occurrence) \$ 100,000 MED EXP (Any one person) \$ 10,000 PERSONAL & ADV INJURY \$ 1,000,000 GENERAL AGGREGATE \$ 2,000,000 PRODUCTS - COMPROP AGG \$ 2,000,000 CYBER \$ 50,000 COMBINED SINGLE LIMIT (Per accident) \$ 1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
A	☒ AUTOMOBILE LIABILITY ☒ ANY AUTO ☐ OWNED AUTOS ONLY ☐ SCHEDULED AUTOS ☐ HIRED AUTOS ONLY ☐ NON-OWNED AUTOS ONLY		CA 2723579	11/14/2018	11/14/2019	BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
A	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE DED RETENTIONS		CUP2723581	11/14/2018	11/14/2019	EACH OCCURRENCE \$ 1,000,000 AGGREGATE \$ 1,000,000 \$
B	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/OWNER EXCLUDED? (Mandatory in MI) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N N	7817	01/01/2019	01/01/2020	☒ PER STATUTE ☐ OTHER EA - EACH ACCIDENT \$ 4,000,000 E.L. DISEASE - EA EMPLOYEE \$ 4,000,000 E.L. DISEASE - POLICY LIMIT \$ 4,000,000
A	Installation/Builder		CPP2723578	11/14/2018	11/14/2019	Materials 400,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)
PO#17235026 / 18-14079 - Spencer Co School Systems is additional insured for stored material, on the installation floor.

CERTIFICATE HOLDER

Spencer Co School Systems
207 West Main Street
Taylorville, KY 40071

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE:

ACORD 25 (2016/03)

© 1988-2015 ACORD CORPORATION. All rights reserved.
The ACORD name and logo are registered marks of ACORD