

December 12, 2018

PRELIMINARY PROJECT SCHEDULE

BG 19-067, Henderson County - South Middle School Site Improvements for Staff / Visitor Parking
BG 19-068, Henderson County - New Jefferson Elementary School

South Middle School Site Improvements

Complete Schematic Design	December 15, 2018
• KDE Review (2-3 weeks)	
Complete Design Development.....	January 15, 2019
• KDE Review (2-3 weeks)	
Complete Construction Documents	March 1, 2019
Complete Owner / KDE Review	March 21, 2019
Bids Received.....	April 15, 2019
Board and KDE Approvals	May 1, 2019
Award / Start Construction	May 1, 2019
Complete Construction	August 1, 2019

Jefferson Elementary School

Complete Schematic Design	January 15, 2019
• KDE Review (2-3 weeks)	
Complete Design Development.....	March 15, 2019
• KDE Review (2-3 weeks)	
Complete Construction Documents	May 15, 2019
Complete Owner / KDE Review	June 15, 2019
Bids Received.....	July 15, 2019
Board, HBC, KDE Approvals	August 15, 2019
Award / Start Construction	August 15, 2019
Complete Construction (15-1/2 months)	December 1, 2020
Occupancy.....	January, 2021

*Notes: 1. Design work will continue moving forward while KDE is completing their review.
2. Dates indicated are approximate at this point in the project - exact dates will be inserted.