



FLOYD COUNTY BOARD OF EDUCATION  
Danny Adkins, Superintendent  
106 North Front Avenue  
Prestonsburg, Kentucky 41653  
Telephone (606) 886-2354 Fax (606) 886-4550  
[www.floyd.kyschools.us](http://www.floyd.kyschools.us)

Sherry Robinson- Chair - District 5  
William Newsome, Jr., Vice-Chair - District 3  
Linda C. Gearheart, Member - District 1  
Dr. Chandra Varia, Member- District 2  
Rhonda Meade, Member - District 4

**Consent Agenda Item (Action Item):** Consider/Approve BG4's for the Betsy Layne High School Renovation and Addition for Structural Steel Services, Inc. and Toadvine Enterprises (BG# 16-143).


**Applicable Statute or Regulation:** 702 KAR 4:160.

**Fiscal/Budgetary Impact:** Total Cost of Construction to Structural Steel Services is \$536,400.00 and total cost for Toadvine Enterprises is \$69,998.00.

**History/Background:** The punch list complete dates was August 29, 2018.

**Recommended Action:** To approve BG4's to Structural Steel Services, Inc. and Toadvine Enterprises.

**Contact Person(s):** Gregory Adams/606-874-9569

  
Director

  
Superintendent

**Date:** June 24, 2019

## FACPAC BG4 Form (Ref# 28337)

Form Status: Saved

Project: Betsy Layne Renovation and Addition

BG Number: 16-143 (Imported Project) District: Floyd County (175)

Status: Active

Phase: No Data

Contract: STRUCTURAL STEEL SERVICES, INC., 05

Type: General Contractor

Proposed

Firm / Contractor

STRUCTURAL STEEL SERVICES, INC.

### Project Construction Cost

Original Contract Amount \$289,201.00

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$247,199.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$536,400.00

### Verification of Required Approvals by Other Regulatory Agencies

#### Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/8/2018

Plumbing Certificate Date 5/9/2018

Electrical Certificate Date 8/6/2018

Fire Alarm Certificate Date 5/24/2018

Sprinkler Certificate Date 5/31/2018

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other Elevator

Verification of Approval - Other Date 8/8/2018

#### Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

#### Close Out

Punch List Completed Date 8/29/2018

Record Drawings Completed Date 8/29/2018

Warranty & Guarantees Information 11/13/2018

Provided Date

Owner Training on Systems Date 10/2/2018

Verification of Payment of Debts and 6/17/2019

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date 6/17/2019

BG4 Board Order Date

**BG4 Signature Page (Online Form Ref# 28337)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date

## **FACPAC BG4 Form (Ref# 28256)**

Form Status: Saved

Project: Betsy Layne Renovation and Addition

BG Number: 16-143 (Imported Project) District: Floyd County (175)

Status: Active

Phase: No Data

Contract: TOADVINE ENTERPRISES, 16

Type: General Contractor

Proposed

Firm / Contractor

TOADVINE ENTERPRISES

### **Project Construction Cost**

Original Contract Amount \$19,420.00

Net Total of Change Orders to Contract \$17,846.00

Original Purchase Order Total \$32,732.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$69,998.00

### **Verification of Required Approvals by Other Regulatory Agencies**

#### **Office of Housing, Buildings, and Construction**

Certificate Of Occupancy Date 8/8/2018

Plumbing Certificate Date 5/9/2018

Electrical Certificate Date 8/6/2018

Fire Alarm Certificate Date 5/24/2018

Sprinkler Certificate Date 5/31/2018

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other Elevator

Verification of Approval - Other Date 8/8/2018

#### **Natural Resources and Environmental Protection Cabinet**

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

#### **Close Out**

Punch List Completed Date 8/29/2018

Record Drawings Completed Date 8/29/2018

Warranty & Guarantees Information 11/13/2018

Provided Date

Owner Training on Systems Date 10/2/2018

Verification of Payment of Debts and 6/17/2019

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date 6/17/2019

BG4 Board Order Date

**BG4 Signature Page (Online Form Ref# 28256)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date