

FACPAC BG4 Form (Ref# 28454)

Form Status: Saved

Project: Doss HS - Stadium Lighting Replacement

BG Number: 18-270

District: Jefferson County (275)

Status: Active

Phase: Site Acquisition (View Checklist)

Contract: Advanced Electrical Systems, Inc., 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$400,000.00
Net Total of Change Orders to Contract	\$4,008.37
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$404,008.37

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date
Plumbing Certificate Date
Electrical Certificate Date 2/7/2019
Fire Alarm Certificate Date
Sprinkler Certificate Date
Boiler Certificate Date
Range Hood Suppression Date
Verification of Approval - Other
Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date
Natural Resources & Environmental
Protection Cabinet - Other
Natural Resources & Environmental
Protection Cabinet - Other Date

Close Out

Punch List Completed Date	4/12/2019
Record Drawings Completed Date	12/26/2018
	10/1/2018

Warranty & Guarantees Information

Provided Date

Owner Training on Systems Date 12/6/2018

Verification of Payment of Debts and 5/21/2019

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date 5/28/2019

BG4 Board Order Date 7/16/2019

BG4 Signature Page (Online Form Ref# 28454)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

SHAMINDA HOBELT



Engineer

6/7/19

Date

Josh Strange: VP/PM



Contractor / Construction Manager

May 28, 2019

Date

Local Board of Education Designee

Date