

Last 30 days

- Steel at Academic Bld set
- Steel at Ath. Bld set
- Demoed Parking lot and Sidewalks
- Block Columns laid
- Installed Storm drains and Boxes
- Started on wood Blocking
- Continued MEP Rough Ins
- Tied electric in at Existing School
- 90% door frames set
- Wire pulled To Transformer
- Speakers set at grandstands
- Continued brick work

Next 30

- Pour Mezz
- Trusses on Ath. Bld set
- Prep all Fields
- Roof academic building
- Start Site concrete
- Install Morton building