



FLOYD COUNTY BOARD OF EDUCATION
Danny Adkins, Superintendent
106 North Front Avenue
Prestonsburg, Kentucky 41653
Telephone (606) 886-2354 Fax (606) 886-4550
www.floyd.kyschools.us

Sherry Robinson- Chair - District 5
William Newsome, Jr., Vice-Chair - District 3
Linda C. Gearheart, Member - District 1
Dr. Chandra Varia, Member- District 2
Rhonda Meade, Member - District 4

Date: August 16, 2019

Agenda Item (Action Item): Consider/Approve BG4 for the Betsy Layne High School Renovation and Addition for Dixie Roofing (BG 16-143).

Applicable State or Regulations: 702 KAR 4:160.

Budget/Financial Issues: Total cost of Construction is \$980,435.00.

Background and Rationale: Dixie Roofing installed the roof on the old/new section. Punch list was completed on 8/28/2018.

Recommended Action: To approve BG4..

Contact Person(s): Gregory Adams/874-9569

Principal



Director



Superintendent

FACPAC BG4 Form (Ref# 28272)

Form Status: Saved

Project: Betsy Layne Renovation and Addition

BG Number: 16-143 (Imported Project) District: Floyd County (175)

Status: Active

Phase: No Data

Contract: DIXIE ROOFING, 06

Type: General Contractor

Proposed

Firm / Contractor

DIXIE ROOFING

Project Construction Cost

Original Contract Amount \$267,095.00

Net Total of Change Orders to Contract \$563,155.00

Original Purchase Order Total \$150,185.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$980,435.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/8/2018

Plumbing Certificate Date 5/9/2018

Electrical Certificate Date 8/6/2018

Fire Alarm Certificate Date 5/24/2018

Sprinkler Certificate Date 5/31/2018

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other Elevator

Verification of Approval - Other Date 8/8/2018

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources and Environmental

Protection Cabinet - Other

Natural Resources and Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 8/29/2018

Record Drawings Completed Date 8/29/2018

Warranty & Guarantees Information 11/13/2018

Provided Date

Owner Training on Systems Date 10/2/2018

Verification of Payment of Debts and 11/13/2018

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date 12/18/2018

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 28272)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date



5.28.19

Local Board of Education Designee

Date