



SCHS Project
September 11, 2019

Last 30 days

- Started Irrigation Water to field
- Irrigation water meter set
- 1st coat of paint on Academic bld
- Storm Drainage at 90%
- Force Main at 90%
- Parking lot cut to sub grade
- Trusses at 95%
- Brick is 100%
- HVAC is 70% at Academic bld
- Roof dried in Academic Bld
- Sprinkler at Academic Bld 90%
- Roads on Subgrade
- Vescio started on Controls for irrigation
- Electric Roughed in at Ath. Bld
- Decking 70% at Ath. Bld

Next 30

- Sod Football Field
- Track surface Down
- Site concrete
- Blue Bld Demoed
- Academic Bld dried in
- Install Parking lot lights
- Tennis court lights installed
- Baseball field fence installed