

APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

TO OWNER: SPENCER COUNTY BOARD OF EDUCATION PROJECT : SPENCER COUNTY HIGH SCHOOL ACADEMIC & ATHLETIC BUILDINGS		VIA ARCHITECT: OWNER ARCHITECT CONTRACTOR OTHER	PAY APPLICATION: #10
FROM CONTRACTOR: Isaac Tatum Construction, Inc. P.O. Box 665 Lebanon, KY 40033		Date: 9/11/19	
(Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached, G703)			
LINE #	DESCRIPTION	AMOUNT	
1.	ORIGINAL CONTRACT SUM.....	\$5,146,853.00	
2.	NET CHANGE BY CHANGE ORDERS (A 31 Below)	\$31,867.50	
3.	CONTRACT SUM, LINE 1 + LINE2.....	\$5,178,720.50	
4.	TOTAL COMPLETED AND STORED TO DATE..... (Column G Page G703)	\$2,749,443.00	
5.	RETAINAGE		
	a. 10% of Completed Work..... (Columns D + E on G703)	\$274,944.30	
	b. 10 % of Purchase Orders..... (Column F on G703)	\$91,547.49	
6.	TOTAL EARNED LESS RETAINAGE..... (Line 4 less line 5)	\$2,382,951.21	
7.	LESS PREVIOUS CERTIFICATES of PAYMENT... \$ 1 (Line 6 From previous certificate)	2,039,128.32	
8.	CURRENT PAYMENT DUE (LINE 6 -7)	\$343,822.89	
9.	BALANCE TO FINISH (Line 3 - line 6)	\$2,795,769.29	

CHANGE ORDER SUMMARY Total Changes approved in previous months by Owner Total approved this Month TOTALS:	ADDITIONS \$15,575.00 \$ 54,837.50 \$70,412.50	DEDUCTIONS -38,545.00 -38,545.00 NET CHANGES by Change Order	\$ 31,867.50
--	--	---	--------------

ARCHITECT'S CERTIFICATE FOR PAYMENT Isaac Tatum Construction DPO Project Totals:	MONTHLY PAYMENT DUE \$343,822.89 \$88,826.09 \$432,648.98	TOTAL PROJECT \$6,178,720.50 \$1,519,147.00 \$6,697,867.50	% COMPLETE 53% 54% 53%
--	--	---	---------------------------------

AMOUNT CERTIFIED (Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.)	\$ 343,822.89
---	---------------

BY ARCHITECT: <i>[Signature]</i>	DATE: 9.13.19
---	---------------

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract- COMPUTERIZED FACSIMILE of AIA Form G702.

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Isaac Tatum Construction, Inc.

BY: *Isaac Tatum*

State of: Kentucky

County of: Marion

Subscribed and sworn to before: *Isaac Tatum*

me this 6 day of September 2019.

Notary Public: *Kathy A. Brown*

My Commission expires: 1-12-21

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
							FINISH	TO	
BOND									
SUPERINTENDENT & PROJECT MANAGER	\$ 41,753.00	\$ 41,753.00			\$ 41,753.00	100%	\$ -	\$ -	\$ 4,175.30
BUILDERS RISK INSURANCE	\$ 123,700.00	\$ 57,000.00	\$ 8,000.00		\$ 65,000.00	53%	\$ 58,700.00	\$ -	\$ 6,500.00
STORAGE TRAILER	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ -	\$ 520.00
OFFICE TRAILER	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%	\$ -	\$ -	\$ 220.00
CONSTRUCTION FENCE	\$ 2,200.00	\$ 1,020.00	\$ 140.00		\$ 1,160.00	53%	\$ 1,040.00	\$ -	\$ 116.00
DUMPSTER	\$ 11,200.00	\$ 11,200.00			\$ 11,200.00	100%	\$ -	\$ -	\$ 1,120.00
TELEPHONE	\$ 22,600.00	\$ 10,300.00	\$ 1,600.00		\$ 11,900.00	53%	\$ 10,700.00	\$ -	\$ 1,190.00
CONSTRUCTION SIGN	\$ 1,100.00	\$ 510.00	\$ 70.00		\$ 580.00	53%	\$ 520.00	\$ -	\$ 58.00
CLEAN UP	\$ 800.00				\$ -	0%	\$ 800.00	\$ -	\$ -
FINAL CLEAN UP	\$ 9,000.00	\$ 4,150.00	\$ 600.00		\$ 4,750.00	53%	\$ 4,250.00	\$ -	\$ 475.00
PORTA JOHN	\$ 16,900.00				\$ -	0%	\$ 16,900.00	\$ -	\$ -
SURVEYOR	\$ 2,800.00	\$ 1,285.00	\$ 200.00		\$ 1,485.00	53%	\$ 1,315.00	\$ -	\$ 148.50
NOI BY SURVEYOR	\$ 11,300.00	\$ 3,300.00	\$ 6,000.00		\$ 9,300.00	82%	\$ 2,000.00	\$ -	\$ 930.00
REMOVE AND DISPOSE OFFSITE	\$ 3,400.00	\$ 3,400.00			\$ 3,400.00	100%	\$ -	\$ -	\$ 340.00
	\$ 56,000.00				\$ -	0%	\$ 56,000.00	\$ -	\$ -
ENGINEERING, CONSTRUCTION									
(Water Line Allowance)	\$ 150,000.00	\$ 150,000.00			\$ 150,000.00	100%	\$ -	\$ -	\$ 15,000.00
SELECTIVE BUILDING DEMOLITION									
	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	\$ -	\$ -	\$ 350.00
SEEDING, SODDING, PLANTS									
	\$ 71,400.00				\$ -	0%	\$ 71,400.00	\$ -	\$ -
SPORTSFIELD CONSTRUCTION									
BONDS & INSURANCE									
CONTRACT ADMIN	\$ 9,000.00				\$ -	0%	\$ 9,000.00	\$ -	\$ -
MOBILIZATION	\$ 5,300.00				\$ -	0%	\$ 5,300.00	\$ -	\$ -
DEMOBILIZATION	\$ 5,200.00				\$ -	0%	\$ 5,200.00	\$ -	\$ -
DRAINAGE	\$ 5,200.00				\$ -	0%	\$ 5,200.00	\$ -	\$ -
EARTHWORK	\$ 68,000.00		\$ 68,000.00		\$ 68,000.00	100%	\$ -	\$ -	\$ 6,800.00
IRRIGATION	\$ 42,200.00				\$ -	0%	\$ 42,200.00	\$ -	\$ -
LAWNS & GRASSES	\$ 44,800.00				\$ -	0%	\$ 44,800.00	\$ -	\$ -
ATHLETIC EQUIPMENT	\$ 46,800.00				\$ -	0%	\$ 46,800.00	\$ -	\$ -
	\$ 21,500.00				\$ -	0%	\$ 21,500.00	\$ -	\$ -
TERMITE CONTROL									
	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	\$ -	\$ -	\$ 110.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED		COMPLETED THIS PERIOD	MATERIALS STORED ON SITE		TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
		FROM PREVIOUS APPLICATIONS							TO FINISH		
SITework											
STORM DRAINAGE	\$ 175,000.00	\$ 136,000.00	\$ 20,000.00				\$ 156,000.00	89%	\$ 19,000.00	\$ 15,600.00	
CUTFILL DIRT	\$ 163,000.00	\$ 140,000.00	\$ 5,300.00				\$ 145,300.00	89%	\$ 17,700.00	\$ 14,530.00	
HAUL IN DIRT	\$ 130,000.00	\$ 123,600.00	\$ 6,400.00				\$ 130,000.00	100%	\$ -	\$ 13,000.00	
TOPSOIL GRADING	\$ 33,700.00	\$ 16,000.00	\$ 10,000.00				\$ 26,000.00	77%	\$ 7,700.00	\$ 2,600.00	
DEMOLITION	\$ 72,600.00	\$ 62,000.00	\$ 5,600.00				\$ 67,600.00	93%	\$ 5,000.00	\$ 6,760.00	
SILT FENCE	\$ 10,000.00	\$ 6,000.00	\$ 2,000.00				\$ 8,000.00	80%	\$ 2,000.00	\$ 800.00	
SYNTHETIC LATEX SPORTS SURFACE											
TENNIS COURT SURFACING	\$ 80,600.00						\$ -	0%	\$ 80,600.00	\$ -	
TENNIS POLES & NETS	\$ 14,700.00						\$ -	0%	\$ 14,700.00	\$ -	
	\$ 7,300.00						\$ -	0%	\$ 7,300.00	\$ -	
CHAIN LINK FENCE & GATES											
ADMINISTRATION	\$ 2,800.00	\$ 2,800.00					\$ 2,800.00	100%	\$ -	\$ 280.00	
MOBILIZATION	\$ 2,800.00	\$ 2,800.00					\$ 2,800.00	100%	\$ -	\$ 280.00	
DEMOLIBIZATION	\$ 2,900.00						\$ -	0%	\$ 2,900.00	\$ -	
BASEBALL FENCE LABOR	\$ 29,700.00	\$ 29,700.00					\$ 29,700.00	100%	\$ -	\$ 2,970.00	
FOOTBALL FENCE LABOR	\$ 17,200.00						\$ -	0%	\$ 17,200.00	\$ -	
TENNIS COURT LABOR	\$ 21,800.00						\$ -	0%	\$ 21,800.00	\$ -	
BUILDING AREA FENCE LABOR	\$ 29,600.00						\$ -	0%	\$ 29,600.00	\$ -	
ASPHALT											
MOBILIZATION & GENERAL CONDITIONS	\$ 7,900.00						\$ -	0%	\$ 7,900.00	\$ -	
STRIPING & WHEEL STOPS	\$ 12,500.00						\$ -	0%	\$ 12,500.00	\$ -	
60Z NON-WOVEN FABRIC	\$ 12,300.00						\$ -	0%	\$ 12,300.00	\$ -	
7" #3 STONE BASE - ASPHALT PAVING	\$ 48,100.00						\$ -	0%	\$ 48,100.00	\$ -	
3" DGA BASE-ASPHALT PAVING	\$ 24,300.00						\$ -	0%	\$ 24,300.00	\$ -	
3" ASPHALT SURFACE - ASPHALT PAVING	\$ 139,800.00						\$ -	0%	\$ 139,800.00	\$ -	
1.5" ASPHALT SURFACE - ASPHALT PAVING	\$ 83,600.00						\$ -	0%	\$ 83,600.00	\$ -	
2" DGA BASE - RUNNING TRACK	\$ 7,500.00						\$ -	0%	\$ 7,500.00	\$ -	
2.5" ASPHALT BASE - RUNNING TRACK	\$ 42,100.00						\$ -	0%	\$ 42,100.00	\$ -	
1.25" ASPHALT SURFACE - RUNNING TRAC	\$ 27,700.00						\$ -	0%	\$ 27,700.00	\$ -	
6" DGA - FIELD EVENTS	\$ 3,300.00						\$ -	0%	\$ 3,300.00	\$ -	
2.5" ASPHALT BASE - FIELD EVENTS	\$ 7,300.00						\$ -	0%	\$ 7,300.00	\$ -	
1.25" ASPHALT SURFACE - FIELD EVENTS	\$ 4,600.00						\$ -	0%	\$ 4,600.00	\$ -	
6" DGA - TENNIS COURT	\$ 10,000.00						\$ -	0%	\$ 10,000.00	\$ -	
2" ASPHALT BASE - TENNIS COURTS	\$ 18,600.00						\$ -	0%	\$ 18,600.00	\$ -	
1.5" ASPHALT SURFACE - TENNIS COURTS	\$ 17,600.00						\$ -	0%	\$ 17,600.00	\$ -	

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		% COM-		BALANCE		RETAINAGE	
	VALUE		FROM PREVIOUS APPLICATIONS	THIS PERIOD	SITE	STORED ON	COMPLETED AND STORED TO DATE		PLETE		TO FINISH		TO AMOUNT	
6" DGA - LONG JUMP	\$ 1,000.00						\$ -		0%		\$ 1,000.00		\$ -	
2.5" ASPHALT BASE - LONG JUMP	\$ 2,200.00						\$ -		0%		\$ 2,200.00		\$ -	
1.25 ASPHALT SURFACE - LONG JUMP	\$ 1,100.00						\$ -		0%		\$ 1,100.00		\$ -	
7" #3 STONE BASE - STONE UNDER	\$ 11,900.00						\$ -		0%		\$ 11,900.00		\$ -	
3" DGA BASE - STONE UNDER	\$ 6,100.00						\$ -		0%		\$ 6,100.00		\$ -	
STRIPING AND BUMPERS	\$ 12,800.00						\$ -		0%		\$ 12,800.00		\$ -	
SIGNS	\$ 3,500.00						\$ -		0%		\$ 3,500.00		\$ -	
CONCRETE														
FOOTER AND WALLS LABOR	\$ 177,500.00		\$ 177,500.00				\$ 177,500.00		100%		\$ -		\$ 17,750.00	
FOOTER CONCRETE	\$ 40,000.00		\$ 40,000.00				\$ 40,000.00		100%		\$ -		\$ 4,000.00	
SLAB LABOR	\$ 35,000.00		\$ 35,000.00				\$ 35,000.00		100%		\$ -		\$ 3,500.00	
SLAB CONCRETE	\$ 10,000.00		\$ 10,000.00				\$ 10,000.00		100%		\$ -		\$ 1,000.00	
SITE CONCRETE	\$ 130,000.00						\$ -		0%		\$ 130,000.00		\$ -	
SITE CONCRETE LABOR	\$ 210,000.00						\$ -		0%		\$ 210,000.00		\$ -	
CONCRETE EQUIPMENT	\$ 27,900.00		\$ 20,000.00				\$ 20,000.00		72%		\$ 7,900.00		\$ 2,000.00	
MESH PLASTIC INSULATION	\$ 6,300.00		\$ 6,300.00				\$ 6,300.00		100%		\$ -		\$ 630.00	
ROCK	\$ 7,900.00		\$ 7,900.00				\$ 7,900.00		100%		\$ -		\$ 790.00	
PREP FOR SLAB	\$ 7,900.00		\$ 7,900.00				\$ 7,900.00		100%		\$ -		\$ 790.00	
UNIT MASONRY														
ATHLETIC BUILDING														
CMU LABOR	\$ 160,700.00		\$ 160,700.00				\$ 160,700.00		100%		\$ -		\$ 16,070.00	
CMU MATERIAL	\$ 111,600.00		\$ 111,600.00				\$ 111,600.00		100%		\$ -		\$ 11,160.00	
BRICK LABOR	\$ 75,800.00		\$ 68,500.00	\$ 7,300.00			\$ 75,800.00		100%		\$ -		\$ 7,580.00	
BRICK MATERIAL	\$ 112,300.00		\$ 101,200.00	\$ 11,100.00			\$ 112,300.00		100%		\$ -		\$ 11,230.00	
ACADEMIC BUILDING														
CMU LABOR	\$ 50,800.00		\$ 50,800.00				\$ 50,800.00		100%		\$ -		\$ 5,080.00	
CMU MATERIAL	\$ 34,500.00		\$ 34,500.00				\$ 34,500.00		100%		\$ -		\$ 3,450.00	
BRICK LABOR	\$ 37,900.00		\$ 37,900.00				\$ 37,900.00		100%		\$ -		\$ 3,790.00	
BRICK MATERIAL	\$ 48,100.00		\$ 48,100.00				\$ 48,100.00		100%		\$ -		\$ 4,810.00	
STRUCTURAL STEEL														
FIELD LABOR & EQUIPMENT	\$ 73,000.00		\$ 44,000.00	\$ 14,050.00			\$ 58,050.00		80%		\$ 14,950.00		\$ 5,805.00	
SHOP LABOR & ADMINISTRATION COST	\$ 37,000.00		\$ 29,600.00	\$ 7,400.00			\$ 37,000.00		100%		\$ -		\$ 3,700.00	
DETAILING	\$ 4,500.00		\$ 4,500.00				\$ 4,500.00		100%		\$ -		\$ 450.00	

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED		COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
		FROM PREVIOUS APPLICATIONS	THIS PERIOD					TO FINISH		
ROUGH CARPENTRY	\$ 33,800.00			\$ 12,000.00		\$ 12,000.00	36%	\$ 21,800.00	\$ 1,200.00	
EXTRA WOOD	\$ 11,300.00					\$ -	0%	\$ 11,300.00	\$ -	
BITUMINOUS DAMPROOFING	\$ 5,600.00	\$ 5,600.00				\$ 5,600.00	100%	\$ -	\$ 560.00	
WATER REPELLANTS	\$ 3,900.00					\$ -	0%	\$ 3,900.00	\$ -	
FIRE & SMOKE SEALANT	\$ 3,500.00					\$ -	0%	\$ 3,500.00	\$ -	
JOINT SEALANTS	\$ 22,500.00					\$ -	0%	\$ 22,500.00	\$ -	
ROOFING										
SUBMITTALS & MOBILIZATION	\$ 7,000.00					\$ -	0%	\$ 7,000.00	\$ -	
METAL WALL PANEL LABOR	\$ 34,900.00					\$ -	0%	\$ 34,900.00	\$ -	
ROOFING INSULATION LABOR	\$ 33,700.00			\$ 5,000.00		\$ 5,000.00	15%	\$ 28,700.00	\$ 500.00	
ROOF MEMBRANE LABOR	\$ 33,700.00			\$ 33,700.00		\$ 33,700.00	100%	\$ -	\$ 3,370.00	
SHEET METAL FLASHINGS & TRIM MATERIAL	\$ 4,300.00					\$ -	0%	\$ 4,300.00	\$ -	
SHEET METAL FLASHINGS & TRIM LABOR	\$ 5,600.00					\$ -	0%	\$ 5,600.00	\$ -	
METAL ROOFING LABOR	\$ 90,500.00					\$ -	0%	\$ 90,500.00	\$ -	
CLOSE OUTS & WARRANTIES	\$ 7,000.00					\$ -	0%	\$ 7,000.00	\$ -	
HM DOORS & FRAMES	\$ 2,600.00					\$ -	0%	\$ 2,600.00	\$ -	
INSTALL OF DOORS & HARDWARE	\$ 12,400.00			\$ 1,200.00		\$ 1,200.00	10%	\$ 11,200.00	\$ 120.00	
INSTALL OF FRAMES	\$ 1,100.00			\$ 1,000.00		\$ 1,000.00	91%	\$ 100.00	\$ 100.00	
COUNTER DOORS										
	\$ 36,000.00					\$ -	0%	\$ 36,000.00	\$ -	
ALUMINUM FRAMED STOREFRONTS										
MATERIAL	\$ 14,200.00					\$ -	0%	\$ 14,200.00	\$ -	
LABOR	\$ 14,600.00					\$ -	0%	\$ 14,600.00	\$ -	
ENGINEERING	\$ 600.00					\$ -	0%	\$ 600.00	\$ -	
GLAZING MATERIAL	\$ 5,000.00					\$ -	0%	\$ 5,000.00	\$ -	
GLAZING LABOR	\$ 4,200.00					\$ -	0%	\$ 4,200.00	\$ -	
FIXED LOUVERS	\$ 1,700.00					\$ -	0%	\$ 1,700.00	\$ -	
NON STRUCTURAL METAL FRAMING	\$ 11,200.00			\$ 3,000.00		\$ 3,000.00	27%	\$ 8,200.00	\$ 300.00	

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE TO AMOUNT
DRYWALL & ACT								
ACCOUITAL PANEL CEILINGS	\$ 44,000.00	\$ 36,000.00			\$ 36,000.00	82%	\$ 8,000.00	\$ 3,600.00
LINEAR METAL CEILINGS	\$ 54,700.00	\$ 36,000.00			\$ 36,000.00	66%	\$ 18,700.00	\$ 3,600.00
METAL TRUSSES	\$ 113,400.00	\$ 36,100.00	\$ 58,000.00		\$ 94,100.00	83%	\$ 19,300.00	\$ 9,410.00
TILE								
TILE MATERIAL	\$ 8,500.00				\$ -	0%	\$ 8,500.00	\$ -
TILE LABOR	\$ 3,300.00				\$ -	0%	\$ 3,300.00	\$ -
RESILIENT FLOOR TILE								
RUBBER TILE MATERIAL	\$ 32,500.00				\$ -	0%	\$ 32,500.00	\$ -
VCT MATERIAL	\$ 1,700.00				\$ -	0%	\$ 1,700.00	\$ -
COVE BASE MATERIAL	\$ 1,900.00				\$ -	0%	\$ 1,900.00	\$ -
RUBBER TILE LABOR	\$ 4,200.00				\$ -	0%	\$ 4,200.00	\$ -
VCT LABOR	\$ 1,000.00				\$ -	0%	\$ 1,000.00	\$ -
COVE BASE LABOR	\$ 1,200.00				\$ -	0%	\$ 1,200.00	\$ -
PAINTING								
CEILINGS	\$ 3,700.00				\$ -	0%	\$ 3,700.00	\$ -
WALLS	\$ 31,100.00				\$ -	0%	\$ 31,100.00	\$ -
FLOORS	\$ 10,200.00				\$ -	0%	\$ 10,200.00	\$ -
MISC METALS	\$ 20,500.00				\$ -	0%	\$ 20,500.00	\$ -
SIGNAGE	\$ 1,600.00				\$ -	0%	\$ 1,600.00	\$ -
FLAG POLE	\$ 4,400.00				\$ -	0%	\$ 4,400.00	\$ -
INSTALL OF ACCESSORIES	\$ 16,900.00				\$ -	0%	\$ 16,900.00	\$ -
ALUMINUM PROTECTIVE CANOPIES	\$ 2,300.00				\$ -	0%	\$ 2,300.00	\$ -
GRANDSTAND SEATS & BLEACHERS	\$ 18,600.00				\$ -	0%	\$ 18,600.00	\$ -
PRE-ENGINEERED TIMBER COLUMN	\$ 6,500.00		\$ 6,500.00		\$ 6,500.00	100%	\$ -	\$ 650.00
SPRINKLER SYSTEM								
INTERIOR LABOR - SPRINKLER FITTER	\$ 5,200.00	\$ 4,200.00			\$ 4,200.00	81%	\$ 1,000.00	\$ 420.00

DESCRIPTION OF WORK	SCHEDULED			COMPLETED			MATERIALS			TOTAL		% COM- PLETE		BALANCE		RETAINAGE	
	VALUE	COMPLETED FROM PREVIOUS APPLICATIONS		THIS PERIOD	STORED ON SITE	AND STORED TO DATE								FINISH	TO	AMOUNT	
ENGINEER LABOR	\$ 1,700.00	\$ 1,700.00				\$ 1,700.00						100%				\$ 170.00	
SHOP LABOR	\$ 500.00	\$ 500.00				\$ 500.00						100%				\$ 50.00	
INTERIOR MATERIAL	\$ 1,200.00	\$ 1,200.00				\$ 1,200.00						100%				\$ 120.00	
MISC. EXPENSES	\$ 300.00	\$ 300.00				\$ 300.00						100%				\$ 30.00	
PLUMBING																	
UNDERSLAB SOIL WASTE & VENT	\$ 5,400.00	\$ 5,400.00				\$ 5,400.00						100%				\$ 540.00	
ABOVE SLAB SOIL WASTE & VENT	\$ 31,600.00	\$ 31,600.00				\$ 31,600.00						100%				\$ 3,160.00	
DOMESTIC WATER PIPING	\$ 21,400.00	\$ 12,800.00				\$ 12,800.00						60%		8,600.00		\$ 1,280.00	
EXCAVATION & BACKFILL	\$ 48,200.00	\$ 48,200.00				\$ 48,200.00						100%				\$ 4,820.00	
INSULATION	\$ 14,700.00	\$ 2,900.00				\$ 2,900.00						20%		11,800.00		\$ 290.00	
HVAC																	
DUCTWORK	\$ 74,600.00	\$ 15,000.00				\$ 3,500.00						25%		56,100.00		\$ 1,850.00	
AIRSIDE PACKAGE	\$ 4,500.00					\$ 900.00						20%		3,600.00		\$ 90.00	
PIPING	\$ 25,400.00	\$ 19,000.00										75%		6,400.00		\$ 1,900.00	
HVAC EQUIPMENT	\$ 4,500.00					\$ 1,130.00						25%		3,370.00		\$ 113.00	
INSULATION	\$ 24,900.00					\$ 6,200.00						25%		18,700.00		\$ 620.00	
CONTROLS	\$ 109,700.00					\$ 27,000.00						25%		82,700.00		\$ 2,700.00	
COMMISSIONING	\$ 4,500.00					\$ 1,105.00						25%		3,395.00		\$ 110.50	
STARTUP	\$ 12,500.00					\$ 3,100.00						25%		9,400.00		\$ 310.00	
BALANCE	\$ 8,100.00					\$ 2,000.00						25%		6,100.00		\$ 200.00	
SANITARY SEWER	\$ 55,000.00	\$ 20,000.00				\$ 25,000.00						82%		10,000.00		\$ 4,500.00	
DOMESTIC WATER	\$ 2,000.00	\$ 2,000.00										100%		\$ 0.00		\$ 200.00	
SEWER PUMP	\$ 19,500.00	\$ 19,500.00										100%		\$ 0.00		\$ 1,950.00	
ELECTRICAL																	
MOBILIZATION	\$ 13,500.00	\$ 13,500.00										100%		\$ 0.00		\$ 1,350.00	
DEMobilIZATION	\$ 3,400.00											0%		\$ 3,400.00		\$ -	
SUBMITTALS	\$ 16,900.00	\$ 16,900.00										100%		\$ 0.00		\$ 1,690.00	
DEMO	\$ 28,100.00	\$ 28,100.00										100%		\$ 0.00		\$ 2,810.00	
TEMPORARY POWER	\$ 16,900.00	\$ 13,500.00										80%		\$ 3,400.00		\$ 1,350.00	
BRANCH CONDUIT ABOVE SLAB LABOR	\$ 47,200.00	\$ 18,500.00				\$ 9,000.00						58%		\$ 19,700.00		\$ 2,750.00	
BRANCH CONDUIT ABOVE SLAB MATERIAL	\$ 25,000.00	\$ 5,500.00				\$ 7,000.00						50%		\$ 12,500.00		\$ 1,250.00	
BRANCH CONDUIT BELOW SLAB LABOR	\$ 14,800.00	\$ 14,800.00										100%		\$ 0.00		\$ 1,480.00	
BRANCH CONDUIT BELOW SLAB MATERIAL	\$ 2,600.00	\$ 2,600.00										100%		\$ 0.00		\$ 260.00	
BRANCH WIRE ABOVE SLAB LABOR	\$ 16,500.00	\$ 4,400.00										27%		\$ 12,100.00		\$ 440.00	
BRANCH WIRE ABOVE SLAB MATERIAL	\$ 12,600.00	\$ 1,200.00				\$ 780.00						16%		\$ 10,620.00		\$ 198.00	

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
	VALUE		FROM PREVIOUS APPLICATIONS	THIS PERIOD	STORIED ON SITE	FINISH			TO		
BRANCH WIRE BELOW SLAB LABOR	\$ 7,400.00			\$ 3,300.00			\$ 3,300.00	45%	\$4,100.00	\$ 330.00	
BRANCH WIRE BELOW SLAB MATERIAL	\$ 5,700.00			\$ 3,350.00			\$ 3,350.00	58%	\$2,350.00	\$ 335.00	
FEEDER CONDUIT ABOVE SLAB LABOR	\$ 4,500.00		\$ 4,500.00				\$ 4,500.00	100%	\$0.00	\$ 450.00	
FEEDER CONDUIT ABOVE SLAB MATERIAL	\$ 2,800.00		\$ 2,800.00				\$ 2,800.00	100%	\$0.00	\$ 280.00	
FEEDER CONDUIT BELOW SLAB LABOR	\$ 14,600.00		\$ 13,500.00				\$ 13,500.00	92%	\$1,100.00	\$ 1,350.00	
FEEDER CONDUIT BELOW SLAB MATERIAL	\$ 13,400.00		\$ 12,400.00				\$ 12,400.00	93%	\$1,000.00	\$ 1,240.00	
FEEDER WIRE ABOVE SLAB LABOR	\$ 9,200.00		\$ 9,200.00				\$ 9,200.00	100%	\$0.00	\$ 920.00	
FEEDER WIRE ABOVE SLAB MATERIAL	\$ 12,400.00		\$ 12,400.00				\$ 12,400.00	100%	\$0.00	\$ 1,240.00	
FEEDER WIRE BELOW SLAB LABOR	\$ 20,500.00		\$ 20,500.00				\$ 20,500.00	100%	\$0.00	\$ 2,050.00	
FEEDER WIRE BELOW SLAB MATERIAL	\$ 27,600.00		\$ 27,600.00				\$ 27,600.00	100%	\$0.00	\$ 2,760.00	
DISTRIBUTION LABOR	\$ 24,400.00		\$ 19,200.00				\$ 19,200.00	79%	\$5,200.00	\$ 1,920.00	
DISTRIBUTION MATERIAL	\$ 25,600.00		\$ 20,600.00				\$ 20,600.00	80%	\$5,000.00	\$ 2,060.00	
LIGHT FIXTURES LABOR	\$ 19,400.00			\$ 3,200.00			\$ 3,200.00	16%	\$16,200.00	\$ 320.00	
LIGHT FIXTURES MATERIAL	\$ 2,000.00			\$ 650.00			\$ 650.00	33%	\$1,350.00	\$ 65.00	
EQUIPMENT CONNECTIONS LABOR	\$ 2,800.00						\$ -	0%	\$2,800.00	\$ -	
EQUIPMENT CONNECTIONS MATERIAL	\$ 1,500.00						\$ -	0%	\$1,500.00	\$ -	
FIRE ALARM LABOR	\$ 7,400.00						\$ -	0%	\$7,400.00	\$ -	
FIRE ALARM MATERIAL	\$ 2,600.00						\$ -	0%	\$2,600.00	\$ -	
WIRING DEVICES LABOR	\$ 3,000.00			\$ 380.00			\$ 380.00	13%	\$2,620.00	\$ 38.00	
WIRING DEVICES MATERIAL	\$ 1,700.00			\$ 140.00			\$ 140.00	8%	\$1,560.00	\$ 14.00	
CHANGE ORDER #001											
PARKING LOT STRIPPING PR #1	\$ 2,472.00	\$ 2,472.00					\$ 2,472.00	100%	\$0.00	\$ 247.20	
CHANGE ORDER #002											
ROCK REPLACEMENT AT GREENHOUSE	\$ 13,103.00	\$ 13,103.00					\$ 13,103.00	100%	\$0.00	\$ 1,310.30	
CHANGE ORDER #004											
PR #4 FENCE	\$ 36,713.00	\$ 10,000.00					\$ 10,000.00	27%	\$26,713.00	\$ 1,000.00	
CHANGE ORDER #004											
PR#2 FENCE	\$ 11,016.00						\$ -	0%	\$11,016.00	\$ -	
CHANGE ORDER #003											
PR#3 WATER LINE	\$ (38,545.00)	\$ (38,545.00)					\$ (38,545.00)	100%	\$0.00	\$ (3,854.50)	
CHANGE ORDER #005											
PR#7 SIDEWALK, FIREPLUG	\$ 7,108.50						\$ -	0%	\$7,108.50	\$ -	
TOTALS	\$ 5,178,720.50	\$ 2,357,548.00	\$ 391,895.00	\$ -	\$ 2,749,443.00	53%	\$ 2,749,443.00		\$2,429,277.50	\$ 274,944.30	

ISAAC TATUM CONSTRUCTION, INC.

DIRECT PURCHASE ORDER TO OWNER

P/O #	VENDOR	P/O AMOUNT	CHANGE ORDERS	P/O AMOUNT THIS PERIOD	PAYMENT	TOTAL UP	BALANCE
17236005	Aegis Metal Framing	\$39,700.00				39,684.64	\$15.36
17236006	Atlas Enterprises	\$71,293.00			22,453.00	33,909.98	\$14,930.02
17236007	CED Construction Group	\$32,100.00				32,100.00	\$0.00
17236008	Corken Steel Products	\$42,000.00					\$42,000.00
17236009	Division X	\$7,305.00					\$7,305.00
17236010	DMI	\$73,000.00					\$73,000.00
17236011	Eckert	\$80,900.00				80,900.00	\$0.00
17236012	Elite Storage Products	\$42,075.00					\$42,075.00
17236013	IMI	\$120,000.00					\$54,782.25
17236014	Iron Bridge Sod Farms	\$21,000.00			772.00	64,445.75	\$21,000.00
17236015	Midwest Construction Produ	\$8,400.00					\$8,400.00
17236016	Millis Supply	\$23,528.00				14,118.47	\$9,409.53
17236017	Morton Buildings	\$37,268.00			37,268.00		\$0.00
17236018	Musco	\$174,900.00				174,900.00	\$0.00
17236019	New Millennium Building Sy	\$65,849.00				65,849.00	\$0.00
17236020	Rogers Group	\$97,850.00					\$97,850.00
17236021	Schiller Hardware	\$10,000.00					\$10,000.00
17236022	Air Mechanical Sales	\$12,420.00				12,420.00	\$0.00
17236023	Thermal Equipment Sales, I	\$189,750.00				189,750.00	\$0.00
17236024	Siskin Steel	\$32,212.00			11,735.41	16,199.16	\$4,277.43
17236025	Site Supply Inc.	\$8,000.00					\$8,000.00
17236026	Bland Technologies	\$60,755.00				54,102.50	\$6,652.50
17236027	Toadvine Enterprises	\$148,220.00				14,822.00	\$133,398.00
17236028	Sportsfield Specialties	\$9,000.00					\$9,000.00
17236029	Stephens Pipe & Steel	\$50,000.00			16,597.68	20,301.42	\$13,100.90
17236030	Plumbers Supply	\$61,622.00				13,145.91	\$48,476.09
TOTAL PURCHASE ORDER		\$1,519,147.00	0	0	88,826.09	826,648.83	\$603,672.08

I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.

Isaac Tatum

ISAAC TATUM, PRESIDENT

ISAAC TATUM CONSTRUCTION, INC.

SUBSCRIBED AND SWORN BEFORE ME THIS 6 DAY OF September, 2019.

NOTARY PUBLIC: *Kathy L. Brown* MY COMMISSION EXPIRES: 1-12-21