

FACPAC BG4 Form (Ref# 28535)

Form Status: Saved

Project: Crums Lane ES Phase I HVAC Renovation

BG Number: 18-002

District: Jefferson County (275)

Status: Active

Phase: Construction Documents (View Checklist)

Contract: Morel Construction Co., LLC, 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$6,452,000.00

Net Total of Change Orders to Contract \$184,997.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$6,636,997.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/1/2018

Plumbing Certificate Date 8/1/2018

Electrical Certificate Date 9/9/2019

Fire Alarm Certificate Date 8/14/2018

Sprinkler Certificate Date 8/1/2018

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 5/15/2019

Record Drawings Completed Date 5/16/2019

Warranty & Guarantees Information 4/9/2019

Provided Date

Owner Training on Systems Date 1/4/2019

Verification of Payment of Debts and 7/23/2019

Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date
BG4 Board Order Date

9/16/2019

BG4 Signature Page (Online Form Ref# 28535)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.




Architect

9/16/19

Date

Engineer

Date


Contractor / Construction Manager
MOREL CONSTRUCTION CO., LLC

9-16-19

Date

Local Board of Education Designee

Date