

	BG 17-236	BG-19-362	BG-17-261	BG-19-371
	SCHS			
	Academic and			Early Learning
	Athletic			
	Complex	Culinary Lab	Bus Garage	Center
Isaac Tatum Construction	\$ 651,161.66			
Atlas Enterprises	\$ 2,769.00			
IMI	\$ 11,073.25			
Siskin Steel	\$ 3,156.88			
Sportsfield Specialties	\$ 9,000.00			
ECS Southeast, LLP	\$ 2,621.90			
Extreme Network	\$ 6,498.54			
Lynn Imaging		\$ 3,997.85		
Sherman Carter Barnhart	\$ 5,347.11	\$ 1,213.92	\$ 10,251.12	\$ 43,310.78

APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

TO OWNER: SPENCER COUNTY BOARD OF EDUCATION PROJECT: SPENCER COUNTY HIGH SCHOOL VIA ARCHITECT: ACADEMIC & ATHLETIC BUILDINGS

FROM CONTRACTOR:

Isaac Tatum Construction, Inc.
P.O. Box 665
Lebanon, KY 40033

(Application is made for payment, as shown below, in connection with the Contract.
Continuation sheet is attached, G703)

LINE # DESCRIPTION

AMOUNT

1. ORIGINAL CONTRACT SUM..... \$5,146,853.00
2. NET CHANGE BY CHANGE ORDER# (A 31 Below) \$33,862.41
3. CONTRACT SUM, LINE 1 + LINE2..... \$5,180,715.41
4. TOTAL COMPLETED AND STORED TO DATE..... \$3,369,105.91
(Column G Page G703)

5. RETAINAGE

a. 5% of Total Contract..... \$259,036.77
(Column D + E on G703)

b. 5% of Purchase Orders..... \$75,957.35
(Column F on G703)

6. TOTAL EARNED LESS RETAINAGE..... \$3,034,112.79
(Line 4 less line 5)

7. LESS PREVIOUS CERTIFICATES OF PAYMENT... \$1 2,382,951.13
(Line 6 From previous certificate)

8. CURRENT PAYMENT DUE (LINE 6 -7) \$651,161.66

9. BALANCE TO FINISH (Line 3 - line 6) \$2,146,602.62

CHANGE ORDER SUMMARY

ADDITIONS

DEDUCTIONS

Total Changes approved in previous months by Owner

Total approved this Month

TOTALS:

NET CHANGES by Change Order

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due.

Date: 10/09/19

PAY APPLICATION: #11
OWNER
ARCHITECT
CONTRACTOR
OTHER

CONTRACTOR: Isaac Tatum Construction, Inc.

BY: Isaac Tatum

State of: Kentucky

County of: Marion

Subscribed and sworn to before:

me this 7 day of October 2019.

Notary Public: Kathy A. Brown

My Commission expires: 1-1-2-2

ARCHITECT'S CERTIFICATE FOR PAYMENT

	MONTHLY PAYMENT DUE	TOTAL PROJECT	BILLED TO DATE	% COMPLETE
Isaac Tatum Construction	\$651,161.66	\$5,180,715.41	\$3,369,105.91	65%
DPO	\$25,999.13	\$1,519,147.00	\$ 915,474.92	60%
Project Totals:	\$677,160.79	\$6,699,862.41	\$4,284,580.83	64%

AMOUNT CERTIFIED

\$ 651,161.66

(Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.)

BY ARCHITECT:

DATE: 10.22.19

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract. COMPUTERIZED FACSIMILE of AIA Form G702.



MEMORANDUM

TO: Mr. Chuck Adams
Spencer Co. Public Schools, Superintendent

FROM: V. Tony Pham

DATE: October 22, 2019

RE: Spencer Co. H.S. Academic and Athletic Buildings
S-C-B Project No. 1744

Topic: Reduction in Retainage

Attached you will find Isaac Tatum Construction's pay application No.11, showing reduction in retainage to 5%, as permitted in the General Conditions.

To the best of our knowledge and belief, Isaac Tatum Construction, has performed the work to date in substantial compliance of the contract documents. This observation is based on periodic review of the work in place.

Based on the above and as permitted in the General Conditions of the Contract Documents, Sherman-Carter-Barnhart recommends reduction in retainage be made to the Contractor. The remaining amount will be withheld until final punchlist items are corrected and closeouts documents have been submitted.

If you should have questions on this topic or require additional information, please contact this office.

TP

cc: File 1744-B.

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
BOND	\$ 41,753.00	\$ 41,753.00			\$ 41,753.00	100%	\$ -	\$ 2,087.65
SUPERINTENDENT & PROJECT MANAGEM	\$ 123,700.00	\$ 65,000.00	\$ 15,000.00		\$ 80,000.00	65%	\$ 43,700.00	\$ 4,000.00
BUILDERS RISK INSURANCE	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00
STORAGE TRAILER	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%	\$ -	\$ 110.00
OFFICE TRAILER	\$ 2,200.00	\$ 1,160.00	\$ 280.00		\$ 1,440.00	65%	\$ 760.00	\$ 72.00
CONSTRUCTION FENCE	\$ 11,200.00	\$ 11,200.00			\$ 11,200.00	100%	\$ -	\$ 560.00
DUMPSTER	\$ 22,600.00	\$ 11,900.00	\$ 2,700.00		\$ 14,600.00	65%	\$ 8,000.00	\$ 730.00
TELEPHONE	\$ 1,100.00	\$ 580.00	\$ 140.00		\$ 720.00	65%	\$ 380.00	\$ 36.00
CONSTRUCTION SIGN	\$ 800.00				\$ -	0%	\$ 800.00	\$ -
CLEAN UP	\$ 9,000.00	\$ 4,750.00	\$ 1,100.00		\$ 5,850.00	65%	\$ 3,150.00	\$ 292.50
FINAL CLEAN UP	\$ 16,900.00				\$ -	0%	\$ 16,900.00	\$ -
PORTA JOHN	\$ 2,800.00	\$ 1,485.00	\$ 330.00		\$ 1,815.00	65%	\$ 985.00	\$ 90.75
SURVEYOR	\$ 11,300.00	\$ 9,600.00			\$ 9,600.00	85%	\$ 1,700.00	\$ 480.00
NOI BY SURVEYOR	\$ 3,400.00	\$ 3,400.00			\$ 3,400.00	100%	\$ -	\$ 170.00
REMOVE AND DISPOSE OFFSITE	\$ 56,000.00				\$ -	0%	\$ 56,000.00	\$ -
ENGINEERING, CONSTRUCTION (Water Line Allowance)	\$ 150,000.00	\$ 150,000.00			\$ 150,000.00	100%	\$ -	\$ 7,500.00
SELECTIVE BUILDING DEMOLITION	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	\$ -	\$ 175.00
SEEDING, SODDING, PLANTS	\$ 71,400.00				\$ -	0%	\$ 71,400.00	\$ -
SPORTSFIELD CONSTRUCTION								
BONDS & INSURANCE	\$ 9,000.00		\$ 9,000.00		\$ 9,000.00	100%	\$ -	\$ 450.00
CONTRACT ADMIN	\$ 5,300.00		\$ 4,250.00		\$ 4,250.00	80%	\$ 1,050.00	\$ 212.50
MOBILIZATION	\$ 5,200.00		\$ 5,200.00		\$ 5,200.00	100%	\$ -	\$ 260.00
DEMOBILIZATION	\$ 5,200.00				\$ -	0%	\$ 5,200.00	\$ -
DRAINAGE	\$ 68,000.00	\$ 68,000.00			\$ 68,000.00	100%	\$ -	\$ 3,400.00
EARTHWORK	\$ 42,200.00		\$ 42,200.00		\$ 42,200.00	100%	\$ -	\$ 2,110.00
IRRIGATION	\$ 44,800.00		\$ 40,500.00		\$ 40,500.00	90%	\$ 4,300.00	\$ 2,025.00
LAWNS & GRASSES	\$ 46,800.00		\$ 18,700.00		\$ 18,700.00	40%	\$ 28,100.00	\$ 935.00
ATHLETIC EQUIPMENT	\$ 21,500.00		\$ 21,500.00		\$ 21,500.00	100%	\$ -	\$ 1,075.00
TERMITE CONTROL	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	\$ -	\$ 55.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
SITework								
STORM DRAINAGE	\$ 175,000.00	\$ 156,000.00	\$ 5,000.00		\$ 161,000.00	92%	\$ 14,000.00	\$ 8,050.00
CUTFILL DIRT	\$ 163,000.00	\$ 145,300.00	\$ 5,000.00		\$ 150,300.00	92%	\$ 12,700.00	\$ 7,515.00
HAUL IN DIRT	\$ 130,000.00	\$ 130,000.00			\$ 130,000.00	100%	-	\$ 6,500.00
TOPSOIL GRADING	\$ 33,700.00	\$ 26,000.00			\$ 26,000.00	77%	\$ 7,700.00	\$ 1,300.00
DEMOLITION	\$ 72,600.00	\$ 67,600.00	\$ 5,000.00		\$ 72,600.00	100%	-	\$ 3,630.00
SILT FENCE	\$ 10,000.00	\$ 8,000.00			\$ 8,000.00	80%	\$ 2,000.00	\$ 400.00
SYNTHETIC LATEX SPORTS SURFACE	\$ 80,600.00							
TENNIS COURT SURFACING	\$ 14,700.00					0%	\$ 80,600.00	\$ -
TENNIS POLES & NETS	\$ 7,300.00					0%	\$ 14,700.00	\$ -
						0%	\$ 7,300.00	\$ -
CHAIN LINK FENCE & GATES								
ADMINISTRATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$ -	\$ 140.00
MOBILIZATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$ -	\$ 140.00
DEMOLITION	\$ 2,900.00					0%	\$ 2,900.00	\$ -
BASEBALL FENCE LABOR	\$ 29,700.00	\$ 29,700.00			\$ 29,700.00	100%	\$ -	\$ 1,485.00
FOOTBALL FENCE LABOR	\$ 17,200.00					0%	\$ 17,200.00	\$ -
TENNIS COURT LABOR	\$ 21,800.00					0%	\$ 21,800.00	\$ -
BUILDING AREA FENCE LABOR	\$ 29,600.00					0%	\$ 29,600.00	\$ -
ASPHALT								
MOBILIZATION & GENERAL CONDITIONS	\$ 7,900.00		\$ 7,900.00		\$ 7,900.00	100%	\$ -	\$ 395.00
STRIPING & WHEEL STOPS	\$ 12,500.00					0%	\$ 12,500.00	\$ -
60Z. NON-WOVEN FABRIC	\$ 12,300.00					0%	\$ 12,300.00	\$ -
7" #3 STONE BASE - ASPHALT PAVING	\$ 48,100.00					0%	\$ 48,100.00	\$ -
3" DGA BASE-ASPHALT PAVING	\$ 24,300.00					0%	\$ 24,300.00	\$ -
3" ASPHALT SURFACE - ASPHALT PAVING	\$ 139,800.00					0%	\$ 139,800.00	\$ -
1.5" ASPHALT SURFACE - ASPHALT PAVING	\$ 83,600.00					0%	\$ 83,600.00	\$ -
2" DGA BASE - RUNNING TRACK	\$ 7,500.00		\$ 7,500.00		\$ 7,500.00	100%	\$ -	\$ 375.00
2.5" ASPHALT BASE - RUNNING TRACK	\$ 42,100.00		\$ 42,100.00		\$ 42,100.00	100%	\$ -	\$ 2,105.00
1.25" ASPHALT SURFACE - RUNNING TRAC	\$ 27,700.00					0%	\$ 27,700.00	\$ -
6" DGA - FIELD EVENTS	\$ 3,300.00		\$ 3,300.00		\$ 3,300.00	100%	\$ -	\$ 165.00
2.5" ASPHALT BASE - FIELD EVENTS	\$ 7,300.00		\$ 7,300.00		\$ 7,300.00	100%	\$ -	\$ 365.00
1.25" ASPHALT SURFACE - FIELD EVENTS	\$ 4,600.00					0%	\$ 4,600.00	\$ -
6" DGA - TENNIS COURT	\$ 10,000.00		\$ 10,000.00		\$ 10,000.00	100%	\$ -	\$ 500.00
2" ASPHALT BASE - TENNIS COURTS	\$ 18,600.00		\$ 18,600.00		\$ 18,600.00	100%	\$ -	\$ 930.00
1.5" ASPHALT SURFACE - TENNIS COURTS	\$ 17,600.00				\$ -	0%	\$ 17,600.00	\$ -

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETENAGE AMOUNT
6" DGA - LONG JUMP	\$ 1,000.00		\$ 1,000.00		\$ 1,000.00	100%	\$ -	\$ 50.00
2.5" ASPHALT BASE - LONG JUMP	\$ 2,200.00		\$ 2,200.00		\$ 2,200.00	100%	\$ -	\$ 110.00
1.25 ASPHALT SURFACE - LONG JUMP	\$ 1,100.00		\$ 3,000.00		\$ 3,000.00	273%	\$ (1,900.00)	\$ 150.00
7" #3 STONE BASE - STONE UNDER	\$ 11,900.00		\$ 2,000.00		\$ 2,000.00	17%	\$ 9,900.00	\$ 100.00
3" DGA BASE - STONE UNDER	\$ 6,100.00				\$ -	0%	\$ 6,100.00	\$ -
STRIPING AND BUMPERS	\$ 12,800.00				\$ -	0%	\$ 12,800.00	\$ -
SIGNS	\$ 3,500.00				\$ -	0%	\$ 3,500.00	\$ -
CONCRETE								
FOOTER AND WALLS LABOR	\$ 177,500.00	\$ 177,500.00			\$ 177,500.00	100%	\$ -	\$ 8,875.00
FOOTER CONCRETE	\$ 40,000.00	\$ 40,000.00			\$ 40,000.00	100%	\$ -	\$ 2,000.00
SLAB LABOR	\$ 35,000.00	\$ 35,000.00			\$ 35,000.00	100%	\$ -	\$ 1,750.00
SLAB CONCRETE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$ -	\$ 500.00
SITE CONCRETE	\$ 130,000.00		\$ 29,900.00		\$ 29,900.00	23%	\$ 100,100.00	\$ 1,495.00
SITE CONCRETE LABOR	\$ 210,000.00		\$ 48,300.00		\$ 48,300.00	23%	\$ 161,700.00	\$ 2,415.00
CONCRETE EQUIPMENT	\$ 27,900.00	\$ 20,000.00	\$ 2,000.00		\$ 22,000.00	79%	\$ 5,900.00	\$ 1,100.00
MESH PLASTIC INSULATION	\$ 6,300.00	\$ 6,300.00			\$ 6,300.00	100%	\$ -	\$ 315.00
ROCK	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	\$ -	\$ 395.00
PREP FOR SLAB	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	\$ -	\$ 395.00
UNIT MASONRY								
ATHLETIC BUILDING								
CMU LABOR	\$ 160,700.00	\$ 160,700.00			\$ 160,700.00	100%	\$ -	\$ 8,035.00
CMU MATERIAL	\$ 111,600.00	\$ 111,600.00			\$ 111,600.00	100%	\$ -	\$ 5,580.00
BRICK LABOR	\$ 75,800.00	\$ 75,800.00			\$ 75,800.00	100%	\$ -	\$ 3,790.00
BRICK MATERIAL	\$ 112,300.00	\$ 112,300.00			\$ 112,300.00	100%	\$ -	\$ 5,615.00
ACADEMIC BUILDING								
CMU LABOR	\$ 50,800.00	\$ 50,800.00			\$ 50,800.00	100%	\$ -	\$ 2,540.00
CMU MATERIAL	\$ 34,500.00	\$ 34,500.00			\$ 34,500.00	100%	\$ -	\$ 1,725.00
BRICK LABOR	\$ 37,900.00	\$ 37,900.00			\$ 37,900.00	100%	\$ -	\$ 1,895.00
BRICK MATERIAL	\$ 48,100.00	\$ 48,100.00			\$ 48,100.00	100%	\$ -	\$ 2,405.00
STRUCTURAL STEEL								
FIELD LABOR & EQUIPMENT	\$ 73,000.00	\$ 58,050.00	\$ 14,950.00		\$ 73,000.00	100%	\$ -	\$ 3,650.00
SHOP LABOR & ADMINISTRATION COST	\$ 37,000.00	\$ 37,000.00			\$ 37,000.00	100%	\$ -	\$ 1,850.00
DETAILING	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	\$ -	\$ 225.00

DESCRIPTION OF WORK	SCHEDULED	COMPLETED	COMPLETED	MATERIALS	TOTAL	%	BALANCE	RETAINAGE
	VALUE	FROM PREVIOUS APPLICATIONS	THIS PERIOD	STORED ON SITE	COMPLETED AND STORED TO DATE	COM- PLETE	TO FINISH	AMOUNT
ROUGH CARPENTRY	\$ 33,800.00	\$ 12,000.00	\$ 10,000.00		\$ 22,000.00	65%	\$ 11,800.00	\$ 1,100.00
EXTRA WOOD	\$ 11,300.00		\$ 3,000.00		\$ 3,000.00	27%	\$ 8,300.00	\$ 150.00
								\$ -
BITUMINOUS DAMPROOFING	\$ 5,600.00	\$ 5,600.00			\$ 5,600.00	100%	\$ -	\$ 280.00
WATER REPELLANTS	\$ 3,900.00				\$ -	0%	\$ 3,900.00	\$ -
FIRE & SMOKE SEALANT	\$ 3,500.00				\$ -	0%	\$ 3,500.00	\$ -
JOINT SEALANTS	\$ 22,500.00				\$ -	0%	\$ 22,500.00	\$ -
ROOFING								
SUBMITTALS & MOBILIZATION	\$ 7,000.00		\$ 3,500.00		\$ 3,500.00	50%	\$ 3,500.00	\$ 175.00
METAL WALL PANEL LABOR	\$ 34,900.00				\$ -	0%	\$ 34,900.00	\$ -
ROOFING INSULATION LABOR	\$ 33,700.00	\$ 5,000.00	\$ 28,700.00		\$ 33,700.00	100%	\$ -	\$ 1,685.00
ROOF MEMBRANE LABOR	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
SHEET METAL FLASHINGS & TRIM MATERIAL	\$ 4,300.00				\$ -	0%	\$ 4,300.00	\$ -
SHEET METAL FLASHINGS & TRIM LABOR	\$ 5,600.00				\$ -	0%	\$ 5,600.00	\$ -
METAL ROOFING LABOR	\$ 90,500.00		\$ 13,500.00		\$ 13,500.00	15%	\$ 77,000.00	\$ 675.00
CLOSE OUTS & WARRANTIES	\$ 7,000.00				\$ -	0%	\$ 7,000.00	\$ -
HM DOORS & FRAMES								
INSTALL OF DOORS & HARDWARE	\$ 12,400.00	\$ 1,200.00			\$ 1,200.00	10%	\$ 11,200.00	\$ 60.00
INSTALL OF FRAMES	\$ 1,100.00	\$ 1,000.00			\$ 1,000.00	91%	\$ 100.00	\$ 50.00
COUNTER DOORS								
	\$ 36,000.00				\$ -	0%	\$ 36,000.00	\$ -
ALUMINUM FRAMED STOREFRONTS								
MATERIAL	\$ 14,200.00		\$ 13,500.00		\$ 13,500.00	95%	\$ 700.00	\$ 675.00
LABOR	\$ 14,600.00		\$ 13,800.00		\$ 13,800.00	95%	\$ 800.00	\$ 690.00
ENGINEERING	\$ 600.00		\$ 600.00		\$ 600.00	100%	\$ -	\$ 30.00
GLAZING MATERIAL	\$ 5,000.00		\$ 4,750.00		\$ 4,750.00	95%	\$ 250.00	\$ 237.50
GLAZING LABOR	\$ 4,200.00		\$ 4,000.00		\$ 4,000.00	95%	\$ 200.00	\$ 200.00
FIXED LOUVERS	\$ 1,700.00				\$ -	0%	\$ 1,700.00	\$ -
NON STRUCTURAL METAL FRAMING	\$ 11,200.00	\$ 3,000.00			\$ 3,000.00	27%	\$ 8,200.00	\$ 150.00

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED		MATERIALS		TOTAL		%	BALANCE		RETAINAGE
	VALUE		FROM		THIS		STORED ON		COMPLETED			TO		
			PREVIOUS		PERIOD		SITE		AND STORED		COM- PLETE	FINISH		AMOUNT
			APPLICATIONS						TO DATE					
DRYWALL & ACT														
ACCOUSTICAL PANEL CEILINGS	\$ 44,000.00		\$ 36,000.00						\$ 36,000.00		82%	\$ 8,000.00		\$ 1,800.00
LINEAR METAL CEILINGS	\$ 54,700.00		\$ 36,000.00						\$ 36,000.00		66%	\$ 18,700.00		\$ 1,800.00
METAL TRUSSES	\$ 113,400.00		\$ 94,100.00		\$ 19,300.00				\$ 113,400.00		100%	\$ -		\$ 5,670.00
TILE														
TILE MATERIAL	\$ 8,500.00								\$ -		0%	\$ 8,500.00		\$ -
TILE LABOR	\$ 3,300.00								\$ -		0%	\$ 3,300.00		\$ -
RESILIENT FLOOR TILE														
RUBBER TILE MATERIAL	\$ 32,500.00								\$ -		0%	\$ 32,500.00		\$ -
VCT MATERIAL	\$ 1,700.00				\$ 1,700.00				\$ 1,700.00		100%	\$ -		\$ 85.00
COVE BASE MATERIAL	\$ 1,900.00				\$ 380.00				\$ 380.00		20%	\$ 1,520.00		\$ 19.00
RUBBER TILE LABOR	\$ 4,200.00								\$ -		0%	\$ 4,200.00		\$ -
VCT LABOR	\$ 1,000.00				\$ 1,000.00				\$ 1,000.00		100%	\$ -		\$ 50.00
COVE BASE LABOR	\$ 1,200.00				\$ 240.00				\$ 240.00		20%	\$ 960.00		\$ 12.00
PAINTING														
CEILINGS	\$ 3,700.00								\$ -		0%	\$ 3,700.00		\$ -
WALLS	\$ 31,100.00				\$ 2,400.00				\$ 2,400.00		8%	\$ 28,700.00		\$ 120.00
FLOORS	\$ 10,200.00								\$ -		0%	\$ 10,200.00		\$ -
MISC METALS	\$ 20,500.00				\$ 2,000.00				\$ 2,000.00		10%	\$ 18,500.00		\$ 100.00
SIGNAGE	\$ 1,600.00								\$ -		0%	\$ 1,600.00		\$ -
FLAG POLE	\$ 4,400.00								\$ -		0%	\$ 4,400.00		\$ -
INSTALL OF ACCESSORIES	\$ 16,900.00								\$ -		0%	\$ 16,900.00		\$ -
ALUMINUM PROTECTIVE CANOPIES	\$ 2,300.00								\$ -		0%	\$ 2,300.00		\$ -
GRANDSTAND SEATS & BLEACHERS	\$ 18,600.00								\$ -		0%	\$ 18,600.00		\$ -
PRE-ENGINEERED TIMBER COLUMN	\$ 6,500.00		\$ 6,500.00						\$ 6,500.00		100%	\$ -		\$ 325.00
SPRINKLER SYSTEM														
INTERIOR LABOR - SPRINKLER FITTER	\$ 5,200.00		\$ 4,200.00						\$ 4,200.00		81%	\$ 1,000.00		\$ 210.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	COMPLETED MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
ENGINEER LABOR	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$ -	\$ 85.00
SHOP LABOR	\$ 500.00	\$ 500.00			\$ 500.00	100%	\$ -	\$ 25.00
INTERIOR MATERIAL	\$ 1,200.00	\$ 1,200.00			\$ 1,200.00	100%	\$ -	\$ 60.00
MISC. EXPENSES	\$ 300.00	\$ 300.00			\$ 300.00	100%	\$ -	\$ 15.00
PLUMBING								
UNDERSLAB SOIL WASTE & VENT	\$ 5,400.00	\$ 5,400.00			\$ 5,400.00	100%	\$ -	\$ 270.00
ABOVE SLAB SOIL WASTE & VENT	\$ 31,600.00	\$ 31,600.00			\$ 31,600.00	100%	\$ -	\$ 1,580.00
DOMESTIC WATER PIPING	\$ 21,400.00	\$ 12,800.00			\$ 12,800.00	60%	\$ 8,600.00	\$ 640.00
EXCAVATION & BACKFILL	\$ 48,200.00	\$ 48,200.00			\$ 48,200.00	100%	\$ -	\$ 2,410.00
INSULATION	\$ 14,700.00	\$ 2,900.00			\$ 2,900.00	20%	\$ 11,800.00	\$ 145.00
HVAC								
DUCTWORK	\$ 74,600.00	\$ 18,500.00	\$ 3,600.00		\$ 22,100.00	30%	\$ 52,500.00	\$ 1,105.00
AIRSIDE PACKAGE	\$ 4,500.00	\$ 900.00			\$ 900.00	20%	\$ 3,600.00	\$ 45.00
PIPING	\$ 25,400.00	\$ 19,000.00			\$ 19,000.00	75%	\$ 6,400.00	\$ 950.00
HVAC EQUIPMENT	\$ 4,500.00	\$ 1,130.00			\$ 1,130.00	25%	\$ 3,370.00	\$ 56.50
INSULATION	\$ 24,900.00	\$ 6,200.00			\$ 6,200.00	25%	\$ 18,700.00	\$ 310.00
CONTROLS	\$ 109,700.00	\$ 27,000.00			\$ 27,000.00	25%	\$ 82,700.00	\$ 1,350.00
COMMISSIONING	\$ 4,500.00	\$ 1,105.00			\$ 1,105.00	25%	\$ 3,395.00	\$ 55.25
STARTUP	\$ 12,500.00	\$ 3,100.00			\$ 3,100.00	25%	\$ 9,400.00	\$ 155.00
BALANCE	\$ 8,100.00	\$ 2,000.00			\$ 2,000.00	25%	\$ 6,100.00	\$ 100.00
SANITARY SEWER	\$ 55,000.00	\$ 45,000.00			\$ 45,000.00	82%	\$ 10,000.00	\$ 2,250.00
DOMESTIC WATER	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100%	\$ 0.00	\$ 100.00
SEWER PUMP	\$ 19,500.00	\$ 19,500.00			\$ 19,500.00	100%	\$ 0.00	\$ 975.00
ELECTRICAL								
MOBILIZATION	\$ 13,500.00	\$ 13,500.00			\$ 13,500.00	100%	\$ 0.00	\$ 675.00
DEMObILIZATION	\$ 3,400.00				\$ -	0%	\$ 3,400.00	\$ -
SUBMITTALS	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$ 0.00	\$ 845.00
DEMO	\$ 28,100.00	\$ 28,100.00			\$ 28,100.00	100%	\$ 0.00	\$ 1,405.00
TEMPORARY POWER	\$ 16,900.00	\$ 13,500.00	\$ 3,400.00		\$ 16,900.00	100%	\$ 0.00	\$ 845.00
BRANCH CONDUIT ABOVE SLAB LABOR	\$ 47,200.00	\$ 27,500.00	\$ 9,200.00		\$ 36,700.00	78%	\$ 10,500.00	\$ 1,835.00
BRANCH CONDUIT ABOVE SLAB MATERIAL	\$ 25,000.00	\$ 12,500.00	\$ 12,500.00		\$ 25,000.00	100%	\$ 0.00	\$ 1,250.00
BRANCH CONDUIT BELOW SLAB LABOR	\$ 14,800.00	\$ 14,800.00			\$ 14,800.00	100%	\$ 0.00	\$ 740.00
BRANCH CONDUIT BELOW SLAB MATERIA	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	\$ 0.00	\$ 130.00
BRANCH WIRE ABOVE SLAB LABOR	\$ 16,500.00	\$ 4,400.00	\$ 6,200.00		\$ 10,600.00	64%	\$ 5,900.00	\$ 530.00
BRANCH WIRE ABOVE SLAB MATERIAL	\$ 12,600.00	\$ 1,980.00	\$ 4,700.00		\$ 6,680.00	53%	\$ 5,920.00	\$ 334.00

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED		MATERIALS		TOTAL		%	BALANCE		RETENAGE		
	VALUE		FROM	PREVIOUS	THIS	PERIOD	STORED ON	SITE	COMPLETED	AND STORED		COM-	FINISH		TO	AMOUNT
BRANCH WIRE BELOW SLAB LABOR	\$ 7,400.00		\$ 3,300.00		\$ 4,100.00				\$ 7,400.00	100%		\$ 0.00	\$ 370.00			
BRANCH WIRE BELOW SLAB MATERIAL	\$ 5,700.00		\$ 3,350.00		\$ 2,350.00				\$ 5,700.00	100%		\$ 0.00	\$ 285.00			
FEEDER CONDUIT ABOVE SLAB LABOR	\$ 4,500.00		\$ 4,500.00						\$ 4,500.00	100%		\$ 0.00	\$ 225.00			
FEEDER CONDUIT ABOVE SLAB MATERIAL	\$ 2,800.00		\$ 2,800.00						\$ 2,800.00	100%		\$ 0.00	\$ 140.00			
FEEDER CONDUIT BELOW SLAB LABOR	\$ 14,600.00		\$ 13,500.00						\$ 13,500.00	92%		\$ 1,100.00	\$ 675.00			
FEEDER CONDUIT BELOW SLAB MATERIAL	\$ 13,400.00		\$ 12,400.00						\$ 12,400.00	93%		\$ 1,000.00	\$ 620.00			
FEEDER WIRE ABOVE SLAB LABOR	\$ 9,200.00		\$ 9,200.00						\$ 9,200.00	100%		\$ 0.00	\$ 460.00			
FEEDER WIRE ABOVE SLAB MATERIAL	\$ 12,400.00		\$ 12,400.00						\$ 12,400.00	100%		\$ 0.00	\$ 620.00			
FEEDER WIRE BELOW SLAB LABOR	\$ 20,500.00		\$ 20,500.00						\$ 20,500.00	100%		\$ 0.00	\$ 1,025.00			
FEEDER WIRE BELOW SLAB MATERIAL	\$ 27,600.00		\$ 27,600.00						\$ 27,600.00	100%		\$ 0.00	\$ 1,380.00			
DISTRIBUTION LABOR	\$ 24,400.00		\$ 19,200.00		\$ 5,200.00				\$ 24,400.00	100%		\$ 0.00	\$ 1,220.00			
DISTRIBUTION MATERIAL	\$ 25,600.00		\$ 20,600.00		\$ 5,000.00				\$ 25,600.00	100%		\$ 0.00	\$ 1,280.00			
LIGHT FIXTURES LABOR	\$ 19,400.00		\$ 3,200.00		\$ 3,900.00				\$ 7,100.00	37%		\$ 12,300.00	\$ 355.00			
LIGHT FIXTURES MATERIAL	\$ 2,000.00		\$ 650.00		\$ 980.00				\$ 1,630.00	82%		\$ 370.00	\$ 81.50			
EQUIPMENT CONNECTIONS LABOR	\$ 2,800.00								\$ -	0%		\$ 2,800.00	\$ -			
EQUIPMENT CONNECTIONS MATERIAL	\$ 1,500.00				\$ 490.00				\$ 490.00	33%		\$ 1,010.00	\$ 24.50			
FIRE ALARM LABOR	\$ 7,400.00				\$ 4,200.00				\$ 4,200.00	57%		\$ 3,200.00	\$ 210.00			
FIRE ALARM MATERIAL	\$ 2,600.00				\$ 2,600.00				\$ 2,600.00	100%		\$ 0.00	\$ 130.00			
WIRING DEVICES LABOR	\$ 3,000.00		\$ 380.00		\$ 1,250.00				\$ 1,630.00	54%		\$ 1,370.00	\$ 81.50			
WIRING DEVICES MATERIAL	\$ 1,700.00		\$ 140.00		\$ 1,040.00				\$ 1,180.00	69%		\$ 520.00	\$ 59.00			
CHANGE ORDER #001																
PARKING LOT STRIPPING PR #1	\$ 2,472.00		\$ 2,472.00						\$ 2,472.00	100%		\$ 0.00	\$ 123.60			
CHANGE ORDER #002																
ROCK REPLACEMENT AT GREENHOUSE	\$ 13,103.00		\$ 13,103.00						\$ 13,103.00	100%		\$ 0.00	\$ 655.15			
CHANGE ORDER #004																
PR #4 FENCE	\$ 36,713.00		\$ 10,000.00		\$ 26,713.00				\$ 36,713.00	100%		\$ 0.00	\$ 1,835.65			
CHANGE ORDER #004																
PR#2 FENCE	\$ 11,016.00				\$ 11,016.00				\$ 11,016.00	100%		\$ 0.00	\$ 550.80			
CHANGE ORDER #003																
PR#3 WATER LINE	\$ (38,545.09)		\$ (38,545.09)						\$ (38,545.09)	100%		\$ 0.00	\$ (1,927.25)			
CHANGE ORDER #005																
PR#7 SIDEWALK, FIREPLUG	\$ 7,108.50								\$ -	0%		\$ 7,108.50	\$ -			
CHANGE ORDER #006																
REMOVE TWO EXISTING LIGHT POLES	\$ 1,995.00								\$ -	0%		\$ 1,995.00	\$ -			

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETENAGE AMOUNT
CHANGE ORDER #007								
INSTALL ADDITIONAL SPRINKLER	\$ 12,604.00		\$ 12,604.00		\$ 12,604.00	100%	\$ 0.00	\$ 630.20
TOTALS	\$ 5,193,319.41	\$ 2,749,742.91	\$ 619,363.00	\$ -	\$ 3,369,105.91	65%	\$1,824,213.50	\$ 168,455.30

 AIA Document G707A™ – 1994

Consent of Surety to Reduction in or Partial Release of Retainage

Bond No. 2478708

PROJECT: (Name and address)
Spencer Co HS - Academic
& Athletics Bldgs

ARCHITECT'S PROJECT NUMBER:

CONTRACT FOR: General Construction

OWNER: ☒

ARCHITECT: ☒

CONTRACTOR: ☒

SURETY: ☒

OTHER: ☒

TO OWNER: (Name and address)

Spencer County Board of Education
207 W. Main Street
Taylorsville, KY 40071-8619

CONTRACT DATED: 9/25/2018

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the
(Insert name and address of Surety)

Great American Insurance Company
301 E 4th Street
Cincinnati, OH 45202

on hand of
(Insert name and address of Contractor)

Isaac Tatum Construction, Inc.
P.O. Box 665
Lebanon, KY 40033

, SURETY,

hereby approves the reduction in or partial release of retainage to the Contractor as follows:
Reduce Retainage by 5%

, CONTRACTOR,

The Surety agrees that such reduction in or partial release of retainage to the Contractor shall not relieve the Surety of any of its
obligations to
(Insert name and address of Owner)

Spencer County Board of Education
207 W. Main Street
Taylorsville, KY 40071-8619

as set forth in said Surety's bond.

, OWNER,

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: **September 06, 2019**
(Insert in writing the month followed by the numeric date and year.)

Great American Insurance Company

(Surety)



(Signature of authorized representative)

LaKala Carter
Attorney-in-Fact

(Printed name and title)

Attest:
(Seal):



GREAT AMERICAN INSURANCE COMPANY®

Administrative Office: 301 E 4TH STREET • CINCINNATI, OHIO 45202 • 513-369-5000 • FAX 513-723-2740

The number of persons authorized by
this power of attorney is not more than SEVEN

No. 0 20865

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That the GREAT AMERICAN INSURANCE COMPANY, a corporation organized and existing under and by virtue of the laws of the State of Ohio, does hereby nominate, constitute and appoint the person or persons named below, each individually if more than one is named, its true and lawful attorney-in-fact, for it and in its name, place and stead to execute on behalf of the said Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof, provided that the liability of the said Company on any such bond, undertaking or contract of suretyship executed under this authority shall not exceed the limit stated below.

Name	Address	Limit of Power
BRIAN L. SEWELL	ALL OF	ALL
STEVEN M. BAAS	BOWLING GREEN, KENTUCKY	\$100,000,000
MELISSA PROPST		
LAKALA CARTER		

This Power of Attorney revokes all previous powers issued on behalf of the attorney(s)-in-fact named above.
IN WITNESS WHEREOF the GREAT AMERICAN INSURANCE COMPANY has caused these presents to be signed and attested by its appropriate officers and its corporate seal hereunto affixed this 10TH day of OCTOBER 2018



My L C. B.
Assistant Secretary

David C. Kitchen
Divisional Senior Vice President

STATE OF OHIO, COUNTY OF HAMILTON - ss:

On this 10TH day of OCTOBER 2018, before me personally appeared DAVID C. KITCHIN, to me known, being duly sworn, deposes and says that he resides in Cincinnati, Ohio, that he is a Divisional Senior Vice President of the Bond Division of Great American Insurance Company, the Company described in and which executed the above instrument; that he knows the seal of the said Company; that the seal affixed to the said instrument is such corporate seal; that it was so affixed by authority of his office under the By-Laws of said Company, and that he signed his name thereto by like authority.

DAVID C. KITCHIN (877-377-2405)



Susan A. Kohorst
Notary Public, State of Ohio
My Commission Expires 05-18-2020

Susan A. Kohorst

This Power of Attorney is granted by authority of the following resolutions adopted by the Board of Directors of Great American Insurance Company by unanimous written consent dated June 9, 2008.

RESOLVED: That the Divisional President, the several Divisional Senior Vice Presidents, Divisional Vice Presidents and Divisional Assistant Vice Presidents, or any one of them, be and hereby is authorized, from time to time, to appoint one or more Attorneys-in-Fact to execute on behalf of the Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; to prescribe their respective duties and the respective limits of their authority; and to revoke any such appointment at any time.

RESOLVED FURTHER: That the Company seal and the signature of any of the aforesaid officers and any Secretary or Assistant Secretary of the Company may be affixed by facsimile to any power of attorney or certificate of either given for the execution of any bond, undertaking, contract of suretyship, or other written obligation in the nature thereof, such signature and seal when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

CERTIFICATION

I, STEPHEN C. BERAHA, Assistant Secretary of Great American Insurance Company, do hereby certify that the foregoing Power of Attorney and the Resolutions of the Board of Directors of June 9, 2008 have not been revoked and are now in full force and effect.

Signed and sealed this

6 day of September, 2019



My L C. B.
Assistant Secretary

ISAAC TATUM CONSTRUCTION, INC.
DIRECT PURCHASE ORDER TO OWNER

P/O #	VENDOR	P/O AMOUNT	CHANGE ORDERS	PAYMENT P/O AMOUNT THIS PERIOD	TOTAL OF PREVIOUS	BALANCE
17236005	Aegis Metal Framing	\$39,700.00			39,684.64	\$15.36
17236006	Atlas Enterprises	\$71,293.00			56,362.98	\$12,161.02
17236007	CED Construction Group	\$32,100.00		2,769.00	32,100.00	\$0.00
17236008	Corken Steel Products	\$42,000.00				\$42,000.00
17236009	Division X	\$7,305.00				\$7,305.00
17236010	DML	\$73,000.00				\$73,000.00
17236011	Eckert	\$80,900.00			80,900.00	\$0.00
17236012	Elite Storage Products	\$42,075.00				\$42,075.00
17236013	IMI	\$120,000.00		11,073.25	65,217.75	\$43,709.00
17236014	Iron Bridge Sod Farms	\$21,000.00				\$21,000.00
17236015	Midwest Construction Produ	\$8,400.00				\$8,400.00
17236016	Mills Supply	\$23,528.00			14,118.47	\$9,409.53
17236017	Morton Buildings	\$37,268.00			37,268.00	\$0.00
17236018	Musco	\$174,900.00			174,900.00	\$0.00
17236019	New Millennium Building Sy	\$65,849.00			65,849.00	\$0.00
17236020	Rogers Group	\$97,850.00				\$97,850.00
17236021	Schiller Hardware	\$10,000.00				\$10,000.00
17236022	Air Mechanical Sales	\$12,420.00			12,420.00	\$0.00
17236023	Thermal Equipment Sales, I	\$189,750.00			189,750.00	\$0.00
17236024	Siskin Steel	\$32,212.00		3,156.88	27,934.57	\$1,120.55
17236025	Site Supply Inc.	\$8,000.00				\$8,000.00
17236026	Bland Technologies	\$60,755.00			54,102.50	\$6,652.50
17236027	Toadvine Enterprises	\$148,220.00			14,822.00	\$133,398.00
17236028	Sportsfield Specialties	\$9,000.00		9,000.00		\$0.00
17236029	Stephens Pipe & Steel	\$50,000.00			36,899.10	\$13,100.90
17236030	Plumbers Supply	\$61,622.00			13,145.91	\$48,476.09
	TOTAL PURCHASE ORDE	\$1,519,147.00	0	25,999.13	915,474.92	\$577,672.95

I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.

ISAAC TATUM, PRESIDENT
ISAAC TATUM CONSTRUCTION, INC. *Isaac Tatum*

SUBSCRIBED AND SWORN BEFORE ME THIS 7 DAY OF October, 2019.

NOTARY PUBLIC: *Jeff & Brian* MY COMMISSION EXPIRES: 1-12-21

INVOICE

Atlas Enterprises
PO Box 197409
Louisville, KY 40259-7409
Phone: 502-779-2100

INVOICE NO: 9345
INVOICE DATE: 09/30/2019
PAGE: 1

BILL TO:
Spencer County Board of Education
(Spencer County High School)
% Isaac Tatum Construction
P.O. Box 665
Lebanon, KY 40033
US

SHIP TO:
Spencer County High School
% Isaac Tatum Construction
520 Taylorsville Rd
Taylorsville, KY 40071
US

ORDER NO.	ORDER DATE	CUSTOMER NO.	LOC	SALES REP.
68123	09/27/2018	478	LO	71
CUSTOMER P.O. NUMBER	JOB NUMBER	SHIP VIA	PPD/COL	
17236006/ 010	68123	UPS		
QTY ORDERED	UOM	ITEM/DESCRIPTION	SHIPPED	NET AMOUNT
1.00	EA	MSP001	1.00	
		FOLDING ADA DRESSING TABLES		
1.00	EA	FB	1.00	2,769.00
		FINAL BILLING		
				.00

COMMENTS:

TERMS: NET 30

SALE AMOUNT: 2,769.00
MISC/HANDLING: .00
SHIPPING/FREIGHT: .00
SALES TAX: .00
TOTAL: 2,769.00
AMOUNT RECEIVED: .00
BALANCE DUE: 2,769.00



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	09/25/2019	20406522
Total Due if Paid by	10/10/2019	\$3,326.75
Total Due if Paid after	10/10/2019	\$3,418.25
Delivery Address 520 TAYLORSVILLE RD		

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

17236013 / 17-236

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4511CC	4500-A-CF-STONE-CC	30.50	cy	105.50	3,217.75
878	16000	MRWR (MID RANGE WR)	30.50	/y	5.00	152.50
878	31	ENVIRONMENTAL FEE	4.00	ea	12.00	48.00
878	32	MINIMUM LOAD CHARGE	1.00	ea	0.00	0.00
* 87830848, 87830849, 87830850, 87830852						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$91.50	10/10/2019	30.50 cy	\$3,418.25	\$.00	\$3,418.25

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	09/25/2019	20406522
Total Due if Paid by	10/10/2019	\$3,326.75
Total Due if Paid after	10/10/2019	\$3,418.25
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	09/25/2019	20406523
Total Due if Paid by	10/10/2019	\$1,529.00
Total Due if Paid after	10/10/2019	\$1,571.00

Delivery Address

520 TAYLORSVILLE RD--BASEBALL FIELD

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

17236013 / 17-236		805476		3324		
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4511CC	4500-A-CF-STONE-CC	14.00	cy	105.50	1,477.00
878	16000	MRWR (MID RANGE WR)	14.00	/y	5.00	70.00
878	31	ENVIRONMENTAL FEE	2.00	ea	12.00	24.00
* 87830853 87830855						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$42.00	10/10/2019	14.00 cy	\$1,571.00	\$.00	\$1,571.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 2 0 2 0 8 *

Customer Acct#	Invoice Date	Invoice #
101782	09/25/2019	20406523
Total Due if Paid by	10/10/2019	\$1,529.00
Total Due if Paid after	10/10/2019	\$1,571.00

Amount Enclosed

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Invoice #
101782	09/24/2019	20406103
Total Due if Paid by	10/10/2019	\$2,364.00
Total Due if Paid after	10/10/2019	\$2,436.00

Delivery Address

520 TAYLORSVILLE RD

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4011CC	4000-A-CF-STONE-CC	24.00	cy	95.00	2,280.00
878	16000	MRWR (MID RANGE WR)	24.00	/y	5.00	120.00
878	31	ENVIRONMENTAL FEE	3.00	ea	12.00	36.00
* 87830833, 87830835, 87830837						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$72.00	10/10/2019	24.00 cy	\$2,436.00	\$.00	\$2,436.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	09/24/2019	20406103
Total Due if Paid by	10/10/2019	\$2,364.00
Total Due if Paid after	10/10/2019	\$2,436.00

Amount Enclosed

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.lrvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Invoice #
101782	09/24/2019	20406104
Total Due If Paid by	10/10/2019	\$288.00
Total Due If Paid after	10/10/2019	\$297.00

Delivery Address

520 TAYLORSVILLE RD

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4011CC	4000-A-CF-STONE-CC	3.00	cy	95.00	285.00
878	32	MINIMUM LOAD CHARGE	1.00	ea	0.00	0.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87830843						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$9.00	10/10/2019	3.00 cy	\$297.00	\$.00	\$297.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment.



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	09/24/2019	20406104
Total Due If Paid by	10/10/2019	\$288.00
Total Due If Paid after	10/10/2019	\$297.00

Amount Enclosed

Make check payable to Irving Materials, Inc.

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930


SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	08/12/2019	20394272
Total Due If Paid by	09/10/2019	\$1,531.00
Total Due If Paid after	09/10/2019	\$1,579.00
Delivery Address 520 TAYLORSVILLE RD		

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

17236013 / 17-236		805476		3134		
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4111CC	4000-N-CF-STONE-CC	16.00	cy	95.00	1,520.00
878	31	ENVIRONMENTAL FEE	2.00	ea	12.00	24.00
878	16000	MRWR (MID RANGE WR)	7.00	/y	5.00	35.00
* 87830549, 87830551						

* * THANK YOU FOR YOUR BUSINESS * *



Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$48.00	09/10/2019	16.00 cy	\$1,579.00	\$.00	\$1,579.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	08/12/2019	20394272
Total Due If Paid by	09/10/2019	\$1,531.00
Total Due If Paid after	09/10/2019	\$1,579.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	09/03/2019	20399611
Total Due if Paid by	10/10/2019	\$288.00
Total Due if Paid after	10/10/2019	\$297.00
Delivery Address 520 TAYLORSVILLE RD		

P.O. No.		Job No.	Project No.	Order No.		
17236013 / 17-236		MATTHEW	805476	3429		
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4011CC	4000-A-CF-STONE-CC	3.00	cy	95.00	285.00
878	32	MINIMUM LOAD CHARGE	1.00	ea	0.00	0.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87830686						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$9.00	10/10/2019	3.00 cy	\$297.00	\$.00	\$297.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 1 0 1 0 3 *

Customer Acct#	Invoice Date	Invoice #
101782	09/03/2019	20399611
Total Due if Paid by	10/10/2019	\$288.00
Total Due if Paid after	10/10/2019	\$297.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	09/04/2019	20400035
Total Due If Paid by	10/10/2019	\$497.00
Total Due If Paid after	10/10/2019	\$512.00
Delivery Address 520 TAYLORSVILLE RD		

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

17236013 / 17-236

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4111CC	4000-N-CF-STONE-CC	5.00	cy	95.00	475.00
878	16000	MRWR (MID RANGE WR)	5.00	/y	5.00	25.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87830695						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$15.00	10/10/2019	5.00 cy	\$512.00	\$.00	\$512.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	09/04/2019	20400035
Total Due If Paid by	10/10/2019	\$497.00
Total Due If Paid after	10/10/2019	\$512.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	09/16/2019	20403564
Total Due if Paid by	10/10/2019	\$351.50
Total Due if Paid after	10/10/2019	\$362.00

Delivery Address

520 TAYLORSVILLE RD

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

17236013 / 17-236

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4011CC	4000-A-CF-STONE-CC	3.50	cy	95.00	332.50
878	16000	MRWR (MID RANGE WR)	3.50	/y	5.00	17.50
878	32	MINIMUM LOAD CHARGE	1.00	ea	0.00	0.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87830791						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$10.50	10/10/2019	3.50 cy	\$362.00	\$.00	\$362.00

IM18-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
101782	09/16/2019	20403564
Total Due if Paid by	10/10/2019	\$351.50
Total Due if Paid after	10/10/2019	\$362.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.lrvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	09/17/2019	20403977
Total Due if Paid by	10/10/2019	\$564.00
Total Due if Paid after	10/10/2019	\$582.00
Delivery Address 520 TAYLORSVILLE RD		

P.O. No.		Job No.	Project No.		Order No.	
17236013 / 17-236						
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4011CC	4000-A-CF-STONE-CC	6.00	cy	95.00	570.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87830800						

* * THANK YOU FOR YOUR BUSINESS * *



Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$18.00	10/10/2019	6.00 cy	\$582.00	\$.00	\$582.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 2 0 2 0 9 *

Customer Acct#	Invoice Date	Invoice #
101782	09/17/2019	20403977
Total Due if Paid by	10/10/2019	\$564.00
Total Due if Paid after	10/10/2019	\$582.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665



Irving Materials, Inc.

1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.lrvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Customer Acct#	Invoice Date	Page # 1 Invoice #
101782	09/19/2019	20404872
Total Due If Paid by	10/10/2019	\$334.00
Total Due If Paid after	10/10/2019	\$344.50
Delivery Address 520 TAYLORSVILLE RD		

P.O. No.		Job No.	Project No.		Order No.	
17236013 / 17-236		ISSAC TATUM	805476		3487	
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4011CC	4000-A-CF-STONE-CC	3.50	cy	95.00	332.50
878	32	MINIMUM LOAD CHARGE	1.00	ea	0.00	0.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87830823						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$10.50	10/10/2019	3.50 cy	\$344.50	\$.00	\$344.50

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



Irving Materials, Inc.

1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 1 0 1 0 8 *

Customer Acct#	Invoice Date	Invoice #
101782	09/19/2019	20404872
Total Due If Paid by	10/10/2019	\$334.00
Total Due If Paid after	10/10/2019	\$344.50
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER COUNTY BOARD OF EDUCATION
C/O ISAAC TATUM CONSTRUCTION
PO BOX 665
LEBANON KY 40033-0665

Remit To:
Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



SISKIN STEEL & SUPPLY
P.O. Box 1191 - Chattanooga, TN 37401
Address Service Requested

IMPORTANT
TRADE CUSTOMS AND CONDITIONS OF SALE AFFECTING THIS
TRANSACTION ARE ENCLOSED WITH THIS INVOICE.

PLEASE REFER TO THIS
NUMBER ON ALL
CORRESPONDENCE.

INVOICE NUMBER
663903

0242

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

PHONE: (423) 756-3671 OR 1-800-756-3671

INVOICE

MAIL CORRESPONDENCE ONLY (NOT CHECKS)
7611 PORT ROAD, LOUISVILLE, KY. 40258

CUSTOMER ORDER NUMBER	SALES TAX NUMBER	ORDER DATE	F.O.B.	SHIPPED FROM	RTS OR CAR NUMBER	STATE	SLMN.	FREIGHT
SPENCER COUNT	B-692	8/26/19	DESTINATION	LOUISVILLE	WILL CALL	HT	90SED	PPD
QUANTITY	DESCRIPTION	CODE	WEIGHT	PRICE	MISC.	UNIT	AMOUNT	
1	SQ WELDED TUBING A500 GR B 2" X 1/4 WALL 20'	672302	108.00	108.9100		EA	108.91	
INVOICE UNPAID 30 DAYS FROM DATE IS SUBJECT TO SERVICE CHARGE-15.0% PER ANNUM OR MAXIMUM RATE IN TN.								
8/26/19	191760	8/26/19	1.54	108.91	.0000	.00	108.91	
DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	CASH DISC.	GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

REMIT TO:

Siskin Steel & Supply Co.
PO BOX 933517
ATLANTA, GA 31193-3517

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

Remittance Advice



SISKIN STEEL & SUPPLY

"You're somebody special at SISKIN - we care!"

DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	INVOICE NO.	CASH DISC.
8/26/19	191760	8/26/19	663903	.54
108.91	.0000	.00	108.91	
GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

PLEASE REMIT TO:

Siskin Steel & Supply Co.

PO BOX 933517
ATLANTA, GA 31193-3517



SISKIN STEEL & SUPPLY
P.O. Box 1191 - Chattanooga, TN 37402
Address Service Requested

IMPORTANT
TRADE CUSTOMS AND CONDITIONS OF SALE AFFECTING THIS
TRANSACTION ARE ENCLOSED WITH THIS INVOICE.

PLEASE REFER TO THIS
NUMBER ON ALL
CORRESPONDENCE.

INVOICE NUMBER
664225

0257

PHONE: (423) 756-3671 OR 1-800-756-3671

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

INVOICE

MAIL CORRESPONDENCE ONLY (NOT CHECKS)
7611 PORT ROAD, LOUISVILLE, KY. 40258

CUSTOMER ORDER NUMBER	SALES TAX NUMBER	ORDER DATE	F.O.B.	SHIPPED FROM	RTE OR CAR NUMBER	STATE	SLIM.	FREIGHT
SPENCER COUNTY	B-692	8/26/19	DESTINATION	LOUISVILLE	OUR TRUCK	HT	90SED	PPD
QUANTITY	DESCRIPTION	CODE	WEIGHT	PRICE	MISC.	UNIT	AMOUNT	
10	6061-T6 ALUM EXTRUDED PIPE	860100	157.00	42.5000		EA	425.00	
2	1-1/4" SCH 40 X 20' (BLUE)							
2	C 10" X 15.3# A36/50 20' 0"	203704	612.00	174.3200		EA	348.64	
11	REINF BAR A615 GR60							
1	1/2" RD (#4) 20' (GOLD)	480202	147.00	8.8100		EA	96.91	
2	1/2 X 8" HR BAR A36 20'	330302	544.00	149.4700		EA	298.94	
	FUEL SURCHARGE	980000		3.3600		LOT	3.36	
	(.23 CWT)							
INVOICE UNPAID 30 DAYS FROM DATE IS SUBJECT TO SERVICE CHARGE-15.0% PER ANNUM OR MAXIMUM RATE IN TN.								
8/27/19	191760	8/27/19	5.86	1,172.85	.0000	.00	1,172.85	
DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	CASH DISC.	GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

REMIT TO:

Siskin Steel & Supply Co.
PO BOX 933517
ATLANTA, GA 31193-3517

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

Remittance Advice



SISKIN STEEL & SUPPLY

"You're somebody special at SISKIN - we care!"

DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	INVOICE NO.	CASH DISC.
8/27/19	191760	8/27/19	664225	5.86
1,172.85	.0000	.00	1,172.85	
GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

PLEASE REMIT TO:

Siskin Steel & Supply Co.
PO BOX 933517
ATLANTA, GA 31193-3517



SISKIN STEEL & SUPPLY
P.O. Box 1191 - Chattanooga, TN 37401
Address Service Requested

IMPORTANT
TRADE CUSTOMS AND CONDITIONS OF SALE AFFECTING THIS
TRANSACTION ARE ENCLOSED WITH THIS INVOICE.

PLEASE REFER TO THIS
NUMBER ON ALL
CORRESPONDENCE.

INVOICE NUMBER
665832

0271

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

PHONE: (423) 756-3671 OR 1-800-756-3671

INVOICE

MAIL CORRESPONDENCE ONLY (NOT CHECKS)
7611 PORT ROAD, LOUISVILLE, KY. 40258

CUSTOMER ORDER NUMBER	SALES TAX NUMBER	ORDER DATE	F.O.B.	SHIPPED FROM	RTE OR CAR NUMBER	STATE	BLMN.	FREIGHT
SPENCER CO	B-692	8/29/19	DESTINATION	LOUISVILLE	OUR TRUCK	RT	90SED	PPD
QUANTITY	DESCRIPTION	CODE	WEIGHT	PRICE	MISC.	UNIT	AMOUNT	
1	N 6" X 15# A572/A992 20' 0"	170794	300.00	61.9200		CWT	185.76	
	FUEL SURCHARGE (.23 CWT)	980000		.6900		LOT	0.69	
INVOICE UNPAID 30 DAYS FROM DATE IS SUBJECT TO SERVICE CHARGE-15.0% PER ANNUM OR MAXIMUM RATE IN TN.								
8/30/19	191760	8/30/19	CASH DISC.	186.45	.0000	.00	186.45	
DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	CASH DISC.	GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

REMIT TO:

Siskin Steel & Supply Co.
PO BOX 933517
ATLANTA, GA 31193-3517

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

Remittance Advice



SISKIN STEEL & SUPPLY

"You're somebody special at SISKIN - we care!"

DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	INVOICE NO.	CASH DISC.
8/30/19	191760	8/30/19	665832	.93
186.45	.0000	.00	186.45	
GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

PLEASE REMIT TO:

Siskin Steel & Supply Co.

PO BOX 933517
ATLANTA, GA 31193-3517



SISKIN STEEL & SUPPLY
P.O. Box 1191 - Chattanooga, TN 37401
Address Service Requested

IMPORTANT
TRADE CUSTOMS AND CONDITIONS OF SALE AFFECTING THIS
TRANSACTION ARE ENCLOSED WITH THIS INVOICE.

PLEASE REFER TO THIS
NUMBER ON ALL
CORRESPONDENCE.

INVOICE NUMBER
666059

0272

PHONE: (423) 756-3671 OR 1-800-756-3671

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

INVOICE

MAIL CORRESPONDENCE ONLY (NOT CHECKS)
7611 PORT ROAD, LOUISVILLE, KY. 40258

CUSTOMER ORDER NUMBER	SALES TAX NUMBER	ORDER DATE	P.O.B.	SHIPPED FROM	RTE OR CAR NUMBER	STATE	SLMML	FREIGHT
SPENCER COUNTY	B-692	8/29/19	DESTINATION	LOUISVILLE	OUR TRUCK	HT	90SED	PPD
QUANTITY	DESCRIPTION	CODE	WEIGHT	PRICE	WISC.	UNIT	AMOUNT	
4	SQ WELDED TUBING A500 (BLUE) 2" X 11 GA WALL 20'	672102	244.00	47.4200		EA	189.68	
	FUEL SURCHARGE (.23 CWT)	980000		.5600		LOT	0.56	
INVOICE UNPAID 30 DAYS FROM DATE IS SUBJECT TO SERVICE CHARGE-15.0% PER ANNUM OR MAXIMUM RATE IN TN.								
8/30/19	191760	8/30/19	.95	190.24	.0000	.00	190.24	
DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	CASH DISC.	GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

REMIT TO:

Siskin Steel & Supply Co.
PO BOX 933517
ATLANTA, GA 31193-3517

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

Remittance Advice



SISKIN STEEL & SUPPLY

"You're somebody special at Siskin - we care!"

DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	INVOICE NO.	CASH DISC.
8/30/19	191760	8/30/19	666059	.95
190.24	.0000	.00	190.24	
GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

PLEASE REMIT TO:

Siskin Steel & Supply Co.
PO BOX 933517
ATLANTA, GA 31193-3517



SISKIN STEEL & SUPPLY
P.O. Box 1191 - Chattanooga, TN 37401
Address Service Requested

0273

IMPORTANT:
TRADE CUSTOMS AND CONDITIONS OF SALE AFFECTING THIS
TRANSACTION ARE ENCLOSED WITH THIS INVOICE.

PLEASE REFER TO THIS
NUMBER ON ALL
CORRESPONDENCE.

INVOICE NUMBER
666362

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

PHONE: (423) 756-3671 OR 1-800-756-3671

INVOICE

MAIL CORRESPONDENCE ONLY (NOT CHECKS)
7611 PORT ROAD, LOUISVILLE, KY. 40258

CUSTOMER ORDER NUMBER	SALES TAX NUMBER	ORDER DATE	F.O.B.	SHIPPED FROM	RTS OR CAR NUMBER	STATE	SLMN.	FREIGHT
SPENCER COUNTY	B-692	8/29/19	DESTINATION	LOUISVILLE	OUR TRUCK	HT	90SED	PPD
QUANTITY	DESCRIPTION	CODE	WEIGHT	PRICE	MSC.	UNIT	AMOUNT	
4	A36 1/4" X 48 X 96 FUEL SURCHARGE (.23 CWT)	441032 980000	1307.00	139.5300 3.0100		EA LOT	558.12 3.01	
INVOICE UNPAID 30 DAYS FROM DATE IS SUBJECT TO SERVICE CHARGE-15.0% PER ANNUM OR MAXIMUM RATE IN TN.								
8/30/19	191760	8/30/19	2.81	561.13	.0000	.00	561.13	
DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	CASH DISC.	GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

REMIT TO:

Siskin Steel & Supply Co.

PO BOX 933517
ATLANTA, GA 31193-3517

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

Remittance Advice



SISKIN STEEL & SUPPLY

"You're somebody special at SISKIN - we care!"

DATE SHIPPED	ACCOUNT NO.	INVOICE DATE	INVOICE NO.	CASH DISC.
8/30/19	191760	8/30/19	666362	2.81
561.13	.0000	.00	561.13	
GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT	

SOLD TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

SHIP TO:

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

PLEASE REMIT TO:

Siskin Steel & Supply Co.

PO BOX 933517
ATLANTA, GA 31193-3517



SISKIN STEEL & SUPPLY
P.O. Box 1191 - Chattanooga, TN 37401
Address Service Requested

IMPORTANT:
TRADE CUSTOMS AND CONDITIONS OF SALE AFFECTING THIS
TRANSACTION ARE ENCLOSED WITH THIS INVOICE.

PLEASE REFER TO THIS
NUMBER ON ALL
CORRESPONDENCE.

INVOICE NUMBER
662958

0501

PHONE: (423) 756-3671 OR 1-800-756-3671

SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109

INVOICE

MAIL CORRESPONDENCE ONLY (NOT CHECKS)
P.O. BOX 1191, CHATTANOOGA, TN. 37401-1191

JOB NUMBER		MAIL CORRESPONDENCE ONLY (NOT CHECKS) P.O. BOX 1191, CHATTANOOGA, TN. 37401-1191									
CUSTOMER ORDER NUMBER		SALES TAX NUMBER	ORDER DATE	P.O.#	SHIPPED FROM	RYE OR CAR NUMBER	STATE	BLANK	FREIGHT		
SPENCER CO		B-492	8/22/19	DESTINATION	LOUISVILLE	OUR TRUCK		HT	90SED	PPD	
QUANTITY	DESCRIPTION			CODE	WEIGHT	PRICE	DISC.	UNIT	AMOUNT		
4	5" SCH 40 X 21' 0" PIPE A500 UNCOATED PE DRL (GREEN) FUEL SURCHARGE (.23 CMT)			401500	1228.00	233.6200		EA	934.48		
				980000		2.8200		LOT	2.82		
INVOICE UNPAID 30 DAYS FROM DATE IS SUBJECT TO SERVICE CHARGE-18.0% PER ANNUM OR MAXIMUM RATE IN TN.											
8/23/19	191760	8/23/19	CASH DISCOUNT ALLOWABLE ONLY IF PAID WITHIN 10 DAYS OF INVOICE DATE, 10% OFF	4.69	937.30	.0000	.00	937.30			
DATE SHIPPED	ACCOUNT NO.	INVOICE DATE		CASH DISC.	GROSS AMOUNT	TAX RATE	TAX AMOUNT	PAY THIS AMOUNT			

REMY TO:
SISKIN STEEL AND SUPPLY CO
PO BOX 933517
ATLANTA, GA 31193-3517

SHIP TO:
SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 401095208

SOLD TO:
SPENCER CO BOE
C/O INDEPENDENT STEEL CO LLC
2781 CORAL RIDGE RD
BROOKS KY 40109



Excellence from Design to Installation

Bill-to Address:
Spencer County Board of Education
 c/o Vesco's SportsFields, Inc.
 901 Old Todds Rd
 Lexington KY 40509-5015
 USA

Copy

A/R INVOICE

Invoice Number	Invoice Date	Page
24167	09/12/19	1/1

Customer Reference No.
C05872

Your Reference
Spencer County High School-PO #

Sales Contact
Terra Erickson
 Direct: N/A
 Cell: 312-933-9680
 terickson@sportsfieldspecialties.com

Ship-to Address:
c/o Vesco's Sportsfields
 520 Taylorsville Rd
 Taylorsville KY 40071-6767
 USA

Item	Quantity	UoM	Price	Total
001 E-0003-HD08 Base Plate Mounting Kit, Painted Yellow	2	Each	0.000	0.00

Payment Terms:

Net30

Invoice Subtotal: **\$ 0.00**

Freight: **120.00**

Tax: **0.00**

Total Amount: \$ 120.00

Contact Kevin - 859-940-6521
 Based On Sales Order 11756. Based On Deliveries 23349.

Remit To:
 PO Box 231
 Delhi, NY 13753

Billing Questions:
 Phone: 607-746-8911
 Email: Billing@SportsfieldSpecialties.com

Amount due in US Dollars unless otherwise noted



Excellence from Design to Installation

Bill-to Address:
Spencer County Board of Education
 c/o Vescio's SportsFields, Inc.
 901 Old Todds Rd
 Lexington KY 40509-5015
 USA

Copy

A/R INVOICE

Invoice Number **24273** Invoice Date **09/17/19** Page **1/1**

Customer Reference No.
C05872

Your Reference
Spencer County High School-PO #

Sales Contact
Terra Erickson
 Direct: N/A
 Cell: 312-933-9680
 terickson@sportsfieldspecialties.com

Ship-to Address:
c/o Vescio's Sportsfields
 520 Taylorsville Rd
 Taylorsville KY 40071-6767
 USA

Item	Quantity	UoM	Price	Total
001 GPPR 6'H Round Football Goal Post Pad to Fit 7" Diameter Gooseneck Fully Encased 19 oz. Heavy Coated Vinyl Covered 18" O.D. Polyurethane Foam Core with Vertical Hook and Loop Closure Various Standard Vinyl Colors Available	2 red	Each	433.000	866.00

Payment Term:

Net30

Invoice Subtotal:	\$ 866.00
Discount:	7.50% \$ 64.95
Freight:	250.00
Tax:	0.00
Total Amount:	\$ 1,051.05

Contact Kevin - 859-940-6521 Based On Sales Orders 11756.

ESTES 0106823751
 9-17-19
 CMD Based On Deliveries 23460.

Remit To:
 PO Box 231
 Delhi, NY 13753

Billing Questions:
 Phone: 607-746-8911
 Email: Billing@SportsfieldSpecialties.com

Amount due in US Dollars unless otherwise noted



Copy

A/R INVOICE

Invoice Number
24454

Invoice Date
09/23/19

Page
1/1

Customer Reference No.
C05872

Your Reference
Spencer County High School-PO #

Sales Contact
Terra Erickson
Direct: N/A
Cell: 312-933-9680
terrickson@sportsfieldspecialties.com

Ship-to Address:
c/o Vesco's Sportsfields
520 Taylorsville Rd
Taylorsville KY 40071-6767
USA

Bill-to Address:
Spencer County Board of Education
c/o Vesco's Sportsfields, Inc.
901 Old Todds Rd
Lexington KY 40509-5015
USA

Item	Quantity	UoM	Price	Total
001 GP820HSPL AdjustRight® High School Football Goal Post, Aluminum, 8' Offset with 20' Uprights, Includes Base Plate Mounting Kit, Hardware Kit and Directional Flags, Powder Coated Yellow *White Available Upon Request	2 yellow	Each	3,930.000	7,860.00
002 E-0003-S031 Gooseneck, 8' Offset, Base Plate Mount	2 yellow	Each	0.000	0.00
003 E-0003-S014 Football Upright, 20' High	4 yellow	Each	0.000	0.00
004 E-0003-S016 Crossbar, High School, AdjustRight	2 yellow	Each	0.000	0.00
005 E-0003-HD04 Hardware Kit, High School/College Football System, Base Plate Mounted	2 yellow	Each	0.000	0.00

Payment Terms:

Spec Billing

Invoice Subtotal:	\$ 7,860.00
Freight:	1,053.00
Tax:	0.00
Total Amount:	\$ 8,913.00

Contact Kevin - 859-940-6521
Based On Sales Order 11756. Based On Deliveries 23579.

SPENCER BOE - \$7,829.00

VESSCO'S SPORTSFIELDS - \$1,084.00

Remit To:
PO Box 231
Delhi, NY 13753

Billing Questions:
Phone: 607-746-8911
Email: Billing@sportsfieldspecialties.com

Amount due in US Dollars unless otherwise noted



PLEASE REMIT TO:
ECS SOUTHEAST, LLP
14026 THUNDERBOLT PLACE, SUITE 500
CHANTILLY, VA 20151

Invoice Date	Invoice Number
10/08/2019	759912
Always Refer To Above Number	

Page 1 of 1

TO: Jim Oliver
Spencer County Board of Education
207 West Main Street
Taylorsville, KY 40071

PROJECT NAME: Spencer Co HS Academic & Athletic
Bldgs
520 Taylorsville Road
Taylorsville, KY 40071
Spencer County, KY

PLEASE DETACH AND RETURN DUPLICATE COPY WITH YOUR REMITTANCE

CUSTOMER CODE	PROJECT No.	BILLED THRU DATE	TERMS
717300	61:1232-A	09/28/2019	DUE UPON RECEIPT

**Please Pay
This Amount: \$2,621.90**

Description	Quantity	Units	Unit Price	Extension	Total
Remarks: Department 1: Structural Steel Inspection Department 3: Engineering Department 4: Construction/Materials Testing					
Department 1					
Outside Services	1.00		\$2,187.90		\$2,187.90
				Subtotal:	\$2,187.90
Department 3					
Senior Project Manager	0.80	HOUR	\$175.00		\$140.00
Project Geologist/Hydrogeologist/Scientist	0.75	HOUR	\$110.00		\$82.50
				Subtotal:	\$222.50
Department 4					
Senior Field Technician	3.00	HOUR	\$60.00		\$180.00
Mileage	42.00	MILE	\$0.75		\$31.50
				Subtotal:	\$211.50

* Invoice Total - Please Remit => **\$2,621.90**

If you have any questions regarding this
invoice please contact Grant Hess at
502.493.7100



INVOICE

REMIT TO

EXTREME NETWORKS
Dept. LA21921
Pasadena, CA
91185-1921
Please see bottom for wire remittance

SHIPMENT NO.	DATE SHIPPED	BILL OF LADING NUMBER	PAGE
2824353	14-OCT-19	1z780v7a0353328928	1(1)
METHOD OF SHIPMENT		INCOTERM	
UPSE		FOB DESTINATION	
INVOICE NUMBER	INVOICE DATE	CUSTOMER PURCHASE ORDER NO	
11286218	14-OCT-19	17236034	
SALES ORDER NO.	PAYMENT TERMS	END USER INFO	
1617713	NET 30	Spencer County Schools	

B
I
L
L
T
O

SPENCER COUNTY BOARD OF ED
207 W MAIN ST
Taylorsville, KY 40071

S
H
I
P
T
O

HILLVIEW ACADEMY
404 MAIN CROSS
Taylorsville, KY 40071

Customer Location ID: 61758

Customer Location ID: 53800

LINE	PRODUCT NO.	PRODUCT DESCRIPTION	QTY SHIPPED	UOM	NET UNIT PRICE	TAX	NET EXTENSION
1	10099	PWR CORD,15A,USA,NEMA5-15,C15	1	EA	0.00	0.00	0.00
2	10941	Summit 1100W AC PSU FB	1	EA	464.40	0.00	464.40
3	10945	Summit Fan module FB	1	EA	125.28	0.00	125.28
4	16704	X460-G2-48p-10GE4-Base	1	EA	3146.22	0.00	3,146.22
5	31012	WS-AP3935i-FCC	6	EA	460.44	0.00	2,762.64
PLEASE SHIP HOUSE -- GROUND - PREPAID + CONTACT -- Eric Cecil MOBILE TEL - (502) 817-3048 TEL - (502) 477-0006							

RECEIVED
OCT 21 2019

Taxable Amount	USD	0.00
Non-Taxable Amount	USD	6,498.54

SUBTOTAL	USD	6,498.5
FREIGHT	USD	0.0
TAX	USD	0.0
GRAND TOTAL	USD	6,498.5

PLEASE PAY TO: Please send remittance to above or wire remittance to:

Silicon Valley Bank
3003 Tasman Drive
Santa Clara, CA, 95054 U.S.A.
SWIFT : SVBKUS6S

ROUTING & TRANSIT: FW:121140399

FOR CREDIT TO: Extreme Networks Inc Account Number: FNC - 33000-403-62

Reference your Company Name and Invoice Numbers you are paying.

6480, Via Del Oro, San Jose, CA, 95119 PHONE: (408) 579-2800 FAX: (408) 579-3000

Please refer to company website for terms and conditions: <http://www.extremenetworks.com/company/legal/terms-of-sales/>



Mailing Copy

Invoice

Corporate Office: 328 Old Vine St., Lexington, KY 40507
1.859.255.1021 • 1.800.888.0693 • lynnimaging.com

Number L1112280 Date 10/16/19

Sold To:

Spencer Co Board of Education
207 West Main Street
Taylorsville, KY 40071

Ship To:

Spencer Co Board of Education
207 West Main Street
Taylorsville, KY 40071

Customer ID 784750
Our Order No. O1012536
Terms Net 30 Days
Due Date 11/15/19
Salesperson Customer Service
Order Note 58
Job Name

Your P.O. No. CULINARY ARTS
P.O. Date 10/16/2019
Ordered By Jim Oliver
Project ID
Project Desc.
Drop Shipment No
Ship Via UPS Ground

Product Code		(Originals)	(Copies)	(Total Copies)					
Description	Size	Ordered	Shipped	Backordered	Quantity	Unit	Unit Price	Total Price	
50051		1	1	1	1	EA	*	2,520.00	
eComm Software Use									
50049		1	1	1	1	EA	*	1,080.00	
PR Digital Distribution									
142301	24.0 x 36.0	21	1	21	126	SF	*	21.42	
PR Large Format Bond Copies									
142323		21	6	126	126	EA	*	56.70	
PR LF Bond 24x36 Half Size									
142008		7	1	7	7	EA	*	3.50	
PR Binding up to 120 pages									
141002	12.0 x 12.0	159	4	636	636	COPY	*	63.60	
PR 8.5x11 DS B&W									
141002	12.0 x 12.0	117	4	468	468	COPY	*	46.80	
PR 8.5x11 DS B&W									
141019	12.0 x 12.0	2	4	8	8	COPY	*	1.44	
PR 8 1/2x11 Cover SS									
141021	12.0 x 12.0	2	4	8	8	COPY	*	0.64	
PR 8.5 x 11 Plain Backs									
145002		2	4	8	8	EA	*	14.00	
PR Comb bind 1/2" to 1"									
5045		3	1	3	3	EA	*	28.50	
Delivery chg per address									
UPS 5038		1	1	1	1	EA	*	29.25	
Distribution S & H #3 level									
4012		1	22	22	22	EA	*	66.00	
E-mail Addendum #1									
4012		1	22	22	22	EA	*	66.00	
E-mail Addendum #2									

RECEIVED

OCT 24 2019

Subtotal: 3,997.85
Sales Tax: 0.00
10/22/2019



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

September 30, 2019
Project No: 02017.44
Invoice No: 20

Project 02017.44 Spencer County High School Academic and Athletics Building
email: accts.payable@spencer.kyschools.us

Professional Services from September 1, 2019 to September 30, 2019

Fee

Total Fee 381,936.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	57,290.40	100.00	57,290.40	0.00
Design Development	20.00	76,387.20	100.00	76,387.20	0.00
Construction Documents	40.00	152,774.40	100.00	152,774.40	0.00
Bidding	5.00	19,096.80	100.00	19,096.80	0.00
Construction Administration	20.00	76,387.20	53.00	40,485.22	5,347.11
Totals				346,034.02	5,347.11
Previous Fee Billing				340,686.91	
Total Fee					5,347.11
Total this Invoice					\$5,347.11

RECEIVED

OCT 03 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859 224 1351 Office
859 224 8446 Fax
scbarchitects.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

September 30, 2019
Project No: 02019.50
Invoice No: 3

Project 02019.50 Spencer County High School Culinary Arts
Professional Services from September 1, 2019 to September 30, 2019

Fee

Total Fee 25,556.25

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	3,833.44	100.00	3,833.44	0.00
Design Development	20.00	5,111.25	100.00	5,111.25	0.00
Construction Documents	40.00	10,222.50	100.00	10,222.50	0.00
Bidding	5.00	1,277.81	95.00	1,213.92	1,213.92
Construction Administration	20.00	5,111.25	0.00	0.00	0.00
Totals				20,381.11	1,213.92
Previous Fee Billing				19,167.19	
Total Fee					1,213.92
Total this Invoice					\$1,213.92

RECEIVED

OCT 03 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859.224.1351 Office
859.224.8446 Fax
scbarchitects.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

September 30, 2019
Project No: 02017.45
Invoice No: 3

Project 02017.45 Spencer County Bus Garage
email: accts.payable@spencer.kyschools.us

Professional Services from September 1, 2019 to September 30, 2019
Fee

Estimated Construction Cost 1,412,000.00
Fee Percentage 6.60
Total Fee 93,192.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	13,978.80	100.00	13,978.80	0.00
Design Development	20.00	18,638.40	95.00	17,706.48	10,251.12
Construction Documents	40.00	37,276.80	0.00	0.00	0.00
Bidding	5.00	4,659.60	0.00	0.00	0.00
Construction Administration	20.00	18,638.40	0.00	0.00	0.00
Totals				31,685.28	10,251.12
Previous Fee Billing				21,434.16	

Total Fee 10,251.12

Total this Invoice \$10,251.12

RECEIVED

OCT 03 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859 224 1351 Office
859 224 8446 Fax
scbarchitects.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

September 30, 2019
Project No: 02019.33
Invoice No: 3

Project 02019.33 Spencer County Early Learning Center
Professional Services from September 1, 2019 to September 30, 2019

Fee

Total Fee 393,734.38

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	59,060.16	100.00	59,060.16	0.00
Design Development	20.00	78,746.88	95.00	74,809.53	43,310.78
Construction Documents	40.00	157,493.75	0.00	0.00	0.00
Bidding	5.00	19,686.72	0.00	0.00	0.00
Construction Administration	20.00	78,746.88	0.00	0.00	0.00
Totals				133,869.69	43,310.78
Previous Fee Billing				90,558.91	
Total Fee					43,310.78
Total this Invoice					\$43,310.78

RECEIVED

OCT 03 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859 224 1351 Office
859 224 8446 Fax
scbarchitects.com