



Kenton County School District | *It's about ALL kids.*

THE KENTON COUNTY BOARD OF EDUCATION

1055 EATON DRIVE, FORT WRIGHT, KENTUCKY 41017

TELEPHONE: (859) 344-8888 / FAX: (859) 344-1531

WEBSITE: www.kenton.kyschools.us

Dr. Henry Webb, Superintendent of Schools

KCSD ISSUE PAPER

DATE:

11/15/19

AGENDA ITEM (ACTION ITEM):

Consider/Approve the BG-4 (Buildings and Grounds Capital Construction Contract Closeout Form) for R.C. Hinsdale's Secure Vestibule Entrance Project (BG# 18-040).

APPLICABLE BOARD POLICY:

01.1 Legal Status of the Board; Capital Construction Process 702 KAR 4:160

HISTORY/BACKGROUND:

All work has been completed in accordance with the R. C. Hinsdale Secure Vestibule Entrance Project. Approval of this BG-4 is necessary to close out the contract. The Final Total Cost of Construction for this project was \$1,547,646.96.

FISCAL/BUDGETARY IMPACT:

None

RECOMMENDATION:

Approve the BG-4 (Buildings and Grounds Capital Construction Contract Closeout Form) for R.C. Hinsdale's Secure Vestibule Entrance Project (BG# 18-040).


CONTACT PERSON:

Rob Haney

Principal



District Administrator



Superintendent

Use this form to submit your request to the Superintendent for items to be added to the Board Meeting Agenda.

Principal –complete, print, sign and send to your Director. Director –if approved, sign and put in the Superintendent's mailbox.

Kenton County Board of Education

Board Members: Carl Wicklund, Chairperson Karen L. Collins, Vice Chairperson Carla Egan Shannon Herold Jessica Jehn

"The Kenton County Board of Education provides *Equal Education & Employment Opportunities.*"

KENTUCKY DEPARTMENT OF EDUCATION

702 KAR 4:160

BG-4

CONTRACT CLOSEOUT FORM

District Name: Kenton District Code: 291 Facility Name: R C Hinsdale School Code: 045
 BG #: 18-040 Project Name: Secure Vestibule Entrance
 Contractor: Radius Bid Package: _____

A. Project Construction Cost:

1. Original Contract Amount	\$	<u>1,240,722.52</u>
2. Net Total of Change Orders to Contract	\$	<u>48,958.00</u>
3. Original Purchase Order Summary Amount	\$	<u>274,577.48</u>
4. Net Total of Change Orders to Purchase Orders	\$	<u>-16,611.04</u>
5. Total Cost of Construction (sum of lines 1 - 4)	\$	<u>1,547,646.96</u>

B. Verification of required approvals by other regulatory agencies:

1. Office of Housing, Buildings and Construction

a. Certificate of Occupancy	DATE: <u>02/19/19</u>	e. Sprinkler Certificate	DATE: <u>NA</u>
b. Plumbing Certificate	DATE: <u>12/11/18</u>	f. Boiler Certificate	DATE: <u>NA</u>
c. Electrical Certificate:	DATE: <u>01/24/19</u>	g. Range Hood Suppression	DATE: <u>NA</u>
d. Fire Alarm Certificate:	DATE: <u>01/16/19</u>	h. Other _____	DATE: _____

2. Natural Resources and Environmental Protection Cabinet

a. Sewage Disposal Certificate	DATE: <u>NA</u>
b. Other _____	DATE: _____

C. Close Out:

1. Punch List Completed	DATE: <u>02/28/19</u>	4. Owner Training on Systems	DATE: <u>03/22/19</u>
2. Record Drawings Completed	DATE: <u>03/19/19</u>	5. Verification of Payment of Debts and Claims to Date	DATE: <u>04/18/19</u>
3. Warranty & Guarantees Information Provided	DATE: <u>03/19/19</u>	6. Other _____	DATE: _____

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect: _____ DATE: 11/12/2019
 Engineer: _____ DATE: _____
 Contractor/
 Construction Manager: _____ DATE: _____
 The Kenton County Board of Education accepts this contract as being complete subject to the review of the Kentucky Department of Education.
 Local Board of Education Designee: Rah Haney DATE: 11/12/2019

LOCAL BOARD ORDER MUST BE ON FILE WITH DISTRICT

Submit one complete copy to KDE for each contract and purchase order summary, if utilized.

BG-4 Date: _____

Board Order Date: _____