



November 22, 2019

Spencer Co. High School
Culinary Arts Lab Renovation
BG# 19-362
SCB Project No.: 1950

PROJECT UPDATE:

- The contractor has begun shop drawing submittals.
- The contractor has demoed the existing ceilings.
- The contractor has secured the existing lights.
- The contractor has begun electrical work above ceiling.
- The contractor has completed saw cutting of the existing slabs.
- The contractor is starting removal of the slabs and will begin trenching for new plumbing line below slab.
- The contractor is scheduled to begin the framing of walls next week (Nov. 25th).
- Shop drawing approval of the kitchen hood has been completed. General Contractor has placed the order for the kitchen hood and is awaiting confirmation of delivery. General Contractor anticipates lead time of 6-weeks but will confirm once a delivery date is set.
- Please note that the Kitchen hood has the longest lead time for delivery and is the driving force for the construction schedule. Once the delivery date is confirmed the General Contractor will solidify their construction schedule.