

	SCHS Athletic and Academic Complex	SCHS Culinary Lab	Early Learning Ctr	Bus Garage
Vendor	#17-236	#17-261	#19-362	#19-371
Isaac Tatum Construction	\$ 334,410.00			
Atlas Metals	\$ 6,925.00			
Stephens Pipe & Steel	\$ 13,100.68			
Churchill McGee LLC		\$41,904.71 *		
ECS Southeast	\$ 261.00			
Lynn Imaging		\$ 96.27		
Sherman Carter Barnhart	\$ 9,930.33	\$ 766.68	\$ 7,874.69	\$ 1,863.84
City of Taylorsville	\$ (1,259.00)			

* Approve payment contingent on KDE acceptance of formal contract.

APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

TO OWNER: SPENCER COUNTY BOARD OF EDUCATION PROJECT: SPENCER COUNTY HIGH SCHOOL
ACADEMIC & ATHLETIC BUILDINGS

VIA ARCHITECT:

PAY APPLICATION: #14

FROM CONTRACTOR:

Isaac Tatum Construction, Inc.

P.O. Box 666

Lebanon, KY 40033

(Application is made for payment, as shown below, in connection with the Contract.
Continuation sheet is attached, G703)

LINE #	DESCRIPTION	AMOUNT
1.	ORIGINAL CONTRACT SUM.....	\$5,146,853.00
2.	NET CHANGE BY CHANGE ORDER9 (A 31 Below)	\$33,862.41
3.	CONTRACT SUM, LINE 1 + LINE2.....	\$5,180,715.41
4.	TOTAL COMPLETED AND STORED TO DATE.....	\$4,806,208.44
5.	RETAINAGE (Column G Page G703)	
2.	5% of Total Contract.....	\$259,035.77
b.	5 % of Purchase Orders..... (Column F on G703)	\$75,957.35
6.	TOTAL EARNED LESS RETAINAGE.....	\$4,471,215.32
7.	LESS PREVIOUS CERTIFICATES OF PAYMENT... (Line 4 less line 5)	\$4,136,805.32
8.	CURRENT PAYMENT DUE (LINE 6 -7) (Line 6 From previous certificate)	\$334,410.00
9.	BALANCE TO FINISH (Line 3 - line 6)	\$709,500.09

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total Changes approved in previous months by Owner	\$70,412.50	
Total approved this Month	\$1,995.00	-38,545.09
TOTALS:	\$72,407.50	-38,545.09
NET CHANGES by Change Order	\$33,862.41	

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Isaac Tatum Construction, Inc.

BY: *Isaac Tatum*

State of Kentucky

County of: Marion

Subscribed and sworn to before: *Isaac Tatum*

me this 15 day of January 2020.

Notary Public: *Christy A. Brown*

My Commission expires: 1-12-21

ARCHITECT'S CERTIFICATE FOR PAYMENT

MONTHLY PAYMENT DUE	TOTAL PROJECT	BILLED TO DATE	% COMPLETE
Isaac Tatum Construction	\$334,410.00	\$5,180,715.41	93%
DPO	\$28,435.21	\$1,519,147.00	84%
Project Totals:	\$363,845.21	\$6,699,862.41	91%

AMOUNT CERTIFIED

\$334,410.00

(Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.)

BY ARCHITECT:

[Signature]

DATE: 1.22.2020

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract. COMPUTERIZED FACSIMILE of AIA Form G702.

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED		MATERIALS		TOTAL		%	BALANCE		RETAINAGE	
	VALUE		FROM	PREVIOUS	THIS	PERIOD	STORIED ON	SITE	COMPLETED	AND STORED		COM-	TO		FINISH
				APPLICATIONS					TO DATE	PLETE					
BOND	\$	41,753.00	\$	41,753.00					\$	41,753.00	100%	\$	-	\$	2,087.65
SUPERINTENDENT & PROJECT MANAGEM	\$	123,700.00	\$	106,000.00					\$	114,000.00	92%	\$	9,700.00	\$	5,700.00
BUILDERS RISK INSURANCE	\$	5,200.00	\$	5,200.00					\$	5,200.00	100%	\$	-	\$	260.00
STORAGE TRAILER	\$	2,200.00	\$	2,200.00					\$	2,200.00	100%	\$	-	\$	110.00
OFFICE TRAILER	\$	2,200.00	\$	1,900.00					\$	2,020.00	92%	\$	180.00	\$	101.00
CONSTRUCTION FENCE	\$	11,200.00	\$	11,200.00					\$	11,200.00	100%	\$	-	\$	560.00
DUMPSTER	\$	22,600.00	\$	19,400.00					\$	20,700.00	92%	\$	1,900.00	\$	1,035.00
TELEPHONE	\$	1,100.00	\$	950.00					\$	1,010.00	92%	\$	90.00	\$	50.50
CONSTRUCTION SIGN	\$	800.00							\$	-	0%	\$	800.00	\$	-
CLEAN UP	\$	9,000.00	\$	7,750.00					\$	8,250.00	92%	\$	750.00	\$	412.50
FINAL CLEAN UP	\$	16,900.00							\$	-	0%	\$	16,900.00	\$	-
PORTA JOHN	\$	2,800.00	\$	2,395.00					\$	2,575.00	92%	\$	225.00	\$	128.75
SURVEYOR	\$	11,300.00	\$	9,600.00					\$	9,600.00	85%	\$	1,700.00	\$	480.00
NOI BY SURVEYOR	\$	3,400.00	\$	3,400.00					\$	3,400.00	100%	\$	-	\$	170.00
REMOVE AND DISPOSE OFFSITE	\$	56,000.00							\$	-	0%	\$	56,000.00	\$	-
ENGINEERING, CONSTRUCTION	\$	150,000.00	\$	150,000.00					\$	150,000.00	100%	\$	-	\$	7,500.00
(Water Line Allowance)															
SELECTIVE BUILDING DEMOLITION	\$	3,500.00	\$	3,500.00					\$	3,500.00	100%	\$	-	\$	175.00
SEEDING, SODDING, PLANTS	\$	71,400.00	\$	30,000.00					\$	57,000.00	80%	\$	14,400.00	\$	2,850.00
SPORTSFIELD CONSTRUCTION															
BONDS & INSURANCE	\$	9,000.00	\$	9,000.00					\$	9,000.00	100%	\$	-	\$	450.00
CONTRACT ADMIN	\$	5,300.00	\$	5,300.00					\$	5,300.00	100%	\$	-	\$	265.00
MOBILIZATION	\$	5,200.00	\$	5,200.00					\$	5,200.00	100%	\$	-	\$	260.00
DEMOBILIZATION	\$	5,200.00	\$	5,200.00					\$	5,200.00	100%	\$	-	\$	260.00
DRAINAGE	\$	68,000.00	\$	68,000.00					\$	68,000.00	100%	\$	-	\$	3,400.00
EARTHWORK	\$	42,200.00	\$	42,200.00					\$	42,200.00	100%	\$	-	\$	2,110.00
IRRIGATION	\$	44,800.00	\$	44,800.00					\$	44,800.00	100%	\$	-	\$	2,240.00
LAWNS & GRASSES	\$	46,800.00	\$	46,800.00					\$	46,800.00	100%	\$	-	\$	2,340.00
ATHLETIC EQUIPMENT	\$	21,500.00	\$	21,500.00					\$	21,500.00	100%	\$	-	\$	1,075.00
TERMITE CONTROL	\$	1,100.00	\$	1,100.00					\$	1,100.00	100%	\$	-	\$	56.00

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%		BALANCE		RETAINAGE	
	VALUE		FROM	PREVIOUS	THIS PERIOD	STORED ON SITE	COMPLETED AND STORED	COM- PLETE			TO	FINISH	AMOUNT	
SITework														
STORM DRAINAGE	\$	175,000.00	\$	167,000.00			\$	167,000.00	95%	\$	8,000.00	\$	8,350.00	
CUTFILL DIRT	\$	163,000.00	\$	163,000.00			\$	163,000.00	100%	\$	-	\$	8,150.00	
HAUL IN DIRT	\$	130,000.00	\$	130,000.00			\$	130,000.00	100%	\$	-	\$	6,500.00	
TOPSOIL GRADING	\$	33,700.00	\$	26,000.00			\$	26,000.00	77%	\$	7,700.00	\$	1,300.00	
DEMOLITION	\$	72,600.00	\$	72,600.00			\$	72,600.00	100%	\$	-	\$	3,630.00	
SILT FENCE	\$	10,000.00	\$	8,000.00			\$	8,000.00	80%	\$	2,000.00	\$	400.00	
SYNTHETIC LATEX SPORTS SURFACE														
TENNIS COURT SURFACING	\$	80,600.00					\$	-	0%	\$	80,600.00	\$	-	
TENNIS POLES & NETS	\$	14,700.00					\$	-	0%	\$	14,700.00	\$	-	
CHAIN LINK FENCE & GATES														
ADMINISTRATION	\$	2,800.00	\$	2,800.00			\$	2,800.00	100%	\$	-	\$	140.00	
MOBILIZATION	\$	2,800.00	\$	2,800.00			\$	2,800.00	100%	\$	-	\$	140.00	
DEMOLITION	\$	2,900.00					\$	-	0%	\$	2,900.00	\$	-	
BASEBALL FENCE LABOR	\$	29,700.00	\$	29,700.00			\$	29,700.00	100%	\$	-	\$	1,485.00	
FOOTBALL FENCE LABOR	\$	17,200.00					\$	11,000.00	64%	\$	6,200.00	\$	550.00	
TENNIS COURT LABOR	\$	21,800.00					\$	10,000.00	46%	\$	11,800.00	\$	500.00	
BUILDING AREA FENCE LABOR	\$	29,600.00					\$	21,000.00	71%	\$	8,600.00	\$	1,050.00	
ASPHALT														
MOBILIZATION & GENERAL CONDITIONS	\$	7,900.00	\$	7,900.00			\$	7,900.00	100%	\$	-	\$	395.00	
STRIPING & WHEEL STOPS	\$	12,500.00	\$	12,500.00			\$	12,500.00	100%	\$	-	\$	625.00	
6OZ. NON-WOVEN FABRIC	\$	12,300.00	\$	12,300.00			\$	12,300.00	100%	\$	-	\$	615.00	
7" #3 STONE BASE - ASPHALT PAVING	\$	48,100.00	\$	48,100.00			\$	48,100.00	100%	\$	-	\$	2,405.00	
3" DGA BASE-ASPHALT PAVING	\$	24,300.00	\$	24,300.00			\$	24,300.00	100%	\$	-	\$	1,215.00	
3" ASPHALT SURFACE - ASPHALT PAVING	\$	139,800.00	\$	139,800.00			\$	139,800.00	100%	\$	-	\$	6,990.00	
1.5" ASPHALT SURFACE - ASPHALT PAVIN	\$	83,600.00	\$	83,600.00			\$	83,600.00	100%	\$	-	\$	4,180.00	
2" DGA BASE - RUNNING TRACK	\$	7,500.00	\$	7,500.00			\$	7,500.00	100%	\$	-	\$	375.00	
2.5" ASPHALT BASE - RUNNING TRACK	\$	42,100.00	\$	42,100.00			\$	42,100.00	100%	\$	-	\$	2,105.00	
1.25" ASPHALT SURFACE - RUNNING TRAC	\$	27,700.00	\$	27,700.00			\$	27,700.00	100%	\$	-	\$	1,385.00	
6" DGA - FIELD EVENTS	\$	3,300.00	\$	3,300.00			\$	3,300.00	100%	\$	-	\$	165.00	
2.5" ASPHALT BASE - FIELD EVENTS	\$	7,300.00	\$	7,300.00			\$	7,300.00	100%	\$	-	\$	365.00	
1.25" ASPHALT SURFACE - FIELD EVENTS	\$	4,600.00	\$	4,600.00			\$	4,600.00	100%	\$	-	\$	230.00	
6" DGA - TENNIS COURT	\$	10,000.00	\$	10,000.00			\$	10,000.00	100%	\$	-	\$	500.00	
2" ASPHALT BASE - TENNIS COURTS	\$	18,600.00	\$	18,600.00			\$	18,600.00	100%	\$	-	\$	930.00	
1.5" ASPHALT SURFACE - TENNIS COURTS	\$	17,600.00	\$	17,600.00			\$	17,600.00	100%	\$	-	\$	880.00	

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETENANCE AMOUNT
6" DGA - LONG JUMP	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100%	-	\$ 50.00
2.5" ASPHALT BASE - LONG JUMP	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%	-	\$ 110.00
1.25 ASPHALT SURFACE - LONG JUMP	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	-	\$ 55.00
7" #3 STONE BASE - STONE UNDER CONCI	\$ 11,900.00	\$ 11,900.00			\$ 11,900.00	100%	-	\$ 595.00
3" DGA BASE - STONE UNDER CONCRETE	\$ 6,100.00	\$ 6,100.00			\$ 6,100.00	100%	-	\$ 305.00
STRIPING AND BUMPERS	\$ 12,800.00	\$ 12,800.00			\$ 12,800.00	100%	-	\$ 640.00
SIGNS	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	-	\$ 175.00
CONCRETE								
FOOTER AND WALLS LABOR	\$ 177,500.00	\$ 177,500.00			\$ 177,500.00	100%	-	\$ 8,875.00
FOOTER CONCRETE	\$ 40,000.00	\$ 40,000.00			\$ 40,000.00	100%	-	\$ 2,000.00
SLAB LABOR	\$ 35,000.00	\$ 35,000.00			\$ 35,000.00	100%	-	\$ 1,750.00
SLAB CONCRETE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	-	\$ 500.00
SITE CONCRETE	\$ 130,000.00	\$ 104,000.00	\$ 21,000.00		\$ 125,000.00	96%	\$ 5,000.00	\$ 6,250.00
SITE CONCRETE LABOR	\$ 210,000.00	\$ 168,000.00	\$ 37,000.00		\$ 205,000.00	98%	\$ 5,000.00	\$ 10,250.00
CONCRETE EQUIPMENT	\$ 27,900.00	\$ 24,000.00	\$ 3,900.00		\$ 27,900.00	100%	-	\$ 1,395.00
MESH PLASTIC INSULATION	\$ 6,300.00	\$ 6,300.00			\$ 6,300.00	100%	-	\$ 315.00
ROCK	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	-	\$ 395.00
PREP FOR SLAB	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	-	\$ 395.00
UNIT MASONRY								
ATHLETIC BUILDING								
CMU LABOR	\$ 160,700.00	\$ 160,700.00			\$ 160,700.00	100%	-	\$ 8,035.00
CMU MATERIAL	\$ 111,600.00	\$ 111,600.00			\$ 111,600.00	100%	-	\$ 5,580.00
BRICK LABOR	\$ 75,800.00	\$ 75,800.00			\$ 75,800.00	100%	-	\$ 3,790.00
BRICK MATERIAL	\$ 112,300.00	\$ 112,300.00			\$ 112,300.00	100%	-	\$ 5,615.00
ACADEMIC BUILDING								
CMU LABOR	\$ 50,800.00	\$ 50,800.00			\$ 50,800.00	100%	-	\$ 2,540.00
CMU MATERIAL	\$ 34,500.00	\$ 34,500.00			\$ 34,500.00	100%	-	\$ 1,725.00
BRICK LABOR	\$ 37,900.00	\$ 37,900.00			\$ 37,900.00	100%	-	\$ 1,895.00
BRICK MATERIAL	\$ 48,100.00	\$ 48,100.00			\$ 48,100.00	100%	-	\$ 2,405.00
STRUCTURAL STEEL								
FIELD LABOR & EQUIPMENT								
SHOP LABOR & ADMINISTRATION COST	\$ 73,000.00	\$ 73,000.00			\$ 73,000.00	100%	-	\$ 3,650.00
DETAILING	\$ 37,000.00	\$ 37,000.00			\$ 37,000.00	100%	-	\$ 1,850.00
	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	-	\$ 225.00

DESCRIPTION OF WORK	SCHEDULED	COMPLETED	COMPLETED	MATERIALS	TOTAL	%	BALANCE	RETENAGE
	VALUE	FROM	THIS	STORED ON	COMPLETED	COM-	TO	AMOUNT
		PREVIOUS	PERIOD	SITE	AND STORED	PLETE	FINISH	
APPLICATIONS								
ROUGH CARPENTRY	\$ 33,800.00	\$ 33,800.00			\$ 33,800.00	100%	\$ -	\$ 1,690.00
EXTRA WOOD	\$ 11,300.00	\$ 11,300.00			\$ 11,300.00	100%	\$ -	\$ 565.00
BITUMINOUS DAMPROOFING	\$ 5,600.00	\$ 5,600.00			\$ 5,600.00	100%	\$ -	\$ 280.00
WATER REPELLANTS	\$ 3,900.00	\$ 3,900.00			\$ 3,900.00	100%	\$ -	\$ 195.00
FIRE & SMOKE SEALANT	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	\$ -	\$ 175.00
JOINT SEALANTS	\$ 22,500.00	\$ 10,000.00	\$ 5,000.00		\$ 15,000.00	67%	\$ 7,500.00	\$ 750.00
ROOFING								
SUBMITTALS & MOBILIZATION	\$ 7,000.00	\$ 7,000.00			\$ 7,000.00	100%	\$ -	\$ 350.00
METAL WALL PANEL LABOR	\$ 34,900.00	\$ 34,900.00			\$ 34,900.00	100%	\$ -	\$ 1,745.00
ROOFING INSULATION LABOR	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
ROOF MEMBRANE LABOR	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
SHEET METAL FLASHINGS & TRIM MATERI	\$ 4,300.00	\$ 1,080.00			\$ 1,080.00	25%	\$ 3,220.00	\$ 54.00
SHEET METAL FLASHINGS & TRIM LABOR	\$ 5,600.00	\$ 1,380.00			\$ 1,380.00	25%	\$ 4,220.00	\$ 69.00
METAL ROOFING LABOR	\$ 90,500.00	\$ 13,500.00	\$ 59,000.00		\$ 72,500.00	80%	\$ 18,000.00	\$ 3,625.00
CLOSE OUTS & WARRANTIES	\$ 7,000.00				\$ -	0%	\$ 7,000.00	\$ -
HM DOORS & FRAMES	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	\$ -	\$ 130.00
INSTALL OF DOORS & HARDWARE	\$ 12,400.00	\$ 7,200.00	\$ 2,700.00		\$ 9,900.00	80%	\$ 2,500.00	\$ 495.00
INSTALL OF FRAMES	\$ 1,100.00	\$ 1,000.00	\$ 100.00		\$ 1,100.00	100%	\$ -	\$ 55.00
COUNTER DOORS								
	\$ 36,000.00	\$ 36,000.00			\$ 36,000.00	100%	\$ -	\$ 1,800.00
ALUMINUM FRAMED STOREFRONTS								
MATERIAL	\$ 14,200.00	\$ 14,200.00			\$ 14,200.00	100%	\$ -	\$ 710.00
LABOR	\$ 14,600.00	\$ 14,600.00			\$ 14,600.00	100%	\$ -	\$ 730.00
ENGINEERING	\$ 600.00	\$ 600.00			\$ 600.00	100%	\$ -	\$ 30.00
GLAZING MATERIAL	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100%	\$ -	\$ 250.00
GLAZING LABOR	\$ 4,200.00	\$ 4,200.00			\$ 4,200.00	100%	\$ -	\$ 210.00
FIXED LOUVERS								
	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$ -	\$ 85.00
NON STRUCTURAL METAL FRAMING								
	\$ 11,200.00	\$ 8,000.00	\$ 3,200.00		\$ 11,200.00	100%	\$ -	\$ 560.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
DRYWALL & ACT								
ACCOUITICAL PANEL CEILINGS	\$ 44,000.00	\$ 36,000.00			\$ 36,000.00	82%	\$ 8,000.00	\$ 1,800.00
LINEAR METAL CEILINGS	\$ 54,700.00	\$ 36,000.00			\$ 36,000.00	66%	\$ 18,700.00	\$ 1,800.00
METAL TRUSSES	\$ 113,400.00	\$ 113,400.00			\$ 113,400.00	100%	-	\$ 5,670.00
TILE								
TILE MATERIAL	\$ 8,500.00		\$ 8,500.00		\$ 8,500.00	100%	-	\$ 425.00
TILE LABOR	\$ 3,300.00		\$ 2,980.00		\$ 2,980.00	90%	\$ 320.00	\$ 149.00
RESILIENT FLOOR TILE								
RUBBER TILE MATERIAL	\$ 32,500.00		\$ 32,500.00		\$ 32,500.00	100%	-	\$ 1,625.00
VCT MATERIAL	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	-	\$ 85.00
COVE BASE MATERIAL	\$ 1,900.00	\$ 380.00			\$ 380.00	20%	\$ 1,520.00	\$ 19.00
RUBBER TILE LABOR	\$ 4,200.00		\$ 4,200.00		\$ 4,200.00	100%	-	\$ 210.00
VCT LABOR	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100%	-	\$ 50.00
COVE BASE LABOR	\$ 1,200.00	\$ 240.00			\$ 240.00	20%	\$ 960.00	\$ 12.00
PAINTING								
CEILINGS	\$ 3,700.00		\$ 3,150.00		\$ 3,150.00	85%	\$ 550.00	\$ 157.50
WALLS	\$ 31,100.00	\$ 23,200.00	\$ 3,100.00		\$ 26,300.00	85%	\$ 4,800.00	\$ 1,315.00
FLOORS	\$ 10,200.00		\$ 8,700.00		\$ 8,700.00	85%	\$ 1,500.00	\$ 435.00
MISC METALS	\$ 20,500.00	\$ 6,200.00	\$ 11,300.00		\$ 17,500.00	85%	\$ 3,000.00	\$ 875.00
SIGNAGE	\$ 1,600.00				\$ -	0%	\$ 1,600.00	\$ -
FLAG POLE	\$ 4,400.00	\$ 4,400.00			\$ 4,400.00	100%	-	\$ 220.00
INSTALL OF ACCESSORIES	\$ 16,900.00	\$ 3,000.00	\$ 5,500.00		\$ 8,500.00	50%	\$ 8,400.00	\$ 425.00
ALUMINUM PROTECTIVE CANOPIES	\$ 2,300.00		\$ 2,300.00		\$ 2,300.00	100%	-	\$ 115.00
GRANDSTAND SEATS & BLEACHERS	\$ 18,600.00		\$ 17,600.00		\$ 17,600.00	95%	\$ 1,000.00	\$ 880.00
PRE-ENGINEERED TIMBER COLUMN	\$ 6,500.00	\$ 6,500.00			\$ 6,500.00	100%	-	\$ 325.00
SPRINKLER SYSTEM								
INTERIOR LABOR - SPRINKLER FITTER	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	-	\$ 260.00

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%	BALANCE		RETAINAGE	
	VALUE		FROM PREVIOUS APPLICATIONS	THIS PERIOD	STORED ON SITE	COMPLETED AND STORED TO DATE	COM-PIETE	TO FINISH					
ENGINEER LABOR	\$	1,700.00	\$	1,700.00			\$	1,700.00	100%	\$	-	\$	85.00
SHOP LABOR	\$	500.00	\$	500.00			\$	500.00	100%	\$	-	\$	25.00
INTERIOR MATERIAL	\$	1,200.00	\$	1,200.00			\$	1,200.00	100%	\$	-	\$	60.00
MISC. EXPENSES	\$	300.00	\$	300.00			\$	300.00	100%	\$	-	\$	15.00
PLUMBING													
UNDERSLAB SOIL WASTE & VENT	\$	5,400.00	\$	5,400.00			\$	5,400.00	100%	\$	-	\$	270.00
ABOVE SLAB SOIL WASTE & VENT	\$	31,600.00	\$	31,600.00			\$	31,600.00	100%	\$	-	\$	1,580.00
DOMESTIC WATER PIPING	\$	21,400.00	\$	17,100.00			\$	17,100.00	80%	\$	4,300.00	\$	855.00
EXCAVATION & BACKFILL	\$	48,200.00	\$	48,200.00			\$	48,200.00	100%	\$	-	\$	2,410.00
INSULATION	\$	14,700.00	\$	11,000.00			\$	11,000.00	75%	\$	3,700.00	\$	550.00
HVAC													
DUCTWORK	\$	74,600.00	\$	67,100.00	\$	3,600.00	\$	70,700.00	95%	\$	3,900.00	\$	3,535.00
AIRSIDE PACKAGE	\$	4,500.00	\$	4,050.00	\$	220.00	\$	4,270.00	95%	\$	230.00	\$	213.50
PIPING	\$	25,400.00	\$	25,400.00			\$	25,400.00	100%	\$	-	\$	1,270.00
HVAC EQUIPMENT	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	-	\$	225.00
INSULATION	\$	24,900.00	\$	22,400.00	\$	1,300.00	\$	23,700.00	95%	\$	1,200.00	\$	1,185.00
CONTROLS	\$	109,700.00	\$	99,000.00	\$	5,000.00	\$	104,000.00	95%	\$	5,700.00	\$	5,200.00
COMMISSIONING	\$	4,500.00	\$	1,105.00			\$	1,105.00	25%	\$	3,395.00	\$	55.25
STARTUP	\$	12,500.00	\$	3,100.00	\$	6,300.00	\$	9,400.00	75%	\$	3,100.00	\$	470.00
BALANCE	\$	8,100.00	\$	2,000.00			\$	2,000.00	25%	\$	6,100.00	\$	100.00
SANITARY SEWER	\$	55,000.00	\$	55,000.00			\$	55,000.00	100%	\$	-	\$	2,750.00
DOMESTIC WATER	\$	2,000.00	\$	2,000.00			\$	2,000.00	100%	\$	0.00	\$	100.00
SEWER PUMP	\$	19,500.00	\$	19,500.00			\$	19,500.00	100%	\$	0.00	\$	975.00
ELECTRICAL													
MOBILIZATION	\$	13,500.00	\$	13,500.00			\$	13,500.00	100%	\$	0.00	\$	675.00
DEMOBILIZATION	\$	3,400.00					\$	-	0%	\$	3,400.00	\$	-
SUBMITTALS	\$	16,900.00	\$	16,900.00			\$	16,900.00	100%	\$	0.00	\$	845.00
DEMO	\$	28,100.00	\$	28,100.00			\$	28,100.00	100%	\$	0.00	\$	1,405.00
TEMPORARY POWER	\$	16,900.00	\$	16,900.00			\$	16,900.00	100%	\$	0.00	\$	845.00
BRANCH CONDUIT ABOVE SLAB LABOR	\$	47,200.00	\$	47,200.00			\$	47,200.00	100%	\$	0.00	\$	2,360.00
BRANCH CONDUIT ABOVE SLAB MATERIAL	\$	25,000.00	\$	25,000.00			\$	25,000.00	100%	\$	0.00	\$	1,250.00
BRANCH CONDUIT BELOW SLAB LABOR	\$	14,800.00	\$	14,800.00			\$	14,800.00	100%	\$	0.00	\$	740.00
BRANCH CONDUIT BELOW SLAB MATERIAL	\$	2,600.00	\$	2,600.00			\$	2,600.00	100%	\$	0.00	\$	130.00
BRANCH WIRE ABOVE SLAB LABOR	\$	16,500.00	\$	16,500.00			\$	16,500.00	100%	\$	0.00	\$	825.00
BRANCH WIRE ABOVE SLAB MATERIAL	\$	12,600.00	\$	12,600.00			\$	12,600.00	100%	\$	0.00	\$	630.00

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED		MATERIALS		TOTAL		% COM- PLETE	BALANCE		RETENAGE AMOUNT
	VALUE		FROM PREVIOUS APPLICATIONS	THIS PERIOD	STORED ON SITE	COMPLETED AND STORED TO DATE		TO FINISH						
BRANCH WIRE BELOW SLAB LABOR	\$	7,400.00	\$	7,400.00			\$	7,400.00	100%		\$0.00	\$	370.00	
FEEDER WIRE BELOW SLAB MATERIAL	\$	5,700.00	\$	5,700.00			\$	5,700.00	100%		\$0.00	\$	285.00	
FEEDER CONDUIT ABOVE SLAB LABOR	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%		\$0.00	\$	225.00	
FEEDER CONDUIT ABOVE SLAB MATERIAL	\$	2,800.00	\$	2,800.00			\$	2,800.00	100%		\$0.00	\$	140.00	
FEEDER CONDUIT BELOW SLAB LABOR	\$	14,600.00	\$	14,600.00			\$	14,600.00	100%		\$0.00	\$	730.00	
FEEDER CONDUIT BELOW SLAB MATERIAL	\$	13,400.00	\$	13,400.00			\$	13,400.00	100%		\$0.00	\$	670.00	
FEEDER WIRE ABOVE SLAB LABOR	\$	9,200.00	\$	9,200.00			\$	9,200.00	100%		\$0.00	\$	460.00	
FEEDER WIRE ABOVE SLAB MATERIAL	\$	12,400.00	\$	12,400.00			\$	12,400.00	100%		\$0.00	\$	620.00	
FEEDER WIRE BELOW SLAB LABOR	\$	20,500.00	\$	20,500.00			\$	20,500.00	100%		\$0.00	\$	1,025.00	
FEEDER WIRE BELOW SLAB MATERIAL	\$	27,600.00	\$	27,600.00			\$	27,600.00	100%		\$0.00	\$	1,380.00	
DISTRIBUTION LABOR	\$	24,400.00	\$	24,400.00			\$	24,400.00	100%		\$0.00	\$	1,220.00	
DISTRIBUTION MATERIAL	\$	25,600.00	\$	25,600.00			\$	25,600.00	100%		\$0.00	\$	1,280.00	
LIGHT FIXTURES LABOR	\$	19,400.00	\$	12,800.00	\$	6,600.00	\$	19,400.00	100%		\$0.00	\$	970.00	
LIGHT FIXTURES MATERIAL	\$	2,000.00	\$	2,000.00			\$	2,000.00	100%		\$0.00	\$	100.00	
EQUIPMENT CONNECTIONS LABOR	\$	2,800.00	\$	2,300.00	\$	500.00	\$	2,800.00	100%		\$0.00	\$	140.00	
EQUIPMENT CONNECTIONS MATERIAL	\$	1,500.00	\$	1,500.00			\$	1,500.00	100%		\$0.00	\$	75.00	
FIRE ALARM LABOR	\$	7,400.00	\$	6,000.00			\$	6,000.00	81%		\$1,400.00	\$	300.00	
FIRE ALARM MATERIAL	\$	2,600.00	\$	2,600.00			\$	2,600.00	100%		\$0.00	\$	130.00	
WIRING DEVICES LABOR	\$	3,000.00	\$	3,000.00			\$	3,000.00	100%		\$0.00	\$	150.00	
WIRING DEVICES MATERIAL	\$	1,700.00	\$	1,700.00			\$	1,700.00	100%		\$0.00	\$	85.00	
CHANGE ORDER #001														
PARKING LOT STRIPPING PR #1	\$	2,472.00	\$	2,472.00			\$	2,472.00	100%		\$0.00	\$	123.60	
CHANGE ORDER #002														
ROCK REPLACEMENT AT GREENHOUSE	\$	13,103.00	\$	13,103.00			\$	13,103.00	100%		\$0.00	\$	655.15	
CHANGE ORDER #004														
PR #4 FENCE	\$	36,713.00	\$	36,713.00			\$	36,713.00	100%		\$0.00	\$	1,835.65	
CHANGE ORDER #004														
PR#2 FENCE	\$	11,016.00	\$	11,016.00			\$	11,016.00	100%		\$0.00	\$	560.80	
CHANGE ORDER #003														
PR#3 WATER LINE	\$	(38,545.09)	\$	(38,545.09)			\$	(38,545.09)	100%		\$0.00	\$	(1,927.25)	
CHANGE ORDER #005														
PR#7 SIDEWALK, FIREPLUG	\$	7,108.50	\$	7,108.50			\$	7,108.50	100%		\$0.00	\$	355.43	
CHANGE ORDER #006														
REMOVE TWO EXISTING LIGHT POLES	\$	1,995.00	\$	1,995.00			\$	1,995.00	100%		\$0.00	\$	99.75	

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
CHANGE ORDER #007								
INSTALL ADDITIONAL SPRINKLER	\$ 12,604.00	\$ 12,604.00			\$ 12,604.00	100%	\$0.00	\$ 630.20
CHANGE ORDER #008								
REVISE LIGHTPOLE BASES	\$ 4,549.03	\$ 4,549.03			\$ 4,549.03	100%	\$0.00	\$ 227.45
TOTALS	\$ 5,197,868.44	\$ 4,471,798.44	\$334,410.00	\$ -	\$ 4,806,208.44	92%	\$391,660.00	\$ 240,310.42

ISAAC TATUM CONSTRUCTION, INC.
DIRECT PURCHASE ORDER TO OWNER

P/O #	VENDOR	P/O AMOUNT	CHANGE ORDERS	P/O AMOUNT	PAYMENT THIS PERIOD	TOTAL UP PREVIOUS	BALANCE
17236005	Aegis Metal Framing	\$39,700.00				39,684.64	\$15.36
17236006	Atlas Enterprises	\$71,293.00			6,925.00	64,367.98	\$0.02
17236007	CEED Construction Group	\$32,100.00				32,100.00	\$0.00
17236008	Roofing Supply Group	\$42,000.00				38,072.40	\$3,927.60
17236009	Division X	\$7,305.00				7,305.00	\$0.00
17236010	DMI	\$73,000.00				69,946.38	\$3,053.62
17236011	Eckert	\$80,900.00				80,900.00	\$0.00
17236012	Elite Storage Products	\$42,075.00				37,075.00	\$5,000.00
17236013	IMI	\$120,000.00				120,000.00	\$0.00
17236014	Iron Bridge Sod Farms	\$21,000.00				21,000.00	\$0.00
17236015	Midwest Construction Produ	\$8,400.00				8,400.00	\$0.00
17236016	Mills Supply	\$23,528.00			9,409.53	14,118.47	\$0.00
17236017	Morton Buildings	\$37,268.00				37,268.00	\$0.00
17236018	Musco	\$174,900.00				174,900.00	\$0.00
17236019	New Millennium Building Sy	\$65,849.00				65,849.00	\$0.00
17236020	Rogers Group	\$97,850.00				93,655.35	\$4,194.65
17236021	Schiller Hardware	\$10,000.00					\$10,000.00
17236022	Air Mechanical Sales	\$12,420.00				12,420.00	\$0.00
17236023	Thermal Equipment Sales, I	\$189,750.00				189,750.00	\$0.00
17236024	Siskin Steel	\$32,212.00				32,127.50	\$84.50
17236025	Site Supply Inc.	\$8,000.00				8,000.00	\$0.00
17236026	Bland Technologies	\$60,756.00				54,102.50	\$6,652.50
17236027	Toadvine Enterprises	\$148,220.00				14,822.00	\$133,398.00
17236028	Sportsfield Specialties	\$9,000.00				9,000.00	\$0.00
17236029	Stephens Pipe & Steel	\$50,000.00			13,100.68	36,899.10	\$0.22
17236030	Plumbers Supply	\$61,622.00				13,145.91	\$48,476.09
	TOTAL PURCHASE ORDE	\$1,519,147.00	0	0	29,435.21	1,274,909.23	\$214,802.56

I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.

ISAAC TATUM, PRESIDENT
ISAAC TATUM CONSTRUCTION, INC.

Isaac Tatum

SUBSCRIBED AND SWORN BEFORE ME THIS 15 DAY OF January, 2019.

NOTARY PUBLIC: *Deety & Brown* MY COMMISSION EXPIRES: 1-12-21

INVOICE

Atlas Enterprises
PO Box 197409
Louisville, KY 40259-7409
Phone: 502-779-2100

INVOICE NO: 9563
INVOICE DATE: 12/04/2019
PAGE: 1

BILL TO:
Spencer County Board of Education
(Spencer County High School)
& Isaac Tatum Construction
P.O. Box 665
Lebanon, KY 40033
US

SHIP TO:
Spencer County High School
& Isaac Tatum Construction
520 Taylorsville Rd
Taylorsville, KY 40071
US

ORDER NO.	ORDER DATE	CUSTOMER NO.	LOC	SALES REP.
68124	09/27/2018	478	LO	71
CUSTOMER P.O. NUMBER	JOB NUMBER	SHIP VIA	FPD/COL	
17236006/ CWK	68124	STORED MATERIAL		
QTY ORDERED	UOM	ITEM/DESCRIPTION	SHIPPED	NET AMOUNT
1.00	EA	FN001	1.00	
		LAMINATE CASEWORK		
1.00	EA	FB	1.00	6,925.00
		FINAL BILLING		
				.00

COMMENTS:

TERMS: NET 30

SALE AMOUNT:	6,925.00
MISC/HANDLING:	.00
SHIPPING/FREIGHT:	.00
SALES TAX:	.00
TOTAL:	6,925.00
AMOUNT RECEIVED:	.00
BALANCE DUE:	6,925.00

ACORD™

Client#: 1411671

64ATLASMET

CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

12/05/2019

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer any rights to the certificate holder in lieu of such endorsement(s).

PRODUCER
McGriff Insurance Services
2600 Eastpoint Parkway
Louisville, KY 40223
502 489-5900

CONTACT NAME:
PHONE
(A/C No. Ext): 502 489-5900 **FAX**
(A/C No.): 8668812184
E-MAIL
ADDRESS:

INSURED
L R Construction Inc.
dba Atlas Enterprises
5101 Commerce Crossings Drive
Louisville, KY 40229

INSURER(S) AFFORDING COVERAGE		NAIC #
INSURER A : National Trust Insurance Company		20141
INSURER B : Continental Insurance Company		35289
INSURER C : ClearPath Mutual Insurance Company		16273
INSURER D : FCCI Insurance Company		10178
INSURER E :		
INSURER F :		

COVERAGES

CERTIFICATE NUMBER:

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL SUBR INSR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☐ PRO-JECT ☐ LOC OTHER:		CPP100047093	06/01/2019	06/01/2020	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Per occurrence) \$100,000 MED EXP (Any one person) \$5,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000
D	AUTOMOBILE LIABILITY ☒ ANY AUTO OWNED AUTOS ONLY ☒ HIRED AUTOS ONLY ☐ SCHEDULED AUTOS NON-OWNED AUTOS ONLY		CA10000292303	06/01/2019	06/01/2020	COMBINED SINGLE LIMIT (Per accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
B	☒ UMBRELLA LIAB ☐ EXCESS LIAB ☒ RETENTION \$10000 ☐ CLAIMS-MADE		6011491667	06/01/2019	06/01/2020	EACH OCCURRENCE \$9,000,000 AGGREGATE \$9,000,000 \$
C	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N N/A	WC10000058592019A	06/01/2019	06/01/2020	☒ PER STATUTE ☐ OTHER E.L. EACH ACCIDENT \$2,000,000 E.L. DISEASE - EA EMPLOYEE \$2,000,000 E.L. DISEASE - POLICY LIMIT \$2,000,000
A	Installation Fltr		CPP100047093	06/01/2019	06/01/2020	\$500,000 Lim;\$1,000 Ded
A	Leased/Rent Equip		CPP100047093	06/01/2019	06/01/2020	\$35,000 Lim;\$1,000 Ded

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

Job Name: Spencer County High School - 68124

Amount: \$6,925.00

Stored Location: Morgan Smith Industries 132 Industrial Drive Rd. Columbia, KY 42728

Isaac Tatum Construction P.O. Box 665 Lebanon, KY 40033 is recognized as Additional Insured as (See Attached Descriptions)

CERTIFICATE HOLDER

Spencer County Board of Education

CANCELLATION

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

[Signature]

DESCRIPTIONS (Continued from Page 1)

respects to General Liability. All items indicated above are as respects to the operations of the Insured to which this insurance applies. Coverage will not extend to any Additional Insured that is not provided by the insurance policy nor that is any broader coverage than the requirement of the written contract or agreement.

Stephens Pipe & Steel, LLC

P.O. Box 618 / 2224 E Hwy 619
 Russell Springs, KY 42642
 (270) 866-3331
 Sales Fax: (878)313-6166
 Sales Phone: (877)348-2404

Remit Payment to:
Stephens Pipe & Steel, LLC
 P.O. Box 618
 Russell Springs, KY 42642

Visit our website:
www.SPSFENCE.com

INVOICE # : 01-214069 Pg 1 of 1
 Billing Date : 01/02/20
 Customer Acct: 50891
 Payment Terms: Net-45
 Customer PO #:
 Sales Person : S.MCCUBBIN-A.GOSSER
 Made By User : alexgossner
 SPS Order # : 0-1091140
 Shipped Via : OT
 Contact Name : RENEE SPALDING
 Cust Mobile : 2706995494 RENEE
 Fax number : 2704699563
 Sh Note: PREFER FIRST STOP - CALL B4

Sold To: SPENCER COUNTY BOARD OF ED
 C/O TAYLOR CO FENCE
 207 W MAIN ST
 TAYLORSVILLE, KY 40071

Ship To: RENEE SPALDING DBA TAYLOR COUNTY FENCE
 (270) 789-1113
 5916 NEW COLUMBIA RD
 CAMPBELLVILLE, KY 42718

CUSTOMER MUST FIELD VERIFY ALL MATERIALS. SPS IS NOT RESPONSIBLE FOR FINAL QUANTITIES OR TAKEOFFS!

Ordered	Shipped	BackOrder	Unit	Product Item Description	Packing	Price	Amount
				*SPENCER COUNTY			
				** Track / Football Field			
1050	1050	0	ft	BLK VNL EXT 2x8(11core)x48in KK 50ft/rl	21 rll	4.761	4,999.05
120	120	0	pc	BLK PLY 2-1/2" x 4'6" x PP40		36.89	4,426.80
12	12	0	pc	BLK PLY 3" x 4'6" x PP40		52.368	628.42
18	18	0	ea	BLK PLY TENSION BAR 48"x5/8"		3.8916	70.05
60	60	0	ea	BLK PLY TENSION BAND 3in		2.0676	124.06
18	18	0	ea	BLK PLY BRACE BAND 3in		2.3856	42.94
6	6	0	ea	BLK PLY IND BOX HINGE 90 degree 3in MAL		42.551	255.31
120	120	0	ea	BLK PLY PS LOOP CAP 2-1/2x1-5/8		6.0082	720.98
6	6	0	ea	BLK PLY PS DOME CAP 1-5/8in		1.5536	9.32
12	12	0	ea	BLK PLY PS DOME CAP 3in		5.5372	66.45
2	2	0	ea	BLK DD GATE 8Wx4 2"SP40 8gaEXT KK		368.22	736.44
1	1	0	ea	BLK DD GATE 12Wx4 2"SP40 8gaEXT KK		453.14	453.14
100	100	0	ea	BOLT/NUT 5/16x1-1/4in	1 box	0.1176	11.76
400	400	0	ea	BLK VNL ALUM TIE 9gax8-1/4in	4 pks	0.1664	66.56
2	2	0	ea	BLK PLY 48"x1-5/8in DROP ROD ASMBLY		67.581	135.16
3	3	0	rll	BLK VNL TENSION WIRE 6ga 500'		91.204	273.61
4	4	0	lbs	BLK PLY STEEL HOG RING (140/#)		13.907	55.63

Accepted By: _____, Date ____/____/____ I HAVE REVIEWED
 AND DO ACCEPT THIS ORDER AS QUOTED. Use Reference P.O. # _____

Instructions:

We now can send email invoices..

Call today and request to receive invoices via email.

Fuel Charge 13,075.68
 25.00
 Total Order 13,100.68

Review all items. Any discrepancies MUST BE noted on original delivery Document. Buyer agrees to pay all applicable taxes.
 Invoices not paid within terms will be charged a 1.5% monthly service charge. If payment made with credit card,
 a 2% convenience fee will be added. PRICES MAY CHANGE WITHOUT NOTICE! Returns subject to 15-50% Restock Fee.

IDS: 4,645 P/D: 01-02



Mills Supply Co
PO Box 19015
Louisville, KY 40259
(502) 561-0700

Invoice

Invoice Number: 0030896-IN
Invoice Date: 12/9/2019

Order Number: 0030896
Order Date: 12/9/2019
Salesperson: ALEX MILLS
Customer Number: ISAAC

Sold To:

SPENCER COUNTY BOARD OF EDUCAT
C/O ISAAC TATUM CONSTRUCTION
P O BOX 665
LEBANON, KY 40033 270-692-4045

Ship To:

SPENCER COUNTY HIGH SCHOOL
C/O ISAAC TATUM CONSTRUCTION
520 TAYLORSVILLE RD
TAYLORSVILLE, KY 40071

Confirm To:

Customer P.O.
17-236

Ship VIA

F.O.B.

Terms
NET 30

Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount
/111111	EACH	1.0000	1.0000	0.0000	9,409.5300	9,409.53

BALANCE OF PO - unacceptable - must provide listing of materials -
holding invoice until corrected invoice is
received and approved

Net Invoice: 9,409.53

Freight: 0.00

KY-EXEMPT Sales Tax: 0%

Invoice Total: 9,409.53

APPLICATION AND CERTIFICATE FOR PAYMENT

G702

Page 1 of 2

TO OWNER:
Spencer County Board of Education
520 Taylorsville Road
Taylorsville, KY 40071

PROJECT:
SCHS Arts Lab

APPLICATION NO: 1 Distribution to:
☐ OWNER
☐ CONTRACTOR
☐ ARCHITECT
PERIOD TO: 12/31/2019

FROM CONTRACTOR:
Churchill McGee, LLC
13050 Eastgate Parkway
Louisville, KY 40223

ARCHITECT:

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet attached.

1. ORIGINAL CONTRACT SUM..... \$ 252,402.60
2. Net change by Change Orders..... \$
3. CONTRACT SUM TO DATE \$ 252,402.60
4. TOTAL COMPLETED & STORED TO DATE \$ 46,560.78
(Column G on G703)

5. RETAINAGE:

a. 10% of Completed Work \$ 4,656.08
b. % of Stored Materials \$
Total Retainage (line 5a + 5b or Total in Column I of G703)..... \$ 4,656.08
6. TOTAL EARNED LESS RETAINAGE..... \$ 41,904.71
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT..... \$
8. CURRENT PAYMENT DUE..... \$ 41,904.71
9. BALANCE TO FINISH, INCLUDING RETAINAGE..... \$ 210,497.89

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
months by Owner	\$0.00	\$0.00
Total approved this Month		
TOTALS		
NET CHANGES by Change Order	\$0.00	

OWNER:

By: _____ Date: _____

and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Edward H. H. Date: 11/21/20

State of: KY County of: Jefferson
Subscribed and sworn to before me this 21 day of November, 2020
Notary Public: David Spumfield
My Commission Expires: 5/11/22

ARCHITECTS CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED. AMOUNT CERTIFIED..... \$ 41,904.71
(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified)

ARCHITECT:

By: [Signature] Date: 1.22.2020
This Certificate is not negotiable.

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractors' signed Certification, is attached.
In tabulations below amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

A	B	C	D		E	F	G	H		I	
			WORK COMPLETED								
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	CHANGE ORDERS	CONTRACT VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD (NOT IN D OR E)	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
1	General Conditions	\$ 60,127.40		\$ 60,127.40	-	\$ 38,752.73	\$ -	\$ 38,752.73	64%	\$ 21,374.67	\$ 3,875.27
3	Select demolition L	\$ 5,880.00		\$ 5,880.00	-	\$ 629.03	\$ -	\$ 629.03	11%	\$ 5,250.97	\$ 62.90
4	Select demo M	\$ 2,650.00		\$ 2,650.00	-	\$ 629.03	\$ -	\$ 629.03	24%	\$ 2,020.97	\$ 62.90
5	Masonry L	\$ 3,500.00		\$ 3,500.00	-				0%	\$ 3,500.00	-
6	Masonry M	\$ 3,000.00		\$ 3,000.00	-				0%	\$ 3,000.00	-
7	Structural Steel L	\$ 4,500.00		\$ 4,500.00	-				0%	\$ 4,500.00	-
8	Structural Steel M	\$ 5,000.00		\$ 5,000.00	-				0%	\$ 5,000.00	-
9	Wood Blocking M	\$ 1,750.00		\$ 1,750.00	-				0%	\$ 1,750.00	-
10	Wood Blocking L	\$ 630.00		\$ 630.00	-				0%	\$ 630.00	-
11	Thermal and Moisture protection L	\$ 2,500.00		\$ 2,500.00	-				0%	\$ 2,500.00	-
12	Thermal and Moisture protection M	\$ 2,500.00		\$ 2,500.00	-				0%	\$ 2,500.00	-
13	Doors and Windows L	\$ 150.00		\$ 150.00	-				0%	\$ 150.00	-
14	Doors and Windows M	\$ 350.00		\$ 350.00	-				0%	\$ 350.00	-
15	Framing / Drywall L	\$ 5,000.00		\$ 5,000.00	-	\$ 825.00	\$ -	\$ 825.00	17%	\$ 4,175.00	\$ 82.50
16	Framing / Drywall M	\$ 3,000.00		\$ 3,000.00	-	\$ 825.00	\$ -	\$ 825.00	28%	\$ 2,175.00	\$ 82.50
17	ACT Ceilings L	\$ 1,350.00		\$ 1,350.00	-				0%	\$ 1,350.00	-
18	ACT Ceilings M	\$ 1,750.00		\$ 1,750.00	-				0%	\$ 1,750.00	-
19	Kitchen Equipment L	\$ 3,000.00		\$ 3,000.00	-				0%	\$ 3,000.00	-
20	Kitchen Equipment M	\$ 29,624.60		\$ 29,624.60	-				0%	\$ 29,624.60	-
21	Fire Suppression L	\$ 1,538.00		\$ 1,538.00	-				0%	\$ 1,538.00	-
22	Fire Suppression M	\$ 300.00		\$ 300.00	-				0%	\$ 300.00	-
23	Plumbing L	\$ 42,950.00		\$ 42,950.00	-				0%	\$ 42,950.00	-
24	Plumbing M	\$ 27,300.00		\$ 27,300.00	-				0%	\$ 27,300.00	-
25	Hood System L	\$ 15,750.00		\$ 15,750.00	-				0%	\$ 15,750.00	-
26	Hood System M	\$ 9,800.00		\$ 9,800.00	-				0%	\$ 9,800.00	-
27	MUA Unit L	\$ 12,500.00		\$ 12,500.00	-				0%	\$ 12,500.00	-
28	MUA Unit M	\$ 4,900.00		\$ 4,900.00	-				0%	\$ 4,900.00	-
29	HVAC M	\$ 5,000.00		\$ 5,000.00	-				0%	\$ 5,000.00	-
30	HVAC labor	\$ 12,500.00		\$ 12,500.00	-				0%	\$ 12,500.00	-
31	Electrical M	\$ 7,900.00		\$ 7,900.00	-	\$ 2,450.00	\$ -	\$ 2,450.00	35%	\$ 4,550.00	\$ 245.00
32	Electrical L	\$ 7,900.00		\$ 7,900.00	-	\$ 2,450.00	\$ -	\$ 2,450.00	31%	\$ 5,450.00	-
33	Owner Purchase Orders	\$ (31,297.40)		\$ (31,297.40)	-						
34	Project Totals	\$ 252,402.60	\$ -	\$ 252,402.60	-	\$ 46,560.79	\$ -	\$ 46,560.79	18%	\$ 237,139.21	\$ 4,656.08



PLEASE REMIT TO:
ECS SOUTHEAST, LLP
14026 THUNDERBOLT PLACE, SUITE 500
CHANTILLY, VA 20151

Invoice Date	Invoice Number
12/09/2019	774240
Always Refer to Above Number	

Page 1 of 1

TO: Jim Oliver
Spencer County Board of Education
207 West Main Street
Taylorsville, KY 40071

PROJECT NAME: Spencer Co HS Academic & Athletic
Bldgs
520 Taylorsville Road
Taylorsville, KY 40071
Spencer County, KY

PLEASE DETACH AND RETURN DUPLICATE COPY WITH YOUR REMITTANCE

CUSTOMER CODE	PROJECT No.	BILLED THRU DATE	TERMS
717300	61:1232-A	11/30/2019	DUE UPON RECEIPT

Please Pay This Amount:	\$261.00
--	-----------------

Description	Quantity	Units	Unit Price	Extension	Total
Department 3					
Project Geologist/Hydrogeologist/Scientist	0.75	HOUR	\$110.00		\$82.50
				Subtotal:	\$82.50
Department 4					
Senior Principal Engineer	0.10	HOUR	\$150.00		\$15.00
Field Technician	2.75	HOUR	\$48.00		\$132.00
Mileage	42.00	MILE	\$0.75		\$31.50
				Subtotal:	\$178.50

* Invoice Total - Please Remit => **\$261.00**

If you have any questions regarding this
invoice please contact Grant Hess at
502.493.7100



INVOICE COPY

Number
L1113889

Date
10/30/19

Page
1

Sold To:
SCB
2405 Harrodsburg Road
Lexington, Ky 40504

Ship To:
SCB
2405 Harrodsburg Road
Lexington, Ky 40504

Customer ID 286269
Our Order No. JOB0293157
Terms Net 30 Days
Due Date 11/29/19
Salesperson Shelby Marshall
Order Note 17
Job Name

Ship-To Contact Brooke Holoka
Your P.O. No. 16159
P.O. Date 10/30/19
Ordered By Amy Cunningham
Project ID SPENCER CO
Project Desc.
Drop Shipment No
Ship Via Delivery in Kentucky

Product Code Description	Size	(Originals) Ordered	(Copies) Shipped	(Total Copies) Backordered	Quantity	Unit	Unit Price	Total Price
2345		1	1	1	1	EA		5.00
Processing Fee Minimum Charge								
2301	24 x 36	21	1	21	126	SF		21.42
Large Format Bond Copies								
2323		21	1	21	21	EA		9.45
LF Bond 24x36 Half Size								
1194		21	1	21	21	EA		9.45
LF Bond 24x36 half size multip								
2301	24 x 36	1	1	1	6	SF		1.02
Large Format Bond Copies								
2323		1	1	1	1	EA		0.45
LF Bond 24x36 Half Size								
1194		1	1	1	1	EA		0.45
LF Bond 24x36 half size multip								
2008		3	1	3	3	EA		3.00
Binding up to 120 pages								
1076		1	1	1	1	EA		5.00
Processing Fee Minimum Charge								
1002	12 x 12	159	1	159	159	COPY		20.67
8.5 X11 Black/White Copy DS								
1002	12 x 12	117	1	117	117	COPY		15.21
8.5 X11 Black/White Copy DS								
1019	12 x 12	2	1	2	2	COPY		0.36
8.5 X11 Cover SS								
1021	12 x 12	2	1	2	2	COPY		0.16
8.5 X11 Plain Cover Back								
5002		2	1	2	2	EA		3.50
Comb Bind 1/2" to 1"								
1001	12 x 12	7	1	7	7	COPY		1.12
8.5 x 11 Black/White Copy SS								
5021		1	1	1	1	EA		0.01
Stapling								
5046		1	1	1	1	EA		N/C
Delivery charge								



INVOICE COPY

Number
L1113889

Date
10/30/19

Page
2

Sold To:
SCB
2405 Harrodsburg Road
Lexington, Ky 40504

Ship To:
SCB
2405 Harrodsburg Road
Lexington, Ky 40504

Customer ID 286269
Our Order No. JOB0293157
Terms Net 30 Days
Due Date 11/29/19
Salesperson Shelby Marshall
Order Note 17
Job Name

Ship-To Contact Brooke Holoka
Your P.O. No. 16159
P.O. Date 10/30/19
Ordered By Amy Cunningham
Project ID SPENCER CO
Project Desc.
Drop Shipment No
Ship Via Delivery in Kentucky

Product Code	Description	Size	(Originals) Ordered	(Copies) Shipped	(Total Copies) Backordered	Quantity	Unit	Unit Price	Total Price
--------------	-------------	------	------------------------	---------------------	-------------------------------	----------	------	------------	-------------

Store Address
Lynn Imaging 1
(859) 255-1021

Remittance Address
Lynn Imaging
P. O. Box 519
Lexington, KY 40588-0519

Subtotal:	96.27
Sales Tax:	5.78
Total:	102.05
Paid at POS:	0.00
Total Due:	102.05

NO ACTION AT LAW OR EQUITY FOR DAMAGES RESULTING FROM SELLER'S NEGLIGENCE OR BREACH OF CONTRACT SHALL BE MAINTAINED BY BUYER (1) FOR ANY PUNITIVE, INCIDENTAL, OR CONSEQUENTIAL DAMAGES, OR (2) FOR ACTUAL DAMAGES EXCEEDING THE AMOUNT OF THIS INVOICE PAID BY BUYER. NOTWITHSTANDING THE PRIOR SENTENCE, BUYER'S EXCLUSIVE REMEDY FOR DEFECTS IN OR DAMAGES CAUSED BY THE WORK OF SELLER SHALL BE, AT SELLER'S DISCRETION, A REFUND OF THE AMOUNT OF THIS INVOICE PAID BY BUYER OR CORRECTION OF THE DEFECTS IN THE GOODS.



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

January 6, 2020
Project No: 02017.44
Invoice No: 23

Project 02017.44 Spencer County High School Academic and Athletics Building
email: accts.payable@spencer.kyschools.us

Professional Services from December 1, 2019 to December 31, 2019

Fee

Total Fee 381,936.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	57,290.40	100.00	57,290.40	0.00
Design Development	20.00	76,387.20	100.00	76,387.20	0.00
Construction Documents	40.00	152,774.40	100.00	152,774.40	0.00
Bidding	5.00	19,096.80	100.00	19,096.80	0.00
Construction Administration	20.00	76,387.20	86.00	65,692.99	9,930.33
		Totals		371,241.79	9,930.33
		Previous Fee Billing		361,311.46	
		Total Fee			9,930.33
			Total this Invoice		\$9,930.33

RECEIVED

JAN 06 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859.224.1351 Office
859.224.8446 Fax
scbarchitects.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

January 6, 2020

Project No: 02019.50
Invoice No: 6

Project 02019.50 Spencer County High School Culinary Arts
Professional Services from December 1, 2019 to December 31, 2019

Fee

Total Fee 25,556.25

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	3,833.44	100.00	3,833.44	0.00
Design Development	20.00	5,111.25	100.00	5,111.25	0.00
Construction Documents	40.00	10,222.50	100.00	10,222.50	0.00
Bidding	5.00	1,277.81	100.00	1,277.81	0.00
Construction Administration	20.00	5,111.25	25.00	1,277.81	766.68
Totals				21,722.81	766.68
Previous Fee Billing				20,956.13	
Total Fee					766.68
Total this Invoice					\$766.68

RECEIVED

JAN 06 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859 224 1351 Office
859 224 8446 Fax
scbarharts.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

January 6, 2020
Project No: 02019.33
Invoice No: 6

Project 02019.33 Spencer County Early Learning Center
Professional Services from December 1, 2019 to December 31, 2019
Fee

Total Fee 393,734.38

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	59,060.16	100.00	59,060.16	0.00
Design Development	20.00	78,746.88	100.00	78,746.88	0.00
Construction Documents	40.00	157,493.75	100.00	157,493.75	7,874.69
Bidding	5.00	19,686.72	0.00	0.00	0.00
Construction Administration	20.00	78,746.88	0.00	0.00	0.00
Totals				295,300.79	7,874.69
Previous Fee Billing				287,426.10	
Total Fee					7,874.69
			Total this Invoice		\$7,874.69

RECEIVED

JAN 06 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859 224 1351 Office
859 224 8446 Fax
scbarchitects.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

January 6, 2020

Project No: 02017.45

Invoice No: 6

Project 02017.45 Spencer County Bus Garage
email: accts.payable@spencer.kyschools.us

Professional Services from December 1, 2019 to December 31, 2019

Fee

Estimated Construction Cost	1,412,000.00
Fee Percentage	6.60
Total Fee	93,192.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	13,978.80	100.00	13,978.80	0.00
Design Development	20.00	18,638.40	100.00	18,638.40	0.00
Construction Documents	40.00	37,276.80	100.00	37,276.80	1,863.84
Bidding	5.00	4,659.60	0.00	0.00	0.00
Construction Administration	20.00	18,638.40	0.00	0.00	0.00
Totals				69,894.00	1,863.84
Previous Fee Billing				68,030.16	
Total Fee					1,863.84
Total this Invoice					\$1,863.84

RECEIVED

JAN 06 2019

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859.224.1351 Office
859.224.8446 Fax
scbarchitects.com

Statement Date: 12/27/2019

[illegible]

**Records are on file at City Hall for review, please contact Harold Compton, Public Works Director,
at 502-477-3235 ext. 105.**