

FACPAC BG4 Form (Ref# 28746)

Form Status: Saved

Project: Pleasure Ridge Park High School Phase 1 HVAC renovation
BG Number: 17-003 (Imported Project) District: Jefferson County (275)
Status: Active Phase: No Data

Contract: EH CONSTRUCTION, LLC, 01
Type: General Contractor Proposed

Firm / Contractor EH CONSTRUCTION, LLC

Project Construction Cost

Original Contract Amount	\$15,963,000.00
Net Total of Change Orders to Contract	\$678,155.54
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$16,641,155.54

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	8/27/2018
Plumbing Certificate Date	9/24/2018
Electrical Certificate Date	9/4/2018
Fire Alarm Certificate Date	4/13/2017
Sprinkler Certificate Date	7/30/2017
Boiler Certificate Date	10/24/2017
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental Protection Cabinet - Other	
Natural Resources & Environmental Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	5/30/2019
Record Drawings Completed Date	7/22/2019

Warranty & Guarantees Information	6/3/2019
Provided Date	
Owner Training on Systems Date	
Verification of Payment of Debts and	8/5/2019
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	9/16/2019
BG4 Board Order Date	11/12/2019

BG4 Signature Page (Online Form Ref# 28746)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

1-31-2020

Date

Engineer

Date



Contractor / Construction Manager

2-3-2020

Date

Local Board of Education Designee

Date