

|                          | SCHS Academic/<br>Athletic Complex | SCHS Culinary<br>Classroom |
|--------------------------|------------------------------------|----------------------------|
|                          | 17-236                             | 19-362                     |
| Isaac Tatum Construction | \$ 170,565.00                      |                            |
| Elite Storage Products   | \$ 5,000.00                        |                            |
| Rogers Group             | \$ 4,194.65                        |                            |
| Bland Technologies       | \$ 6,652.50                        |                            |
| Toadvine Enterprises     | \$ 133,398.00                      |                            |
| Plumbers Supply          | \$ 35,196.19                       |                            |
| Churchill McGee, LLC     |                                    | \$ 119,599.80              |
| Sherman Carter Barnhart  | \$ 4,583.23                        | \$ 1,277.82                |
| City of Taylorsville     | <b>\$ (1,259.00)</b>               |                            |

# APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

|                                                                                    |                                              |                                     |            |                |  |                      |  |
|------------------------------------------------------------------------------------|----------------------------------------------|-------------------------------------|------------|----------------|--|----------------------|--|
| TO OWNER: SPENCER COUNTY BOARD OF EDUCATION                                        |                                              | PROJECT: SPENCER COUNTY HIGH SCHOOL |            | VIA ARCHITECT: |  | PAY APPLICATION: #15 |  |
|                                                                                    |                                              | ACADEMIC & ATHLETIC BUILDINGS       |            |                |  |                      |  |
| FROM CONTRACTOR:                                                                   |                                              |                                     |            |                |  |                      |  |
| Isaac Tatum Construction, Inc.                                                     |                                              |                                     |            |                |  |                      |  |
| P.O. Box 665                                                                       |                                              |                                     |            |                |  |                      |  |
| Lebanon, KY 40033                                                                  |                                              |                                     |            |                |  |                      |  |
| (Application is made for payment, as shown below, in connection with the Contract. |                                              |                                     |            |                |  |                      |  |
| Continuation sheet is attached, G703)                                              |                                              |                                     |            |                |  |                      |  |
| LINE #                                                                             | DESCRIPTION                                  | AMOUNT                              |            |                |  |                      |  |
| 1.                                                                                 | ORIGINAL CONTRACT SUM.....                   | \$5,146,853.00                      |            |                |  |                      |  |
| 2.                                                                                 | NET CHANGE BY CHANGE ORDERS (A 31 Below)     | \$33,862.41                         |            |                |  |                      |  |
| 3.                                                                                 | CONTRACT SUM, LINE 1 + LINE 2.....           | \$5,180,715.41                      |            |                |  |                      |  |
| 4.                                                                                 | TOTAL COMPLETED AND STORED TO DATE.....      | \$4,976,773.44                      |            |                |  |                      |  |
| (Column G Page G703)                                                               |                                              |                                     |            |                |  |                      |  |
| 5.                                                                                 | RETAINAGE                                    |                                     |            |                |  |                      |  |
|                                                                                    | a. 5% of Total Contract.....                 | \$259,035.77                        |            |                |  |                      |  |
|                                                                                    | (Columns D + E on G703)                      |                                     |            |                |  |                      |  |
|                                                                                    | b. 5% of Purchase Orders.....                | \$75,957.35                         |            |                |  |                      |  |
|                                                                                    | (Column F on G703)                           |                                     |            |                |  |                      |  |
| 6.                                                                                 | TOTAL EARNED LESS RETAINAGE.....             | \$4,641,780.32                      |            |                |  |                      |  |
| (Line 4 less line 5)                                                               |                                              |                                     |            |                |  |                      |  |
| 7.                                                                                 | LESS PREVIOUS CERTIFICATES OF PAYMENT... \$1 | 4,471,215.32                        |            |                |  |                      |  |
| (Line 6 From previous certificate)                                                 |                                              |                                     |            |                |  |                      |  |
| 8.                                                                                 | CURRENT PAYMENT DUE (LINE 6 - 7)             | \$170,565.00                        |            |                |  |                      |  |
| 9.                                                                                 | BALANCE TO FINISH (Line 3 - line 6)          | \$538,935.09                        |            |                |  |                      |  |
| CHANGE ORDER SUMMARY                                                               |                                              | ADDITIONS                           | DEDUCTIONS |                |  |                      |  |
| Total Changes approved in previous months by Owner                                 |                                              | \$70,412.50                         |            |                |  |                      |  |
| Total approved this Month                                                          |                                              | \$1,995.00                          |            |                |  |                      |  |
| TOTALS:                                                                            |                                              | \$72,407.50                         |            |                |  |                      |  |
| NET CHANGES by Change Order                                                        |                                              | \$33,862.41                         |            |                |  |                      |  |

|                                                                                                                                                                                                                                                                                                                                                                                                         |  |  |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|
| The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due. |  |  |  |
| CONTRACTOR: Isaac Tatum Construction, Inc.<br>BY: <i>Isaac Tatum</i><br>State of: Kentucky<br>County of: Marion<br>Subscribed and sworn to before: <i>Isaac Tatum</i><br>me this <i>7</i> day of <i>February</i> 2020.<br>Notary Public: <i>Kathy Brown</i><br>My Commission expires: <i>1-12-21</i>                                                                                                    |  |  |  |

| ARCHITECT'S CERTIFICATE FOR PAYMENT |                |                |            |
|-------------------------------------|----------------|----------------|------------|
| NORMALLY PAYMENT DUE                | TOTAL PROJECT  | BILLED TO DATE | % COMPLETE |
| Isaac Tatum Construction            | \$5,180,715.41 | \$4,976,773.44 | 96%        |
| DPO                                 | \$184,441.34   | \$1,304,344.44 | 85%        |
| Project Totals:                     | \$355,006.34   | \$6,281,117.88 | 94%        |

|                                                                                                                                                                                                          |                 |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|
| AMOUNT CERTIFIED                                                                                                                                                                                         | \$170,565.00    |
| (Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.) |                 |
| BY ARCHITECT: <i>V. K. Brown</i>                                                                                                                                                                         | DATE: 2.20.2020 |

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract. COMPUTERIZED FACSIMILE of AIA Form G702.

| 2                                                   |                    |                                               |                             |                                |                                             |                    |              |      |                           |
|-----------------------------------------------------|--------------------|-----------------------------------------------|-----------------------------|--------------------------------|---------------------------------------------|--------------------|--------------|------|---------------------------|
| DESCRIPTION OF WORK                                 | SCHEDULED<br>VALUE | COMPLETED<br>FROM<br>PREVIOUS<br>APPLICATIONS | COMPLETED<br>THIS<br>PERIOD | MATERIALS<br>STORED ON<br>SITE | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %<br>COM-<br>PLETE | BALANCE      |      | RETAINAGE<br>TO<br>AMOUNT |
|                                                     |                    |                                               |                             |                                |                                             |                    | TO           |      |                           |
|                                                     |                    |                                               |                             |                                |                                             |                    | FINISH       |      |                           |
| BOND                                                | \$ 41,753.00       | \$ 41,753.00                                  |                             |                                | \$ 41,753.00                                | 100%               | \$ -         | \$ - | \$ 2,087.65               |
| SUPERINTENDENT & PROJECT MANAGEMENT                 | \$ 123,700.00      | \$ 114,000.00                                 | \$ 5,000.00                 |                                | \$ 119,000.00                               | 96%                | \$ 4,700.00  | \$ - | \$ 5,950.00               |
| BUILDERS RISK INSURANCE                             | \$ 5,200.00        | \$ 5,200.00                                   |                             |                                | \$ 5,200.00                                 | 100%               | \$ -         | \$ - | \$ 260.00                 |
| STORAGE TRAILER                                     | \$ 2,200.00        | \$ 2,200.00                                   |                             |                                | \$ 2,200.00                                 | 100%               | \$ -         | \$ - | \$ 110.00                 |
| OFFICE TRAILER                                      | \$ 2,200.00        | \$ 2,020.00                                   | \$ 100.00                   |                                | \$ 2,120.00                                 | 96%                | \$ 80.00     | \$ - | \$ 106.00                 |
| CONSTRUCTION FENCE                                  | \$ 11,200.00       | \$ 11,200.00                                  |                             |                                | \$ 11,200.00                                | 100%               | \$ -         | \$ - | \$ 560.00                 |
| DUMPSTER                                            | \$ 22,600.00       | \$ 20,700.00                                  | \$ 900.00                   |                                | \$ 21,600.00                                | 96%                | \$ 1,000.00  | \$ - | \$ 1,080.00               |
| TELEPHONE                                           | \$ 1,100.00        | \$ 1,010.00                                   | \$ 50.00                    |                                | \$ 1,060.00                                 | 96%                | \$ 40.00     | \$ - | \$ 53.00                  |
| CONSTRUCTION SIGN                                   | \$ 800.00          |                                               | \$ 800.00                   |                                | \$ 800.00                                   | 100%               | \$ -         | \$ - | \$ 40.00                  |
| CLEAN UP                                            | \$ 9,000.00        | \$ 8,250.00                                   | \$ 400.00                   |                                | \$ 8,650.00                                 | 96%                | \$ 350.00    | \$ - | \$ 432.50                 |
| FINAL CLEAN UP                                      | \$ 16,900.00       |                                               | \$ 16,900.00                |                                | \$ 16,900.00                                | 100%               | \$ -         | \$ - | \$ 845.00                 |
| PORTA JOHN                                          | \$ 2,800.00        | \$ 2,575.00                                   | \$ 100.00                   |                                | \$ 2,675.00                                 | 96%                | \$ 125.00    | \$ - | \$ 133.75                 |
| SURVEYOR                                            | \$ 11,300.00       | \$ 9,600.00                                   |                             |                                | \$ 9,600.00                                 | 85%                | \$ 1,700.00  | \$ - | \$ 480.00                 |
| NOI BY SURVEYOR                                     | \$ 3,400.00        | \$ 3,400.00                                   |                             |                                | \$ 3,400.00                                 | 100%               | \$ -         | \$ - | \$ 170.00                 |
| REMOVE AND DISPOSE OFFSITE                          | \$ 56,000.00       |                                               |                             |                                | \$ -                                        | 0%                 | \$ 56,000.00 | \$ - | \$ -                      |
| ENGINEERING, CONSTRUCTION<br>(Water Line Allowance) | \$ 150,000.00      | \$ 150,000.00                                 |                             |                                | \$ 150,000.00                               | 100%               | \$ -         | \$ - | \$ 7,500.00               |
| SELECTIVE BUILDING DEMOLITION                       | \$ 3,500.00        | \$ 3,500.00                                   |                             |                                | \$ 3,500.00                                 | 100%               | \$ -         | \$ - | \$ 175.00                 |
| SEEDING, SODDING, PLANTS                            | \$ 71,400.00       | \$ 57,000.00                                  | \$ 10,000.00                |                                | \$ 67,000.00                                | 94%                | \$ 4,400.00  | \$ - | \$ 3,350.00               |
| SPORTSFIELD CONSTRUCTION                            |                    |                                               |                             |                                |                                             |                    |              |      |                           |
| BONDS & INSURANCE                                   | \$ 9,000.00        | \$ 9,000.00                                   |                             |                                | \$ 9,000.00                                 | 100%               | \$ -         | \$ - | \$ 450.00                 |
| CONTRACT ADMIN                                      | \$ 5,300.00        | \$ 5,300.00                                   |                             |                                | \$ 5,300.00                                 | 100%               | \$ -         | \$ - | \$ 265.00                 |
| MOBILIZATION                                        | \$ 5,200.00        | \$ 5,200.00                                   |                             |                                | \$ 5,200.00                                 | 100%               | \$ -         | \$ - | \$ 260.00                 |
| DEMobilIZATION                                      | \$ 5,200.00        | \$ 5,200.00                                   |                             |                                | \$ 5,200.00                                 | 100%               | \$ -         | \$ - | \$ 260.00                 |
| DRAINAGE                                            | \$ 68,000.00       | \$ 68,000.00                                  |                             |                                | \$ 68,000.00                                | 100%               | \$ -         | \$ - | \$ 3,400.00               |
| EARTHWORK                                           | \$ 42,200.00       | \$ 42,200.00                                  |                             |                                | \$ 42,200.00                                | 100%               | \$ -         | \$ - | \$ 2,110.00               |
| IRRIGATION                                          | \$ 44,800.00       | \$ 44,800.00                                  |                             |                                | \$ 44,800.00                                | 100%               | \$ -         | \$ - | \$ 2,240.00               |
| LAWNS & GRASSES                                     | \$ 46,800.00       | \$ 46,800.00                                  |                             |                                | \$ 46,800.00                                | 100%               | \$ -         | \$ - | \$ 2,340.00               |
| ATHLETIC EQUIPMENT                                  | \$ 21,500.00       | \$ 21,500.00                                  |                             |                                | \$ 21,500.00                                | 100%               | \$ -         | \$ - | \$ 1,075.00               |
| TERMITE CONTROL                                     | \$ 1,100.00        | \$ 1,100.00                                   |                             |                                | \$ 1,100.00                                 | 100%               | \$ -         | \$ - | \$ 55.00                  |

| DESCRIPTION OF WORK                   | SCHEDULED<br>VALUE | COMPLETED<br>FROM<br>PREVIOUS<br>APPLICATIONS | COMPLETED<br>THIS<br>PERIOD | MATERIALS<br>STORED ON<br>SITE | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %    | BALANCE      |        | RETAINAGE<br>TO<br>AMOUNT |
|---------------------------------------|--------------------|-----------------------------------------------|-----------------------------|--------------------------------|---------------------------------------------|------|--------------|--------|---------------------------|
|                                       |                    |                                               |                             |                                |                                             |      | COM-         | FINISH |                           |
| SITEWORK                              |                    |                                               |                             |                                |                                             |      |              |        |                           |
| STORM DRAINAGE                        | \$ 175,000.00      | \$ 167,000.00                                 | \$ 8,000.00                 |                                | \$ 175,000.00                               | 100% | \$ -         | \$ -   | \$ 8,750.00               |
| CUTFILL DIRT                          | \$ 163,000.00      | \$ 163,000.00                                 |                             |                                | \$ 163,000.00                               | 100% | \$ -         | \$ -   | \$ 8,150.00               |
| HAUL IN DIRT                          | \$ 130,000.00      | \$ 130,000.00                                 |                             |                                | \$ 130,000.00                               | 100% | \$ -         | \$ -   | \$ 6,500.00               |
| TOPSOIL GRADING                       | \$ 33,700.00       | \$ 26,000.00                                  | \$ 7,700.00                 |                                | \$ 33,700.00                                | 100% | \$ -         | \$ -   | \$ 1,685.00               |
| DEMOLITION                            | \$ 72,600.00       | \$ 72,600.00                                  |                             |                                | \$ 72,600.00                                | 100% | \$ -         | \$ -   | \$ 3,630.00               |
| SILT FENCE                            | \$ 10,000.00       | \$ 8,000.00                                   | \$ 2,000.00                 |                                | \$ 10,000.00                                | 100% | \$ -         | \$ -   | \$ 500.00                 |
|                                       |                    |                                               |                             |                                |                                             |      |              |        |                           |
| SYNTHETIC LATEX SPORTS SURFACE        | \$ 80,600.00       |                                               |                             |                                | \$ -                                        | 0%   | \$ 80,600.00 | \$ -   | \$ -                      |
| TENNIS COURT SURFACING                | \$ 14,700.00       |                                               |                             |                                | \$ -                                        | 0%   | \$ 14,700.00 | \$ -   | \$ -                      |
| TENNIS POLES & NETS                   | \$ 7,300.00        |                                               |                             |                                | \$ -                                        | 0%   | \$ 7,300.00  | \$ -   | \$ -                      |
|                                       |                    |                                               |                             |                                |                                             |      |              |        |                           |
| CHAIN LINK FENCE & GATES              |                    |                                               |                             |                                |                                             |      |              |        |                           |
| ADMINISTRATION                        | \$ 2,800.00        | \$ 2,800.00                                   |                             |                                | \$ 2,800.00                                 | 100% | \$ -         | \$ -   | \$ 140.00                 |
| MOBILIZATION                          | \$ 2,800.00        | \$ 2,800.00                                   |                             |                                | \$ 2,800.00                                 | 100% | \$ -         | \$ -   | \$ 140.00                 |
| DEMOBILIZATION                        | \$ 2,900.00        |                                               |                             |                                | \$ -                                        | 0%   | \$ 2,900.00  | \$ -   | \$ -                      |
| BASEBALL FENCE LABOR                  | \$ 29,700.00       | \$ 29,700.00                                  |                             |                                | \$ 29,700.00                                | 100% | \$ -         | \$ -   | \$ 1,485.00               |
| FOOTBALL FENCE LABOR                  | \$ 17,200.00       | \$ 11,000.00                                  |                             |                                | \$ 11,000.00                                | 64%  | \$ 6,200.00  | \$ -   | \$ 550.00                 |
| TENNIS COURT LABOR                    | \$ 21,800.00       | \$ 10,000.00                                  |                             |                                | \$ 10,000.00                                | 46%  | \$ 11,800.00 | \$ -   | \$ 500.00                 |
| BUILDING AREA FENCE LABOR             | \$ 29,600.00       | \$ 21,000.00                                  |                             |                                | \$ 21,000.00                                | 71%  | \$ 8,600.00  | \$ -   | \$ 1,050.00               |
|                                       |                    |                                               |                             |                                |                                             |      |              |        |                           |
| ASPHALT                               |                    |                                               |                             |                                |                                             |      |              |        |                           |
| MOBILIZATION & GENERAL CONDITIONS     | \$ 7,900.00        | \$ 7,900.00                                   |                             |                                | \$ 7,900.00                                 | 100% | \$ -         | \$ -   | \$ 395.00                 |
| STRIPING & WHEEL STOPS                | \$ 12,500.00       | \$ 12,500.00                                  |                             |                                | \$ 12,500.00                                | 100% | \$ -         | \$ -   | \$ 625.00                 |
| 6OZ. NON-WOVEN FABRIC                 | \$ 12,300.00       | \$ 12,300.00                                  |                             |                                | \$ 12,300.00                                | 100% | \$ -         | \$ -   | \$ 615.00                 |
| 7" #3 STONE BASE - ASPHALT PAVING     | \$ 48,100.00       | \$ 48,100.00                                  |                             |                                | \$ 48,100.00                                | 100% | \$ -         | \$ -   | \$ 2,405.00               |
| 3" DGA BASE-ASPHALT PAVING            | \$ 24,300.00       | \$ 24,300.00                                  |                             |                                | \$ 24,300.00                                | 100% | \$ -         | \$ -   | \$ 1,215.00               |
| 3" ASPHALT SURFACE - ASPHALT PAVING   | \$ 139,800.00      | \$ 139,800.00                                 |                             |                                | \$ 139,800.00                               | 100% | \$ -         | \$ -   | \$ 6,990.00               |
| 1.5" ASPHALT SURFACE - ASPHALT PAVING | \$ 83,600.00       | \$ 83,600.00                                  |                             |                                | \$ 83,600.00                                | 100% | \$ -         | \$ -   | \$ 4,180.00               |
| 2" DGA BASE - RUNNING TRACK           | \$ 7,500.00        | \$ 7,500.00                                   |                             |                                | \$ 7,500.00                                 | 100% | \$ -         | \$ -   | \$ 375.00                 |
| 2.5" ASPHALT BASE - RUNNING TRACK     | \$ 42,100.00       | \$ 42,100.00                                  |                             |                                | \$ 42,100.00                                | 100% | \$ -         | \$ -   | \$ 2,105.00               |
| 1.25" ASPHALT SURFACE - RUNNING TRACK | \$ 27,700.00       | \$ 27,700.00                                  |                             |                                | \$ 27,700.00                                | 100% | \$ -         | \$ -   | \$ 1,385.00               |
| 6" DGA - FIELD EVENTS                 | \$ 3,300.00        | \$ 3,300.00                                   |                             |                                | \$ 3,300.00                                 | 100% | \$ -         | \$ -   | \$ 165.00                 |
| 2.5" ASPHALT BASE - FIELD EVENTS      | \$ 7,300.00        | \$ 7,300.00                                   |                             |                                | \$ 7,300.00                                 | 100% | \$ -         | \$ -   | \$ 365.00                 |
| 1.25" ASPHALT SURFACE - FIELD EVENTS  | \$ 4,600.00        | \$ 4,600.00                                   |                             |                                | \$ 4,600.00                                 | 100% | \$ -         | \$ -   | \$ 230.00                 |
| 6" DGA - TENNIS COURT                 | \$ 10,000.00       | \$ 10,000.00                                  |                             |                                | \$ 10,000.00                                | 100% | \$ -         | \$ -   | \$ 500.00                 |
| 2" ASPHALT BASE - TENNIS COURTS       | \$ 18,600.00       | \$ 18,600.00                                  |                             |                                | \$ 18,600.00                                | 100% | \$ -         | \$ -   | \$ 930.00                 |
| 1.5" ASPHALT SURFACE - TENNIS COURTS  | \$ 17,600.00       | \$ 17,600.00                                  |                             |                                | \$ 17,600.00                                | 100% | \$ -         | \$ -   | \$ 880.00                 |

| DESCRIPTION OF WORK                 | SCHEDULED<br>VALUE | COMPLETED<br>FROM<br>PREVIOUS<br>APPLICATIONS | COMPLETED<br>THIS<br>PERIOD | MATERIALS<br>STORED ON<br>SITE | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %<br>COM-<br>PLETE | BALANCE |        | RETAINAGE<br>AMOUNT |
|-------------------------------------|--------------------|-----------------------------------------------|-----------------------------|--------------------------------|---------------------------------------------|--------------------|---------|--------|---------------------|
|                                     |                    |                                               |                             |                                |                                             |                    | TO      | FINISH |                     |
|                                     |                    |                                               |                             |                                |                                             |                    |         |        |                     |
| 6" DGA - LONG JUMP                  | \$ 1,000.00        | \$ 1,000.00                                   |                             |                                | \$ 1,000.00                                 | 100%               | \$      | -      | \$ 50.00            |
| 2.5" ASPHALT BASE - LONG JUMP       | \$ 2,200.00        | \$ 2,200.00                                   |                             |                                | \$ 2,200.00                                 | 100%               | \$      | -      | \$ 110.00           |
| 1.25 ASPHALT SURFACE - LONG JUMP    | \$ 1,100.00        | \$ 1,100.00                                   |                             |                                | \$ 1,100.00                                 | 100%               | \$      | -      | \$ 55.00            |
| 7" #3 STONE BASE - STONE UNDER CONC | \$ 11,900.00       | \$ 11,900.00                                  |                             |                                | \$ 11,900.00                                | 100%               | \$      | -      | \$ 595.00           |
| 3" DGA BASE - STONE UNDER CONCRETE  | \$ 6,100.00        | \$ 6,100.00                                   |                             |                                | \$ 6,100.00                                 | 100%               | \$      | -      | \$ 305.00           |
| STRIPING AND BUMPERS                | \$ 12,800.00       | \$ 12,800.00                                  |                             |                                | \$ 12,800.00                                | 100%               | \$      | -      | \$ 640.00           |
| SIGNS                               | \$ 3,500.00        | \$ 3,500.00                                   |                             |                                | \$ 3,500.00                                 | 100%               | \$      | -      | \$ 175.00           |
| CONCRETE                            |                    |                                               |                             |                                |                                             |                    |         |        |                     |
| FOOTER AND WALLS LABOR              | \$ 177,500.00      | \$ 177,500.00                                 |                             |                                | \$ 177,500.00                               | 100%               | \$      | -      | \$ 8,875.00         |
| FOOTER CONCRETE                     | \$ 40,000.00       | \$ 40,000.00                                  |                             |                                | \$ 40,000.00                                | 100%               | \$      | -      | \$ 2,000.00         |
| SLAB LABOR                          | \$ 35,000.00       | \$ 35,000.00                                  |                             |                                | \$ 35,000.00                                | 100%               | \$      | -      | \$ 1,750.00         |
| SLAB CONCRETE                       | \$ 10,000.00       | \$ 10,000.00                                  |                             |                                | \$ 10,000.00                                | 100%               | \$      | -      | \$ 500.00           |
| SITE CONCRETE                       | \$ 130,000.00      | \$ 125,000.00                                 | \$ 5,000.00                 |                                | \$ 130,000.00                               | 100%               | \$      | -      | \$ 6,500.00         |
| SITE CONCRETE LABOR                 | \$ 210,000.00      | \$ 205,000.00                                 | \$ 5,000.00                 |                                | \$ 210,000.00                               | 100%               | \$      | -      | \$ 10,500.00        |
| CONCRETE EQUIPMENT                  | \$ 27,900.00       | \$ 27,900.00                                  |                             |                                | \$ 27,900.00                                | 100%               | \$      | -      | \$ 1,395.00         |
| MESH PLASTIC INSULATION             | \$ 6,300.00        | \$ 6,300.00                                   |                             |                                | \$ 6,300.00                                 | 100%               | \$      | -      | \$ 315.00           |
| ROCK                                | \$ 7,900.00        | \$ 7,900.00                                   |                             |                                | \$ 7,900.00                                 | 100%               | \$      | -      | \$ 395.00           |
| PREP FOR SLAB                       | \$ 7,900.00        | \$ 7,900.00                                   |                             |                                | \$ 7,900.00                                 | 100%               | \$      | -      | \$ 395.00           |
| UNIT MASONRY                        |                    |                                               |                             |                                |                                             |                    |         |        |                     |
| ATHLETIC BUILDING                   |                    |                                               |                             |                                |                                             |                    |         |        |                     |
| CMU LABOR                           | \$ 160,700.00      | \$ 160,700.00                                 |                             |                                | \$ 160,700.00                               | 100%               | \$      | -      | \$ 8,035.00         |
| CMU MATERIAL                        | \$ 111,600.00      | \$ 111,600.00                                 |                             |                                | \$ 111,600.00                               | 100%               | \$      | -      | \$ 5,580.00         |
| BRICK LABOR                         | \$ 75,800.00       | \$ 75,800.00                                  |                             |                                | \$ 75,800.00                                | 100%               | \$      | -      | \$ 3,790.00         |
| BRICK MATERIAL                      | \$ 112,300.00      | \$ 112,300.00                                 |                             |                                | \$ 112,300.00                               | 100%               | \$      | -      | \$ 5,615.00         |
| ACADEMIC BUILDING                   |                    |                                               |                             |                                |                                             |                    |         |        |                     |
| CMU LABOR                           | \$ 50,800.00       | \$ 50,800.00                                  |                             |                                | \$ 50,800.00                                | 100%               | \$      | -      | \$ 2,540.00         |
| CMU MATERIAL                        | \$ 34,500.00       | \$ 34,500.00                                  |                             |                                | \$ 34,500.00                                | 100%               | \$      | -      | \$ 1,725.00         |
| BRICK LABOR                         | \$ 37,900.00       | \$ 37,900.00                                  |                             |                                | \$ 37,900.00                                | 100%               | \$      | -      | \$ 1,895.00         |
| BRICK MATERIAL                      | \$ 48,100.00       | \$ 48,100.00                                  |                             |                                | \$ 48,100.00                                | 100%               | \$      | -      | \$ 2,405.00         |
| STRUCTURAL STEEL                    |                    |                                               |                             |                                |                                             |                    |         |        |                     |
| FIELD LABOR & EQUIPMENT             | \$ 73,000.00       | \$ 73,000.00                                  |                             |                                | \$ 73,000.00                                | 100%               | \$      | -      | \$ 3,650.00         |
| SHOP LABOR & ADMINISTRATION COST    | \$ 37,000.00       | \$ 37,000.00                                  |                             |                                | \$ 37,000.00                                | 100%               | \$      | -      | \$ 1,850.00         |
| DETAILING                           | \$ 4,500.00        | \$ 4,500.00                                   |                             |                                | \$ 4,500.00                                 | 100%               | \$      | -      | \$ 225.00           |

| DESCRIPTION OF WORK                   | SCHEDULED<br>VALUE | COMPLETED<br>FROM<br>PREVIOUS<br>APPLICATIONS | COMPLETED<br>THIS<br>PERIOD | MATERIALS<br>STORED ON<br>SITE | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %<br>COM-<br>PLETE | BALANCE<br>TO<br>FINISH | RETAINAGE<br>AMOUNT |
|---------------------------------------|--------------------|-----------------------------------------------|-----------------------------|--------------------------------|---------------------------------------------|--------------------|-------------------------|---------------------|
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| ROUGH CARPENTRY                       | \$ 33,800.00       | \$ 33,800.00                                  |                             |                                | \$ 33,800.00                                | 100%               | \$ -                    | \$ 1,690.00         |
| EXTRA WOOD                            | \$ 11,300.00       | \$ 11,300.00                                  |                             |                                | \$ 11,300.00                                | 100%               | \$ -                    | \$ 565.00           |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| BITUMINOUS DAMPROOFING                | \$ 5,600.00        | \$ 5,600.00                                   |                             |                                | \$ 5,600.00                                 | 100%               | \$ -                    | \$ 280.00           |
| WATER REPELLANTS                      | \$ 3,900.00        | \$ 3,900.00                                   |                             |                                | \$ 3,900.00                                 | 100%               | \$ -                    | \$ 195.00           |
| FIRE & SMOKE SEALANT                  | \$ 3,500.00        | \$ 3,500.00                                   |                             |                                | \$ 3,500.00                                 | 100%               | \$ -                    | \$ 175.00           |
| JOINT SEALANTS                        | \$ 22,500.00       | \$ 15,000.00                                  |                             |                                | \$ 15,000.00                                | 67%                | \$ 7,500.00             | \$ 750.00           |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| <b>ROOFING</b>                        |                    |                                               |                             |                                |                                             |                    |                         |                     |
| SUBMITTALS & MOBILIZATION             | \$ 7,000.00        | \$ 7,000.00                                   |                             |                                | \$ 7,000.00                                 | 100%               | \$ -                    | \$ 350.00           |
| METAL WALL PANEL LABOR                | \$ 34,900.00       | \$ 34,900.00                                  |                             |                                | \$ 34,900.00                                | 100%               | \$ -                    | \$ 1,745.00         |
| ROOFING INSULATION LABOR              | \$ 33,700.00       | \$ 33,700.00                                  |                             |                                | \$ 33,700.00                                | 100%               | \$ -                    | \$ 1,685.00         |
| ROOF MEMBRANE LABOR                   | \$ 33,700.00       | \$ 33,700.00                                  |                             |                                | \$ 33,700.00                                | 100%               | \$ -                    | \$ 1,685.00         |
| SHEET METAL FLASHINGS & TRIM MATERIAL | \$ 4,300.00        | \$ 1,080.00                                   | \$ 3,220.00                 |                                | \$ 4,300.00                                 | 100%               | \$ -                    | \$ 215.00           |
| SHEET METAL FLASHINGS & TRIM LABOR    | \$ 5,600.00        | \$ 1,380.00                                   | \$ 4,220.00                 |                                | \$ 5,600.00                                 | 100%               | \$ -                    | \$ 280.00           |
| METAL ROOFING LABOR                   | \$ 90,500.00       | \$ 72,500.00                                  | \$ 18,000.00                |                                | \$ 90,500.00                                | 100%               | \$ -                    | \$ 4,525.00         |
| CLOSE OUTS & WARRANTIES               | \$ 7,000.00        |                                               |                             |                                | \$ -                                        | 0%                 | \$ 7,000.00             | \$ -                |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| HM DOORS & FRAMES                     | \$ 2,600.00        | \$ 2,600.00                                   |                             |                                | \$ 2,600.00                                 | 100%               | \$ -                    | \$ 130.00           |
| INSTALL OF DOORS & HARDWARE           | \$ 12,400.00       | \$ 9,900.00                                   | \$ 2,500.00                 |                                | \$ 12,400.00                                | 100%               | \$ -                    | \$ 620.00           |
| INSTALL OF FRAMES                     | \$ 1,100.00        | \$ 1,100.00                                   |                             |                                | \$ 1,100.00                                 | 100%               | \$ -                    | \$ 55.00            |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| <b>COUNTER DOORS</b>                  |                    |                                               |                             |                                |                                             |                    |                         |                     |
|                                       | \$ 36,000.00       | \$ 36,000.00                                  |                             |                                | \$ 36,000.00                                | 100%               | \$ -                    | \$ 1,800.00         |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| <b>ALUMINUM FRAMED STOREFRONTS</b>    |                    |                                               |                             |                                |                                             |                    |                         |                     |
| MATERIAL                              | \$ 14,200.00       | \$ 14,200.00                                  |                             |                                | \$ 14,200.00                                | 100%               | \$ -                    | \$ 710.00           |
| LABOR                                 | \$ 14,600.00       | \$ 14,600.00                                  |                             |                                | \$ 14,600.00                                | 100%               | \$ -                    | \$ 730.00           |
| ENGINEERING                           | \$ 600.00          | \$ 600.00                                     |                             |                                | \$ 600.00                                   | 100%               | \$ -                    | \$ 30.00            |
| GLAZING MATERIAL                      | \$ 5,000.00        | \$ 5,000.00                                   |                             |                                | \$ 5,000.00                                 | 100%               | \$ -                    | \$ 250.00           |
| GLAZING LABOR                         | \$ 4,200.00        | \$ 4,200.00                                   |                             |                                | \$ 4,200.00                                 | 100%               | \$ -                    | \$ 210.00           |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| FIXED LOUVERS                         | \$ 1,700.00        | \$ 1,700.00                                   |                             |                                | \$ 1,700.00                                 | 100%               | \$ -                    | \$ 85.00            |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |
| NON STRUCTURAL METAL FRAMING          | \$ 11,200.00       | \$ 11,200.00                                  |                             |                                | \$ 11,200.00                                | 100%               | \$ -                    | \$ 560.00           |
|                                       |                    |                                               |                             |                                |                                             |                    |                         |                     |



| DESCRIPTION OF WORK               | SCHEDULED<br>VALUE | COMPLETED<br>FROM<br>PREVIOUS<br>APPLICATIONS | COMPLETED<br>THIS<br>PERIOD | MATERIALS<br>STORED ON<br>SITE | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %<br>COM-<br>PLETE | BALANCE |        | RETAINAGE<br>TO<br>AMOUNT |
|-----------------------------------|--------------------|-----------------------------------------------|-----------------------------|--------------------------------|---------------------------------------------|--------------------|---------|--------|---------------------------|
|                                   |                    |                                               |                             |                                |                                             |                    |         | FINISH |                           |
| <b>DRYWALL &amp; ACT</b>          |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| ACCOUITICAL PANEL CEILINGS        | \$ 44,000.00       | \$ 36,000.00                                  | \$ 8,000.00                 |                                | \$ 44,000.00                                | 100%               | \$ -    | \$ -   | \$ 2,200.00               |
| LINEAR METAL CEILINGS             | \$ 54,700.00       | \$ 36,000.00                                  | \$ 18,700.00                |                                | \$ 54,700.00                                | 100%               | \$ -    | \$ -   | \$ 2,735.00               |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| METAL TRUSSES                     | \$ 113,400.00      | \$ 113,400.00                                 |                             |                                | \$ 113,400.00                               | 100%               | \$ -    | \$ -   | \$ 5,670.00               |
| <b>TILE</b>                       |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| TILE MATERIAL                     | \$ 8,500.00        | \$ 8,500.00                                   |                             |                                | \$ 8,500.00                                 | 100%               | \$ -    | \$ -   | \$ 425.00                 |
| TILE LABOR                        | \$ 3,300.00        | \$ 2,980.00                                   | \$ 320.00                   |                                | \$ 3,300.00                                 | 100%               | \$ -    | \$ -   | \$ 165.00                 |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| <b>RESILIENT FLOOR TILE</b>       |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| RUBBER TILE MATERIAL              | \$ 32,500.00       | \$ 32,500.00                                  |                             |                                | \$ 32,500.00                                | 100%               | \$ -    | \$ -   | \$ 1,625.00               |
| VCT MATERIAL                      | \$ 1,700.00        | \$ 1,700.00                                   |                             |                                | \$ 1,700.00                                 | 100%               | \$ -    | \$ -   | \$ 85.00                  |
| COVE BASE MATERIAL                | \$ 1,900.00        | \$ 380.00                                     | \$ 1,520.00                 |                                | \$ 1,900.00                                 | 100%               | \$ -    | \$ -   | \$ 95.00                  |
| RUBBER TILE LABOR                 | \$ 4,200.00        | \$ 4,200.00                                   |                             |                                | \$ 4,200.00                                 | 100%               | \$ -    | \$ -   | \$ 210.00                 |
| VCT LABOR                         | \$ 1,000.00        | \$ 1,000.00                                   |                             |                                | \$ 1,000.00                                 | 100%               | \$ -    | \$ -   | \$ 50.00                  |
| COVE BASE LABOR                   | \$ 1,200.00        | \$ 240.00                                     | \$ 960.00                   |                                | \$ 1,200.00                                 | 100%               | \$ -    | \$ -   | \$ 60.00                  |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| <b>PAINTING</b>                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| CEILINGS                          | \$ 3,700.00        | \$ 3,150.00                                   | \$ 550.00                   |                                | \$ 3,700.00                                 | 100%               | \$ -    | \$ -   | \$ 185.00                 |
| WALLS                             | \$ 31,100.00       | \$ 26,300.00                                  | \$ 4,800.00                 |                                | \$ 31,100.00                                | 100%               | \$ -    | \$ -   | \$ 1,555.00               |
| FLOORS                            | \$ 10,200.00       | \$ 8,700.00                                   | \$ 1,500.00                 |                                | \$ 10,200.00                                | 100%               | \$ -    | \$ -   | \$ 510.00                 |
| MISC METALS                       | \$ 20,500.00       | \$ 17,500.00                                  | \$ 3,000.00                 |                                | \$ 20,500.00                                | 100%               | \$ -    | \$ -   | \$ 1,025.00               |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| SIGNAGE                           | \$ 1,600.00        |                                               | \$ 1,600.00                 |                                | \$ 1,600.00                                 | 100%               | \$ -    | \$ -   | \$ 80.00                  |
| FLAG POLE                         | \$ 4,400.00        | \$ 4,400.00                                   |                             |                                | \$ 4,400.00                                 | 100%               | \$ -    | \$ -   | \$ 220.00                 |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| INSTALL OF ACCESSORIES            | \$ 16,900.00       | \$ 8,500.00                                   | \$ 8,400.00                 |                                | \$ 16,900.00                                | 100%               | \$ -    | \$ -   | \$ 845.00                 |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| ALUMINUM PROTECTIVE CANOPIES      | \$ 2,300.00        | \$ 2,300.00                                   |                             |                                | \$ 2,300.00                                 | 100%               | \$ -    | \$ -   | \$ 115.00                 |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| GRANDSTAND SEATS & BLEACHERS      | \$ 18,600.00       | \$ 17,600.00                                  | \$ 1,000.00                 |                                | \$ 18,600.00                                | 100%               | \$ -    | \$ -   | \$ 930.00                 |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| PRE-ENGINEERED TIMBER COLUMN      | \$ 6,500.00        | \$ 6,500.00                                   |                             |                                | \$ 6,500.00                                 | 100%               | \$ -    | \$ -   | \$ 325.00                 |
|                                   |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| <b>SPRINKLER SYSTEM</b>           |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| INTERIOR LABOR - SPRINKLER FITTER | \$ 5,200.00        | \$ 5,200.00                                   |                             |                                | \$ 5,200.00                                 | 100%               | \$ -    | \$ -   | \$ 260.00                 |

| DESCRIPTION OF WORK                | SCHEDULED<br>VALUE | COMPLETED<br>FROM<br>PREVIOUS<br>APPLICATIONS | COMPLETED<br>THIS<br>PERIOD | MATERIALS<br>STORED ON<br>SITE | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %<br>COM-<br>PLETE | BALANCE     |        | RETAINAGE<br>TO<br>AMOUNT |
|------------------------------------|--------------------|-----------------------------------------------|-----------------------------|--------------------------------|---------------------------------------------|--------------------|-------------|--------|---------------------------|
|                                    |                    |                                               |                             |                                |                                             |                    |             | FINISH |                           |
| ENGINEER LABOR                     | \$ 1,700.00        | \$ 1,700.00                                   |                             |                                | \$ 1,700.00                                 | 100%               | \$ -        |        | \$ 85.00                  |
| SHOP LABOR                         | \$ 500.00          | \$ 500.00                                     |                             |                                | \$ 500.00                                   | 100%               | \$ -        |        | \$ 25.00                  |
| INTERIOR MATERIAL                  | \$ 1,200.00        | \$ 1,200.00                                   |                             |                                | \$ 1,200.00                                 | 100%               | \$ -        |        | \$ 60.00                  |
| MISC. EXPENSES                     | \$ 300.00          | \$ 300.00                                     |                             |                                | \$ 300.00                                   | 100%               | \$ -        |        | \$ 15.00                  |
| <b>PLUMBING</b>                    |                    |                                               |                             |                                |                                             |                    |             |        |                           |
| UNDERSLAB SOIL WASTE & VENT        | \$ 5,400.00        | \$ 5,400.00                                   |                             |                                | \$ 5,400.00                                 | 100%               | \$ -        |        | \$ 270.00                 |
| ABOVE SLAB SOIL WASTE & VENT       | \$ 31,600.00       | \$ 31,600.00                                  |                             |                                | \$ 31,600.00                                | 100%               | \$ -        |        | \$ 1,580.00               |
| DOMESTIC WATER PIPING              | \$ 21,400.00       | \$ 17,100.00                                  | \$ 4,300.00                 |                                | \$ 21,400.00                                | 100%               | \$ -        |        | \$ 1,070.00               |
| EXCAVATION & BACKFILL              | \$ 48,200.00       | \$ 48,200.00                                  |                             |                                | \$ 48,200.00                                | 100%               | \$ -        |        | \$ 2,410.00               |
| INSULATION                         | \$ 14,700.00       | \$ 11,000.00                                  | \$ 3,700.00                 |                                | \$ 14,700.00                                | 100%               | \$ -        |        | \$ 735.00                 |
| <b>HVAC</b>                        |                    |                                               |                             |                                |                                             |                    |             |        |                           |
| DUCTWORK                           | \$ 74,600.00       | \$ 70,700.00                                  | \$ 3,900.00                 |                                | \$ 74,600.00                                | 100%               | \$ -        |        | \$ 3,730.00               |
| AIRSIDE PACKAGE                    | \$ 4,500.00        | \$ 4,270.00                                   | \$ 230.00                   |                                | \$ 4,500.00                                 | 100%               | \$ -        |        | \$ 225.00                 |
| PIPING                             | \$ 25,400.00       | \$ 25,400.00                                  |                             |                                | \$ 25,400.00                                | 100%               | \$ -        |        | \$ 1,270.00               |
| HVAC EQUIPMENT                     | \$ 4,500.00        | \$ 4,500.00                                   |                             |                                | \$ 4,500.00                                 | 100%               | \$ -        |        | \$ 225.00                 |
| INSULATION                         | \$ 24,900.00       | \$ 23,700.00                                  | \$ 1,200.00                 |                                | \$ 24,900.00                                | 100%               | \$ -        |        | \$ 1,245.00               |
| CONTROLS                           | \$ 109,700.00      | \$ 104,000.00                                 | \$ 5,700.00                 |                                | \$ 109,700.00                               | 100%               | \$ -        |        | \$ 5,485.00               |
| COMMISSIONING                      | \$ 4,500.00        | \$ 1,105.00                                   | \$ 3,395.00                 |                                | \$ 4,500.00                                 | 100%               | \$ -        |        | \$ 225.00                 |
| STARTUP                            | \$ 12,500.00       | \$ 9,400.00                                   | \$ 3,100.00                 |                                | \$ 12,500.00                                | 100%               | \$ -        |        | \$ 625.00                 |
| BALANCE                            | \$ 8,100.00        | \$ 2,000.00                                   |                             |                                | \$ 2,000.00                                 | 25%                | \$ 6,100.00 |        | \$ 100.00                 |
| SANITARY SEWER                     | \$ 55,000.00       | \$ 55,000.00                                  |                             |                                | \$ 55,000.00                                | 100%               | \$ -        |        | \$ 2,750.00               |
| DOMESTIC WATER                     | \$ 2,000.00        | \$ 2,000.00                                   |                             |                                | \$ 2,000.00                                 | 100%               | \$ 0.00     |        | \$ 100.00                 |
| SEWER PUMP                         | \$ 19,500.00       | \$ 19,500.00                                  |                             |                                | \$ 19,500.00                                | 100%               | \$ 0.00     |        | \$ 975.00                 |
| <b>ELECTRICAL</b>                  |                    |                                               |                             |                                |                                             |                    |             |        |                           |
| MOBILIZATION                       | \$ 13,500.00       | \$ 13,500.00                                  |                             |                                | \$ 13,500.00                                | 100%               | \$ 0.00     |        | \$ 675.00                 |
| DEMobilIZATION                     | \$ 3,400.00        |                                               | \$ 3,400.00                 |                                | \$ 3,400.00                                 | 100%               | \$ 0.00     |        | \$ 170.00                 |
| SUBMITTALS                         | \$ 16,900.00       | \$ 16,900.00                                  |                             |                                | \$ 16,900.00                                | 100%               | \$ 0.00     |        | \$ 845.00                 |
| DEMO                               | \$ 28,100.00       | \$ 28,100.00                                  |                             |                                | \$ 28,100.00                                | 100%               | \$ 0.00     |        | \$ 1,405.00               |
| TEMPORARY POWER                    | \$ 16,900.00       | \$ 16,900.00                                  |                             |                                | \$ 16,900.00                                | 100%               | \$ 0.00     |        | \$ 845.00                 |
| BRANCH CONDUIT ABOVE SLAB LABOR    | \$ 47,200.00       | \$ 47,200.00                                  |                             |                                | \$ 47,200.00                                | 100%               | \$ 0.00     |        | \$ 2,360.00               |
| BRANCH CONDUIT ABOVE SLAB MATERIAL | \$ 25,000.00       | \$ 25,000.00                                  |                             |                                | \$ 25,000.00                                | 100%               | \$ 0.00     |        | \$ 1,250.00               |
| BRANCH CONDUIT BELOW SLAB LABOR    | \$ 14,800.00       | \$ 14,800.00                                  |                             |                                | \$ 14,800.00                                | 100%               | \$ 0.00     |        | \$ 740.00                 |
| BRANCH CONDUIT BELOW SLAB MATERIAL | \$ 2,600.00        | \$ 2,600.00                                   |                             |                                | \$ 2,600.00                                 | 100%               | \$ 0.00     |        | \$ 130.00                 |
| BRANCH WIRE ABOVE SLAB LABOR       | \$ 16,500.00       | \$ 16,500.00                                  |                             |                                | \$ 16,500.00                                | 100%               | \$ 0.00     |        | \$ 825.00                 |
| BRANCH WIRE ABOVE SLAB MATERIAL    | \$ 12,600.00       | \$ 12,600.00                                  |                             |                                | \$ 12,600.00                                | 100%               | \$ 0.00     |        | \$ 630.00                 |



| DESCRIPTION OF WORK                | SCHEDULED<br>VALUE | COMPLETED<br>FROM<br>PREVIOUS<br>APPLICATIONS | COMPLETED<br>THIS<br>PERIOD | MATERIALS<br>STORED ON<br>SITE | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %<br>COM-<br>PLETE | BALANCE |        | RETAINAGE<br>TO<br>AMOUNT |
|------------------------------------|--------------------|-----------------------------------------------|-----------------------------|--------------------------------|---------------------------------------------|--------------------|---------|--------|---------------------------|
|                                    |                    |                                               |                             |                                |                                             |                    |         | FINISH |                           |
| BRANCH WIRE BELOW SLAB LABOR       | \$ 7,400.00        | \$ 7,400.00                                   |                             |                                | \$ 7,400.00                                 | 100%               |         | \$0.00 | \$ 370.00                 |
| BRANCH WIRE BELOW SLAB MATERIAL    | \$ 5,700.00        | \$ 5,700.00                                   |                             |                                | \$ 5,700.00                                 | 100%               |         | \$0.00 | \$ 285.00                 |
| FEEDER CONDUIT ABOVE SLAB LABOR    | \$ 4,500.00        | \$ 4,500.00                                   |                             |                                | \$ 4,500.00                                 | 100%               |         | \$0.00 | \$ 225.00                 |
| FEEDER CONDUIT ABOVE SLAB MATERIAL | \$ 2,800.00        | \$ 2,800.00                                   |                             |                                | \$ 2,800.00                                 | 100%               |         | \$0.00 | \$ 140.00                 |
| FEEDER CONDUIT BELOW SLAB LABOR    | \$ 14,600.00       | \$ 14,600.00                                  |                             |                                | \$ 14,600.00                                | 100%               |         | \$0.00 | \$ 730.00                 |
| FEEDER CONDUIT BELOW SLAB MATERIAL | \$ 13,400.00       | \$ 13,400.00                                  |                             |                                | \$ 13,400.00                                | 100%               |         | \$0.00 | \$ 670.00                 |
| FEEDER WIRE ABOVE SLAB LABOR       | \$ 9,200.00        | \$ 9,200.00                                   |                             |                                | \$ 9,200.00                                 | 100%               |         | \$0.00 | \$ 460.00                 |
| FEEDER WIRE ABOVE SLAB MATERIAL    | \$ 12,400.00       | \$ 12,400.00                                  |                             |                                | \$ 12,400.00                                | 100%               |         | \$0.00 | \$ 620.00                 |
| FEEDER WIRE BELOW SLAB LABOR       | \$ 20,500.00       | \$ 20,500.00                                  |                             |                                | \$ 20,500.00                                | 100%               |         | \$0.00 | \$ 1,025.00               |
| FEEDER WIRE BELOW SLAB MATERIAL    | \$ 27,600.00       | \$ 27,600.00                                  |                             |                                | \$ 27,600.00                                | 100%               |         | \$0.00 | \$ 1,380.00               |
| DISTRIBUTION LABOR                 | \$ 24,400.00       | \$ 24,400.00                                  |                             |                                | \$ 24,400.00                                | 100%               |         | \$0.00 | \$ 1,220.00               |
| DISTRIBUTION MATERIAL              | \$ 25,600.00       | \$ 25,600.00                                  |                             |                                | \$ 25,600.00                                | 100%               |         | \$0.00 | \$ 1,280.00               |
| LIGHT FIXTURES LABOR               | \$ 19,400.00       | \$ 19,400.00                                  |                             |                                | \$ 19,400.00                                | 100%               |         | \$0.00 | \$ 970.00                 |
| LIGHT FIXTURES MATERIAL            | \$ 2,000.00        | \$ 2,000.00                                   |                             |                                | \$ 2,000.00                                 | 100%               |         | \$0.00 | \$ 100.00                 |
| EQUIPMENT CONNECTIONS LABOR        | \$ 2,800.00        | \$ 2,800.00                                   |                             |                                | \$ 2,800.00                                 | 100%               |         | \$0.00 | \$ 140.00                 |
| EQUIPMENT CONNECTIONS MATERIAL     | \$ 1,500.00        | \$ 1,500.00                                   |                             |                                | \$ 1,500.00                                 | 100%               |         | \$0.00 | \$ 75.00                  |
| FIRE ALARM LABOR                   | \$ 7,400.00        | \$ 6,000.00                                   | \$ 1,400.00                 |                                | \$ 7,400.00                                 | 100%               |         | \$0.00 | \$ 370.00                 |
| FIRE ALARM MATERIAL                | \$ 2,600.00        | \$ 2,600.00                                   |                             |                                | \$ 2,600.00                                 | 100%               |         | \$0.00 | \$ 130.00                 |
| WIRING DEVICES LABOR               | \$ 3,000.00        | \$ 3,000.00                                   |                             |                                | \$ 3,000.00                                 | 100%               |         | \$0.00 | \$ 150.00                 |
| WIRING DEVICES MATERIAL            | \$ 1,700.00        | \$ 1,700.00                                   |                             |                                | \$ 1,700.00                                 | 100%               |         | \$0.00 | \$ 85.00                  |
| CHANGE ORDER #001                  |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| PARKING LOT STRIPPING PR #1        | \$ 2,472.00        | \$ 2,472.00                                   |                             |                                | \$ 2,472.00                                 | 100%               |         | \$0.00 | \$ 123.60                 |
| CHANGE ORDER #002                  |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| ROCK REPLACEMENT AT GREENHOUSE     | \$ 13,103.00       | \$ 13,103.00                                  |                             |                                | \$ 13,103.00                                | 100%               |         | \$0.00 | \$ 655.15                 |
| CHANGE ORDER #004                  |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| PR #4 FENCE                        | \$ 36,713.00       | \$ 36,713.00                                  |                             |                                | \$ 36,713.00                                | 100%               |         | \$0.00 | \$ 1,835.65               |
| CHANGE ORDER #004                  |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| PR#2 FENCE                         | \$ 11,016.00       | \$ 11,016.00                                  |                             |                                | \$ 11,016.00                                | 100%               |         | \$0.00 | \$ 550.80                 |
| CHANGE ORDER #003                  |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| PR#3 WATER LINE                    | \$ (38,545.09)     | \$ (38,545.09)                                |                             |                                | \$ (38,545.09)                              | 100%               |         | \$0.00 | \$ (1,927.25)             |
| CHANGE ORDER #005                  |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| PR#7 SIDEWALK, FIREPLUG            | \$ 7,108.50        | \$ 7,108.50                                   |                             |                                | \$ 7,108.50                                 | 100%               |         | \$0.00 | \$ 355.43                 |
| CHANGE ORDER #006                  |                    |                                               |                             |                                |                                             |                    |         |        |                           |
| REMOVE TWO EXISTING LIGHT POLES    | \$ 1,995.00        | \$ 1,995.00                                   |                             |                                | \$ 1,995.00                                 | 100%               |         | \$0.00 | \$ 99.75                  |

| DESCRIPTION OF WORK          | SCHEDULED<br>VALUE | COMPLETED                        |                   | COMPLETED<br>THIS<br>PERIOD | MATERIALS       |              | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE | %<br>COM-<br>PLETE | BALANCE      |               | RETAINAGE<br>TO<br>AMOUNT |
|------------------------------|--------------------|----------------------------------|-------------------|-----------------------------|-----------------|--------------|---------------------------------------------|--------------------|--------------|---------------|---------------------------|
|                              |                    | FROM<br>PREVIOUS<br>APPLICATIONS | STORED ON<br>SITE |                             | TO<br>FINISH    |              |                                             |                    |              |               |                           |
| CHANGE ORDER #007            |                    |                                  |                   |                             |                 |              |                                             |                    |              |               |                           |
| INSTALL ADDITIONAL SPRINKLER | \$ 12,604.00       | \$ 12,604.00                     |                   |                             |                 | \$ 12,604.00 | 100%                                        |                    | \$0.00       | \$ 630.20     |                           |
| CHANGE ORDER #008            |                    |                                  |                   |                             |                 |              |                                             |                    |              |               |                           |
| REVISE LIGHTPOLE BASES       | \$ 4,549.03        | \$ 4,549.03                      |                   |                             |                 | \$ 4,549.03  | 100%                                        |                    | \$0.00       | \$ 227.45     |                           |
| TOTALS                       | \$ 5,197,868.44    | \$ 4,806,208.44                  | \$ 170,565.00     | \$ -                        | \$ 4,976,773.44 | 96%          | \$ 248,838.67                               |                    | \$221,095.00 | \$ 248,838.67 |                           |

| ISAAC TATUM CONSTRUCTION, INC.                                                                                                                                        |                             |                |               |                                 |                     |                   |             |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|----------------|---------------|---------------------------------|---------------------|-------------------|-------------|
| DIRECT PURCHASE ORDER TO OWNER                                                                                                                                        |                             |                |               |                                 |                     |                   |             |
| P/O #                                                                                                                                                                 | VENDOR                      | P/O AMOUNT     | CHANGE ORDERS | P/O AMOUNT THIS PERIOD          | PAYMENT THIS PERIOD | TOTAL OF PREVIOUS | BALANCE     |
| 17236005                                                                                                                                                              | Aegis Metal Framing         | \$39,700.00    |               |                                 |                     | 39,684.64         | \$15.36     |
| 17236006                                                                                                                                                              | Atlas Enterprises           | \$71,293.00    |               |                                 |                     | 71,292.98         | \$0.02      |
| 17236007                                                                                                                                                              | CED Construction Group      | \$32,100.00    |               |                                 |                     | 32,100.00         | \$0.00      |
| 17236008                                                                                                                                                              | Roofing Supply Group        | \$42,000.00    |               |                                 |                     | 38,072.40         | \$3,927.60  |
| 17236009                                                                                                                                                              | Division X                  | \$7,305.00     |               |                                 |                     | 7,305.00          | \$0.00      |
| 17236010                                                                                                                                                              | DMI                         | \$73,000.00    |               |                                 |                     | 69,946.38         | \$3,053.62  |
| 17236011                                                                                                                                                              | Eckert                      | \$80,900.00    |               |                                 |                     | 80,900.00         | \$0.00      |
| 17236012                                                                                                                                                              | Elite Storage Products      | \$42,075.00    |               |                                 | 5,000.00            | 37,075.00         | \$0.00      |
| 17236013                                                                                                                                                              | IMI                         | \$120,000.00   |               |                                 |                     | 120,000.00        | \$0.00      |
| 17236014                                                                                                                                                              | Iron Bridge Sod Farms       | \$21,000.00    |               |                                 |                     | 21,000.00         | \$0.00      |
| 17236015                                                                                                                                                              | Midwest Construction Produ  | \$8,400.00     |               |                                 |                     | 8,400.00          | \$0.00      |
| 17236016                                                                                                                                                              | Mills Supply                | \$23,528.00    |               |                                 |                     | 23,528.00         | \$0.00      |
| 17236017                                                                                                                                                              | Morton Buildings            | \$37,268.00    |               |                                 |                     | 37,268.00         | \$0.00      |
| 17236018                                                                                                                                                              | Musco                       | \$174,900.00   |               |                                 |                     | 174,900.00        | \$0.00      |
| 17236019                                                                                                                                                              | New Millennium Building Sy: | \$65,849.00    |               |                                 |                     | 65,849.00         | \$0.00      |
| 17236020                                                                                                                                                              | Rogers Group                | \$97,850.00    |               |                                 | 4,194.65            | 93,655.35         | \$0.00      |
| 17236021                                                                                                                                                              | Schiller Hardware           | \$10,000.00    |               |                                 |                     |                   | \$10,000.00 |
| 17236022                                                                                                                                                              | Air Mechanical Sales        | \$12,420.00    |               |                                 |                     | 12,420.00         | \$0.00      |
| 17236023                                                                                                                                                              | Thermal Equipment Sales, I  | \$189,750.00   |               |                                 |                     | 189,750.00        | \$0.00      |
| 17236024                                                                                                                                                              | Siskin Steel                | \$32,212.00    |               |                                 |                     | 32,127.50         | \$84.50     |
| 17236025                                                                                                                                                              | Site Supply Inc.            | \$8,000.00     |               |                                 |                     | 8,000.00          | \$0.00      |
| 17236026                                                                                                                                                              | Bland Technologies          | \$60,755.00    |               |                                 | 6,652.50            | 54,102.50         | \$0.00      |
| 17236027                                                                                                                                                              | Toadvine Enterprises        | \$148,220.00   |               |                                 | 133,398.00          | 14,822.00         | \$0.00      |
| 17236028                                                                                                                                                              | Sportsfield Specialties     | \$9,000.00     |               |                                 |                     | 9,000.00          | \$0.00      |
| 17236029                                                                                                                                                              | Stephens Pipe & Steel       | \$50,000.00    |               |                                 |                     | 49,999.78         | \$0.22      |
| 17236030                                                                                                                                                              | Plumbers Supply             | \$61,622.00    |               |                                 | 35,196.19           | 13,145.91         | \$13,279.90 |
| TOTAL PURCHASE ORDER                                                                                                                                                  |                             | \$1,519,147.00 | 0             | 0                               | 0                   | 1,304,344.44      | \$30,361.22 |
| I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS. |                             |                |               |                                 |                     |                   |             |
| ISAAC TATUM, PRESIDENT                                                                                                                                                |                             |                |               |                                 |                     |                   |             |
| ISAAC TATUM CONSTRUCTION, INC.                                                                                                                                        |                             |                |               |                                 |                     |                   |             |
| SUBSCRIBED AND SWORN BEFORE ME THIS 7 DAY OF February, 2019.                                                                                                          |                             |                |               |                                 |                     |                   |             |
| NOTARY PUBLIC: Kathy L Brown                                                                                                                                          |                             |                |               | MY COMMISSION EXPIRES: 1-12-21. |                     |                   |             |

Elite Storage Products, LLC  
Collierville, TN 38027

# Invoice

| Date      | Invoice # |
|-----------|-----------|
| 1/17/2020 | 891       |

|                                                                                                                       |
|-----------------------------------------------------------------------------------------------------------------------|
| <b>Bill To</b>                                                                                                        |
| KENTUCKY DEPARTMENT OF EDUCATION<br>SPENCER COUNTY BOARD OF EDUCATION<br>207 W. MAIN STREET<br>TAYLORSVILLE, KY 40071 |

|                                                                              |
|------------------------------------------------------------------------------|
| <b>Ship To</b>                                                               |
| SPENCER COUNTY HIGH SCHOOL<br>520 TAYLORSVILLE RD.<br>TAYLORSVILLE, KY 40071 |

| S.O. No.  | P.O. No.  | Terms | Project |
|-----------|-----------|-------|---------|
| ORD000597 | BG#18-277 |       |         |

| Item        | Description  | Ordered | Prev. Inv... | Backor... | Invoiced                | Rate     | Amount     |
|-------------|--------------|---------|--------------|-----------|-------------------------|----------|------------|
| LOCKER S... | FREIGHT ONLY | 1       | 0            |           | 1                       | 5,000.00 | 5,000.00   |
|             |              |         |              |           | <b>Total</b>            |          | \$5,000.00 |
|             |              |         |              |           | <b>Payments/Credits</b> |          | \$0.00     |
|             |              |         |              |           | <b>Balance Due</b>      |          | \$5,000.00 |

| CORP. | CUSTOMER | CENTER |
|-------|----------|--------|
| 038   | 37391861 | 0086   |

# INVOICE

Page 1 of 1

| INVOICE NO. |
|-------------|
| 0086260043  |

SOLD TO:

SPENCER CO BOARD OF ED C/O FLYNN  
C/O FLYNN BROTHERS  
P O BOX 32065  
LOUISVILLE, KY, 40232

Rogers Group, Inc.  
Jefferson County Quarry  
Louisville KY 40223-4744  
(502) 254-4355

INVOICE DATE 11/08/2019  
JOB NUMBER SCHS ACADEMIC BLDG

PO NUMBER 219016//17236020//ISAAC TATUM//SCHS  
ACADEMIC BLDG

TERMS 30 NET

REPRINT

Visit our web site: [www.roilink.com](http://www.roilink.com)

A SERVICE CHARGE OF 1.5% PER MONTH, OR THE MAXIMUM RATE PERMITTED BY APPLICABLE STATE LAW, WHICH EVER IS LESSER, WILL BE ASSESSED AGAINST ALL DELINQUENT ACCOUNTS.

All amounts are in US dollars.

BY THIS DELIVERY WE ACQUIRE LIEN RIGHTS ON THE PROPERTY IMPROVED. NOTICE IS GIVEN THAT IF THIS INVOICE IS NOT PAID IN THE ORDINARY COURSE OF BUSINESS, THIS COMPANY WILL EXERCISE SAID RIGHTS.

| Date       | Product | Product Name | Ticket   | Hauler  | Units | UOM | Unit Price | Amount   |
|------------|---------|--------------|----------|---------|-------|-----|------------|----------|
| 11/04/2019 | 000057  | #57 STONE    | 2035851  | 6601978 | 23.25 | TN  | \$18.00    | \$418.51 |
|            |         |              | 2035906  | 6601978 | 24.14 | TN  | \$18.00    | \$434.52 |
|            |         |              | Subtotal |         | 47.39 |     |            | \$853.03 |
| 11/05/2019 | 000057  | #57 STONE    | 2036271  | 6600789 | 24.77 | TN  | \$18.00    | \$445.87 |
|            |         |              | 2036278  | 6601978 | 24.22 | TN  | \$18.00    | \$435.96 |
|            |         |              | Subtotal |         | 48.99 |     |            | \$881.83 |
| 11/08/2019 | 000057  | #57 STONE    | 2036891  | 6601978 | 23.57 | TN  | \$18.00    | \$424.27 |
|            |         |              | 2036894  | 6601978 | 23.63 | TN  | \$18.00    | \$425.35 |
|            |         |              | Subtotal |         | 47.20 |     |            | \$849.62 |

## PRODUCT SUMMARY

| Product | Description | U.S. Tons (TN) | Amount     |
|---------|-------------|----------------|------------|
| 000057  | #57 STONE   | 143.58         | \$2,584.48 |

| Total Units | Delivery | Material   | Sales Tax | Severance Tax | Pay this Amount |
|-------------|----------|------------|-----------|---------------|-----------------|
| 143.58      | \$0.00   | \$2,584.48 | \$0.00    | \$0.00        | \$2,584.48      |

| CORP. | CUSTOMER | CENTER |
|-------|----------|--------|
| 038   | 37391861 | 0086   |

SPENCER CO BOARD OF ED  
C/O FLYNN BROTHERS

## REMITTANCE STUB

RETURN THIS STUB WITH PAYMENT TO:

Rogers Group, Inc.  
PO BOX 102798

ATLANTA GA 30368-2798

INVOICE NO.

0086260043

PAY THIS AMOUNT

\$2,584.48

| CORP. | CUSTOMER | CENTER |
|-------|----------|--------|
| 038   | 37391861 | 0079   |

# INVOICE

INVOICE  
0079115654

Rogers Group Inc.  
Bullitt County Quarry  
Shephardsville KY 40165-8985  
502 985-7780

SOLD TO:  
SPENCER CO BOARD OF ED C/O FLYNN BROTHERS  
C/O FLYNN BROTHERS  
P O BOX 32065  
LOUISVILLE, KY 40232

INVOICE DATE 11/14/19  
JOB NUMBER SCHS ACADEMIC BLDG  
P.O. NUMBER 219016//17236020//SCHS  
ACADEMIC BLDG

REPPRINT

TERMS NET 30

Visit our web site: [www.rglink.com](http://www.rglink.com)

By this invoice we acknowledge that the amount of the invoice is not in dispute and that the amount is not in dispute with the customer. The customer agrees to pay the amount of the invoice within the time specified.

A SERVICE CHARGE OF 1.5% PER MONTH, OR THE MAXIMUM RATE PERMITTED BY APPLICABLE STATE LAW, WHICHEVER IS LESSER, WILL BE ASSESSED AGAINST ALL DELINQUENT ACCOUNTS.

All amounts are in US dollars

| DATE     | PRODUCT | MATERIAL DESCRIPTION | TICKET NO. | HAULER | UNITS | UOM | UNIT PRICE | AMOUNT   |
|----------|---------|----------------------|------------|--------|-------|-----|------------|----------|
| 11/11/19 | 003     | #3 STONE             | 1743852    |        | 21.98 | TN  | \$10.00    | \$219.80 |
|          |         |                      | 1743868    |        | 26.51 | TN  | \$10.00    | \$265.10 |
|          |         |                      | 1743870    |        | 15.00 | TN  | \$10.00    | \$150.00 |
| 11/11/19 | 00233   | DENSE GRADE          | 1743745    |        | 25.99 | TN  | \$9.25     | \$240.41 |
|          |         |                      | 1743749    |        | 25.87 | TN  | \$9.25     | \$239.30 |
| 11/14/19 | 00233   | DENSE GRADE          | 1744392    |        | 17.57 | TN  | \$9.25     | \$162.52 |
|          |         |                      | 1744400    |        | 11.00 | TN  | \$9.25     | \$101.75 |
|          |         |                      | 1744408    |        | 13.00 | TN  | \$9.25     | \$120.25 |
|          |         |                      | 1744421    |        | 12.00 | TN  | \$9.25     | \$111.00 |

## PRODUCT SUMMARY

| Product | Description | U. S Tons (TN) | Amount   |
|---------|-------------|----------------|----------|
| 003     | #3 STONE    | 63.49          | \$634.90 |
| 00233   | DENSE GRADE | 105.43         | \$975.23 |

| Total Units | Delivery | Material   | Sales Tax | Severance Tax | Pay this Amount |
|-------------|----------|------------|-----------|---------------|-----------------|
| 168.92      |          | \$1,610.13 | \$0.00    | \$0.00        | \$1,610.17      |

| CORP. | CUSTOMER | CENTER | REMITTANCE STUB | INVOICE NO. |
|-------|----------|--------|-----------------|-------------|
| 038   | 37391861 | 0079   |                 | 0079115654  |

SPENCER CO BOARD OF ED C/O FLYNN BROTHERS

RETURN THIS STUB WITH PAYMENT TO:

ROGERS GROUP INC  
PO BOX 102798  
ATLANTA, GA. 30368-2798

PAY THIS AMOUNT  
\$1,610.17





# Invoice

10015 GRASSLAND DR  
LOUISVILLE, KY 40299

PHONE: (502) 297-8525

FAX: 502-297-8524

BlandTech@BlandServices.com

**PAST DUE**

| DATE       | INVOICE # |
|------------|-----------|
| 12/31/2019 | 24977     |

**BILL TO**

K&B Electrical Serivces  
Spencer Co School Systems  
55 Creekside Drive  
Taylorsville, KY 40071

| PROJECT                                                                                                                                      | P.O. NO. | TERMS             |
|----------------------------------------------------------------------------------------------------------------------------------------------|----------|-------------------|
| 18-14075 Sound Systems for Ball Fields                                                                                                       | 17236026 | 30 DAYS           |
| DESCRIPTION                                                                                                                                  |          | AMOUNT            |
| Spencer County High School<br>Academics and Athletics Building                                                                               |          |                   |
| Turn-key Systems (3) for Football, Baseball, and Softball<br>Per Sound System Spec in Addenda 3<br>We acknowledge receipt of Addenda 1, 2, 3 |          |                   |
| Application for Payment #3 - Final<br>Billing Period thru 12/31/2019                                                                         |          |                   |
| Original Contract Amount                                                                                                                     |          | 60,755.00         |
| Less Previous Application for Payment                                                                                                        |          | -54,102.50        |
| <b>Total</b>                                                                                                                                 |          | <b>\$6,652.50</b> |

PRIDE IN HERITAGE SINCE 1910

E-mail

ar@blandservices.com

# TOADVINE ENTERPRISES

Seating • Scoreboards • Gymnasium Equipment

14803 Old Taylorsville Rd.

P.O. Box 190

Fisherville, KY 40023

Phone: 502-241-6010

Fax: 502-241-2288

## INVOICE

Invoice Number: 6960

Invoice Date: 1/9/2020

### Bill To:

Spencer County Board of Ed.  
207 W. Main Street  
Taylorsville KY 40071

### Ship To:

Spencer Co. High School  
520 Taylorsville Road

Taylorsville KY 40071

| Customer Order/PO Number | Payment Terms | TE Job Number | Due Date |
|--------------------------|---------------|---------------|----------|
| 17236027                 | Net 30 Days   | 18-126        | 2/8/2020 |

| Quantity | Description                                       | Unit Price | Extended Price |
|----------|---------------------------------------------------|------------|----------------|
| 1.00     | Balance due for Bleachers and Press Box Equipment | 133,398.00 | 133,398.00     |

Thank You For Your Business!

|                         |                   |
|-------------------------|-------------------|
| Sales Tax               | 0.00              |
| Gross Amount Due        | 133,398.00        |
| Less Retainage          | 0.00              |
| <b>TOTAL AMOUNT DUE</b> | <b>133,398.00</b> |



Plumbers Supply Co.  
P.O. Box 6149  
Louisville, KY 40206

# INVOICE

Branch 01 Louisville Main

Please Remit Payment To:


Questions about this invoice?

Plumbers Supply Co.

Call 502-540-0346

P.O. Box 634623

Cincinnati, OH 45263-4623

|                                                                                     |        |
|-------------------------------------------------------------------------------------|--------|
| <b>INVOICE</b>                                                                      |        |
| <b>9128565</b>                                                                      |        |
|  |        |
| Invoice Date                                                                        | Page   |
| 4/29/2019                                                                           | 1 of 1 |
| <b>ORDER NUMBER</b>                                                                 |        |
| <b>11406527</b>                                                                     |        |
|  |        |

Bill To:

Spencer County Board of Education  
c-o Kentuckiana Comfort Center  
2716 Grassland Drive  
Louisville, KY 40299  
USA

Ship To:

Spencer County Board of Education  
Spencer County HS c-o Kentuckiana Comfort Center  
520 Taylorsville Rd  
Taylorsville, KY 40071  
USA

Ordered By: Mr. Scott Ditsler

Customer ID 126732

| PO Number  |                | Term Description      | Net Due Date | Disc Due Date    | Discount Amount             |                |               |                   |
|------------|----------------|-----------------------|--------------|------------------|-----------------------------|----------------|---------------|-------------------|
| 17236030   |                | PROX NET 60           | 6/25/2019    | 6/25/2019        | 0.00                        |                |               |                   |
| Order Date | Pick Ticket No | Primary Salesrep Name |              |                  | Taker                       |                |               |                   |
| 4/17/2019  | 31246713       | Ted Brown             |              |                  | BILLY.HOYLAND               |                |               |                   |
| Quantities |                |                       |              |                  | Item ID<br>Item Description | Pricing<br>UOM | Unit<br>Price | Extended<br>Price |
| Line #     | Ordered        | Shipped               | Remaining    | UOM<br>Unit Size |                             |                |               |                   |

Customer Note: Spencer Co Board of Ed PO number  
17236030

Carrier: OTE: Our Truck. Early AM (B/F  
9:30am)

Tracking #:

|   |   |   |      |                            |    |        |        |
|---|---|---|------|----------------------------|----|--------|--------|
| 2 | 3 | 3 | 0 EA | (002) WO65P12              | EA | 140.42 | 421.26 |
|   |   |   | 1.0  | WD65P12 FRZ-LESS WALL HYDR |    |        |        |

Total Lines: 1

*Approved for Payment*  
*Gus Wright*  
*2.18-2024*

**SUB-TOTAL:** 421.26

**TAX:** 0.00

**CASH RECEIPTS:** 75.44

**AMOUNT DUE:** 345.82

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock Items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

\*\*\* Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.\*\*\*

\*\*\* REPRINT \*\*\*



Plumbers Supply Co.  
P.O. Box 6149  
Louisville, KY 40206

# INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.  
P.O. Box 634623  
Cincinnati, OH 45263-4623

Questions about this invoice?  
Call 502-540-0346

|              |        |
|--------------|--------|
| INVOICE      |        |
| 9356212      |        |
|              |        |
| Invoice Date | Page   |
| 12/6/2019    | 1 of 2 |
| ORDER NUMBER |        |
| 11643686     |        |
|              |        |

**Bill To:**

Spencer County Board of Education  
c-o Kentuckiana Comfort Center  
2716 Grassland Drive  
Louisville, KY 40299  
USA

**Ship To:**

Spencer County Board of Education  
Spencer County HS c-o Kentuckiana Comfort Center  
520 Taylorsville Rd  
Taylorsville, KY 40071  
USA

Ordered By: Mr. Scott Ditsler

Customer ID 126732

| PO Number                 |                | Term Description      | Net Due Date | Disc Due Date    | Discount Amount |                             |                |               |                   |
|---------------------------|----------------|-----------------------|--------------|------------------|-----------------|-----------------------------|----------------|---------------|-------------------|
| 17236030 Spencer Co HS WH |                | PROX NET 60           | 2/25/2020    | 2/25/2020        | 0.00            |                             |                |               |                   |
| Order Date                | Pick Ticket No | Primary Salesrep Name |              | Taker            |                 |                             |                |               |                   |
| 11/4/2019                 | 31490930       | Ted Brown             |              | BILLY.HOYLAND    |                 |                             |                |               |                   |
| Quantities                |                |                       |              |                  |                 |                             |                |               |                   |
| Line #                    | Ordered        | Shipped               | Remaining    | UOM<br>Unit Size | Disp.           | Item ID<br>Item Description | Pricing<br>UOM | Unit<br>Price | Extended<br>Price |

**Customer Note:** Spencer Co Board of Ed PO number  
17236030

**Carrier:** OTA: Our Truck: AM (B/F Noon) **Tracking #:**

|   |   |   |   |     |                                                                              |    |          |           |
|---|---|---|---|-----|------------------------------------------------------------------------------|----|----------|-----------|
| 2 | 2 | 2 | 0 | EA  | (002) HST54 119                                                              | EA | 6,057.00 | 12,114.00 |
|   |   |   |   | 1.0 | LOCHINVAR 119gal 54KW 208V 3 PH                                              |    |          |           |
|   |   |   |   |     | ONLY SMT                                                                     |    |          |           |
|   |   |   |   |     | Standard Hi-Power Commercial Electric Water Heater - 208V / 3 PH, 54 KW, 119 |    |          |           |
|   |   |   |   |     | Gallon - Surface Mounted Thermostat                                          |    |          |           |

**Ordered As:** HST54119

**Serial Number:** 1943116775308

**Serial Number:** 1945116909585

|   |   |   |   |     |                               |    |          |          |
|---|---|---|---|-----|-------------------------------|----|----------|----------|
| 6 | 2 | 2 | 0 | EA  | (006) .WTTA-20                | EA | 845.35   | 1,690.70 |
|   |   |   |   | 1.0 | WTTA-20 EXPANSION TANK        |    |          |          |
| 4 | 2 | 2 | 0 | EA  | (004) .Z 1.25X3-35            | EA | 1,099.87 | 2,199.34 |
|   |   |   |   | 1.0 | WLO Z 1.25X3-35 HIGH EFF PUMP |    |          |          |
|   |   |   |   |     | WITH 1-1/4" FLANGE KIT        |    |          |          |

Total Lines: 3

*Approved for Payment*  
*Gus W...*

**SUB-TOTAL:** 16,004.04

**TAX:** 0.00

**AMOUNT DUE:** 16,004.04

2-18-2020

\*\*\* REPRINT \*\*\*



Plumbers Supply Co.  
P.O. Box 6149  
Louisville, KY 40206

# INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.  
P.O. Box 634623  
Cincinnati, OH 45262-4623

Questions about this invoice?  
Call 602-540-0346

| INVOICE                   |                |
|---------------------------|----------------|
| 9390751                   |                |
|                           |                |
| Invoice Date<br>1/15/2020 | Page<br>1 of 4 |
| ORDER NUMBER              |                |
| 11642942                  |                |
|                           |                |

**Bill To:**

Spencer County Board of Education  
c-o Kentuckiana Comfort Center  
2716 Grassland Drive  
Louisville, KY 40299  
USA

**Ship To:**

Spencer County Board of Education  
Spencer County HS c-o Kentuckiana Comfort Center  
520 Taylorsville Rd  
Taylorsville, KY 40071  
USA

Customer ID 126732

| PO Number                       |                | Term Description      | Net Due Date | Disc Due Date    | Discount Amount |
|---------------------------------|----------------|-----------------------|--------------|------------------|-----------------|
| 17236030 Spencer Co HS Fixtures |                | PROX NET 60           | 3/25/2020    | 3/25/2020        | 0.00            |
| Order Date                      | Pick Ticket No | Primary Salesrep Name |              | Taker            |                 |
| 11/4/2019                       | 31524363       | Ted Brown             |              | BILLY.HOYLAND    |                 |
| Quantities                      |                |                       |              |                  |                 |
| Line #                          | Ordered        | Shipped               | Remaining    | UOM<br>Unit Size | Disp.           |
| Item ID<br>Item Description     |                |                       |              |                  |                 |
| Pricing<br>UOM                  |                |                       |              |                  |                 |
| Unit Price                      |                |                       |              |                  |                 |
| Extended Price                  |                |                       |              |                  |                 |

Customer Note: Spencer Co Board of Ed PO number  
17236030

Carrier: OTE: Our Truck: Early AM (B/F 9:30am) Tracking #:

|   |   |   |      |     |                                                        |    |        |          |
|---|---|---|------|-----|--------------------------------------------------------|----|--------|----------|
| 1 | 6 | 6 | 0 EA | 1.0 | (001) 2102009 SLOAN ST-2000-A 1.28 EB WATER CLOSET     | EA | 55.12  | 330.72   |
| 2 | 6 | 6 | 0 EA | 1.0 | (002) .3980095 REGAL 111-SFSM CLOSET FLUSH VALVE       | EA | 202.89 | 1,217.34 |
| 3 | 6 | 6 | 0 EA | 1.0 | (003) CH255SSCWH CHURCH 255SSC WHITE SEAT              | EA | 14.75  | 88.47    |
| 4 | 6 | 6 | 0 EA | 1.0 | (004) HE90210 HERC 90-210 REG WAX RING                 | EA | 0.64   | 3.82     |
| 5 | 6 | 6 | 0 EA | 1.0 | (005) C02-999 1/4X2-1/4 DBL N/W BRASS PLATED           | EA | 0.51   | 3.04     |
| 6 | 5 | 5 | 0 EA | 1.0 | (006) 2102029 SLOAN ST-2029-A 1.28 ADA EB WATER CLOSET | EA | 68.90  | 344.50   |
| 7 | 5 | 5 | 0 EA | 1.0 | (007) .3980095 REGAL 111-SFSM CLOSET FLUSH VALVE       | EA | 202.89 | 1,014.45 |
| 8 | 5 | 5 | 0 EA | 1.0 | (008) CH255SSCWH CHURCH 255SSC WHITE SEAT              | EA | 14.75  | 73.73    |
| 9 | 5 | 5 | 0 EA | 1.0 | (009) HE90210 HERC 90-210 REG WAX RING                 | EA | 0.64   | 3.18     |

\*\*\* REPRINT \*\*\*



Plumbers Supply Co.  
P.O. Box 6149  
Louisville, KY 40206

# INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.  
P.O. Box 634823  
Cincinnati, OH 45263-4623

Questions about this invoice?  
Call 502-640-0346

|              |        |
|--------------|--------|
| INVOICE      |        |
| 9390751      |        |
|              |        |
| Invoice Date | Page   |
| 1/15/2020    | 2 of 4 |
| ORDER NUMBER |        |
| 11642942     |        |
|              |        |

| Quantities |         |         |           |                  |       | Item ID<br>Item Description                                                                             | Pricing<br>UOM | Unit<br>Price | Extended<br>Price |
|------------|---------|---------|-----------|------------------|-------|---------------------------------------------------------------------------------------------------------|----------------|---------------|-------------------|
| Line #     | Ordered | Shipped | Remaining | UOM<br>Unit Size | Disp. |                                                                                                         |                |               |                   |
| 10         | 5       | 5       | 0         | EA<br>1.0        |       | (010) C02-999<br>1/4X2-1/4 DBL N/W BRASS PLATED                                                         | EA             | 0.51          | 2.54              |
| 11         | 4       | 4       | 0         | EA<br>1.0        |       | (011) 1101009<br>SLOAN SU-1000-A 0.13 GPF URINAL<br>Formerly 1101005                                    | EA             | 111.30        | 445.20            |
| 12         | 4       | 4       | 0         | EA<br>1.0        |       | (012) .3982530<br>SLOAN 3982530 EXP BAT POW<br>SENSOR URN FV                                            | EA             | 202.79        | 811.16            |
| 13         | 11      | 11      | 0         | EA<br>1.0        |       | (013) 3873003<br>SLOAN SS-3003 21X19 4" CENTER WH<br>LAV                                                | EA             | 35.51         | 390.61            |
| 14         | 11      | 11      | 0         | EA<br>1.0        |       | (014) 116.608.AB.1<br>CHICAGO E-TRONIC 40 SENSOR<br>FAUCET                                              | EA             | 227.90        | 2,508.90          |
| 15         | 11      | 11      | 0         | EA<br>1.0        |       | (015) LE170A-LF<br>LEONARD 3/8 THERM MIX VLV .25 TO<br>4 GPM                                            | EA             | 45.43         | 499.68            |
| 16         | 11      | 11      | 0         | EA<br>1.0        |       | (016) DB760-1<br>1-1/4X6 17GA CAST GRID PO PLUG                                                         | EA             | 6.20          | 68.21             |
| 17         | 11      | 11      | 0         | EA<br>1.0        |       | (017) DB701DF-1<br>1-1/4 CP 17GA KY CO P-TRAP                                                           | EA             | 10.14         | 111.58            |
| 18         | 11      | 11      | 0         | EA<br>1.0        |       | (018) TB102EZ<br>TRU-BRO 102-EZ INSULATION KIT<br>PLUMBEREX X4333 ZURN Z-8946-1 TRAP WRAP               | EA             | 24.14         | 265.50            |
| 19         | 1       | 1       | 0         | EA<br>1.0        |       | (019) LRAD1918553<br>ELKAY LRAD-1918-3H-5.6 SS SINK                                                     | EA             | 206.05        | 206.05            |
| 20         | 1       | 1       | 0         | EA<br>1.0        |       | (020) Z831B4-XL<br>ZURN Z831B4 WIDESPREAD FAUCET<br>***<br>Replaces: Z831B4-XL                          | EA             | 80.14         | 80.14             |
| 21         | 1       | 1       | 0         | EA<br>1.0        |       | (021) MATSS400<br>4-1/2 in FLAT SS STRAINER<br>FITS 3-1/2-4in OPENING                                   | EA             | 3.86          | 3.86              |
| 22         | 1       | 1       | 0         | EA<br>1.0        |       | (022) DB799-1<br>1-1/2X4 CP 20GA FOE TLPC                                                               | EA             | 2.35          | 2.35              |
| 23         | 1       | 1       | 0         | EA<br>1.0        |       | (023) DB704DF-1<br>1-1/2 CP 17GA P-TRAP W/RF                                                            | EA             | 12.29         | 12.29             |
| 24         | 1       | 1       | 0         | EA<br>1.0        |       | (024) Z8804-XL-LR-PC<br>5/8OD X 3/8OD STOPS W/12in CP<br>SUPPLIES                                       | EA             | 9.74          | 9.74              |
| 25         | 1       | 1       | 0         | EA<br>1.0        |       | (025) .93-83-60-36RL<br>ADVANCE TABCO 93-83-60-36RL SS<br>SINK<br>REGALINE, THREE COMP, TWO DRAINBOARDS | EA             | 4,118.63      | 4,118.63          |

\*\*\* REPRINT \*\*\*



Plumbers Supply Co.  
P.O. Box 6149  
Louisville, KY 40206

# INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.  
P.O. Box 634623  
Cincinnati, OH 45263-4623

Questions about this invoice?  
Call 502-540-0346

|                           |                |
|---------------------------|----------------|
| INVOICE                   |                |
| 9390751                   |                |
|                           |                |
| Invoice Date<br>1/15/2020 | Page<br>3 of 4 |
| ORDER NUMBER              |                |
| 11642942                  |                |
|                           |                |

| Quantities |         |         |           |                  |      | Item ID<br>Item Description                                                                                                                                                             | Pricing<br>UOM | Unit<br>Price | Extended<br>Price |
|------------|---------|---------|-----------|------------------|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|---------------|-------------------|
| Line #     | Ordered | Shipped | Remaining | UOM<br>Unit Size | Disc |                                                                                                                                                                                         |                |               |                   |
| 26         | 1       | 1       | 0         | EA<br>1.0        |      | (026) TSB230LN<br>TS BRASS B-230LN 8in BK MT BOD                                                                                                                                        | EA             | 93.11         | 93.11             |
| 27         | 1       | 1       | 0         | EA<br>1.0        |      | (027) 064X<br>TS BRASS 16in SWING SPOUT                                                                                                                                                 | EA             | 23.86         | 23.86             |
| 28         | 3       | 3       | 0         | EA<br>1.0        |      | (028) MATSS400<br>4-1/2 in FLAT SS STRAINER<br>FITS 3-1/2-4in OPENING                                                                                                                   | EA             | 3.28          | 9.83              |
| 30         | 1       | 1       | 0         | EA<br>1.0        |      | (030) 80-2424-12<br>FLORESTONE 24 x 24 x 12in TER MOP<br>SINK                                                                                                                           | EA             | 472.76        | 472.76            |
| 31         | 1       | 1       | 0         | EA<br>1.0        |      | (031) B-0665-BSTR<br>TS BRASS SERVICE<br>SINK FAUCET                                                                                                                                    | EA             | 61.48         | 61.48             |
| 32         | 1       | 1       | 0         | EA<br>1.0        |      | (032) JP1996-HH<br>HH HOSE AND BRACKET                                                                                                                                                  | EA             | 11.29         | 11.29             |
| 33         | 1       | 1       | 0         | EA<br>1.0        |      | (033) JP1996-MH<br>ZURN MOP HANGER<br>OLD PART# ZMH                                                                                                                                     | EA             | 23.32         | 23.32             |
| 34         | 1       | 1       | 0         | EA<br>1.0        |      | (034) JP1996-WG24<br>ZURN WALL GUARD (2-PANELS)<br>CONSISTS OF: TWO(2) 24 PANELS & HARDWARE KIT                                                                                         | EA             | 68.56         | 68.56             |
| 35         | 2       | 2       | 0         | EA<br>1.0        |      | (035) LZSTL8WSLP<br>ELKAY BI-LEVEL COOLER W/BOTTLE<br>FILLING<br>STATION                                                                                                                | EA             | 972.55        | 1,945.10          |
| 36         | 2       | 2       | 0         | EA<br>1.0        |      | (036) 08SVA-58CPNL<br>5/8OD x 3/8OD CP QTR TURN ANG<br>STOP                                                                                                                             | EA             | 2.82          | 5.64              |
| 37         | 2       | 2       | 0         | EA<br>1.0        |      | (037) DB704DF-1<br>1-1/2 CP 17GA P-TRAP W/Rf                                                                                                                                            | EA             | 12.29         | 24.57             |
| 38         | 1       | 1       | 0         | EA<br>1.0        |      | (038) GRD67-BP6-CSC-FRA4<br>MURDOCK GRD67-BP6-CSC-FRA4<br>BI-LEV DF<br>WALL MOUNTED, BARRIER FREE, BLUE POWDER-COATED, CONCEALED<br>SUPPORT CARRIER (2 REQ), FREEZE RESIST VALVE SYSTEM | EA             | 3,119.58      | 3,119.58          |
| 40         | 1       | 1       | 0         | EA<br>1.0        |      | (040) MU19F<br>MUSTEE 19F FLOOR MT LAUN TRAY                                                                                                                                            | EA             | 58.93         | 58.93             |
| 41         | 1       | 1       | 0         | EA<br>1.0        |      | (041) A-1<br>FIAT 4in CC LAUNDRY TUB FCT                                                                                                                                                | EA             | 37.10         | 37.10             |
| 42         | 1       | 1       | 0         | EA<br>1.0        |      | (042) DB704DF-1<br>1-1/2 CP 17GA P-TRAP W/Rf                                                                                                                                            | EA             | 12.29         | 12.29             |
| 43         | 1       | 1       | 0         | EA<br>1.0        |      | (043) Z8804-XL-LR-PC<br>5/8OD X 3/8OD STOPS W/12in CP<br>SUPPLIES                                                                                                                       | EA             | 9.74          | 9.74              |

\*\*\* REPRINT \*\*\*





Plumbers Supply Co.  
P.O. Box 6149  
Louisville, KY 40206

# INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.  
P.O. Box 634623  
Cincinnati, OH 45263-4623

Questions about this invoice?  
Call 502-540-0346

|              |        |
|--------------|--------|
| INVOICE      |        |
| 9390751      |        |
|              |        |
| Invoice Date | Page   |
| 1/15/2020    | 4 of 4 |
| ORDER NUMBER |        |
| 11642942     |        |
|              |        |

| Quantities |         |         |           |                  |       | Item ID<br>Item Description                      | Pricing<br>UOM | Unit<br>Price | Extended<br>Price |
|------------|---------|---------|-----------|------------------|-------|--------------------------------------------------|----------------|---------------|-------------------|
| Line #     | Ordered | Shipped | Remaining | UOM<br>Unit Size | Diap. |                                                  |                |               |                   |
| 44         | 1       | 1       | 0         | EA               |       | (044) GB-3<br>50 OR 75 GPM GREASE<br>INTERCEPTOR | EA             | 967.90        | 967.90            |

Ordered As: GB3

Total Lines: 42

**SUB-TOTAL:** 19,578.75  
**TAX:** 0.00  
**FREIGHT CHARGE:** 250.00  
**FUEL SURCHARGE:** 5.48  
**AMOUNT DUE:** 19,834.23

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

\*\*\*Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.\*\*\*

Approved For Payment  
Gus [Signature]  
2-18-2020

\*\*\*REPRINT\*\*\*



Plumbers Supply Co.  
P.O. Box 6149  
Louisville, KY 40206

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.  
P.O. Box 634623  
Cincinnati, OH 45263-4623

Questions about this invoice?  
Call 502-540-0346

## CREDIT MEMO

|              |        |
|--------------|--------|
| CREDIT MEMO  |        |
| 9398263      |        |
|              |        |
| Invoice Date | Page   |
| 1/22/2020    | 1 of 1 |
| ORDER NUMBER |        |
| 11728433     |        |
|              |        |

Bill To:

Spencer County Board of Education  
c-o Kentuckiana Comfort Center  
2716 Grassland Drive  
Louisville, KY 40299  
USA

Ship To:

Spencer County Board of Education  
Spencer County HS c-o Kentuckiana Comfort Center  
520 Taylorsville Rd  
Taylorsville, KY 40071  
USA

Ordered By: Mr. Scott Ditsler

Customer ID 126732

|            |         |                |                  |                       |              |                |                 |                   |
|------------|---------|----------------|------------------|-----------------------|--------------|----------------|-----------------|-------------------|
| PO Number  |         |                | Term Description |                       | Net Due Date | Disc Due Date  | Discount Amount |                   |
| 17236030   |         |                |                  |                       |              |                | 0.00            |                   |
| Order Date |         | Pick Ticket No |                  | Primary Salesrep Name |              |                | Taker           |                   |
| 1/21/2020  |         | 31537098       |                  | Ted Brown             |              |                | BILLY.HOYLAND   |                   |
| Quantities |         |                |                  |                       |              | Pricing<br>UOM | Unit<br>Price   | Extended<br>Price |
| Line #     | Ordered | Shipped        | Remaining        | UOM<br>Unit Size      | Disp.        |                |                 |                   |

Customer Note: Spencer Co Board of Ed PO number  
17236030

Order Note: CUSTOMER ORDERED BIGGER MODEL THAN  
NEEDED. STOCK ITEM. RETURN TO STOCK.  
NO RESTOCK/FRT CHARGES TO THE  
CUSTOMER. WRITTEN BY BILLY HOYLAND.

Carrier: SD: Salesman Delivery

Tracking #:

|   |    |    |   |    |     |                                           |              |        |         |
|---|----|----|---|----|-----|-------------------------------------------|--------------|--------|---------|
| 3 | -1 | -1 | 0 | EA | 1.0 | (003) GB-3<br>50 OR 75 GPM<br>INTERCEPTOR | EA<br>GREASE | 987.90 | -987.90 |
|---|----|----|---|----|-----|-------------------------------------------|--------------|--------|---------|

Ordered As: GB3

Original: 9390751

1/15/2020 11:34:21

Total Lines: 1

Approved Credit  
Gus Wright  
2-18-2020

**SUB-TOTAL:** -987.90  
**TAX:** 0.00  
**FREIGHT CHARGE:** 0.00  
**RS:** 0.00  
**AMOUNT DUE:** -987.90

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

\*\*\*Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.\*\*\*

\*\*\* REPRINT \*\*\*

# APPLICATION AND CERTIFICATE FOR PAYMENT

G702

page 1 of 2

TO OWNER: Spencer County Board of Education  
520 Taylorsville Road  
Taylorsville, KY 40071

PROJECT: SCHS Arts Lab

APPLICATION NO: 2 Distribution to: ☐ OWNER ☐ CONTRACTOR ☐ ARCHITECT

PERIOD TO: 1/31/2020

FROM CONTRACTOR: Churchill McGee, LLC  
13050 Eastgate Parkway  
Louisville, KY 40223

ARCHITECT:

CONTRACT DATE:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet attached.

|                                                          |    |            |
|----------------------------------------------------------|----|------------|
| 1 ORIGINAL CONTRACT SUM                                  | \$ | 252,402.60 |
| 2 Net change by Change Orders                            | \$ |            |
| 3 CONTRACT SUM TO DATE                                   | \$ | 252,402.60 |
| 4 TOTAL COMPLETED & STORED TO DATE<br>(Column G on G703) | \$ | 179,449.46 |

### 5. RETAINAGE:

|                                                             |    |           |
|-------------------------------------------------------------|----|-----------|
| a 10% of Completed Work                                     | \$ | 17,944.95 |
| b % of Stored Materials                                     | \$ |           |
| Total Retainage (line 5a + 5b or total in Column I of G703) | \$ | 17,944.95 |

|                                          |    |            |
|------------------------------------------|----|------------|
| 6 TOTAL EARNED LESS RETAINAGE            | \$ | 161,504.51 |
| 7 LESS PREVIOUS CERTIFICATES FOR PAYMENT | \$ | 41,904.71  |
| 8 CURRENT PAYMENT DUE                    | \$ | 119,599.80 |
| 9 BALANCE TO FINISH, INCLUDING RETAINAGE | \$ | 90,898.09  |

| CHANGE ORDER SUMMARY        | ADDITIONS | DEDUCTIONS |
|-----------------------------|-----------|------------|
| months by Owner             | \$0.00    | \$0.00     |
| Total approved this Month   |           |            |
| TOTALS                      |           |            |
| NET CHANGES by Change Order | \$0.00    |            |


OWNER:

By: \_\_\_\_\_ Date: \_\_\_\_\_

and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Churchill McGee Date: 2/19/2020  
State of KY County of Taylor  
Subscribed and sworn to before me this 19 day of Feb, 2020  
Notary Public: Derrick Springfield  
My Commission Expires: 3/1/22



## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies that to the best of the Architect's knowledge,

information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED \$ 119,599.80  
(Attach explanation if amount certified differs from the amount applied for Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified)

ARCHITECT:

By: K. P. P. Date: 2.20.2020  
This Certificate is not negotiable

# CONTINUATION SHEET

page 2 of 2

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT.

containing Contractors' signed Certification, is attached.

In tabulations below amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

| A        | B                                 | C               | C             | D                                 |                | E                                          | F                                          | G             | H                         | I            |
|----------|-----------------------------------|-----------------|---------------|-----------------------------------|----------------|--------------------------------------------|--------------------------------------------|---------------|---------------------------|--------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | CHANGE ORDERS | WORK COMPLETED                    |                | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G/C)       | BALANCE TO FINISH (C - G) | RETAINAGE    |
|          |                                   |                 |               | FROM PREVIOUS APPLICATION (D + E) | CONTRACT VALUE |                                            |                                            |               |                           |              |
| 1        | General Conditions                | \$ 60,127.40    |               | \$ 38,752.73                      | \$ 60,127.40   | \$ 16,351.85                               | \$ -                                       | \$ 55,104.58  | \$ 92%                    | \$ 5,510.46  |
| 3        | Select demolition L               | \$ 5,880.00     |               | \$ 629.03                         | \$ 5,880.00    | \$ -                                       | \$ -                                       | \$ 629.03     | 11%                       | \$ 5,250.97  |
| 4        | Select demo M                     | \$ 2,650.00     |               | \$ 629.03                         | \$ 2,650.00    | \$ 114.42                                  | \$ -                                       | \$ 743.45     | 28%                       | \$ 1,906.55  |
| 5        | Masonry L                         | \$ 3,500.00     |               | \$ -                              | \$ 3,500.00    | \$ 3,500.00                                | \$ -                                       | \$ 3,500.00   | 100%                      | \$ -         |
| 6        | Masonry M                         | \$ 3,000.00     |               | \$ -                              | \$ 3,000.00    | \$ 3,000.00                                | \$ -                                       | \$ 3,000.00   | 100%                      | \$ 350.00    |
| 7        | Structural Steel L                | \$ 4,500.00     |               | \$ -                              | \$ 4,500.00    | \$ 4,500.00                                | \$ -                                       | \$ 4,500.00   | 100%                      | \$ 300.00    |
| 8        | Structural Steel M                | \$ 5,000.00     |               | \$ -                              | \$ 5,000.00    | \$ 5,000.00                                | \$ -                                       | \$ 5,000.00   | 100%                      | \$ 450.00    |
| 9        | Wood Blocking M                   | \$ 1,750.00     |               | \$ -                              | \$ 1,750.00    | \$ -                                       | \$ -                                       | \$ -          | 100%                      | \$ 500.00    |
| 10       | Wood Blocking L                   | \$ 630.00       |               | \$ -                              | \$ 630.00      | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ -         |
| 11       | Thermal and Moisture protection L | \$ 2,500.00     |               | \$ -                              | \$ 2,500.00    | \$ 2,000.00                                | \$ -                                       | \$ 2,000.00   | 80%                       | \$ 630.00    |
| 12       | Thermal and Moisture protection M | \$ 2,500.00     |               | \$ -                              | \$ 2,500.00    | \$ 2,500.00                                | \$ -                                       | \$ 2,500.00   | 100%                      | \$ 200.00    |
| 13       | Doors and Windows L               | \$ 150.00       |               | \$ -                              | \$ 150.00      | \$ -                                       | \$ -                                       | \$ -          | 100%                      | \$ -         |
| 14       | Doors and Windows M               | \$ 350.00       |               | \$ -                              | \$ 350.00      | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 150.00    |
| 15       | Framing / Drywall L               | \$ 5,000.00     |               | \$ 825.00                         | \$ 5,000.00    | \$ 4,175.00                                | \$ -                                       | \$ 5,000.00   | 0%                        | \$ 350.00    |
| 16       | Framing / Drywall M               | \$ 3,000.00     |               | \$ 825.00                         | \$ 3,000.00    | \$ 2,175.00                                | \$ -                                       | \$ 3,000.00   | 100%                      | \$ -         |
| 17       | ACT Ceilings L                    | \$ 1,350.00     |               | \$ -                              | \$ 1,350.00    | \$ 1,350.00                                | \$ -                                       | \$ 1,350.00   | 100%                      | \$ 300.00    |
| 18       | ACT Ceilings M                    | \$ 1,750.00     |               | \$ -                              | \$ 1,750.00    | \$ 1,150.00                                | \$ -                                       | \$ 1,150.00   | 66%                       | \$ 135.00    |
| 19       | Kitchen Equipment L               | \$ 3,000.00     |               | \$ -                              | \$ 3,000.00    | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 600.00    |
| 20       | Kitchen Equipment M               | \$ 29,624.60    |               | \$ -                              | \$ 29,624.60   | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 3,000.00  |
| 21       | Fire Suppression L                | \$ 1,538.00     |               | \$ -                              | \$ 1,538.00    | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 29,624.60 |
| 22       | Fire Suppression M                | \$ 300.00       |               | \$ -                              | \$ 300.00      | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 1,538.00  |
| 23       | Plumbing L                        | \$ 42,950.00    |               | \$ -                              | \$ 42,950.00   | \$ 39,549.80                               | \$ -                                       | \$ 39,549.80  | 92%                       | \$ -         |
| 24       | Plumbing M                        | \$ 27,300.00    |               | \$ -                              | \$ 27,300.00   | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 3,400.20  |
| 25       | Hood System L                     | \$ 15,750.00    |               | \$ -                              | \$ 15,750.00   | \$ 14,502.60                               | \$ -                                       | \$ 14,502.60  | 92%                       | \$ 27,300.00 |
| 26       | Hood System M                     | \$ 9,800.00     |               | \$ -                              | \$ 9,800.00    | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ -         |
| 27       | MUA Unit L                        | \$ 12,500.00    |               | \$ -                              | \$ 12,500.00   | \$ 11,510.00                               | \$ -                                       | \$ 11,510.00  | 92%                       | \$ 1,450.26  |
| 28       | MUA Unit M                        | \$ 4,900.00     |               | \$ -                              | \$ 4,900.00    | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 980.00    |
| 29       | HVAC M                            | \$ 5,000.00     |               | \$ -                              | \$ 5,000.00    | \$ -                                       | \$ -                                       | \$ -          | 0%                        | \$ 990.00    |
| 30       | HVAC labor                        | \$ 12,500.00    |               | \$ -                              | \$ 12,500.00   | \$ 11,510.00                               | \$ -                                       | \$ 11,510.00  | 92%                       | \$ 1,151.00  |
| 31       | Electrical M                      | \$ 7,000.00     |               | \$ 2,450.00                       | \$ 7,000.00    | \$ 4,550.00                                | \$ -                                       | \$ 4,550.00   | 0%                        | \$ 4,900.00  |
| 32       | Electrical L                      | \$ 7,900.00     |               | \$ 2,450.00                       | \$ 7,900.00    | \$ 5,450.00                                | \$ -                                       | \$ 5,450.00   | 0%                        | \$ 5,000.00  |
| 33       | Owner Purchase Orders             | \$ (31,297.40)  |               | \$ -                              | \$ (31,297.40) | \$ -                                       | \$ -                                       | \$ -          | 92%                       | \$ 990.00    |
| 34       | Project Totals                    | \$ 252,402.60   | \$ -          | \$ 46,560.79                      | \$ 252,402.60  | \$ 132,888.67                              | \$ -                                       | \$ 179,449.46 | 100%                      | \$ 1,151.00  |
|          |                                   |                 |               |                                   |                |                                            |                                            |               |                           | \$ 790.00    |
|          |                                   |                 |               |                                   |                |                                            |                                            |               |                           | \$ 790.00    |
|          |                                   |                 |               |                                   |                |                                            |                                            |               |                           | \$ -         |
|          |                                   |                 |               |                                   |                |                                            |                                            |               |                           | \$ 17,944.95 |



Spencer County Board of Education  
Mr. Chuck Adams, Superintendent  
207 W. Main Street  
Taylorsville, KY 40071-8619

February 6, 2020  
Project No: 02017.44  
Invoice No: 24

Project 02017.44 Spencer County High School Academic and Athletics Building  
email: accts.payable@spencer.kyschools.us

**Professional Services from January 1, 2020 to January 31, 2020**

**Fee**

| Total Fee                   | 381,936.00     |                      |                           |            |                     |
|-----------------------------|----------------|----------------------|---------------------------|------------|---------------------|
| Billing Phase               | Percent of Fee | Fee                  | Percent Complete          | Earned     | Current Fee Billing |
| Schematic Design            | 15.00          | 57,290.40            | 100.00                    | 57,290.40  | 0.00                |
| Design Development          | 20.00          | 76,387.20            | 100.00                    | 76,387.20  | 0.00                |
| Construction Documents      | 40.00          | 152,774.40           | 100.00                    | 152,774.40 | 0.00                |
| Bidding                     | 5.00           | 19,096.80            | 100.00                    | 19,096.80  | 0.00                |
| Construction Administration | 20.00          | 76,387.20            | 92.00                     | 70,276.22  | 4,583.23            |
|                             |                | Totals               |                           | 375,825.02 | 4,583.23            |
|                             |                | Previous Fee Billing |                           | 371,241.79 |                     |
|                             |                | <b>Total Fee</b>     |                           |            | <b>4,583.23</b>     |
|                             |                |                      | <b>Total this Invoice</b> |            | <b>\$4,583.23</b>   |

**Outstanding Invoices**

| Number       | Date     | Balance         |                      |                    |
|--------------|----------|-----------------|----------------------|--------------------|
| 23           | 1/6/2020 | 9,930.33        |                      |                    |
| <b>Total</b> |          | <b>9,930.33</b> | <b>Total Now Due</b> | <b>\$14,513.56</b> |

Sherman Carter Barnhart Architects  
2405 Harrodsburg Road  
Lexington, KY 40504

859.224.1351 Office  
859.224.8446 Fax  
scbarhitects.com



Spencer County Board of Education  
Mr. Chuck Adams, Superintendent  
207 W. Main Street  
Taylorsville, KY 40071-8619

February 6, 2020  
Project No: 02019.50  
Invoice No: 7

Project 02019.50 Spencer County High School Culinary Arts

**Professional Services from January 1, 2020 to January 31, 2020**

**Fee**

| Total Fee                   | 25,556.25            |           |                           |           |                     |
|-----------------------------|----------------------|-----------|---------------------------|-----------|---------------------|
| Billing Phase               | Percent of Fee       | Fee       | Percent Complete          | Earned    | Current Fee Billing |
| Schematic Design            | 15.00                | 3,833.44  | 100.00                    | 3,833.44  | 0.00                |
| Design Development          | 20.00                | 5,111.25  | 100.00                    | 5,111.25  | 0.00                |
| Construction Documents      | 40.00                | 10,222.50 | 100.00                    | 10,222.50 | 0.00                |
| Bidding                     | 5.00                 | 1,277.81  | 100.00                    | 1,277.81  | 0.00                |
| Construction Administration | 20.00                | 5,111.25  | 50.00                     | 2,555.63  | 1,277.82            |
|                             | Totals               |           |                           | 23,000.63 | 1,277.82            |
|                             | Previous Fee Billing |           |                           | 21,722.81 |                     |
|                             | <b>Total Fee</b>     |           |                           |           | <b>1,277.82</b>     |
|                             |                      |           | <b>Total this Invoice</b> |           | <b>\$1,277.82</b>   |

**Outstanding Invoices**

| Number       | Date     | Balance              |                   |
|--------------|----------|----------------------|-------------------|
| 6            | 1/6/2020 | 766.68               |                   |
| <b>Total</b> |          | <b>766.68</b>        |                   |
|              |          | <b>Total Now Due</b> | <b>\$2,044.50</b> |

Sherman Carter Barnhart Architects  
2405 Harrodsburg Road  
Lexington, KY 40504

859 224 1351 Office  
859 224 8446 Fax  
scbarhitects.com

**Statement Date: 1/28/2020**

[illegible]

**Records are on file at City Hall for review, please contact Harold Compton, Public Works Director,  
at 502-477-3235 ext. 105.**