

## Things Left to do

- ~~Install Heat Strips~~
- ~~Install bathroom Accessories~~
- Complete Fencing-----2 weeks
- ~~Install rock in shot put~~
- ~~Install Sand in Long jump~~
- ~~Retention Pond Riprap~~
- Install Security Cameras -----Started
- Scoreboard install-----waiting on the delivery date
- ~~Finish Door hardware~~
- Concrete from dumpster-----Monday Feb.3
- Paint-----Touch ups left
- Final Clean up----Started
- Mirrors ---one more broke on order 4-5 days
- Rubber for track and tennis courts-----waiting for weather
- Breezeway----- ceiling 80% complete
- ~~Signage~~
- Cove base----- 90% complete will complete by Monday Feb 3
- Remaining roof panels arrived Jan 30th----- Complete by Feb. 10<sup>th</sup>