

Date Begin Work: 12/21/2019
 Substantial Completion: 5/15/2020
 Final Completion: 6/14/2020

Today's Date: 3/9/2020

NIC=Not In Contract

Breathitt County Sebastian Elementary School Renovation

% Complete	Project/Task	Start Date	Duration (Working Days)	Finish Date	Milestones	Resource Allocated to Task
	Overall Project Timeline	12/21	177	6/14		
	Remaining in Phases A and B (WILL DO OVER A TBD WEEKEND)					
	Install wood doors					
	Install thermally broken exterior frames and doors					
	Install W2 glass (Reception Window)					
	Paint other doors/frames					
	Phase C	12/30	138	5/15		
	Demo ceilings in Phase C	12/30	5	1/3		Allen Construction
	Mobilize for Phase C	1/6	5	1/10		Allen Construction
	Plumbing demo/capping	1/2	9	1/10		Barnett's Plumbing
	Demo masonry walls	1/13	12	1/24		Allen Construction
	Shore roof joists and decking below structural masonry wall	1/27	1	1/27		Allen Construction
	Remove structural masonry wall	1/28	1	1/28		Allen Construction
	Cut and remove portion of slab, dig and pour column footings	1/29	7	2/4		Allen Construction
	Install structural columns and beams	2/12	1	2/12		Ribolt
	Remove remaining concrete slab in Phase C	2/13	2	2/14		Allen Construction
	Dig and pour wall footings	2/17	5	2/21		Barnett's Plumbing
	Lay CMU partial way on wall footings	2/24	5	2/28		Allen Construction
	Plumbing rough-in	2/12	17	2/28		East KY Masonry
	Prep to for slab (DGA, rebar)	2/26	7	3/3		Allen Construction
	Cut and remove portion of slab in hallway for plumbing connection	2/28	1	2/28		Allen Construction
	Plumbing connection in Hallway	2/29	1	2/29		Barnett's Plumbing
	Remove existing exterior doors and infill with CMU	3/2	2	3/3		East KY Masonry
	Pour slab in Phase C and Hallway	3/4	3	3/6		Allen Construction
	Install door frames	3/5	1	3/5		Allen Construction
	Finish laying CMU walls	3/5	14	3/18		East KY Masonry
	Paint all walls and frames	3/19	7	3/25		LA's Painting
	Electrical rough-in	3/19	9	3/27		Amteck
	HVAC rough-in	3/19	9	3/27		Howard's Heating and Air
	Install windows	3/26	2	3/27		May Contracting
	Install VCT and Ceramic Tile	3/30	19	4/17		CTA
	Install ceiling grid	4/20	5	4/24		CTA
	Sprinkler reconfiguration	4/27	2	4/28		Brewer
	Electrical final	4/27	5	5/1		Amteck
	HVAC final	4/27	5	5/1		Howard's Heating and Air
	Plumbing final	4/27	5	5/1		Barnett's Plumbing
	Install restroom partitions	5/4	5	5/8		Allen Construction
	Install doors	5/4	2	5/5		Allen Construction
	Install all boards in classrooms	5/6	2	5/7		Allen Construction
	Punch List/Final Items	5/11	5	5/15		Allen Construction
	Alternate #1- Front Bus Canopy Extension	1/0	1	1/0		
	Dig and pour column footings, form and pour piers	TBD		TBD		Allen Construction
	Install structural steel and columns	TBD		TBD		Ribolt
	Paint structural steel	TBD		TBD		LA's Painting
	Install aluminum canopy	TBD		TBD		Ribolt
	Ground work at disturbed areas	TBD		TBD		Allen Construction
	Alternate #2- New Sidewalk	2/14	57	4/10		
	Remove portion of existing sidewalk/dig to required depth	2/14	1	2/14		Allen Construction
	Fill ground, prep for new sidewalk	3/30	3	4/1		Allen Construction
	Form, install rebar, and pour sidewalk	4/2	7	4/8		Allen Construction
	Saw-cut joints	4/9	1	4/9		Allen Construction
	Ground work at disturbed areas	4/10	1	4/10		Allen Construction
	Substantial Completion	5/15		5/15	1	
	Final Completion	6/14		6/14	1	

