

Project 17-236**SCHS Academic and Athletic Complex**

Isaac Tatum Construction	\$ 63,695.00
Roofing Supply Group	\$ 3,972.00
DMI	\$ 1,464.95
Mills Supply Co	\$ 9,409.53
Plumbers Supply	\$ 3,302.38
Sherman Carter Barnhart	\$ 3,055.49
City of Taylorsville	\$ (1,259.00)
ECS Southeast	\$ 110.00

Project 19-362**SCHS Culinary Lab**

Sherman Carter Barnhart	\$ 1,788.93
-------------------------	-------------



PLEASE REMIT TO:
ECS SOUTHEAST, LLP
14026 THUNDERBOLT PLACE, SUITE 500
CHANTILLY, VA 20151

Invoice Date
03/06/2020

Invoice Number
791379

Always Refer To
Above Number

Page 1 of 1

TO: Jim Oliver
Spencer County Board of Education
207 West Main Street
Taylorsville, KY 40071

PROJECT NAME: Spencer Co HS Academic & Athletic
Bldgs
520 Taylorsville Road
Taylorsville, KY 40071
Spencer County, KY

PLEASE DETACH AND RETURN DUPLICATE COPY WITH YOUR REMITTANCE

CUSTOMER CODE	PROJECT No.	BILLED THRU DATE	TERMS
717300	61:1232-A	02/29/2020	DUE UPON RECEIPT

Please Pay
This Amount: \$110.00

Description	Quantity	Units	Unit Price	Extension	Total
Remarks: Final Special Inspections Letter					
Department 3					
Project Geologist/Hydrogeologist/Scientist	1.00	HOUR	\$110.00		\$110.00
Subtotal:					\$110.00

* Invoice Total - Please Remit =>					\$110.00

If you have any questions regarding this
invoice please contact Grant Hess at
502.493.7100

APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

TO OWNER: SPENCER COUNTY BOARD OF EDUCATION PROJECT: SPENCER COUNTY HIGH SCHOOL VIA ARCHITECT: PAY APPLICATION: #16
ACADEMIC & ATHLETIC BUILDINGS

FROM CONTRACTOR: Isaac Tatum Construction, Inc.
P.O. Box 665
Lebanon, KY 40033

Date: 3/19/2020

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Isaac Tatum Construction, Inc.

BY: *Isaac Tatum*
State of: Kentucky
County of: Marion
Subscribed and sworn to before: *Isaac Tatum*
me this 19 day of March 2020.
Notary Public: *Kathy L. Hume*
My Commission expires: 1-12-21

FROM CONTRACTOR: Isaac Tatum Construction, Inc.
P.O. Box 665
Lebanon, KY 40033
(Application is made for payment, as shown below, in connection with the Contract.
Continuation sheet is attached, G703)

LINE #	DESCRIPTION	AMOUNT
1.	ORIGINAL CONTRACT SUM.....	\$5,148,853.00
2.	NET CHANGE BY CHANGE ORDER9 (A 31 Below)	\$33,862.41
3.	CONTRACT SUM, LINE 1 + LINE2.....	\$5,180,715.41
4.	TOTAL COMPLETED AND STORED TO DATE..... (Column G Page G703)	\$5,040,468.44
5.	RETAINAGE	
a.	5% of Total Contract..... (Columns D + E on G703)	\$259,036.77
b.	5% of Purchase Orders..... (Column F on G703)	\$75,957.35
6.	TOTAL EARNED LESS RETAINAGE..... (Line 4 less line 5)	\$4,705,475.32
7.	LESS PREVIOUS CERTIFICATES of PAYMENT... \$1	4,641,780.32 (Line 6 From previous certificate)
8.	CURRENT PAYMENT DUE (LINE 6 - 7)	\$63,695.00
9.	BALANCE to FINISH (Line 3 - line 6)	\$475,240.09

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total Changes approved in previous months by Owner	\$70,412.50	
Total approved this Month	\$1,995.00	
TOTALS:	\$72,407.50	-38,545.09
NET CHANGES by Change Order	\$33,862.41	-38,545.09

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract- COMPUTERIZED FACSIMILE of AIA Form G702.

ARCHITECT'S CERTIFICATE FOR PAYMENT	MONTHLY PAYMENT DUE	TOTAL PROJECT	BILLED TO DATE	% COMPLETE
Isaac Tatum Construction	\$63,695.00	\$5,180,715.41	\$5,040,468.44	97%
DPO	\$8,694.33	\$1,519,147.00	\$1,488,785.78	98%
Project Totals:	\$72,389.33	\$6,699,862.41	\$6,529,254.22	97%

AMOUNT CERTIFIED \$ 63,695.00

(Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.)

BY ARCHITECT: *[Signature]* DATE: 3.19.2020

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
BOND								
SUPERINTENDENT & PROJECT MANAGER	\$ 41,753.00	\$ 41,753.00			\$ 41,753.00	100%	\$ -	\$ 2,087.65
BUILDERS RISK INSURANCE	\$ 123,700.00	\$ 119,000.00	\$ 1,500.00		\$ 120,500.00	97%	\$ 3,200.00	\$ 6,025.00
STORAGE TRAILER	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00
OFFICE TRAILER	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%	\$ -	\$ 110.00
CONSTRUCTION FENCE	\$ 2,200.00	\$ 2,120.00	\$ 80.00		\$ 2,200.00	100%	\$ -	\$ 110.00
DUMPSTER	\$ 11,200.00	\$ 11,200.00			\$ 11,200.00	100%	\$ -	\$ 560.00
TELEPHONE	\$ 22,600.00	\$ 21,600.00	\$ 1,000.00		\$ 22,600.00	100%	\$ -	\$ 1,130.00
CONSTRUCTION SIGN	\$ 1,100.00	\$ 1,060.00	\$ 40.00		\$ 1,100.00	100%	\$ -	\$ 55.00
CLEAN UP	\$ 800.00	\$ 800.00			\$ 800.00	100%	\$ -	\$ 40.00
FINAL CLEAN UP	\$ 9,000.00	\$ 8,650.00	\$ 350.00		\$ 9,000.00	100%	\$ -	\$ 450.00
PORTA JOHN	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$ -	\$ 845.00
SURVEYOR	\$ 2,800.00	\$ 2,675.00	\$ 125.00		\$ 2,800.00	100%	\$ -	\$ 140.00
NOI BY SURVEYOR	\$ 11,300.00	\$ 9,600.00	\$ 1,700.00		\$ 11,300.00	100%	\$ -	\$ 565.00
REMOVE AND DISPOSE OFFSITE	\$ 3,400.00	\$ 3,400.00			\$ 3,400.00	100%	\$ -	\$ 170.00
	\$ 56,000.00				\$ -	0%	\$ 56,000.00	\$ -
ENGINEERING, CONSTRUCTION	\$ 150,000.00	\$ 150,000.00			\$ 150,000.00	100%	\$ -	\$ 7,500.00
(Water Line Allowance)								
SELECTIVE BUILDING DEMOLITION	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	\$ -	\$ 175.00
SEEDING, SODDING, PLANTS	\$ 71,400.00	\$ 67,000.00	\$ 4,400.00		\$ 71,400.00	100%	\$ -	\$ 3,570.00
SPORTSFIELD CONSTRUCTION								
BONDS & INSURANCE	\$ 9,000.00	\$ 9,000.00			\$ 9,000.00	100%	\$ -	\$ 450.00
CONTRACT ADMIN	\$ 5,300.00	\$ 5,300.00			\$ 5,300.00	100%	\$ -	\$ 265.00
MOBILIZATION	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00
DEMOLITION	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00
DRAINAGE	\$ 68,000.00	\$ 68,000.00			\$ 68,000.00	100%	\$ -	\$ 3,400.00
EARTHWORK	\$ 42,200.00	\$ 42,200.00			\$ 42,200.00	100%	\$ -	\$ 2,110.00
IRRIGATION	\$ 44,800.00	\$ 44,800.00			\$ 44,800.00	100%	\$ -	\$ 2,240.00
LAWNS & GRASSES	\$ 46,800.00	\$ 46,800.00			\$ 46,800.00	100%	\$ -	\$ 2,340.00
ATHLETIC EQUIPMENT	\$ 21,500.00	\$ 21,500.00			\$ 21,500.00	100%	\$ -	\$ 1,075.00
TERMITE CONTROL	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	\$ -	\$ 55.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED		MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
		FROM PREVIOUS APPLICATIONS	THIS PERIOD					
SITEWORK								
STORM DRAINAGE	\$ 175,000.00	\$ 175,000.00			\$ 175,000.00	100%	-	\$ 8,750.00
CUTFILL DIRT	\$ 163,000.00	\$ 163,000.00			\$ 163,000.00	100%	-	\$ 8,150.00
HAUL IN DIRT	\$ 130,000.00	\$ 130,000.00			\$ 130,000.00	100%	-	\$ 6,500.00
TOPSOIL GRADING	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	-	\$ 1,685.00
DEMOLITION	\$ 72,600.00	\$ 72,600.00			\$ 72,600.00	100%	-	\$ 3,630.00
SILT FENCE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	-	\$ 500.00
SYNTHETIC LATEX SPORTS SURFACE								
TENNIS COURT SURFACING	\$ 80,600.00				\$ -	0%	\$ 80,600.00	\$ -
TENNIS POLES & NETS	\$ 14,700.00				\$ -	0%	\$ 14,700.00	\$ -
	\$ 7,300.00		\$ 7,300.00		\$ 7,300.00	100%	-	\$ 365.00
CHAIN LINK FENCE & GATES								
ADMINISTRATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	-	\$ 140.00
MOBILIZATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	-	\$ 140.00
DEMOLITION	\$ 2,900.00				\$ -	0%	\$ 2,900.00	\$ -
BASEBALL FENCE LABOR	\$ 29,700.00	\$ 29,700.00			\$ 29,700.00	100%	-	\$ 1,485.00
FOOTBALL FENCE LABOR	\$ 17,200.00	\$ 11,000.00	\$ 6,200.00		\$ 17,200.00	100%	-	\$ 860.00
TENNIS COURT LABOR	\$ 21,800.00	\$ 10,000.00	\$ 11,800.00		\$ 21,800.00	100%	-	\$ 1,090.00
BUILDING AREA FENCE LABOR	\$ 29,600.00	\$ 21,000.00	\$ 8,600.00		\$ 29,600.00	100%	-	\$ 1,480.00
ASPHALT								
MOBILIZATION & GENERAL CONDITIONS	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	-	\$ 395.00
STRIPING & WHEEL STOPS	\$ 12,500.00	\$ 12,500.00			\$ 12,500.00	100%	-	\$ 625.00
60Z NON-WOVEN FABRIC	\$ 12,300.00	\$ 12,300.00			\$ 12,300.00	100%	-	\$ 615.00
7" #3 STONE BASE - ASPHALT PAVING	\$ 48,100.00	\$ 48,100.00			\$ 48,100.00	100%	-	\$ 2,405.00
3" DGA BASE-ASPHALT PAVING	\$ 24,300.00	\$ 24,300.00			\$ 24,300.00	100%	-	\$ 1,215.00
3" ASPHALT SURFACE - ASPHALT PAVING	\$ 139,800.00	\$ 139,800.00			\$ 139,800.00	100%	-	\$ 6,990.00
1.5" ASPHALT SURFACE - ASPHALT PAVIN	\$ 83,600.00	\$ 83,600.00			\$ 83,600.00	100%	-	\$ 4,180.00
2" DGA BASE - RUNNING TRACK	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100%	-	\$ 375.00
2.5" ASPHALT BASE - RUNNING TRACK	\$ 42,100.00	\$ 42,100.00			\$ 42,100.00	100%	-	\$ 2,105.00
1.25" ASPHALT SURFACE - RUNNING TRAC	\$ 27,700.00	\$ 27,700.00			\$ 27,700.00	100%	-	\$ 1,385.00
6" DGA - FIELD EVENTS	\$ 3,300.00	\$ 3,300.00			\$ 3,300.00	100%	-	\$ 165.00
2.5" ASPHALT BASE - FIELD EVENTS	\$ 7,300.00	\$ 7,300.00			\$ 7,300.00	100%	-	\$ 365.00
1.25" ASPHALT SURFACE - FIELD EVENTS	\$ 4,600.00	\$ 4,600.00			\$ 4,600.00	100%	-	\$ 230.00
6" DGA - TENNIS COURT	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	-	\$ 500.00
2" ASPHALT BASE - TENNIS COURTS	\$ 18,600.00	\$ 18,600.00			\$ 18,600.00	100%	-	\$ 930.00
1.5" ASPHALT SURFACE - TENNIS COURTS	\$ 17,600.00	\$ 17,600.00			\$ 17,600.00	100%	-	\$ 870.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
							FINISH		
6" DGA - LONG JUMP									
2.5" ASPHALT BASE - LONG JUMP	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100%	-	\$	50.00
1.25 ASPHALT SURFACE - LONG JUMP	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%	-	\$	110.00
7" #3 STONE BASE - STONE UNDER CONC	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	-	\$	55.00
3" DGA BASE - STONE UNDER CONCRETE	\$ 11,900.00	\$ 11,900.00			\$ 11,900.00	100%	-	\$	595.00
	\$ 6,100.00	\$ 6,100.00			\$ 6,100.00	100%	-	\$	305.00
STRIPING AND BUMPERS									
SIGNS	\$ 12,800.00	\$ 12,800.00			\$ 12,800.00	100%	-	\$	640.00
	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	-	\$	175.00
CONCRETE									
FOOTER AND WALLS LABOR									
FOOTER CONCRETE	\$ 177,500.00	\$ 177,500.00			\$ 177,500.00	100%	-	\$	8,875.00
SLAB LABOR	\$ 40,000.00	\$ 40,000.00			\$ 40,000.00	100%	-	\$	2,000.00
SLAB CONCRETE	\$ 35,000.00	\$ 35,000.00			\$ 35,000.00	100%	-	\$	1,750.00
SITE CONCRETE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	-	\$	500.00
SITE CONCRETE LABOR	\$ 130,000.00	\$ 130,000.00			\$ 130,000.00	100%	-	\$	6,500.00
CONCRETE EQUIPMENT	\$ 210,000.00	\$ 210,000.00			\$ 210,000.00	100%	-	\$	10,500.00
	\$ 27,900.00	\$ 27,900.00			\$ 27,900.00	100%	-	\$	1,395.00
MESH PLASTIC INSULATION									
ROCK	\$ 6,300.00	\$ 6,300.00			\$ 6,300.00	100%	-	\$	315.00
PREP FOR SLAB	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	-	\$	395.00
	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	-	\$	395.00
UNIT MASONRY									
ATHLETIC BUILDING									
CMU LABOR	\$ 160,700.00	\$ 160,700.00			\$ 160,700.00	100%	-	\$	8,035.00
CMU MATERIAL	\$ 111,600.00	\$ 111,600.00			\$ 111,600.00	100%	-	\$	5,580.00
BRICK LABOR	\$ 75,800.00	\$ 75,800.00			\$ 75,800.00	100%	-	\$	3,790.00
BRICK MATERIAL	\$ 112,300.00	\$ 112,300.00			\$ 112,300.00	100%	-	\$	5,615.00
ACADEMIC BUILDING									
CMU LABOR	\$ 50,800.00	\$ 50,800.00			\$ 50,800.00	100%	-	\$	2,540.00
CMU MATERIAL	\$ 34,500.00	\$ 34,500.00			\$ 34,500.00	100%	-	\$	1,725.00
BRICK LABOR	\$ 37,900.00	\$ 37,900.00			\$ 37,900.00	100%	-	\$	1,895.00
BRICK MATERIAL	\$ 48,100.00	\$ 48,100.00			\$ 48,100.00	100%	-	\$	2,405.00
STRUCTURAL STEEL									
FIELD LABOR & EQUIPMENT									
SHOP LABOR & ADMINISTRATION COST	\$ 73,000.00	\$ 73,000.00			\$ 73,000.00	100%	-	\$	3,650.00
DETAILING	\$ 37,000.00	\$ 37,000.00			\$ 37,000.00	100%	-	\$	1,850.00
	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	-	\$	225.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
ROUGH CARPENTRY	\$ 33,800.00	\$ 33,800.00			\$ 33,800.00	100%	\$ -	\$ -
EXTRA WOOD	\$ 11,300.00	\$ 11,300.00			\$ 11,300.00	100%	\$ -	\$ 1,690.00
								\$ 565.00
BITUMINOUS DAMPROOFING	\$ 5,600.00	\$ 5,600.00			\$ 5,600.00	100%	\$ -	\$ 280.00
WATER REPELLANTS	\$ 3,900.00	\$ 3,900.00			\$ 3,900.00	100%	\$ -	\$ 195.00
FIRE & SMOKE SEALANT	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	\$ -	\$ 175.00
JOINT SEALANTS	\$ 22,500.00	\$ 15,000.00	\$ 4,500.00		\$ 19,500.00	87%	\$ 3,000.00	\$ 975.00
ROOFING								
SUBMITTALS & MOBILIZATION	\$ 7,000.00	\$ 7,000.00			\$ 7,000.00	100%	\$ -	\$ 350.00
METAL WALL PANEL LABOR	\$ 34,900.00	\$ 34,900.00			\$ 34,900.00	100%	\$ -	\$ 1,745.00
ROOFING INSULATION LABOR	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
ROOF MEMBRANE LABOR	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
SHEET METAL FLASHINGS & TRIM MATERI	\$ 4,300.00	\$ 4,300.00			\$ 4,300.00	100%	\$ -	\$ 215.00
SHEET METAL FLASHINGS & TRIM LABOR	\$ 5,600.00	\$ 5,600.00			\$ 5,600.00	100%	\$ -	\$ 280.00
METAL ROOFING LABOR	\$ 90,500.00	\$ 90,500.00			\$ 90,500.00	100%	\$ -	\$ 4,525.00
CLOSE OUTS & WARRANTIES	\$ 7,000.00				\$ -	0%	\$ 7,000.00	\$ -
HM DOORS & FRAMES	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	\$ -	\$ 130.00
INSTALL OF DOORS & HARDWARE	\$ 12,400.00	\$ 12,400.00			\$ 12,400.00	100%	\$ -	\$ 620.00
INSTALL OF FRAMES	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	\$ -	\$ 55.00
COUNTER DOORS								
	\$ 36,000.00	\$ 36,000.00			\$ 36,000.00	100%	\$ -	\$ 1,800.00
ALUMINUM FRAMED STOREFRONTS								
MATERIAL	\$ 14,200.00	\$ 14,200.00			\$ 14,200.00	100%	\$ -	\$ 710.00
LABOR	\$ 14,600.00	\$ 14,600.00			\$ 14,600.00	100%	\$ -	\$ 730.00
ENGINEERING	\$ 600.00	\$ 600.00			\$ 600.00	100%	\$ -	\$ 30.00
GLAZING MATERIAL	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100%	\$ -	\$ 250.00
GLAZING LABOR	\$ 4,200.00	\$ 4,200.00			\$ 4,200.00	100%	\$ -	\$ 210.00
FIXED LOUVERS	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$ -	\$ 85.00
NON STRUCTURAL METAL FRAMING	\$ 11,200.00	\$ 11,200.00			\$ 11,200.00	100%	\$ -	\$ 560.00

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED		MATERIALS		TOTAL		BALANCE		RETAINAGE	
	VALUE		FROM		THIS		STORED ON		COMPLETED		TO		AMOUNT	
			PREVIOUS		PERIOD		SITE		AND STORED		FINISH			
			APPLICATIONS						TO DATE					
DRYWALL & ACT														
ACCOUSTICAL PANEL CEILINGS	\$	44,000.00	\$	44,000.00					\$	44,000.00	100%	\$	2,200.00	
LINEAR METAL CEILINGS	\$	54,700.00	\$	54,700.00					\$	54,700.00	100%	\$	2,735.00	
METAL TRUSSES	\$	113,400.00	\$	113,400.00					\$	113,400.00	100%	\$	5,670.00	
TILE														
TILE MATERIAL	\$	8,500.00	\$	8,500.00					\$	8,500.00	100%	\$	425.00	
TILE LABOR	\$	3,300.00	\$	3,300.00					\$	3,300.00	100%	\$	165.00	
RESILIENT FLOOR TILE														
RUBBER TILE MATERIAL	\$	32,500.00	\$	32,500.00					\$	32,500.00	100%	\$	1,625.00	
VCT MATERIAL	\$	1,700.00	\$	1,700.00					\$	1,700.00	100%	\$	85.00	
COVE BASE MATERIAL	\$	1,900.00	\$	1,900.00					\$	1,900.00	100%	\$	95.00	
RUBBER TILE LABOR	\$	4,200.00	\$	4,200.00					\$	4,200.00	100%	\$	210.00	
VCT LABOR	\$	1,000.00	\$	1,000.00					\$	1,000.00	100%	\$	50.00	
COVE BASE LABOR	\$	1,200.00	\$	1,200.00					\$	1,200.00	100%	\$	60.00	
PAINTING														
CEILINGS	\$	3,700.00	\$	3,700.00					\$	3,700.00	100%	\$	185.00	
WALLS	\$	31,100.00	\$	31,100.00					\$	31,100.00	100%	\$	1,555.00	
FLOORS	\$	10,200.00	\$	10,200.00					\$	10,200.00	100%	\$	510.00	
MISC METALS	\$	20,500.00	\$	20,500.00					\$	20,500.00	100%	\$	1,025.00	
SIGNAGE	\$	1,600.00	\$	1,600.00					\$	1,600.00	100%	\$	80.00	
FLAG POLE	\$	4,400.00	\$	4,400.00					\$	4,400.00	100%	\$	220.00	
INSTALL OF ACCESSORIES	\$	16,900.00	\$	16,900.00					\$	16,900.00	100%	\$	845.00	
ALUMINUM PROTECTIVE CANOPIES	\$	2,300.00	\$	2,300.00					\$	2,300.00	100%	\$	115.00	
GRANDSTAND SEATS & BLEACHERS	\$	18,600.00	\$	18,600.00					\$	18,600.00	100%	\$	930.00	
PRE-ENGINEERED TIMBER COLUMN	\$	6,500.00	\$	6,500.00					\$	6,500.00	100%	\$	325.00	
SPRINKLER SYSTEM														
INTERIOR LABOR - SPRINKLER FITTER	\$	5,200.00	\$	5,200.00					\$	5,200.00	100%	\$		

DESCRIPTION OF WORK	SCHEDULED		COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	COMPLETED MATERIALS		TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH		RETAINAGE AMOUNT
	VALUE				STORED ON SITE	FINISH					
ENGINEER LABOR	\$	1,700.00	\$	1,700.00			\$	1,700.00	100%	\$	85.00
SHOP LABOR	\$	500.00	\$	500.00			\$	500.00	100%	\$	25.00
INTERIOR MATERIAL	\$	1,200.00	\$	1,200.00			\$	1,200.00	100%	\$	60.00
MISC. EXPENSES	\$	300.00	\$	300.00			\$	300.00	100%	\$	15.00
PLUMBING											
UNDERSLAB SOIL WASTE & VENT	\$	5,400.00	\$	5,400.00			\$	5,400.00	100%	\$	270.00
ABOVE SLAB SOIL WASTE & VENT	\$	31,600.00	\$	31,600.00			\$	31,600.00	100%	\$	1,580.00
DOMESTIC WATER PIPING	\$	21,400.00	\$	21,400.00			\$	21,400.00	100%	\$	1,070.00
EXCAVATION & BACKFILL	\$	48,200.00	\$	48,200.00			\$	48,200.00	100%	\$	2,410.00
INSULATION	\$	14,700.00	\$	14,700.00			\$	14,700.00	100%	\$	735.00
HVAC											
DUCTWORK	\$	74,600.00	\$	74,600.00			\$	74,600.00	100%	\$	3,730.00
AIRSIDE PACKAGE	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	225.00
PIPING	\$	25,400.00	\$	25,400.00			\$	25,400.00	100%	\$	1,270.00
HVAC EQUIPMENT	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	225.00
INSULATION	\$	24,900.00	\$	24,900.00			\$	24,900.00	100%	\$	1,245.00
CONTROLS	\$	109,700.00	\$	109,700.00			\$	109,700.00	100%	\$	5,485.00
COMMISSIONING	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	225.00
STARTUP	\$	12,500.00	\$	12,500.00			\$	12,500.00	100%	\$	625.00
BALANCE	\$	8,100.00	\$	2,000.00	\$	6,100.00	\$	8,100.00	100%	\$	405.00
SANITARY SEWER	\$	55,000.00	\$	55,000.00			\$	55,000.00	100%	\$	2,750.00
DOMESTIC WATER	\$	2,000.00	\$	2,000.00			\$	2,000.00	100%	\$	100.00
SEWER PUMP	\$	19,500.00	\$	19,500.00			\$	19,500.00	100%	\$	975.00
ELECTRICAL											
MOBILIZATION	\$	13,500.00	\$	13,500.00			\$	13,500.00	100%	\$	675.00
DEMobilIZATION	\$	3,400.00	\$	3,400.00			\$	3,400.00	100%	\$	170.00
SUBMITTALS	\$	16,900.00	\$	16,900.00			\$	16,900.00	100%	\$	845.00
DEMO	\$	28,100.00	\$	28,100.00			\$	28,100.00	100%	\$	1,405.00
TEMPORARY POWER	\$	16,900.00	\$	16,900.00			\$	16,900.00	100%	\$	845.00
BRANCH CONDUIT ABOVE SLAB LABOR	\$	47,200.00	\$	47,200.00			\$	47,200.00	100%	\$	2,360.00
BRANCH CONDUIT ABOVE SLAB MATERIAL	\$	25,000.00	\$	25,000.00			\$	25,000.00	100%	\$	1,250.00
BRANCH CONDUIT BELOW SLAB LABOR	\$	14,800.00	\$	14,800.00			\$	14,800.00	100%	\$	740.00
BRANCH CONDUIT BELOW SLAB MATERIA	\$	2,600.00	\$	2,600.00			\$	2,600.00	100%	\$	130.00
BRANCH WIRE ABOVE SLAB LABOR	\$	16,500.00	\$	16,500.00			\$	16,500.00	100%	\$	825.00
BRANCH WIRE ABOVE SLAB MATERIAL	\$	12,600.00	\$	12,600.00			\$	12,600.00	100%	\$	630.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE AMOUNT
							TO		
							FINISH		
APPLICATIONS									
BRANCH WIRE BELOW SLAB LABOR	\$ 7,400.00	\$ 7,400.00			\$ 7,400.00	100%	\$0.00	\$	370.00
BRANCH WIRE BELOW SLAB MATERIAL	\$ 5,700.00	\$ 5,700.00			\$ 5,700.00	100%	\$0.00	\$	285.00
FEEDER CONDUIT ABOVE SLAB LABOR	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	\$0.00	\$	225.00
FEEDER CONDUIT ABOVE SLAB MATERIAL	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$0.00	\$	140.00
FEEDER CONDUIT BELOW SLAB LABOR	\$ 14,600.00	\$ 14,600.00			\$ 14,600.00	100%	\$0.00	\$	730.00
FEEDER CONDUIT BELOW SLAB MATERIAL	\$ 13,400.00	\$ 13,400.00			\$ 13,400.00	100%	\$0.00	\$	670.00
FEEDER WIRE ABOVE SLAB LABOR	\$ 9,200.00	\$ 9,200.00			\$ 9,200.00	100%	\$0.00	\$	460.00
FEEDER WIRE ABOVE SLAB MATERIAL	\$ 12,400.00	\$ 12,400.00			\$ 12,400.00	100%	\$0.00	\$	620.00
FEEDER WIRE BELOW SLAB LABOR	\$ 20,500.00	\$ 20,500.00			\$ 20,500.00	100%	\$0.00	\$	1,025.00
FEEDER WIRE BELOW SLAB MATERIAL	\$ 27,600.00	\$ 27,600.00			\$ 27,600.00	100%	\$0.00	\$	1,380.00
DISTRIBUTION LABOR	\$ 24,400.00	\$ 24,400.00			\$ 24,400.00	100%	\$0.00	\$	1,220.00
DISTRIBUTION MATERIAL	\$ 25,600.00	\$ 25,600.00			\$ 25,600.00	100%	\$0.00	\$	1,280.00
LIGHT FIXTURES LABOR	\$ 19,400.00	\$ 19,400.00			\$ 19,400.00	100%	\$0.00	\$	970.00
LIGHT FIXTURES MATERIAL	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100%	\$0.00	\$	100.00
EQUIPMENT CONNECTIONS LABOR	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$0.00	\$	140.00
EQUIPMENT CONNECTIONS MATERIAL	\$ 1,500.00	\$ 1,500.00			\$ 1,500.00	100%	\$0.00	\$	75.00
FIRE ALARM LABOR	\$ 7,400.00	\$ 7,400.00			\$ 7,400.00	100%	\$0.00	\$	370.00
FIRE ALARM MATERIAL	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	\$0.00	\$	130.00
WIRING DEVICES LABOR	\$ 3,000.00	\$ 3,000.00			\$ 3,000.00	100%	\$0.00	\$	150.00
WIRING DEVICES MATERIAL	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$0.00	\$	85.00
CHANGE ORDER #001									
PARKING LOT STRIPPING PR #1	\$ 2,472.00	\$ 2,472.00			\$ 2,472.00	100%	\$0.00	\$	123.60
CHANGE ORDER #002									
ROCK REPLACEMENT AT GREENHOUSE	\$ 13,103.00	\$ 13,103.00			\$ 13,103.00	100%	\$0.00	\$	655.15
CHANGE ORDER #004									
PR #4 FENCE	\$ 36,713.00	\$ 36,713.00			\$ 36,713.00	100%	\$0.00	\$	1,835.65
CHANGE ORDER #004									
PR#2 FENCE	\$ 11,016.00	\$ 11,016.00			\$ 11,016.00	100%	\$0.00	\$	550.80
CHANGE ORDER #003									
PR#3 WATER LINE	\$ (38,545.09)	\$ (38,545.09)			\$ (38,545.09)	100%	\$0.00	\$	(1,927.25)
CHANGE ORDER #005									
PR#7 SIDEWALK, FIREPLUG	\$ 7,108.50	\$ 7,108.50			\$ 7,108.50	100%	\$0.00	\$	355.43
CHANGE ORDER #006									
REMOVE TWO EXISTING LIGHT POLES	\$ 1,995.00	\$ 1,995.00			\$ 1,995.00	100%	\$0.00	\$	99.75

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED		COMPLETED THIS PERIOD	MATERIALS STORED ON SITE		TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
		FROM PREVIOUS APPLICATIONS							TO FINISH		
CHANGE ORDER #007											
INSTALL ADDITIONAL SPRINKLER	\$ 12,604.00	\$ 12,604.00					\$ 12,604.00	100%	\$ 0.00	\$	630.20
CHANGE ORDER #008											
REVISE LIGHTPOLE BASES	\$ 4,549.03	\$ 4,549.03					\$ 4,549.03	100%	\$ 0.00	\$	227.45
CHANGE ORDER											
ADD DPO SCHILLER BACK TO CONTRAC	\$ 10,000.00			\$ 10,000.00			\$ 10,000.00	100%	\$ 0.00	\$	500.00
TOTALS	\$ 5,207,868.44	\$ 4,976,773.44	\$ 63,695.00	\$	-	\$ 5,040,468.44	97%		\$ 167,400.00	\$	252,023.42

ISAAC TATUM CONSTRUCTION, INC.
DIRECT PURCHASE ORDER TO OWNER

P/O #	VENDOR	P/O AMOUNT	CHANGE ORDERS	P/O AMOUNT THIS PERIOD	PAYMENT TOTAL OF PREVIOUS	BALANCE
17236005	Aegis Metal Framing	\$39,700.00			39,684.64	\$15.36
17236006	Atlas Enterprises	\$71,293.00			71,292.98	\$0.02
17236007	CED Construction Group	\$32,100.00			32,100.00	\$0.00
17236008	Roofing Supply Group	\$42,000.00			38,072.40	\$0.60
17236009	Division X	\$7,305.00		3,927.00	7,305.00	\$0.00
17236010	DMI	\$73,000.00				\$0.00
17236011	Eckert	\$80,900.00		1,464.95	69,946.38	\$1,588.67
17236012	Elite Storage Products	\$42,075.00			80,900.00	\$0.00
17236013	MI	\$120,000.00			42,075.00	\$0.00
17236014	Iron Bridge Sod Farms	\$21,000.00			120,000.00	\$0.00
17236015	Midwest Construction Produ	\$8,400.00			21,000.00	\$0.00
17236016	Mills Supply	\$23,528.00			8,400.00	\$0.00
17236017	Morton Buildings	\$37,268.00			23,528.00	\$0.00
17236018	Musco	\$174,900.00			37,268.00	\$0.00
17236019	New Millennium Building Sy	\$65,849.00			174,900.00	\$0.00
17236020	Rogers Group	\$97,850.00			65,849.00	\$0.00
17236021	Schiller Hardware	\$10,000.00	10,000.00		97,850.00	\$0.00
17236022	Air Mechanical Sales	\$12,420.00			12,420.00	\$0.00
17236023	Thermal Equipment Sales, I	\$189,750.00			189,750.00	\$0.00
17236024	Siskin Steel	\$32,212.00			32,127.50	\$84.50
17236025	Site Supply Inc.	\$8,000.00			8,000.00	\$0.00
17236026	Bland Technologies	\$60,755.00			60,755.00	\$0.00
17236027	Toadvine Enterprises	\$148,220.00			148,220.00	\$0.00
17236028	Sportsfield Specialties	\$9,000.00			9,000.00	\$0.00
17236029	Stephens Pipe & Steel	\$50,000.00			49,999.78	\$0.22
17236030	Plumbers Supply	\$61,622.00		3,302.38	48,342.10	\$9,977.52
TOTAL PURCHASE ORDER		\$1,519,147.00	10000	0	8,694.33	1,488,785.78
						\$11,666.89

I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.

Isaac Tatum

ISAAC TATUM, PRESIDENT
ISAAC TATUM CONSTRUCTION, INC.

SUBSCRIBED AND SWORN BEFORE ME THIS 19 DAY OF March, 2019.

NOTARY PUBLIC: *Kathy A. Brown* MY COMMISSION EXPIRES: 1-12-21

Roofing Supply Group



INVOICE

LOUISVILLE BRANCH
BEACON BUILDING PRODUCTS
4400 POPLAR LEVEL ROAD
LOUISVILLE, KY 40213
Telephone: 502-635-6059

INVOICE NO.	ER42888
INVOICE DATE	02/04/20
DUE DATE	04/30/20
CUSTOMER NO.	520444
REMIT TO:	BEACON BUILDING PRODUCTS PO BOX 100639 ATLANTA, GA 30384-0639
WAREHOUSE:	LOUISVILLE BRANCH BEACON BUILDING PRODUCTS 4400 POPLAR LEVEL ROAD LOUISVILLE, KY 40213 Telephone: 502-635-6059

SOLD TO:

20-SPENCER COUNTY HIGH SCH#257
C/O KELLY BROTHERS
207 W. MAIN STREET
TAYLORSVILLE, KY 40071

SHIP TO:

20-SPENCER COUNTY HIGH SCH#257
C/O KELLY BROTHERS
207 W. MAIN STREET
TAYLORSVILLE, KY 40071

SLS		SHIP VIA		TERMS	
X57		DIRECT PREPAY & A		NET 30TH 2ND MONTH AFTER SALE	
CUSTOMER PURCHASE ORDER NO.		TAX		JOB # AND NAME	
SPENCER CTY		6.000			
PRODUCT		DESCRIPTION		U/M	QUANTITY
MRFMS03	METAL ROOFING SYS METAL SYSTEM SNAP TITE COPING SYSTEM		EA	1	UNIT PRICE
					3972.0000
					EXTENSION
					3,972.00
*****PLEASE CONFIRM PAYMENT ADDRESS***** BEACON ROOFING SUPPLY PO BOX 100639 ATLANTA, GA 30384-0639					
Over 400 branches in the US and Canada are now Rebranded as Beacon Same great service. Same great product selection. ***IMPORTANT: There will be NO CHANGE to remit-to lockbox addresses***					
RECEIVED BY					
SUB-TOTAL		TAX	HANDLING/RESTOCK	SHIPPING	TOTAL AMOUNT
3972.00		.00	.00	.00	3972.00

THIS SALE IS SUBJECT TO THE TERMS AND CONDITIONS AND RETURN POLICY FOUND AT <https://www.becon.com/terms-and-conditions-of-sale>.
BUYER ACKNOWLEDGES AGREEING TO SUCH TERMS AND CONDITIONS AND RETURN POLICY.



BEACON



INVOICE NO. IN-20000795

58 KLEMA DRIVE NORTH
REYNOLDSBURG, OH 43068
Phone: 800-828-1510
Fax: 740-927-3319

PROJECT: EXTRA PANELS

SPENCER COUNTY BOARD OF EDUCATION
C/O KELLEY BROTHERS ROOFING
4905 FACTORY DRIVE
FAIRFIELD, OH 45014

PH: FAX:

KELLEY BROTHERS ROOFING
4905 FACTORY DRIVE
FAIRFIELD, OH 45014

PH: (513) 829-7717 FAX: (513) 829-7737

02/11/20	CPU	ORIGIN	1/2% 10, NET 30	03/12/20
3068-023	01/14/20	Brady Wilson	18194-09	
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE				
	12	24' 0"	421.5000	1.8400 / SQFT
				\$775.56

Important Notice:

Please pay from this invoice. No statement will be sent. Late charges of 1.5% will be charged for all past due invoices.

Credit card payments made within 10 days of invoice date will not incur additional fees, however no discount will be allowed. Credit card payments after 10 days will incur a 2% processing fee. DMI accepts Visa, MasterCard and Discover.

Discount of 0.500% if Paid by 02/21/20, Net Due on 03/12/20

Discount Amount is \$3.88 if Paid by 02/21/20

Total Weight (lbs)

544.3

Non Taxable Sub-Total 775.56

Taxable Sub-Total 0.00

Tax Amount 0.00

Total Ordered 775.56

Payments/Credits 0.00

Net Balance Due By 03/12/20 775.56



INVOICE NO. IN-20000794

68 KLEMA DRIVE NORTH
REYNOLDSBURG, OH 43068
Phone: 800-828-1510
Fax: 740-927-3319

PROJECT: SPENCER COUNTY PANELS

SPENCER COUNTY BOARD OF EDUCATION
C/O KELLEY BROTHERS ROOFING
4905 FACTORY DRIVE
FAIRFIELD, OH 45014

PH: FAX:

SPENCER COUNTY HIGH SCHOOL
520 TAYLORSVILLE RD.
TAYLORSVILLE, KY 40071

PH: FAX:

Inv. Date	SHIP TO	ORIGIN	TERMS	DATE
02/11/20	CPU		1/2% 10, NET 30	03/12/20
3068-024	01/23/20	Brady Wilson		18194-10

Description	Qty	Unit	Price	Unit Price	Ext. Price
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE	1	20' 0"	29.2708	1.8400 / SQFT	\$53.88
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE	4	18' 0"	111.2282	1.8400 / SQFT	\$204.66
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE	2	18' 0"	52.8875	1.8400 / SQFT	\$96.95
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE	2	17' 0"	49.7804	1.8400 / SQFT	\$91.56
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE	2	16' 0"	46.8333	1.8400 / SQFT	\$86.17
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE	2	15' 0"	43.9083	1.8400 / SQFT	\$80.79
SL2018 PANEL (17 5/8" ACTUAL) - 24 GA. GALVALUME - COBALT BLUE	2	14' 0"	40.9792	1.8400 / SQFT	\$75.40

Important Notice:

Please pay from this invoice. No statement will be sent. Late charges of 1.5% will be charged for all past due invoices.

Credit card payments made within 10 days of invoice date will not incur additional fees, however no discount will be allowed. Credit card payments after 10 days will incur a 2% processing fee. DMI accepts Visa, MasterCard and Discover.

Discount of 0.500% if Paid by 02/21/20, Net Due on 03/12/20

Discount Amount is \$3.45 if Paid by 02/21/20

Total Weight (lbs)

483.8

Non Taxable Sub-Total 689.39

Taxable Sub-Total 0.00

Tax Amount 0.00

Total Ordered \$689.39

Payments/Credits 00.00

Net Balance Due By 03/12/20 \$689.39

Invoice

Page: 1

Mills Supply Co
PO Box 19015
Louisville, KY 40259
(502) 561-0700

Invoice Number: 0030896-IN
Invoice Date: 12/9/2019

Order Number: 0030896
Order Date: 12/9/2019
Salesperson: AM
Customer Number: ISAAC

Sold To:

SPENCER COUNTY BOARD OF EDUCAT
C/O ISAAC TATUM CONSTRUCTION
P O BOX 665
LEBANON, KY 40033
Confirm To:

Ship To:

SPENCER COUNTY HIGH SCHOOL
C/O ISAAC TATUM CONSTRUCTION
520 TAYLORSVILLE RD
TAYLORSVILLE, KY 40071

Customer P.O.		Ship Via	F.O.B.	Terms	
17-236				NET 30	
Item Code		Unit	Ordered	Price	Amount
2000600	6x6-6/6 WIRE MESH MT 330 sheets	S/F	39,600	0.2350	9,306.00
2000190	6X6 10/10 WIRE MESH MT	S/F	841	0.1231	103.53

Net Invoice:	9,409.53
Less Discount:	0.00
Freight:	0.00
Sales Tax:	0.00
Invoice Total:	9,409.53



Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main

Spencer County Board of Education
c-o Kentuckiana Comfort Center
2716 Grassland Drive
Louisville KY 40299

INVOICE

INVOICE: 9451430
Invoice Date: 03/17/20
ORDER NUMBER: 11790395

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

SHIP TO

Kentuckiana Comfort Center
11426 Electron Dr
Attn: Spencer Co HS
Louisville KY 40299
USA

Ordered By: Mr. Scott Ditsler

Customer ID: 126732

PO Number					Terms Description	Net Due Date	Disc Due Date	Discount Amount	
PO014910 / Spencer co Vacuum Breaker					PROX NET 80	05/25/20	05/25/20	0.00	
Order Date		Pick Ticket No		Primary Salesrep Name				Taker	
2020-03-13 08:10:12		31590060		Ted Brown				BILLY.HOYLAND	
Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size	UNIT PRICE	EXTENDED PRICE	

Carrier: OT: Our Truck Tracking #:

Carrier: OT: Our Truck Tracking #:

Customer Note: Spencer Co Board of Ed PO number 17236030

1	1	1	0	EA	WO34HA-CH	EA	24.5700	24.57
			1.0		WDFD 34HA CH VAC BREAKER	1		

Approved For Payment
3-19-2020
Gus Wright

Total Lines: 1

SUB-TOTAL 24.57
TAX 0.00
AMOUNT DUE 24.57

Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, Plumbers Supply Co. disclaims all implied warranties, including any implied warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of Plumbers Supply Co. and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. All returns subject to acceptance from manufacturer. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

TO VIEW INVOICES ONLINE 24/7 GO TO:

<http://plumbers-supply-co.billtrust.com>

USE THIS ENROLLMENT CODE:

ZRW TKX TPZ



Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main

INVOICE

INVOICE: 9436332
Invoice Date: 02/28/20
ORDER NUMBER: 11748641

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

Spencer County Board of Education
c/o Kentuckiana Comfort Center
2716 Grassland Drive
Louisville KY 40299

SHIP TO

Kentuckiana Comfort
11426 Electron DR
ATTN: Gus Wright
Louisville KY 40299
USA

Ordered By: Mr. Scott Ditsler

Customer ID: 126732

PO Number					Terms Description	Net Due Date	Disc Due Date	Discount Amount
PO014547 / Spencer County Odds and Ends					PROX NET 60	04/25/20	04/25/20	0.00
Order Date		Pick Ticket No		Primary Salesrep Name			Taker	
2020-02-26 08:17:48		31573685		Ted Brown			BILLY.HOYLAND	
Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size	UNIT PRICE	EXTENDED PRICE
Carrier: OT: Our Truck Tracking #:								

Carrier: OT: Our Truck Tracking #:

Customer Note: Spencer Co Board of Ed PO number 17236030

1	2	2	0	EA	1.0	.140-675 BRADLEY 140-675 SHROUD BRACKET	EA	1	63.2353	126.47
3	1	1	0	EA	1.0	0792087 WATTS 3/4in 8C BFP LEAD FREE ***LEAD FREE***	EA	1	48.0700	48.07

Approved for payment
Gus Wright
3-2-2020

Total Lines: 2

SUB-TOTAL 174.54
FREIGHT CHARGE 28.88
TAX 0.00
AMOUNT DUE 203.42

Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, Plumbers Supply Co. disclaims all implied warranties, including any implied warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of Plumbers Supply Co. and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. All returns subject to acceptance from manufacturer. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

TO VIEW INVOICES ONLINE 24/7 GO TO:

<http://plumbers-supply-co.billtrust.com>

USE THIS ENROLLMENT CODE:

ZRW TKX TPZ



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Questions about this Invoice?
Call 602-646-0346

Plumbers Supply Co.
P.O. Box 634523
Cincinnati, OH 45263-4523

INVOICE	
9328643	
Invoice Date 11/8/2019	Page 1 of 3
ORDER NUMBER	
11645864	

Bill To:
Spencer County Board of Education
c/o Kentuckiana Comfort Center
2716 Grassland Drive
Louisville, KY 40299
USA

Ship To:
Spencer County Board of Education
Spencer County HS c/o Kentuckiana Comfort Center
520 Taylorsville Rd
Taylorsville, KY 40071
USA

Ordered By: Mr. Scott Dittler

Customer ID: 126732

PO Number		Term Description	Net Due Date	Disc Due Date	Discount Amount
17236030		PROX NET 60	1/25/2020	1/25/2020	0.00
Order Date	Pick Ticket No	Primary Salesrep Name			Taker
11/8/2019	31461446	Ted Brown			ERIC.STACKHOUSE
Quantities		Item ID	Pricing		
Line #	Ordered	Shipped	Remaining	UOM	Unit Price
				Unit Size	Extended Price
				Disp.	
		Item Description			

Customer Note: Spencer Co Board of Ed PO number
17236030

Carrier: OTE: Our Truck: Early AM (B/F
9:30am)

Tracking #:

1	6	6	0 EA	1.0	(001) BX91403.5.0.160 BX91403.5 0/160 IND THERMOMETE	EA	31.85	191.08
2	6	6	0 EA	1.0	(002) 3-4F2 TRERICE 3-1/2In BRASS WELL F/SX BX	EA	5.16	30.96
3	2	2	0 EA	1.0	(003) S1810.34 S1810 3/4 BALANCING VALVE SOLDER END	EA	44.40	88.81
4	2	2	0 EA	1.0	(004) S480YLF.34 NIBCO 3/4 CXC SPRING CK VALVE BRZ *** LEAD FREE *** FIG. #: S-480-Y-LF SIZE: 3/4	EA	36.90	73.80
7	1	1	0 EA	1.0	(007) 0009466 WATTS 25AUB 2In PRES RED VALVE LEAD FREE ***LEAD FREE***	EA	588.00	588.00
32	3	3	0 EA	1.0	(032) S113LF.2 NIBCO 2 CXC 125# NRS GATE BRZ *** LEAD FREE *** FIG. #: S-113-LF SIZE: 2	EA	161.87	485.62
8	4	4	0 EA	1.0	(009) WD1179 1-1/2 C-MIP ADAPTER	EA	5.92	23.68

Ordered As: CMIPA112

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

INVOICE	
9328643	
Invoice Date 11/8/2019	Page 2 of 3
ORDER NUMBER	
11645864	

Quantities					Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM Unit Size				
10	4	4	0	EA 1.0	(010) 301-107NL LGND 1-1/2 FXS T571 NL DIELECTRIC UNION ***LEAD FREE***	EA	10.51	42.04
Ordered As: EPFX112LF								
11	2	2	0	EA 1.0	(011) MVUP968.2 MILW UP968 2 SWT SWING CHECK LOW LEAD LOW LEAD SWING CHECK VALVE 200 WOG BRASS BODY SOLDER BRASS DISC	EA	124.53	249.06
12	2	2	0	EA 1.0	(012) 110141-027 ARMSTRONG 3/4in S25 LEAD FREE BRZ FLG	EA	20.86	41.32
13	1	1	0	EA 1.0	(013) 810120-202 ARMSTRONG 810120-202 HDWE KIT	EA	15.38	15.38
14	6	6	0	EA 1.0	(014) W01187 2 C-MIP ADAPTER	EA	10.02	60.10
Ordered As: CMIPA2								
15	10	10	0	EA 1.0	(015) WB01246 3/4 C-FIP ADAPTER	EA	1.79	17.87
Ordered As: CFIPA34								
16	8	8	0	EA 1.0	(016) NIQT74X34 NIBCO 3/4in MIP BOILER DRAIN VALVE	EA	7.92	63.32
17	4	4	0	EA 1.0	(017) MVUPBA485B.112 MILW UPBA485B 1-1/2 SWT FP BALL LOW LEAD LOW LEAD BALL VALVE 2PC BRASS BODY 600# WOG 150# SWP FULL PORT SOLDER ENDS	EA	35.85	143.41
18	2	2	0	EA 1.0	(018) W04087 1-1/2 X 3/4 COPPER TEE	EA	7.65	15.31
Ordered As: CT112.34								
19	2	2	0	EA 1.0	(019) W04086 1-1/2 X 1 COPPER TEE	EA	7.65	15.31
Ordered As: CT112.1								
20	2	2	0	EA 1.0	(020) WB01263 1 C-FIP ADAPTER	EA	4.08	8.16
Ordered As: CFIPA1								
21	80	80	0	FT 1.0	(021) CL34 3/4in L COPPER TUBE 20R	FT	1.75	139.89
22	4	4	0	EA 1.0	(022) W10146 3/4 COPPER STAKE CPLG	EA	0.61	2.42
Ordered As: CSC34								

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 8149
Louisville, KY 40208

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 800-840-0346

INVOICE	
9328643	
Invoice Date	Page
11/8/2019	3 of 3
ORDER NUMBER	
11645864	

Quantities						Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM Unit Size	Disp.				
23	2	2	0	EA		(023) W40106 2 X 3/4 COPPER TEE	EA	12.11	24.23
Ordered As: CT2.34									
24	10	10	0	EA		(024) W02085 1-1/2 COPPER 90 ELL	EA	4.98	49.83
Ordered As: C90L112									
25	4	4	0	EA		(025) W08004 3/4 C-C COPPER UNION	EA	5.32	21.29
Ordered As: CU34									
28	1	1	0	EA		(026) N29-004 2 x 3 RED BRASS NIPPLE	EA	8.14	8.14
Ordered As: BN2.3									
27	2	2	0	EA		(027) TR800B.100.212 TRERICE 800B 0-100lb 2-1/2 DIAL	EA	6.80	13.59
28	2	2	0	EA		(028) B74-085LF 3/4 BRASS TEE LEAD FREE	EA	4.08	8.15
Ordered As: LFBRT34									
29	2	2	0	EA		(029) B74-207LF 3/4 x 1/4 BRASS HEX BUSHING LEAD FREE	EA	2.14	4.28
Ordered As: LFBHRB34.14									
30	20	20	0	FT		(030) CL2 2in L COPPER TUBE 20ft	FT	7.06	141.26
31	40	40	0	FT		(031) CL112 1-1/2in L COPPER TUBE 20ft	FT	4.41	176.46

Total Lines: 29

Approved for Payment
Cous Wright
3-2-2020

SUB-TOTAL: 2,742.77
TAX: 0.00
FUEL SURCHARGE: 5.48
AMOUNT DUE: 2,748.25

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.
Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634823
Cincinnati, OH 45263-4823

Questions about this Invoice?
Call 602-640-0346

INVOICE	
9328644	
Invoice Date	Page
11/8/2019	1 of 2
ORDER NUMBER	
11644973	

Bill To:

Spencer County Board of Education
c/o Kentuckiana Comfort Center
2716 Grassland Drive
Louisville, KY 40299
USA

Ship To:

Spencer County Board of Education
Spencer County HS c/o Kentuckiana Comfort Center
520 Taylorsville Rd
Taylorsville, KY 40071
USA

Customer ID: 126732

Ordered By: Mr. Scott Ditsler

PO Number					Term Description		Net Due Date		Disc Due Date		Discount Amount	
17236030					PROX NET 60		1/25/2020		1/25/2020		0.00	
Order Date		Pick Ticket No			Primary Salesrep Name					Taker		
11/5/2019		31460636			Ted Brown					ERIC.STACKHOUSE		
Quantities					Item ID			Pricing				
Line #	Ordered	Shipped	Remaining	UOM	Unit Size	Disc	Item Description	UOM		Unit Price	Extended Price	

Customer Note: Spencer Co Board of Ed PO number
17236030

Carrier: OTE: Our Truck: Early AM (B/F
8:30am)

Tracking #:

1	24	24	0 EA	1.0	(001) WB03034 3/4 COPPER 45 ELL	EA	1.50	35.88
Ordered As: C45L34								
2	30	30	0 EA	1.0	(002) WB03026 1/2 COPPER 45 ELL	EA	0.86	25.81
Ordered As: C45L12								
3	18	18	0 EA	1.0	(003) W03021 3/8 COPPER 45 ELL	EA	2.13	38.32
Ordered As: C45L38								
4	6	6	0 EA	1.0	(004) WB03044 1 COPPER 45 ELL	EA	3.75	22.51
Ordered As: C45L1								
5	12	12	0 EA	1.0	(005) W03030 5/8 COPPER 45 ELL	EA	3.73	44.74
Ordered As: C45L58								
6	5	5	0 EA	1.0	(006) W01023 1/2 X 3/8 COPPER RED CPLG	EA	0.74	3.72
Ordered As: CRC12.38								
7	2	2	0 EA	1.0	(007) W01030 5/8 X 3/8 COPPER RED CPLG	EA	2.22	4.45
Ordered As: CRC58.38								

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 8149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-640-0346

INVOICE	
9328644	
Invoice Date 11/8/2019	Page 2 of 2
ORDER NUMBER	
11644973	

Quantities						Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM Unit Size	Disp.				
8	2	2	0	PK		(008) HA61035 HARRIS 15620 F1 STAY-SILV15.050X1/8X28 ST	PK	75.35	150.70

Total Lines: 8

SUB-TOTAL: 326.14
TAX: 0.00
AMOUNT DUE: 326.14

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs equal to 25% of the balance of the account, which parties agree are reasonable.
Effective June 1st, 2015, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.

Approved for payment
Geo Wright
3-2-2020

REPRINT



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

March 4, 2020

Project No: 02017.44

Invoice No: 25

Project 02017.44 Spencer County High School Academic and Athletics Building

email: accts.payable@spencer.kyschools.us

Professional Services from February 1, 2020 to February 29, 2020

Fee

Total Fee 381,936.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	57,290.40	100.00	57,290.40	0.00
Design Development	20.00	76,387.20	100.00	76,387.20	0.00
Construction Documents	40.00	152,774.40	100.00	152,774.40	0.00
Bidding	5.00	19,096.80	100.00	19,096.80	0.00
Construction Administration	20.00	76,387.20	96.00	73,331.71	3,055.49
Totals				378,880.51	3,055.49
Previous Fee Billing				375,825.02	
Total Fee					3,055.49
Total this Invoice					\$3,055.49

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859.224.1351 Office
859.224.8446 Fax
scbarchitects.com

Statement Date: 2/28/2020[illegible]

Records are on file at City Hall for review, please contact Harold Compton, Public Works Director, at 502-477-3235 ext. 105.



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

March 4, 2020

Project No: 02019.50
Invoice No: 8

Project 02019.50 Spencer County High School Culinary Arts
Professional Services from February 1, 2020 to February 29, 2020
Fee

Total Fee 25,556.25

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	3,833.44	100.00	3,833.44	0.00
Design Development	20.00	5,111.25	100.00	5,111.25	0.00
Construction Documents	40.00	10,222.50	100.00	10,222.50	0.00
Bidding	5.00	1,277.81	100.00	1,277.81	0.00
Construction Administration	20.00	5,111.25	85.00	4,344.56	1,788.93
Totals				24,789.56	1,788.93
Previous Fee Billing				23,000.63	
Total Fee					1,788.93
Total this Invoice					\$1,788.93

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859 224 1351 Office
859 224 8446 Fax
scbarchitects.com