

	SCHS Academic Complex		SCHS Culinary Lab	Bus Garage	Early Learning Center	
	BG #17-236		BG #19-362	BG #17-261	BG #19-371	
Churchill McGee LLC			\$ 24,548.09			
C & T Design and Equip			\$ 31,297.40			
Kiper Hibbard LLC			\$ 65,350.00 *			
Isaac Tatum Construction	\$	14,900.00				
Plumbers Supply	\$	9,280.57				
Sherman Carter Barnhart	\$	763.87	\$ 511.13	\$ 2,329.80	\$	9,843.36

Please note: payment to Kiper Hibbard will be held until KDE approves the change order approved by the Board at their March 23rd meeting.

CONTINUATION SHEET

page _ of 2

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractors' signed Certification, is attached.

In tabulations below amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A	B	C	C	D	E	F	G	H	I		
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	CHANGE ORDERS	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C - G)	RETAINAGE		
				FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD						
1	General Conditions	\$ 60,127.40		\$ 60,127.40	\$ 55,104.58	\$ 4,022.82	\$ -	\$ 59,127.40	98%	\$ 1,000.00	\$ -
3	Select demolition L	\$ 5,880.00		\$ 5,880.00	\$ 629.03	\$ 5,250.97	\$ -	\$ 5,880.00	100%	\$ -	\$ -
4	Select demo M	\$ 2,650.00		\$ 2,650.00	\$ 743.45	\$ 1,906.55	\$ -	\$ 2,650.00	100%	\$ -	\$ -
5	Masonry L	\$ 3,500.00		\$ 3,500.00	\$ 3,500.00	\$ -	\$ -	\$ 3,500.00	100%	\$ -	\$ -
6	Masonry M	\$ 3,000.00		\$ 3,000.00	\$ 3,000.00	\$ -	\$ -	\$ 3,000.00	100%	\$ -	\$ -
7	Structural Steel L	\$ 4,500.00		\$ 4,500.00	\$ 4,500.00	\$ -	\$ -	\$ 4,500.00	100%	\$ -	\$ -
8	Structural Steel M	\$ 5,000.00		\$ 5,000.00	\$ 5,000.00	\$ -	\$ -	\$ 5,000.00	100%	\$ -	\$ -
9	Wood Blocking M	\$ 1,750.00		\$ 1,750.00	\$ -	\$ 1,750.00	\$ -	\$ 1,750.00	100%	\$ -	\$ -
10	Wood Blocking L	\$ 630.00		\$ 630.00	\$ -	\$ 630.00	\$ -	\$ 630.00	100%	\$ -	\$ -
11	Thermal and Moisture protection L	\$ 2,500.00		\$ 2,500.00	\$ 2,000.00	\$ 500.00	\$ -	\$ 2,500.00	100%	\$ -	\$ -
12	Thermal and Moisture protection M	\$ 2,500.00		\$ 2,500.00	\$ 2,500.00	\$ -	\$ -	\$ 2,500.00	100%	\$ -	\$ -
13	Doors and Windows L	\$ 150.00		\$ 150.00	\$ -	\$ 150.00	\$ -	\$ 150.00	100%	\$ -	\$ -
14	Doors and Windows M	\$ 350.00		\$ 350.00	\$ -	\$ 350.00	\$ -	\$ 350.00	100%	\$ -	\$ -
15	Framing / Drywall L	\$ 5,000.00		\$ 5,000.00	\$ 5,000.00	\$ -	\$ -	\$ 5,000.00	100%	\$ -	\$ -
16	Framing / Drywall M	\$ 3,000.00		\$ 3,000.00	\$ 3,000.00	\$ -	\$ -	\$ 3,000.00	100%	\$ -	\$ -
17	ACT Ceilings L	\$ 1,350.00		\$ 1,350.00	\$ 1,350.00	\$ -	\$ -	\$ 1,350.00	100%	\$ -	\$ -
18	ACT Ceilings M	\$ 1,750.00		\$ 1,750.00	\$ 1,150.00	\$ 600.00	\$ -	\$ 1,750.00	100%	\$ -	\$ -
19	Kitchen Equipment L	\$ 3,000.00		\$ 3,000.00	\$ -	\$ 3,000.00	\$ -	\$ 3,000.00	100%	\$ -	\$ -
20	Kitchen Equipment M	\$ 29,624.60		\$ 29,624.60	\$ -	\$ 29,624.60	\$ -	\$ 29,624.60	100%	\$ -	\$ -
21	Fire Suppression L	\$ 1,538.00		\$ 1,538.00	\$ -	\$ 1,538.00	\$ -	\$ 1,538.00	100%	\$ -	\$ -
22	Fire Suppression M	\$ 300.00		\$ 300.00	\$ -	\$ 300.00	\$ -	\$ 300.00	100%	\$ -	\$ -
23	Plumbing L	\$ 42,950.00		\$ 42,950.00	\$ 39,549.80	\$ 3,400.20	\$ -	\$ 42,950.00	100%	\$ -	\$ -
24	Plumbing M	\$ 27,300.00		\$ 27,300.00	\$ -	\$ 27,300.00	\$ -	\$ 27,300.00	100%	\$ -	\$ -
25	Hood System L	\$ 15,750.00		\$ 15,750.00	\$ 14,502.60	\$ 1,247.40	\$ -	\$ 15,750.00	100%	\$ -	\$ -
26	Hood System M	\$ 9,800.00		\$ 9,800.00	\$ -	\$ 9,800.00	\$ -	\$ 9,800.00	100%	\$ -	\$ -
27	MUA Unit L	\$ 12,500.00		\$ 12,500.00	\$ 11,510.00	\$ 990.00	\$ -	\$ 12,500.00	100%	\$ -	\$ -
28	MUA Unit M	\$ 4,900.00		\$ 4,900.00	\$ -	\$ 4,900.00	\$ -	\$ 4,900.00	100%	\$ -	\$ -
29	HVAC M	\$ 5,000.00		\$ 5,000.00	\$ -	\$ 5,000.00	\$ -	\$ 5,000.00	100%	\$ -	\$ -
30	HVAC labor	\$ 12,500.00		\$ 12,500.00	\$ 11,510.00	\$ 990.00	\$ -	\$ 12,500.00	100%	\$ -	\$ -
31	Electrical M	\$ 7,000.00		\$ 7,000.00	\$ 7,000.00	\$ -	\$ -	\$ 7,000.00	100%	\$ -	\$ -
32	Electrical L	\$ 7,900.00		\$ 7,900.00	\$ 7,900.00	\$ -	\$ -	\$ 7,900.00	100%	\$ -	\$ -
33	Owner DPO (equipment)	\$ (31,297.40)		\$ (31,297.40)	\$ -	\$ (31,297.40)	\$ -	\$ (31,297.40)	100%	\$ -	\$ -
34	Chang Order #1 Plumb/HVAC DPO		(65,350.00)	\$ (65,350.00)	\$ -	\$ (65,350.00)		\$ (65,350.00)	100%	\$ -	\$ -
34	Project Totals	\$ 252,402.60	\$ (65,350.00)	\$ 187,052.60	\$ 179,449.46	\$ 6,603.14	\$ -	\$ 186,052.60	99%	\$ 1,000.00	\$ -



C&T Design and Equipment Co.

A SYMBOL OF QUALITY AND CUSTOMER SATISFACTION

INVOICE

DATE	INVOICE #
2/21/2020	66-2775-01

BILL TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

SHIP TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

CUSTOMER PO		TERMS	DATE SHIPPED	
1		NET 30 DAYS		
QTY	DESCRIPTION	UNIT PRICE	PRICE	
6	Hotplate, Countertop, Gas (American Range Model No. ARHP-12-2)	565.60	3,393.60	
6	Standard one year limited warranty on parts & labor			
6	LP Gas			
6	Legs, 4", adjustable, brushed nickel (set of 4)			
6	Gas Connector Hose Kit / Assembly (T&S Brass Model No. HG-4D-48K)	122.30	733.80	
1	Convection Oven, Electric (Southbend Model No. SLES/20SC)	6,630.40	6,630.40	
1	Domestic Shipping, inside of North America (Contact factory for price)			
1	2 year parts & labor, 5 years warranty on doors (parts only, excluding door glass), std			
1	(2) 208v/60/3-ph, 34 amps standard			
1	6" Casters in lieu of legs			
1	Steamer, Single Compartment (Existing Item Model No. EXISTING)	0.00	0.00	
1	Work Table, 108", Stainless Steel Top (John Boos Model No. ST6R5-30108SSK-X)	1,845.76	1,845.76	
1	Standard flyer accessories only, NO modifications to flyer items allowed or their accessories			
1	Modify Height to 20"			
Customer Message Food Service Tax Exempt # B-191 County Code (n/a) @ 0%		SUB TOTAL TAX: SPENCER - 6% TOTAL DUE ON 3/22/2020		

Please Note: A service charge of 1.5% per month will be charged on past due amounts

REMIT PAYMENT TO: C&T DESIGN AND EQUIPMENT CO., INC. - PO Box 639587 - Cincinnati, Ohio 45263-9587

FOR QUESTIONS REGARDING THIS INVOICE PLEASE EMAIL: kyates@c-tdesign.com



C&T Design and Equipment Co.
A SYMBOL OF QUALITY AND CUSTOMER SATISFACTION

INVOICE

DATE	INVOICE #
2/21/2020	66-2775-01

BILL TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

SHIP TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

CUSTOMER PO		TERMS	DATE SHIPPED	
1		NET 30 DAYS		
QTY	DESCRIPTION	UNIT PRICE	PRICE	
1	Exhaust Hood w/ Fire Suppression and exhaust (Custom Model No. CUSTOM)	0.00	0.00	
1	Three (3) Compartment Sink (John Boos Model No. 3B18244-2D24-X)	1,377.60	1,377.60	
1	Standard flyer accessories only, NO modifications to flyer items allowed or their accessories			
3	Twist Handle Lever Waste, for 3-1/2" industry standard sink opening, standard valve, basket strainer (includes an adapter for either 2" or 1-1/2" drain outlet) (Available in Effingham and Nevada)			
1	Pre-Rinse Faucet Assembly, with Add On Faucet (T&S Brass Model No. B-0133-01)	749.68	749.68	
1	Kettle & Pot Sink Mixing Faucet, wall mount, 8" adjustable centers, 12" Big-Flo swing nozzle with plain end outlet, 4-arm kitchen handles with color coded indexes, 00LL street elbows with 3/4" female NPT inlets, ADA Compliant			
1	Triple Sink w/ Drain Boards and Faucet (Existing Item Model No. EXISTING)	0.00	0.00	
6	Work Table, 60", Stainless Steel Top (John Boos Model No. ST6R5-3060SSK)	1,642.05	9,852.30	
6	Modified as noted, PER SKETCH (for special notations) w/ 10" high,			
Customer Message Food Service Tax Exempt # B-191 County Code (n/a) @ 0%		SUB TOTAL TAX: SPENCER - 6% TOTAL DUE ON 3/22/2020		

Please Note: A service charge of 1.5% per month will be charged on past due amounts

REMIT PAYMENT TO: C&T DESIGN AND EQUIPMENT CO., INC. - PO Box 639587 - Cincinnati, Ohio 45263-9587

FOR QUESTIONS REGARDING THIS INVOICE PLEASE EMAIL: kyates@c-tdesign.com



C&T Design and Equipment Co.

A SYMBOL OF QUALITY AND CUSTOMER SATISFACTION

INVOICE

DATE	INVOICE #
2/21/2020	66-2775-01

BILL TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

SHIP TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

CUSTOMER PO		TERMS	DATE SHIPPED	
1		NET 30 DAYS		
QTY	DESCRIPTION	UNIT PRICE	PRICE	
6	2" deep rear riser w/ (2) sink bowls on right w/ splash mount faucet holes, 8" o.c. w/ plumbing cutout in undershelf			
30	2" deep 5"H rear riser, with turndown & "Z" clips, in lieu of standard 1-1/2" deep 5"H rear riser//			
12	10" Riser in lieu of standard riser, price per linear ft., ADD			
12	Weld-In Undermount Sink, 1-compartment, 16"W x 20" front-to-back x 12" deep, 3-1/2" drain opening, 16/300 stainless steel fabricated bowl, includes cutout, bowl, faucet holes & welding/polishing (Not available for FBLG & UFBLG)//			
6	On the right (modification)			
6	Tub skirt for (2) compartment sink (modification)			
6	Plumbing Cutout, 12" x 12" in lower shelf or back panel (modification)//			
12	Twist Handle Lever Waste, for 3-1/2" industry standard sink opening, standard valve, basket strainer (includes an adapter for either 2" or 1-1/2" drain outlet) (Available in Effingham and Nevada)//			
12	Lever waste support arm bracket. Not for use with PB-LWS-1 straight handle lever waste.//			
6	Pantry Faucet, double, wall mount, 8" centers, 12" swing nozzle, lever handle, compression cartridge, adjustable flange, 2.2 GPM aerator, 1/2" NPT, ADA Compliant			
Customer Message Food Service Tax Exempt # B-191 County Code (n/a) @ 0%		SUB TOTAL TAX: SPENCER - 6% TOTAL DUE ON 3/22/2020		

Please Note: A service charge of 1.5% per month will be charged on past due amounts

REMIT PAYMENT TO: C&T DESIGN AND EQUIPMENT CO., INC. - PO Box 639587 - Cincinnati, Ohio 45263-9587

FOR QUESTIONS REGARDING THIS INVOICE PLEASE EMAIL: kyates@c-tdesign.com



C&T Design and Equipment Co.

A SYMBOL OF QUALITY AND CUSTOMER SATISFACTION

INVOICE

DATE	INVOICE #
2/21/2020	66-2775-01

BILL TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

SHIP TO
SPENCER COUNTY BOARD OF EDUCATION 207 W MAIN STREET TAYLORSVILLE, KY 40071

CUSTOMER PO		TERMS	DATE SHIPPED	
1		NET 30 DAYS		
QTY	DESCRIPTION	UNIT PRICE	PRICE	
1	Ice Maker with Bin, Cube-Style (Manitowoc Model No. UDF0190A)	2,079.62	2,079.62	
1	3 year parts & labor (Machine), 5 year parts & labor (Evaporator), 5 year parts & 3 years labor (Compressor), standard			
1	(-161B) 115v/60/1-ph, 6.0 amps, cord with NEMA 5-15P			
1	Dishwasher, Undercounter (Jackson WWS Model No. DISHSTAR HT-E)	4,416.74	4,416.74	
1	1 year parts & labor warranty, continental USA, standard			
1	208v/60/1-ph, 24.7 amps			
1	Freezer, Reach-In (Existing Item Model No. EXISTING)	0.00	0.00	
1	Refrigerator, Reach-In (Existing Item Model No. EXISTING)	0.00	0.00	
2	Hand Sink (John Boos Model No. PBHS-W-1410-X)	108.95	217.90	
2	Standard flyer accessories only, NO modifications to flyer items allowed or their accessories			
2	Heavy Duty Faucet, splash mount, 6" gooseneck spout, 4" centers, 1/4 turn ceramic cartridges, color coded hot/cold indicators, integral check valve, 1/2" NPT, chrome finish, NSF, cCSAus, ADA Compliant (LEAD FREE FAUCET) (Available in Effingham and Nevada)			
2	Splash Mount Faucet Mounting Kit, includes (2) 1/2" supply nipples,			
Customer Message Food Service Tax Exempt # B-191 County Code (n/a) @ 0%		SUB TOTAL TAX: SPENCER - 6% TOTAL DUE ON 3/22/2020		

Please Note: A service charge of 1.5% per month will be charged on past due amounts

REMIT PAYMENT TO: C&T DESIGN AND EQUIPMENT CO., INC. - PO Box 639587 - Cincinnati, Ohio 45263-9587

FOR QUESTIONS REGARDING THIS INVOICE PLEASE EMAIL: kyates@c-tdesign.com



C&T Design and Equipment Co.

A SYMBOL OF QUALITY AND CUSTOMER SATISFACTION

INVOICE

DATE	INVOICE #
2/21/2020	66-2775-01

BILL TO

SPENCER COUNTY BOARD OF EDUCATION
207 W MAIN STREET
TAYLORSVILLE, KY 40071

SHIP TO

SPENCER COUNTY BOARD OF EDUCATION
207 W MAIN STREET
TAYLORSVILLE, KY 40071

CUSTOMER PO		TERMS	DATE SHIPPED	
1		NET 30 DAYS		
QTY	DESCRIPTION	UNIT PRICE	PRICE	
	(2) retainer nuts, (2) lock washers, (2) rubber washers and (2) male & female short 90 elbows			
2	ADA Wrist Blades, stainless steel, (1 pair), use with heavy duty faucets ONLY (Available in Effingham and Nevada)			
1	Side Splash, 15-1/4"W x 9-3/4"H, for left side of hand sink with splash mount faucet, includes: installation hardware, 18/300 stainless steel (per each) (FLYER NET PRICING)			
1	Side Splash, 15-1/4"W x 9-3/4"H, for right side of hand sink with splash mount faucet, includes: installation hardware, 18/300 stainless steel (per each) (FLYER NET PRICING)			
Customer Message Food Service Tax Exempt # B-191 County Code (n/a) @ 0%		SUB TOTAL	\$31,297.40	
		TAX: SPENCER - 6%	\$0.00	
		TOTAL DUE ON 3/22/2020	\$31,297.40	

Please Note: A service charge of 1.5% per month will be charged on past due amounts

REMIT PAYMENT TO: C&T DESIGN AND EQUIPMENT CO., INC. - PO Box 639587 - Cincinnati, Ohio 45263-9587

FOR QUESTIONS REGARDING THIS INVOICE PLEASE EMAIL: kyates@c-tdesign.com

Kiper Hibbard LLC
PO Box 476
Hillview, KY 40129 US
502-504-5370
mikeh@khipiping.com



INVOICE

BILL TO
Churchill McGee, LLC
13050 Eastgate Park
Way
Louisville, KY 40223

INVOICE # 3049
DATE 01/13/2020
DUE DATE 03/13/2020
TERMS Net 60

ACTIVITY	QTY	RATE	AMOUNT
Labor Billing half of bid job for job materials. Bid total was \$130,700	1		
Plumbing Services Plumbing Material	1	25,510.00	25,510.00
HVAC Services HVAC Material	1	34,500.00	34,500.00
Insulation	1	5,340.00	5,340.00

CM11194

BALANCE DUE **\$65,350.00**

APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

TO OWNER: SPENCER COUNTY BOARD OF EDUCATION PROJECT : SPENCER COUNTY HIGH SCHOOL VIA ARCHITECT: PAY APPLICATION: #17																					
ACADEMIC & ATHLETIC BUILDINGS																					
FROM CONTRACTOR: Isaac Tatum Construction, Inc. P.O. Box 665 Lebanon, KY 40033	OWNER ARCHITECT CONTRACTOR OTHER																				
Date: 4/23/2020																					
The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due.																					
CONTRACTOR: Isaac Tatum Construction, Inc. BY: <i>Isaac Tatum</i> State of: Kentucky County of: Marion Subscribed and sworn to before: <i>Isaac Tatum</i> me this <i>23</i> day of <i>April</i> 2020. Notary Public: <i>Kathy L Brown</i> My Commission expires: <i>1-12-21</i>																					
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th>ARCHITECT'S CERTIFICATE FOR PAYMENT</th> <th>MONTHLY PAYMENT DUE</th> <th>TOTAL PROJECT</th> <th>BILLED TO DATE</th> <th>% COMPLETE</th> </tr> <tr> <td>Isaac Tatum Construction</td> <td>\$14,900.00</td> <td>\$5,180,715.41</td> <td>\$5,055,368.44</td> <td>98%</td> </tr> <tr> <td>DPO</td> <td>\$9,280.57</td> <td>\$1,519,147.00</td> <td>\$1,497,480.11</td> <td>99%</td> </tr> <tr> <td>Project Totals:</td> <td>\$24,180.57</td> <td>\$6,699,862.41</td> <td>\$6,552,848.55</td> <td>98%</td> </tr> </table>		ARCHITECT'S CERTIFICATE FOR PAYMENT	MONTHLY PAYMENT DUE	TOTAL PROJECT	BILLED TO DATE	% COMPLETE	Isaac Tatum Construction	\$14,900.00	\$5,180,715.41	\$5,055,368.44	98%	DPO	\$9,280.57	\$1,519,147.00	\$1,497,480.11	99%	Project Totals:	\$24,180.57	\$6,699,862.41	\$6,552,848.55	98%
ARCHITECT'S CERTIFICATE FOR PAYMENT	MONTHLY PAYMENT DUE	TOTAL PROJECT	BILLED TO DATE	% COMPLETE																	
Isaac Tatum Construction	\$14,900.00	\$5,180,715.41	\$5,055,368.44	98%																	
DPO	\$9,280.57	\$1,519,147.00	\$1,497,480.11	99%																	
Project Totals:	\$24,180.57	\$6,699,862.41	\$6,552,848.55	98%																	
AMOUNT CERTIFIED \$ 14,900.00 (Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.)																					
BY ARCHITECT: <i>V. Jont R</i> DATE: 4.23.2020																					
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract- COMPUTERIZED FACSIMILE of AIA Form G702.																					

LINE #	DESCRIPTION	AMOUNT
1.	ORIGINAL CONTRACT SUM.....	\$5,146,853.00
2.	NET CHANGE BY CHANGE ORDER9 (A 31 Below)	\$33,862.41
3.	CONTRACT SUM, LINE 1 + LINE2.....	\$5,180,715.41
4.	TOTAL COMPLETED AND STORED TO DATE..... (Column G Page G703)	\$5,055,368.44
5.	RETAINAGE	
a.	5% of Total Contract..... (Columns D + E on G703)	\$259,035.72
b.	5% of Purchase Orders..... (Column F on G703)	\$75,957.35
6.	TOTAL EARNED LESS RETAINAGE..... (Line 4 less line 5)	\$4,720,375.32
7.	LESS PREVIOUS CERTIFICATES of PAYMENT... \$ 1	4,705,475.32 (Line 6 From previous certificate)
8.	CURRENT PAYMENT DUE (LINE 6 - 7)	\$14,900.00
9.	BALANCE TO FINISH (Line 3 - line 6)	\$460,340.09

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total Changes approved in previous months by Owner	\$70,412.50	
Total approved this Month	\$1,985.00	
TOTALS:	\$72,407.50	-38,545.09
NET CHANGES by Change Order	\$ 33,862.41	-38,545.09

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
BOND								
SUPERINTENDENT & PROJECT MANAGEMENT	\$ 41,753.00	\$ 41,753.00			\$ 41,753.00	100%	\$ -	\$ 2,087.65
BUILDERS RISK INSURANCE	\$ 123,700.00	\$ 120,500.00	\$ 2,000.00		\$ 122,500.00	99%	\$ 1,200.00	\$ 6,125.00
STORAGE TRAILER	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00
OFFICE TRAILER	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%	\$ -	\$ 110.00
CONSTRUCTION FENCE	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%	\$ -	\$ 110.00
DUMPSTER	\$ 11,200.00	\$ 11,200.00			\$ 11,200.00	100%	\$ -	\$ 560.00
TELEPHONE	\$ 22,600.00	\$ 22,600.00			\$ 22,600.00	100%	\$ -	\$ 1,130.00
CONSTRUCTION SIGN	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	\$ -	\$ 55.00
CLEAN UP	\$ 800.00	\$ 800.00			\$ 800.00	100%	\$ -	\$ 40.00
FINAL CLEAN UP	\$ 9,000.00	\$ 9,000.00			\$ 9,000.00	100%	\$ -	\$ 450.00
PORTA JOHN	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$ -	\$ 845.00
SURVEYOR	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$ -	\$ 140.00
NOI BY SURVEYOR	\$ 11,300.00	\$ 11,300.00			\$ 11,300.00	100%	\$ -	\$ 565.00
REMOVE AND DISPOSE OFFSITE	\$ 3,400.00	\$ 3,400.00			\$ 3,400.00	100%	\$ -	\$ 170.00
	\$ 56,000.00				\$ 56,000.00	0%	\$ -	\$ -
ENGINEERING, CONSTRUCTION								
(Water Line Allowance)	\$ 150,000.00	\$ 150,000.00			\$ 150,000.00	100%	\$ -	\$ 7,500.00
SELECTIVE BUILDING DEMOLITION								
	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	\$ -	\$ 175.00
SEEDING, SODDING, PLANTS								
	\$ 71,400.00	\$ 71,400.00			\$ 71,400.00	100%	\$ -	\$ 3,570.00
SPORTSFIELD CONSTRUCTION								
BONDS & INSURANCE								
CONTRACT ADMIN	\$ 9,000.00	\$ 9,000.00			\$ 9,000.00	100%	\$ -	\$ 450.00
MOBILIZATION	\$ 5,300.00	\$ 5,300.00			\$ 5,300.00	100%	\$ -	\$ 265.00
DEMOBILIZATION	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00
DRAINAGE	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00
EARTHWORK	\$ 68,000.00	\$ 68,000.00			\$ 68,000.00	100%	\$ -	\$ 3,400.00
IRRIGATION	\$ 42,200.00	\$ 42,200.00			\$ 42,200.00	100%	\$ -	\$ 2,110.00
LAWNS & GRASSES	\$ 44,800.00	\$ 44,800.00			\$ 44,800.00	100%	\$ -	\$ 2,240.00
ATHLETIC EQUIPMENT	\$ 46,800.00	\$ 46,800.00			\$ 46,800.00	100%	\$ -	\$ 2,340.00
	\$ 21,500.00	\$ 21,500.00			\$ 21,500.00	100%	\$ -	\$ 1,075.00
TERMITE CONTROL								
	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	\$ -	\$ 55.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
SITEWORK								
STORM DRAINAGE	\$ 175,000.00	\$ 175,000.00			\$ 175,000.00	100%	\$ -	\$ 8,750.00
CUTFILL DIRT	\$ 163,000.00	\$ 163,000.00			\$ 163,000.00	100%	\$ -	\$ 8,150.00
HAUL IN DIRT	\$ 130,000.00	\$ 130,000.00			\$ 130,000.00	100%	\$ -	\$ 6,500.00
TOPSOIL GRADING	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
DEMOLITION	\$ 72,600.00	\$ 72,600.00			\$ 72,600.00	100%	\$ -	\$ 3,630.00
SILT FENCE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$ -	\$ 500.00
SYNTHETIC LATEX SPORTS SURFACE								
TENNIS COURT SURFACING	\$ 80,600.00				\$ -	0%	\$ 80,600.00	\$ -
TENNIS POLES & NETS	\$ 14,700.00				\$ -	0%	\$ 14,700.00	\$ -
	\$ 7,300.00	\$ 7,300.00			\$ 7,300.00	100%	\$ -	\$ 365.00
CHAIN LINK FENCE & GATES								
ADMINISTRATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$ -	\$ 140.00
MOBILIZATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$ -	\$ 140.00
DEMOBILIZATION	\$ 2,900.00		\$ 2,900.00		\$ 2,900.00	100%	\$ -	\$ 145.00
BASEBALL FENCE LABOR	\$ 29,700.00	\$ 29,700.00			\$ 29,700.00	100%	\$ -	\$ 1,485.00
FOOTBALL FENCE LABOR	\$ 17,200.00	\$ 17,200.00			\$ 17,200.00	100%	\$ -	\$ 860.00
TENNIS COURT LABOR	\$ 21,800.00	\$ 21,800.00			\$ 21,800.00	100%	\$ -	\$ 1,090.00
BUILDING AREA FENCE LABOR	\$ 29,600.00	\$ 29,600.00			\$ 29,600.00	100%	\$ -	\$ 1,480.00
ASPHALT								
MOBILIZATION & GENERAL CONDITIONS	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	\$ -	\$ 395.00
STRIPING & WHEEL STOPS	\$ 12,500.00	\$ 12,500.00			\$ 12,500.00	100%	\$ -	\$ 625.00
60Z. NON-WOVEN FABRIC	\$ 12,300.00	\$ 12,300.00			\$ 12,300.00	100%	\$ -	\$ 615.00
7" #3 STONE BASE - ASPHALT PAVING	\$ 48,100.00	\$ 48,100.00			\$ 48,100.00	100%	\$ -	\$ 2,405.00
3" DGA BASE-ASPHALT PAVING	\$ 24,300.00	\$ 24,300.00			\$ 24,300.00	100%	\$ -	\$ 1,215.00
3" ASPHALT SURFACE - ASPHALT PAVING	\$ 139,800.00	\$ 139,800.00			\$ 139,800.00	100%	\$ -	\$ 6,990.00
1.5" ASPHALT SURFACE - ASPHALT PAVIN	\$ 83,600.00	\$ 83,600.00			\$ 83,600.00	100%	\$ -	\$ 4,180.00
2" DGA BASE - RUNNING TRACK	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100%	\$ -	\$ 375.00
2.5" ASPHALT BASE - RUNNING TRACK	\$ 42,100.00	\$ 42,100.00			\$ 42,100.00	100%	\$ -	\$ 2,105.00
1.25" ASPHALT SURFACE - RUNNING TRAC	\$ 27,700.00	\$ 27,700.00			\$ 27,700.00	100%	\$ -	\$ 1,385.00
6" DGA - FIELD EVENTS	\$ 3,300.00	\$ 3,300.00			\$ 3,300.00	100%	\$ -	\$ 165.00
2.5" ASPHALT BASE - FIELD EVENTS	\$ 7,300.00	\$ 7,300.00			\$ 7,300.00	100%	\$ -	\$ 365.00
1.25" ASPHALT SURFACE - FIELD EVENTS	\$ 4,600.00	\$ 4,600.00			\$ 4,600.00	100%	\$ -	\$ 230.00
6" DGA - TENNIS COURT	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$ -	\$ 500.00
2" ASPHALT BASE - TENNIS COURTS	\$ 18,600.00	\$ 18,600.00			\$ 18,600.00	100%	\$ -	\$ 930.00
1.5" ASPHALT SURFACE - TENNIS COURTS	\$ 17,600.00	\$ 17,600.00			\$ 17,600.00	100%	\$ -	\$ 880.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	%	COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
6" DGA - LONG JUMP	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100%		\$ -	\$ 50.00
2.5" ASPHALT BASE - LONG JUMP	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%		\$ -	\$ 110.00
1.25 ASPHALT SURFACE - LONG JUMP	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%		\$ -	\$ 55.00
7" #3 STONE BASE - STONE UNDER CONC	\$ 11,900.00	\$ 11,900.00			\$ 11,900.00	100%		\$ -	\$ 595.00
3" DGA BASE - STONE UNDER CONCRETE	\$ 6,100.00	\$ 6,100.00			\$ 6,100.00	100%		\$ -	\$ 305.00
STRIPING AND BUMPERS	\$ 12,800.00	\$ 12,800.00			\$ 12,800.00	100%		\$ -	\$ 640.00
SIGNS	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%		\$ -	\$ 175.00
CONCRETE									
FOOTER AND WALLS LABOR	\$ 177,500.00	\$ 177,500.00			\$ 177,500.00	100%		\$ -	\$ 8,875.00
FOOTER CONCRETE	\$ 40,000.00	\$ 40,000.00			\$ 40,000.00	100%		\$ -	\$ 2,000.00
SLAB LABOR	\$ 35,000.00	\$ 35,000.00			\$ 35,000.00	100%		\$ -	\$ 1,750.00
SLAB CONCRETE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%		\$ -	\$ 500.00
SITE CONCRETE	\$ 130,000.00	\$ 130,000.00			\$ 130,000.00	100%		\$ -	\$ 6,500.00
SITE CONCRETE LABOR	\$ 210,000.00	\$ 210,000.00			\$ 210,000.00	100%		\$ -	\$ 10,500.00
CONCRETE EQUIPMENT	\$ 27,900.00	\$ 27,900.00			\$ 27,900.00	100%		\$ -	\$ 1,395.00
MESH PLASTIC INSULATION	\$ 6,300.00	\$ 6,300.00			\$ 6,300.00	100%		\$ -	\$ 315.00
ROCK	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%		\$ -	\$ 395.00
PREP FOR SLAB	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%		\$ -	\$ 395.00
UNIT MASONRY									
ATHLETIC BUILDING									
CMU LABOR	\$ 160,700.00	\$ 160,700.00			\$ 160,700.00	100%		\$ -	\$ 8,035.00
CMU MATERIAL	\$ 111,600.00	\$ 111,600.00			\$ 111,600.00	100%		\$ -	\$ 5,580.00
BRICK LABOR	\$ 75,800.00	\$ 75,800.00			\$ 75,800.00	100%		\$ -	\$ 3,790.00
BRICK MATERIAL	\$ 112,300.00	\$ 112,300.00			\$ 112,300.00	100%		\$ -	\$ 5,615.00
ACADEMIC BUILDING									
CMU LABOR	\$ 50,800.00	\$ 50,800.00			\$ 50,800.00	100%		\$ -	\$ 2,540.00
CMU MATERIAL	\$ 34,500.00	\$ 34,500.00			\$ 34,500.00	100%		\$ -	\$ 1,725.00
BRICK LABOR	\$ 37,900.00	\$ 37,900.00			\$ 37,900.00	100%		\$ -	\$ 1,895.00
BRICK MATERIAL	\$ 48,100.00	\$ 48,100.00			\$ 48,100.00	100%		\$ -	\$ 2,405.00
STRUCTURAL STEEL									
FIELD LABOR & EQUIPMENT	\$ 73,000.00	\$ 73,000.00			\$ 73,000.00	100%		\$ -	\$ 3,650.00
SHOP LABOR & ADMINISTRATION COST	\$ 37,000.00	\$ 37,000.00			\$ 37,000.00	100%		\$ -	\$ 1,850.00
DETAILING	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%		\$ -	\$ 225.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
ROUGH CARPENTRY								
EXTRA WOOD	\$ 33,800.00	\$ 33,800.00			\$ 33,800.00	100%	\$ -	\$ 1,690.00
	\$ 11,300.00	\$ 11,300.00			\$ 11,300.00	100%	\$ -	\$ 565.00
BITUMINOUS DAMPROOFING								
WATER REPELLANTS	\$ 5,600.00	\$ 5,600.00			\$ 5,600.00	100%	\$ -	\$ 280.00
FIRE & SMOKE SEALANT	\$ 3,900.00	\$ 3,900.00			\$ 3,900.00	100%	\$ -	\$ 195.00
JOINT SEALANTS	\$ 3,500.00	\$ 3,500.00			\$ 3,500.00	100%	\$ -	\$ 175.00
	\$ 22,500.00	\$ 19,500.00	\$ 3,000.00		\$ 22,500.00	100%	\$ -	\$ 1,125.00
ROOFING								
SUBMITTALS & MOBILIZATION								
METAL WALL PANEL LABOR	\$ 7,000.00	\$ 7,000.00			\$ 7,000.00	100%	\$ -	\$ 350.00
ROOFING INSULATION LABOR	\$ 34,900.00	\$ 34,900.00			\$ 34,900.00	100%	\$ -	\$ 1,745.00
ROOF MEMBRANE LABOR	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
SHEET METAL FLASHINGS & TRIM MATERI	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ 1,685.00
SHEET METAL FLASHINGS & TRIM LABOR	\$ 4,300.00	\$ 4,300.00			\$ 4,300.00	100%	\$ -	\$ 215.00
METAL ROOFING LABOR	\$ 5,600.00	\$ 5,600.00			\$ 5,600.00	100%	\$ -	\$ 280.00
CLOSE OUTS & WARRANTIES	\$ 90,500.00	\$ 90,500.00			\$ 90,500.00	100%	\$ -	\$ 4,525.00
	\$ 7,000.00		\$ 7,000.00		\$ 7,000.00	100%	\$ -	\$ 350.00
HM DOORS & FRAMES								
INSTALL OF DOORS & HARDWARE	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	\$ -	\$ 130.00
INSTALL OF FRAMES	\$ 12,400.00	\$ 12,400.00			\$ 12,400.00	100%	\$ -	\$ 620.00
	\$ 1,100.00	\$ 1,100.00			\$ 1,100.00	100%	\$ -	\$ 55.00
COUNTER DOORS								
	\$ 36,000.00	\$ 36,000.00			\$ 36,000.00	100%	\$ -	\$ 1,800.00
ALUMINUM FRAMED STOREFRONTS								
MATERIAL								
LABOR	\$ 14,200.00	\$ 14,200.00			\$ 14,200.00	100%	\$ -	\$ 710.00
ENGINEERING	\$ 14,600.00	\$ 14,600.00			\$ 14,600.00	100%	\$ -	\$ 730.00
GLAZING MATERIAL	\$ 600.00	\$ 600.00			\$ 600.00	100%	\$ -	\$ 30.00
GLAZING LABOR	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100%	\$ -	\$ 250.00
	\$ 4,200.00	\$ 4,200.00			\$ 4,200.00	100%	\$ -	\$ 210.00
FIXED LOUVERS								
	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$ -	\$ 85.00
NON STRUCTURAL METAL FRAMING								
	\$ 11,200.00	\$ 11,200.00			\$ 11,200.00	100%	\$ -	\$ 560.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETED PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
DRYWALL & ACT								
ACCOUSTICAL PANEL CEILINGS	\$ 44,000.00	\$ 44,000.00			\$ 44,000.00	100%	\$ -	\$ 2,200.00
LINEAR METAL CEILINGS	\$ 54,700.00	\$ 54,700.00			\$ 54,700.00	100%	\$ -	\$ 2,735.00
METAL TRUSSES	\$ 113,400.00	\$ 113,400.00			\$ 113,400.00	100%	\$ -	\$ 5,670.00
TILE								
TILE MATERIAL	\$ 8,500.00	\$ 8,500.00			\$ 8,500.00	100%	\$ -	\$ 425.00
TILE LABOR	\$ 3,300.00	\$ 3,300.00			\$ 3,300.00	100%	\$ -	\$ 165.00
RESILIENT FLOOR TILE								
RUBBER TILE MATERIAL	\$ 32,500.00	\$ 32,500.00			\$ 32,500.00	100%	\$ -	\$ 1,625.00
VCT MATERIAL	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$ -	\$ 85.00
COVE BASE MATERIAL	\$ 1,900.00	\$ 1,900.00			\$ 1,900.00	100%	\$ -	\$ 95.00
RUBBER TILE LABOR	\$ 4,200.00	\$ 4,200.00			\$ 4,200.00	100%	\$ -	\$ 210.00
VCT LABOR	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100%	\$ -	\$ 50.00
COVE BASE LABOR	\$ 1,200.00	\$ 1,200.00			\$ 1,200.00	100%	\$ -	\$ 60.00
PAINTING								
CEILINGS	\$ 3,700.00	\$ 3,700.00			\$ 3,700.00	100%	\$ -	\$ 185.00
WALLS	\$ 31,100.00	\$ 31,100.00			\$ 31,100.00	100%	\$ -	\$ 1,555.00
FLOORS	\$ 10,200.00	\$ 10,200.00			\$ 10,200.00	100%	\$ -	\$ 510.00
MISC METALS	\$ 20,500.00	\$ 20,500.00			\$ 20,500.00	100%	\$ -	\$ 1,025.00
SIGNAGE	\$ 1,600.00	\$ 1,600.00			\$ 1,600.00	100%	\$ -	\$ 80.00
FLAG POLE	\$ 4,400.00	\$ 4,400.00			\$ 4,400.00	100%	\$ -	\$ 220.00
INSTALL OF ACCESSORIES	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$ -	\$ 845.00
ALUMINUM PROTECTIVE CANOPIES	\$ 2,300.00	\$ 2,300.00			\$ 2,300.00	100%	\$ -	\$ 115.00
GRANDSTAND SEATS & BLEACHERS	\$ 18,600.00	\$ 18,600.00			\$ 18,600.00	100%	\$ -	\$ 930.00
PRE-ENGINEERED TIMBER COLUMN	\$ 6,500.00	\$ 6,500.00			\$ 6,500.00	100%	\$ -	\$ 325.00
SPRINKLER SYSTEM								
INTERIOR LABOR - SPRINKLER FITTER	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ 260.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
							FINISH		
ENGINEER LABOR	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	-	\$	85.00
SHOP LABOR	\$ 500.00	\$ 500.00			\$ 500.00	100%	-	\$	25.00
INTERIOR MATERIAL	\$ 1,200.00	\$ 1,200.00			\$ 1,200.00	100%	-	\$	60.00
MISC. EXPENSES	\$ 300.00	\$ 300.00			\$ 300.00	100%	-	\$	15.00
PLUMBING									
UNDERSLAB SOIL WASTE & VENT	\$ 5,400.00	\$ 5,400.00			\$ 5,400.00	100%	-	\$	270.00
ABOVE SLAB SOIL WASTE & VENT	\$ 31,600.00	\$ 31,600.00			\$ 31,600.00	100%	-	\$	1,580.00
DOMESTIC WATER PIPING	\$ 21,400.00	\$ 21,400.00			\$ 21,400.00	100%	-	\$	1,070.00
EXCAVATION & BACKFILL	\$ 48,200.00	\$ 48,200.00			\$ 48,200.00	100%	-	\$	2,410.00
INSULATION	\$ 14,700.00	\$ 14,700.00			\$ 14,700.00	100%	-	\$	735.00
HVAC									
DUCTWORK	\$ 74,600.00	\$ 74,600.00			\$ 74,600.00	100%	-	\$	3,730.00
AIRSIDE PACKAGE	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	-	\$	225.00
PIPING	\$ 25,400.00	\$ 25,400.00			\$ 25,400.00	100%	-	\$	1,270.00
HVAC EQUIPMENT	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	-	\$	225.00
INSULATION	\$ 24,900.00	\$ 24,900.00			\$ 24,900.00	100%	-	\$	1,245.00
CONTROLS	\$ 109,700.00	\$ 109,700.00			\$ 109,700.00	100%	-	\$	5,485.00
COMMISSIONING	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	-	\$	225.00
STARTUP	\$ 12,500.00	\$ 12,500.00			\$ 12,500.00	100%	-	\$	625.00
BALANCE	\$ 8,100.00	\$ 8,100.00			\$ 8,100.00	100%	-	\$	405.00
SANITARY SEWER	\$ 55,000.00	\$ 55,000.00			\$ 55,000.00	100%	-	\$	2,750.00
DOMESTIC WATER	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100%	\$0.00	\$	100.00
SEWER PUMP	\$ 19,500.00	\$ 19,500.00			\$ 19,500.00	100%	\$0.00	\$	975.00
ELECTRICAL									
MOBILIZATION	\$ 13,500.00	\$ 13,500.00			\$ 13,500.00	100%	\$0.00	\$	675.00
DEMOBILIZATION	\$ 3,400.00	\$ 3,400.00			\$ 3,400.00	100%	\$0.00	\$	170.00
SUBMITTALS	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$0.00	\$	845.00
DEMO	\$ 28,100.00	\$ 28,100.00			\$ 28,100.00	100%	\$0.00	\$	1,405.00
TEMPORARY POWER	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$0.00	\$	845.00
BRANCH CONDUIT ABOVE SLAB LABOR	\$ 47,200.00	\$ 47,200.00			\$ 47,200.00	100%	\$0.00	\$	2,360.00
BRANCH CONDUIT ABOVE SLAB MATERIAL	\$ 25,000.00	\$ 25,000.00			\$ 25,000.00	100%	\$0.00	\$	1,250.00
BRANCH CONDUIT BELOW SLAB LABOR	\$ 14,800.00	\$ 14,800.00			\$ 14,800.00	100%	\$0.00	\$	740.00
BRANCH CONDUIT BELOW SLAB MATERIA	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	\$0.00	\$	130.00
BRANCH WIRE ABOVE SLAB LABOR	\$ 16,500.00	\$ 16,500.00			\$ 16,500.00	100%	\$0.00	\$	825.00
BRANCH WIRE ABOVE SLAB MATERIAL	\$ 12,600.00	\$ 12,600.00			\$ 12,600.00	100%	\$0.00	\$	630.00

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
							FINISH		
BRANCH WIRE BELOW SLAB LABOR	\$ 7,400.00	\$ 7,400.00			\$ 7,400.00	100%	\$0.00	\$	370.00
BRANCH WIRE BELOW SLAB MATERIAL	\$ 5,700.00	\$ 5,700.00			\$ 5,700.00	100%	\$0.00	\$	285.00
FEEDER CONDUIT ABOVE SLAB LABOR	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	\$0.00	\$	225.00
FEEDER CONDUIT ABOVE SLAB MATERIAL	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$0.00	\$	140.00
FEEDER CONDUIT BELOW SLAB LABOR	\$ 14,600.00	\$ 14,600.00			\$ 14,600.00	100%	\$0.00	\$	730.00
FEEDER CONDUIT BELOW SLAB MATERIAL	\$ 13,400.00	\$ 13,400.00			\$ 13,400.00	100%	\$0.00	\$	670.00
FEEDER WIRE ABOVE SLAB LABOR	\$ 9,200.00	\$ 9,200.00			\$ 9,200.00	100%	\$0.00	\$	460.00
FEEDER WIRE ABOVE SLAB MATERIAL	\$ 12,400.00	\$ 12,400.00			\$ 12,400.00	100%	\$0.00	\$	620.00
FEEDER WIRE BELOW SLAB LABOR	\$ 20,500.00	\$ 20,500.00			\$ 20,500.00	100%	\$0.00	\$	1,025.00
FEEDER WIRE BELOW SLAB MATERIAL	\$ 27,600.00	\$ 27,600.00			\$ 27,600.00	100%	\$0.00	\$	1,380.00
DISTRIBUTION LABOR	\$ 24,400.00	\$ 24,400.00			\$ 24,400.00	100%	\$0.00	\$	1,220.00
DISTRIBUTION MATERIAL	\$ 25,600.00	\$ 25,600.00			\$ 25,600.00	100%	\$0.00	\$	1,280.00
LIGHT FIXTURES LABOR	\$ 19,400.00	\$ 19,400.00			\$ 19,400.00	100%	\$0.00	\$	970.00
LIGHT FIXTURES MATERIAL	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100%	\$0.00	\$	100.00
EQUIPMENT CONNECTIONS LABOR	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$0.00	\$	140.00
EQUIPMENT CONNECTIONS MATERIAL	\$ 1,500.00	\$ 1,500.00			\$ 1,500.00	100%	\$0.00	\$	75.00
FIRE ALARM LABOR	\$ 7,400.00	\$ 7,400.00			\$ 7,400.00	100%	\$0.00	\$	370.00
FIRE ALARM MATERIAL	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	\$0.00	\$	130.00
WIRING DEVICES LABOR	\$ 3,000.00	\$ 3,000.00			\$ 3,000.00	100%	\$0.00	\$	150.00
WIRING DEVICES MATERIAL	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$0.00	\$	85.00
CHANGE ORDER #001									
PARKING LOT STRIPPING PR #1	\$ 2,472.00	\$ 2,472.00			\$ 2,472.00	100%	\$0.00	\$	123.60
CHANGE ORDER #002									
ROCK REPLACEMENT AT GREENHOUSE	\$ 13,103.00	\$ 13,103.00			\$ 13,103.00	100%	\$0.00	\$	655.15
CHANGE ORDER #004									
PR #4 FENCE	\$ 36,713.00	\$ 36,713.00			\$ 36,713.00	100%	\$0.00	\$	1,835.65
CHANGE ORDER #004									
PR#2 FENCE	\$ 11,016.00	\$ 11,016.00			\$ 11,016.00	100%	\$0.00	\$	550.80
CHANGE ORDER #003									
PR#3 WATER LINE	\$ (38,545.09)	\$ (38,545.09)			\$ (38,545.09)	100%	\$0.00	\$	(1,927.25)
CHANGE ORDER #005									
PR#7 SIDEWALK, FIREPLUG	\$ 7,108.50	\$ 7,108.50			\$ 7,108.50	100%	\$0.00	\$	355.43
CHANGE ORDER #006									
REMOVE TWO EXISTING LIGHT POLES	\$ 1,995.00	\$ 1,995.00			\$ 1,995.00	100%	\$0.00	\$	99.75

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	%	BALANCE		RETAINAGE TO AMOUNT
							TO FINISH		
CHANGE ORDER #007									
INSTALL ADDITIONAL SPRINKLER	\$ 12,604.00	\$ 12,604.00			\$ 12,604.00	100%	\$ 0.00	\$ 0.00	630.20
CHANGE ORDER #008									
REVISE LIGHTPOLE BASES	\$ 4,549.03	\$ 4,549.03			\$ 4,549.03	100%	\$ 0.00	\$ 0.00	227.45
CHANGE ORDER									
ADD DPO SCHILLER BACK TO CONTRAC	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$ 0.00	\$ 0.00	500.00
TOTALS	\$ 5,207,868.44	\$ 5,040,468.44	\$ 14,900.00	\$ -	\$ 5,055,368.44	97%	\$ 152,500.00	\$ 252,768.42	

ISAAC TATUM CONSTRUCTION, INC.
DIRECT PURCHASE ORDER TO OWNER

P/O #	VENDOR	P/O AMOUNT	CHANGE ORDERS	P/O AMOUNT THIS PERIOD	PAYMENT	TOTAL UP PREVIOUS	BALANCE
17236005	Aegis Metal Framing	\$39,700.00				39,684.64	\$15.36
17236006	Atlas Enterprises	\$71,293.00				71,292.98	\$0.02
17236007	CED Construction Group	\$32,100.00				32,100.00	\$0.00
17236008	Roofing Supply Group	\$42,000.00				41,999.40	\$0.60
17236009	Division X	\$7,305.00				7,305.00	\$0.00
17236010	DMI	\$73,000.00				71,411.33	\$1,588.67
17236011	Eckert	\$80,900.00				80,900.00	\$0.00
17236012	Elite Storage Products	\$42,075.00				42,075.00	\$0.00
17236013	IMI	\$120,000.00				120,000.00	\$0.00
17236014	Iron Bridge Sod Farms	\$21,000.00				21,000.00	\$0.00
17236015	Midwest Construction Produ	\$8,400.00				8,400.00	\$0.00
17236016	Mills Supply	\$23,528.00				23,528.00	\$0.00
17236017	Morton Buildings	\$37,268.00				37,268.00	\$0.00
17236018	Musco	\$174,900.00				174,900.00	\$0.00
17236019	New Millennium Building Sy	\$65,849.00				65,849.00	\$0.00
17236020	Rogers Group	\$97,850.00				97,850.00	\$0.00
17236021	Schiller Hardware	\$10,000.00	10,000.00				\$0.00
17236022	Air Mechanical Sales	\$12,420.00				12,420.00	\$0.00
17236023	Thermal Equipment Sales, I	\$189,750.00				189,750.00	\$0.00
17236024	Siskin Steel	\$32,212.00				32,127.50	\$84.50
17236025	Site Supply Inc.	\$8,000.00				8,000.00	\$0.00
17236026	Bland Technologies	\$60,755.00				60,755.00	\$0.00
17236027	Toadvine Enterprises	\$148,220.00				148,220.00	\$0.00
17236028	Sportsfield Specialties	\$9,000.00				9,000.00	\$0.00
17236029	Stephens Pipe & Steel	\$50,000.00				49,999.78	\$0.22
17236030	Plumbers Supply	\$61,622.00			9,280.57	51,644.48	\$696.95
TOTAL PURCHASE ORDER		\$1,519,147.00	10000	0	9,280.57	1,497,480.11	\$2,386.32

I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.

ISAAC TATUM, PRESIDENT
ISAAC TATUM CONSTRUCTION, INC.

SUBSCRIBED AND SWORN BEFORE ME THIS 23 DAY OF April, 2019.

NOTARY PUBLIC: Kathy L Brown MY COMMISSION EXPIRES: 1-12-21



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40208

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Questions about this invoice?
Call 502-540-0346

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

INVOICE	
9397995	
Invoice Date	Page
1/22/2020	1 of 1
ORDER NUMBER	
11727177	

Bill To:
Spencer County Board of Education
Kentuckiana Comfort Center
2716 Grassland Drive
Louisville, KY 40299
USA

Ship To:
Spencer County Board of Education
Spencer County HS c-o Kentuckiana Comfort Center
520 Taylorsville Rd
Taylorsville, KY 40071
USA

Ordered By: Mr. Scott Ditsler

Customer ID: 126732

PO Number		Term Description	Net Due Date	Disc Due Date	Discount Amount
17236030 / Spencer Co HS GT		PROX NET 60	3/25/2020	3/25/2020	0.00
Order Date	Pick Ticket No	Primary Salesrep Name		Taker	
1/20/2020	31534254	Ted Brown		BILLY.HOYLAND	
Quantities					
Line #	Ordered	Shipped	Remaining	UOM Unit Size	Disp.
			Item ID Item Description		
			Pricing UOM		
			Unit Price		Extended Price

Customer Note: Spencer Co Board of Ed PO number
17236030

Carrier: DT: Drive Thru

Tracking #:

1	1	1	0	EA	1.0	(001) GT2700-10-2NH ZURN GREASE TRAP	EA	281.58	281.58
---	---	---	---	----	-----	---	----	--------	--------

Total Lines: 1

SUB-TOTAL: 281.58
TAX: 0.00
AMOUNT DUE: 281.58

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.
Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.

Approved For Payment
Gus Wright
4-15-2020

REPRINT



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this Invoice?
Call 602-640-0348

Spencer County Board of Education
Kentuckiana Comfort Center
2716 Grassland Drive
Louisville, KY 40299
USA

Ship To:
Spencer Co. H.S. c-o KCC
620 Taylorsville Rd
Taylorsville, KY 40071
USA

INVOICE

INVOICE	
9139760	
Invoice Date 5/9/2019	Page 1 of 1
ORDER NUMBER	
11409316	

PO Number		Term Description	Net Due Date	Disc Due Date	Discount Amount				
Gus - Basin Accessories		NET 25th	6/25/2019	6/10/2019					
Order Date	Pick Ticket No	Primary Salesrep Name		Taker					
4/18/2019	31261308	Roger Allen		NICK.LIND					
Quantities									
Line #	Ordered	Shipped	Remaining	UOM Unit Size	Disc	Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Delivery Instructions: !!P O REQUIRED NO ADD ONS OR SUBS!!!!!!									
Carrier: OT: Our Truck									
Tracking #:									
1	1	1	0	EA		(001) .39-0070	EA	68.60	68.60
			1.0			ZOELLER 39-0070 BRACKETS			
2	1	1	0	EA		(002) .31-0291	EA	633.36	633.36
			1.0			31-0291 36X48 BASIN EXTENSION			
Total Lines: 2									

Total Lines: 2

SUB-TOTAL: 701.96

AMOUNT DUE: 701.96

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock Items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.

Approved for payment
Gus Wright 4-23-2020

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 602-840-0346

INVOICE	
9095961	
Invoice Date 3/28/2019	Page 1 of 7
ORDER NUMBER	
11380831	

Spencer County Board of Education
Kentuckiana Comfort Center
2716 Grassland Drive
Louisville, KY 40299
USA

Ship To:
Spencer CO HS - KCC
520 Taylorsville Road
Taylorsville, KY 40071
USA

Ordered By: Mr. Gus Wright

PO Number		Term Description		Net Due Date	Disc Due Date	Discount Amount		
142907		NET 25th		4/25/2019	4/10/2019			
Order Date	Pick Ticket No	Primary Salesrep Name				Taker		
3/26/2019	31220813	Ted Brown				ERIC.STACKHOUSE		
Quantities						Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM Unit Size	Disp Item Description			
Carrier: OTA: Our Truck: AM (B/F Noon) Tracking #:								
1	200	200	0 FT	1.0	(001) PVC40PE2.20 PVC SCH40 PLAIN END PIPE 2in 20ft 50225	FT	0.51	102.94
2	60	60	0 EA	1.0	(002) CH4002 2 PVC DWV SAN TEE 05763	EA	1.54	92.61
Ordered As: PDWVST2								
3	20	20	0 EA	1.0	(003) CH4012.112 2 X 1-1/2 PVC DWV SAN TEE 05758	EA	1.36	27.23
Ordered As: PDWVST2.112								
4	20	20	0 EA	1.0	(004) CH1072.112 2 X 1-1/2 PVC DWV FLUSH BUSHING 05908	EA	0.49	9.79
Ordered As: PDWVSHB2.112								
5	2	2	0 EA	1.0	(005) CH706X2 2 PVC DWV P-TRAP 05222	EA	2.71	5.42
Ordered As: PDWVPT2								
6	30	30	0 EA	1.0	(006) CH300112 1-1/2 PVC DWV 1/4 BEND 05876	EA	0.60	18.03
Ordered As: PDWV14B112								
7	3	3	0 EA	1.0	(007) U120LF SHARKBITE 1/2in CTS MIP ADPT	EA	4.44	13.32
Ordered As: SHBMA12								
8	12	12	0 PK	1.0	(008) 20578-818R LNX 8 x 3/4in 18tpi RECIP METAL BLD 5/PK	PK	14.88	178.53

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-640-0346

INVOICE	
9095961	
Invoice Date 3/28/2019	Page 2 of 7
ORDER NUMBER	
11380831	

Quantities					Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM Unit Size				
Ordered As: 818R								
9	6	6	0	EA 1.0	(009) RUV2179 RUST V2179 BLK 15OZ SPRAY	EA	8.81	52.87
10	1	1	0	EA 1.0	(010) 0391007 WATTS 2in 009M2QT LEAD FREE ***LEAD FREE***	EA	484.83	484.83
Ordered As: 009.2								
11	1	1	0	EA 1.0	(011) 0681378 WATTS 1-1/4-3 809-AGF AIR GAP FOR 1-1/4-3 009/909, 1-1/4-2 009M1, 2 009M2	EA	31.49	31.49
12	1	1	0	EA 1.0	(012) 380AB.2 R-W 2in LF THREADED STRAINER	EA WYE	42.72	42.72
13	1	1	0	EA 1.0	(013) N29-006 2 x 4 RED BRASS NIPPLE	EA	9.66	9.66
Ordered As: BN2.4								
14	1	1	0	EA 1.0	(014) W01094 3 X 2 COPPER RED CPLG	EA	14.57	14.57
Ordered As: CRC3.2								
15	12	12	0	EA 1.0	(015) W02086 2 COPPER 90 ELL	EA	7.86	94.29
Ordered As: C90L2								
16	4	4	0	EA 1.0	(016) W02388 2 COPPER 90 ST ELL	EA	12.02	48.08
Ordered As: C90SL2								
17	8	8	0	EA 1.0	(017) W03059 2 COPPER 45 ELL	EA	7.29	58.31
Ordered As: C45L2								
18	4	4	0	EA 1.0	(018) W03359 2 COPPER 45 ST ELL	EA	8.67	34.69
Ordered As: C45SL2								
19	2	2	0	EA 1.0	(019) W40102 2 COPPER TEE	EA	13.88	27.76
Ordered As: CT2								
20	5	5	0	EA 1.0	(020) W40107 2 X 1/2 COPPER TEE	EA	10.49	52.44
Ordered As: CT2.12								
21	6	6	0	EA 1.0	(021) W40108 2 X 3/4 COPPER TEE	EA	10.49	62.93
Ordered As: CT2.34								

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 8149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 834623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 602-640-0348

INVOICE	
9095961	
Invoice Date 3/28/2019	Page 3 of 7
ORDER NUMBER	
11380831	

Quantities					Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM Unit Size				
22	5	5	0 EA	1.0	(022) WM0103 2 X 1-1/2 COPPER TEE	EA	10.81	54.04
Ordered As: CT2.112								
23	2	2	0 EA	1.0	(023) WM1362 2 X 3/4 COPPER BUSHING	EA	8.57	13.15
Ordered As: CB2.34								
24	7	7	0 EA	1.0	(024) WM0160 2 COPPER STAKE CPLG	EA	3.95	27.66
Ordered As: CSC2								
25	1	1	0 EA	1.0	(025) WM0102 2 COPPER TEE	EA	13.86	13.86
Ordered As: CT2								
26	1	1	0 EA	1.0	(026) WM01358 2 X 1-1/4 COPPER BUSHING	EA	6.12	6.12
Ordered As: CB2.114								
27	3	3	0 EA	1.0	(027) MVUPBA486B.2 MILV UPBA486B 2 SWT FP BALL LOW LEAD LOW LEAD BALL VALVE 2PC BRASS BODY 600# WOG 150# SWP FULL PORT SOLDER ENDS	EA	46.54	139.63
28	240	240	0 FT	1.0	(028) CL2 2in L COPPER TUBE 20ft	FT	6.59	1,582.22
29	10	10	0 EA	1.0	(029) WS15088 1lb 95/41.2 STERLING LEAD-FREE SOLDER OLD PART# LFS1	EA	21.79	217.91
Ordered As: LFS1								
30	1	1	0 EA	1.0	(030) SC 1-1/2X10YD WET CUT SAND CLOTH Blue Box #70164	EA	5.73	5.73
31	1	1	0 EA	1.0	(031) TT2 2 TU TURN BRUSH	EA	3.77	3.77
32	1	1	0 EA	1.0	(032) TT112 1-1/2 TU TURN BRUSH	EA	3.77	3.77
33	1	1	0 EA	1.0	(033) TT114 1-1/4 TU TURN BRUSH	EA	3.69	3.69
34	1	1	0 EA	1.0	(034) TT1 1 TU TURN BRUSH	EA	2.64	2.64
35	1	1	0 EA	1.0	(035) TT34 3/4 TU TURN BRUSH	EA	2.50	2.50
36	1	1	0 EA	1.0	(036) TT12 1/2 TU TURN BRUSH	EA	2.30	2.30

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-640-0346

INVOICE	
9095961	
Invoice Date	Page
3/28/2019	4 of 7
ORDER NUMBER	
11380831	

Quantities						Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM	Unit Size				
37	3	3	0 EA	1.0		(037) RE14030 14030 1lb NO KORODE SOLDER PASTE FLUX USDOR NOT REGULATED	EA	10.76	32.28
38	12	12	0 EA	1.0		(038) W02085 1-1/2 COPPER 90 ELL	EA	4.31	51.77
Ordered As: C90L112									
39	8	8	0 EA	1.0		(039) W03055 1-1/2 COPPER 45 ELL	EA	4.37	34.93
Ordered As: C45L112									
40	4	4	0 EA	1.0		(040) W03355 1-1/2 COPPER 45 ST ELL	EA	6.46	21.83
Ordered As: C45SL112									
41	4	4	0 EA	1.0		(041) W02385 1-1/2 COPPER 90 ST ELL	EA	5.52	22.09
Ordered As: C90SL112									
42	4	4	0 EA	1.0		(042) W04084 1-1/2 COPPER TEE	EA	8.73	34.91
Ordered As: CT112									
43	4	4	0 EA	1.0		(043) W40238 1-1/2 X 3/4 X 3/4 COPPER TEE	EA	14.12	56.47
Ordered As: CT112.34.34									
44	10	10	0 EA	1.0		(044) W04088 1-1/2 X 1 COPPER TEE	EA	6.63	66.27
Ordered As: CT112.1									
45	7	7	0 EA	1.0		(045) W10149 1-1/2 COPPER STAKE CPLG	EA	2.37	16.57
Ordered As: CSC112									
46	240	240	0 FT	1.0		(046) CL112 1-1/2in L COPPER TUBE 20#	FT	4.12	987.94
47	10	10	0 EA	1.0		(047) MVUPBA485B.112 MILW UPBA485B 1-1/2 SWT FP BALL LOW LEAD LOW LEAD BALL VALVE 2PC BRASS BODY 800# WOG 150# SWP FULL PORT SOLDER ENDS	EA	30.01	300.08
48	80	60	0 FT	1.0		(048) CL114 1-1/4in L COPPER TUBE 20#	FT	3.20	191.75
49	1	1	0 EA	1.0		(049) W04083 1-1/2 X 1-1/4 X 3/4 COPPER TEE	EA	13.56	13.56
Ordered As: CT112.114.34									

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 8149
Louisville, KY 40208

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 834623
Cincinnati, OH 45283-4623

Questions about this Invoice?
Call 502-540-0348

INVOICE	
9095961	
Invoice Date 3/28/2018	Page 5 of 7
ORDER NUMBER	
11380831	

Quantities						Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM	Unit Size				
50	2	2	0 EA	1.0		(050) W02084 1-1/4 COPPER 90 ELL	EA	2.77	5.53
Ordered As: C90L114									
51	2	2	0 EA	1.0		(051) W04074 1-1/4 X 1 X 1 COPPER TEE	EA	8.01	16.02
Ordered As: CT114.1.1									
52	6	6	0 EA	1.0		(052) W04087 1-1/2 X 3/4 COPPER TEE	EA	6.63	39.76
Ordered As: CT112.34									
81	504	504	0 FT	1.0		(081) NL12.12 NOMALOCK 5/8 ID X 1/2 WALL SPLIT F/ 1/2in COP, 3/8in IPS	FT	0.42	209.66
82	120	120	0 FT	1.0		(082) NL1.12 NOMALOCK 1-1/8 ID X 1/2 WALL SPLIT F/ 1in COP, 3/4in IPS	FT	0.54	64.54
83	60	60	0 FT	1.0		(083) NL34.12 NOMALOCK 7/8 ID X 1/2 WALL SPLIT F/ 3/4in COP, 1/2in IPS	FT	0.47	28.15
57	10	10	0 EA	1.0		(057) SBN12.6 1/2 x 6in STD BLK NIPPLE	EA	0.80	7.97
58	10	10	0 EA	1.0		(058) 350-483 1/2in STD BLK MI CAP /INT	EA	0.67	6.71
Ordered As: IBCAP12									
59	8	8	0 EA	1.0		(059) WB04048 1 COPPER TEE	EA	4.19	33.51
Ordered As: CT1									
60	10	10	0 EA	1.0		(060) WB01647 1in COPPER 90 ELL	EA	1.87	18.67
Ordered As: C90L1									
61	8	8	0 EA	1.0		(061) WB03044 1 COPPER 45 ELL	EA	2.65	21.22
Ordered As: C45L1									
62	4	4	0 EA	1.0		(062) W03344 1 COPPER 45 ST ELL	EA	3.57	14.29
Ordered As: C45SL1									
63	4	4	0 EA	1.0		(063) WB02344 1 COPPER 90 ST ELL	EA	2.81	11.25
Ordered As: C90SL1									
84	6	6	0 EA	1.0		(064) MVUPBA485B.1 MILW UPBA485B 1 SWT FP BALL LOW LEAD	EA	14.89	89.32

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40206

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-640-0346

INVOICE	
9095961	
Invoice Date 3/28/2019	Page 6 of 7
ORDER NUMBER	
11380631	

Quantities						Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM	Unit Size				
65	220	220	0 FT	1.0		LEAD BALL VALVE 2PC BRASS BODY 600# WOG 150# SWP FULL PORT (085) CL1	FT	2.36	519.16
66	500	500	0 FT	1.0		1in L COPPER TUBE 20ft (086) CL34	FT	1.63	814.80
67	20	20	0 EA	1.0		3/4in L COPPER TUBE 20ft (087) W04043	EA	1.63	32.68
						3/4 X 1/2 X 1/2 COPPER TEE Ordered As: CT34.12.12			
68	20	20	0 EA	1.0		(088) W04033 3/4 X 1/2 COPPER TEE	EA	1.33	26.61
						Ordered As: CT34.12			
69	40	40	0 EA	1.0		(069) WB01634 3/4in COPPER 90 ELL	EA	0.76	30.44
						Ordered As: C90L34			
70	10	10	0 EA	1.0		(070) WB01654 3/4in COPPER 90 ST ELL	EA	1.10	10.98
						Ordered As: C90SL34			
71	20	20	0 EA	1.0		(071) WB03034 3/4 COPPER 45 ELL	EA	1.06	21.14
						Ordered As: C45L34			
72	20	20	0 EA	1.0		(072) WB03334 3/4 COPPER 45 ST ELL	EA	1.07	21.36
						Ordered As: C45SL34			
73	12	12	0 EA	1.0		(073) MVUPBA485B.34 MILW UPBA485B 3/4 SWT FP BALL LOW LEAD LOW LEAD BALL VALVE 2PC BRASS BODY 600# WOG 150# SWP FULL PORT SOLDER ENDS	EA	8.80	105.84
74	12	12	0 EA	1.0		(074) WB04031 3/4 COPPER TEE	EA	1.40	16.77
						Ordered As: CT34			
75	500	500	0 FT	1.0		(075) CL12 1/2in L COPPER TUBE 20ft	FT	1.01	502.65
76	200	200	0 EA	1.0		(076) WB01822 1/2in COPPER 90 ELL	EA	0.35	69.04
						Ordered As: C90L12			
77	20	20	0 EA	1.0		(077) WB01852 1/2in COPPER 90 ST ELL	EA	0.52	10.38
						Ordered As: C90SL12			
78	20	20	0 EA	1.0		(078) WB04006 1/2 COPPER TEE	EA	0.58	11.59

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 6149
Louisville, KY 40208

INVOICE

Branch 01 Louisville Main

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 802-540-0348

INVOICE	
9095961	
Invoice Date	Page
3/28/2019	7 of 7
ORDER NUMBER	
11380831	

Quantities						Item ID Item Description	Pricing UOM	Unit Price	Extended Price
Line #	Ordered	Shipped	Remaining	UOM Unit Size	Disc %				
Ordered As: CT12									
79	30	30	0	EA		(079) WB07007 1/2 COPPER CAP	EA	0.25	7.47
Ordered As: CC12									
80	10	10	0	EA		(080) A01508NL 1/2 C X F D/EAR 90 ELL LEAD FREE	EA	3.36	33.61
Total Lines: 79									

SUB-TOTAL: 8,172.79

AMOUNT DUE: 8,172.79

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.

Approved For Payment
4-23-2020
Cns Wright

*** REPRINT ***



Plumbers Supply Co.
P.O. Box 8149
Louisville, KY 40206

INVOICE

Branch 13 Louisville - East End

Please Remit Payment To:

Plumbers Supply Co.
P.O. Box 634823
Cincinnati, OH 45263-4823

Questions about this invoice?
Call 602-840-0348

INVOICE	
9148500	
Invoice Date	Page
5/17/2019	1 of 1
ORDER NUMBER	
11441885	

Spencer County Board of Education
Kentuckiana Comfort Center
2716 Grassland Drive
Louisville, KY 40299
USA

Ship To:
Kentuckiana Comfort Center Pibg & Mech
11426 Electron Drive
Louisville, KY 40299
USA

Ordered By: Mr. Gus Wright

PO Number		Term Description	Net Due Date	Disc Due Date	Discount Amount
142947		NET 25th	6/25/2019	6/10/2019	
Order Date	Pick Ticket No	Primary Salesrep Name		Taker	
5/15/2019	31275338	Ted Brown		ERIC.STACKHOUSE	
Quantities					
Line #	Ordered	Shipped	Remaining	UOM Unit Size	Disp.
Carrier: WC: Will Call					
1	1	1	0	EA	
Tracking #:					
(001) WOY343					
WDFD Y34-3 FRZ-LESS YARD HYDT					
				EA	
				124.24	
					124.24

Total Lines: 1

SUB-TOTAL: 124.24

AMOUNT DUE: 124.24

Terms and Conditions: Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, PSC disclaims all implied warranties, including any warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of PSC and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. Finance Charge of 1.6% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and/or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.
Effective June 1st, 2013, Plumbers Supply Company will no longer accept returns for materials that are not in compliance with the 2014 standards of the Federal Reduction of Lead in Drinking Water Act.

Approved for Payment
Gus Wright 4-23-2020

*** REPRINT ***



Spencer County Board of Education
 Mr. Chuck Adams, Superintendent
 207 W. Main Street
 Taylorsville, KY 40071-8619

April 4, 2020
 Project No: 02017.44
 Invoice No: 26

Project 02017.44 Spencer County High School Academic and Athletics Building
 email: accts.payable@spencer.kyschools.us

Professional Services from March 1, 2020 to March 31, 2020

Fee

Total Fee 381,936.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	57,290.40	100.00	57,290.40	0.00
Design Development	20.00	76,387.20	100.00	76,387.20	0.00
Construction Documents	40.00	152,774.40	100.00	152,774.40	0.00
Bidding	5.00	19,096.80	100.00	19,096.80	0.00
Construction Administration	20.00	76,387.20	97.00	74,095.58	763.87
		Totals		379,644.38	763.87
		Previous Fee Billing		378,880.51	
		Total Fee			763.87
			Total this Invoice		\$763.87

Outstanding Invoices

Number	Date	Balance
25	3/4/2020	3,055.49
Total		3,055.49

Total Now Due \$3,819.36

Sherman Carter Barnhart Architects
 2405 Harrodsburg Road
 Lexington, KY 40504

859 224 1351 Office
 859 224 8446 Fax
 scbarchitects.com



Spencer County Board of Education
 Mr. Chuck Adams, Superintendent
 207 W. Main Street
 Taylorsville, KY 40071-8619

April 4, 2020
 Project No: 02019.50
 Invoice No: 9

Project 02019.50 Spencer County High School Culinary Arts
Professional Services from March 1, 2020 to March 31, 2020

Fee

Total Fee	25,556.25				
Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	3,833.44	100.00	3,833.44	0.00
Design Development	20.00	5,111.25	100.00	5,111.25	0.00
Construction Documents	40.00	10,222.50	100.00	10,222.50	0.00
Bidding	5.00	1,277.81	100.00	1,277.81	0.00
Construction Administration	20.00	5,111.25	95.00	4,855.69	511.13
		Totals		25,300.69	511.13
		Previous Fee Billing		24,789.56	
		Total Fee			511.13
			Total this Invoice		\$511.13

Outstanding Invoices

Number	Date	Balance
8	3/4/2020	1,788.93
Total		1,788.93

Total Now Due \$2,300.06

Sherman Carter Barnhart Architects
 2405 Harrodsburg Road
 Lexington, KY 40504

859 224 1351 Office
 859 224 8446 Fax
 scharchitects.com



Spencer County Board of Education
 Mr. Chuck Adams, Superintendent
 207 W. Main Street
 Taylorsville, KY 40071-8619

April 4, 2020
 Project No: 02017.45
 Invoice No: 7

Project 02017.45 Spencer County Bus Garage
 email: accts.payable@spencer.kyschools.us

Professional Services from March 1, 2020 to March 31, 2020

Fee

Estimated Construction Cost	1,412,000.00
Fee Percentage	6.60
Total Fee	93,192.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	13,978.80	100.00	13,978.80	0.00
Design Development	20.00	18,638.40	100.00	18,638.40	0.00
Construction Documents	40.00	37,276.80	100.00	37,276.80	0.00
Bidding	5.00	4,659.60	50.00	2,329.80	2,329.80
Construction Administration	20.00	18,638.40	0.00	0.00	0.00
		Totals		72,223.80	2,329.80
		Previous Fee Billing		69,894.00	
		Total Fee			2,329.80
			Total this Invoice		\$2,329.80

Sherman Carter Barnhart Architects
 2405 Harrodsburg Road
 Lexington, KY 40504

859.224.1351 Office
 859.224.8446 Fax
 scbarchitects.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

April 4, 2020
Project No: 02019.33
Invoice No: 7

Project 02019.33 Spencer County Early Learning Center

Professional Services from March 1, 2020 to March 31, 2020

Fee

Total Fee 393,734.38

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	59,060.16	100.00	59,060.16	0.00
Design Development	20.00	78,746.88	100.00	78,746.88	0.00
Construction Documents	40.00	157,493.75	100.00	157,493.75	0.00
Bidding	5.00	19,686.72	50.00	9,843.36	9,843.36
Construction Administration	20.00	78,746.88	0.00	0.00	0.00
Totals				305,144.15	9,843.36
Previous Fee Billing				295,300.79	
Total Fee					9,843.36
Total this Invoice					\$9,843.36

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859.224.1351 Office
859.224.8446 Fax
scbarchitects.com