

FACPAC BG4 Form (Ref# 28974)

Form Status: Saved

Tier 2 Project: WCHS Safe/Secure Entrance Addition/Remodel/Reroof

BG Number: 19-076

District: Webster County (585)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Q & S Enterprises, LLC, 0001, General Contractor

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount	\$2,462,400.00
Net Total of Change Orders to Contract	\$35,204.21
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase	\$0.00
Orders	
Total Cost of Construction	\$2,497,604.21

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date	3/30/2020
Plumbing Certificate Date	3/30/2020
Electrical Certificate Date	3/30/2020
Fire Alarm Certificate Date	3/30/2020
Sprinkler Certificate Date	3/30/2020
Boiler Certificate Date	
Range Hood Suppression Date	
Verification of Approval - Other	
Verification of Approval - Other Date	

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date	
Natural Resources & Environmental	
Protection Cabinet - Other	
Natural Resources & Environmental	
Protection Cabinet - Other Date	

Close Out

Punch List Completed Date	3/30/2020
Record Drawings Completed Date	3/30/2020
Warranty & Guarantees Information	3/30/2020
Provided Date	
Owner Training on Systems Date	3/30/2020
Verification of Payment of Debts and	3/30/2020
Claims to Date	
Close Out - Other	
Close Out - Other Date	
BG4 Date	4/29/2020
BG4 Board Order Date	

BG4 Signature Page (Online Form Ref# 28974)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

4/29/20

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date