

**FACPAC BG4 Form (Ref# 29097)**

Form Status: Saved

Tier 4 Project: Conner Middle School - Flooring

BG Number: 19-139

Status: Active

District: Boone County (035)

Phase: Project Initiation (View Checklist)

Contract: Axis Interior Systems, 0001, Flooring replacement at Conner Middle

Type: General Contractor

Proposed

**Project Construction Cost**

Original Contract Amount	\$447,089.00
Net Total of Change Orders to Contract	(\$20,181.00)
Original Purchase Order Total	\$0.00
Net Total of Change Orders to Purchase Orders	\$0.00
Total Cost of Construction	\$426,908.00

**Verification of Required Approvals by Other Regulatory Agencies****Office of Housing, Buildings, and Construction**

Certificate Of Occupancy Date  
Plumbing Certificate Date  
Electrical Certificate Date  
Fire Alarm Certificate Date  
Sprinkler Certificate Date  
Boiler Certificate Date  
Range Hood Suppression Date  
Verification of Approval - Other  
Verification of Approval - Other Date

**Natural Resources and Environmental Protection Cabinet**

Sewage Disposal Certificate Date  
Natural Resources & Environmental Protection Cabinet -  
Other  
Natural Resources & Environmental Protection Cabinet -  
Other Date

**Close Out**

Punch List Completed Date	1/20/2020
Record Drawings Completed Date	4/15/2020
Warranty & Guarantees Information Provided Date	4/15/2020
Owner Training on Systems Date	
Verification of Payment of Debts and Claims to Date	2/19/2020
Close Out - Other	
Close Out - Other Date	
BG4 Date	6/25/2020
BG4 Board Order Date	

**BG4 Signature Page (Online Form Ref# 29097)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

---

Architect

---

Date

---

Engineer

---

Date

---

Contractor / Construction Manager

---

Date

---

Local Board of Education Designee

---

Date