

July 27, 2020 Board Meeting

Vendor	Project	Project	Project
	SCHS Complex	Bus Garage	Early Learning Ctr
	17-236	17-261	19-371
Rising Sun Developing Co	\$ -	\$ 113,916.38	\$ -
Rogers Group	\$ -	\$ 1,152.19	\$ -
IMI - Irving Material	\$ -	\$ 7,116.00	\$ -
MMI of Kentucky	\$ -	\$ 14,000.00	\$ -
Rising Sun Developing Co	\$ -	\$ -	\$ 197,323.74
Isaac Tatum Construction	\$ 392,281.12	\$ -	\$ -
Sherman Carter Barnhart	\$ 763.87	\$ 957.66	\$ -
	<u>\$ 393,044.99</u>	<u>\$ 137,142.23</u>	<u>\$ 197,323.74</u>

A/A Type Document
Application and Certification for Payment

TO (OWNER): Spencer Co. Board of Ed.
 207 W. Main St.
 Taylorsville, KY 40071

PROJECT: Spencer Co. Bus Garage
 1430 Townhill Rd.
 Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

FROM (CONTRACTOR): Rising Sun Developing Company

2555 Palumbo Drive #110
 Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
 2405 Harrodsburg Rd.
 Lexington, KY 40504

ARCHITECTS
PROJECT NO:

DISTRIBUTION
TO:
 - OWNER
 - ARCHITECT
 - CONTRACTOR

CONTRACT FOR: Spencer Co. Bus Garage

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
 Continuation Sheet, A/A Type Document is attached.

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: Rising Sun Developing Company

2555 Palumbo Drive #110
 Lexington, KY 40509

By:


 Jason Akers / President

Date:

7/18/20

State of: KY

County of: Fayette

Subscribed and Sworn to before me this

8

Day of

July 20

Notary Public:

My Commission Expires:

2/23/21

ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED:

\$ 113,916.38

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Sherman Carter Barnhardt,

By:



Date:

7.15.2020

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this Month	5,036.00	0.00
TOTALS	5,036.00	0.00
NET CHANGES by Change Order	5,036.00	

1. **ORIGINAL CONTRACT SUM** \$ 953,311.01

2. **Net Change by Change Orders** \$ 5,036.00

3. **CONTRACT SUM TO DATE (Line 1 + 2)** \$ 958,347.01

4. **TOTAL COMPLETED AND STORED TO DATE** \$ 166,368.79

6. RETAINAGE:

a. 10.00 % of Completed Work \$ 16,836.88

b. 0.00 % of Stored Material \$ 2,226.82

Total retainage (Line 5a + 5b) \$ 18,863.70

6. **TOTAL EARNED LESS RETAINAGE** \$ 147,505.09
 (Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate) \$ 33,588.71

8. **CURRENT PAYMENT DUE** \$ 113,916.38

9. **BALANCE TO FINISH, INCLUDING RETAINAGE**
 (Line 3 less Line 8) \$ 810,841.92

Page 2 of 8

**DISTRIBUTION
TO:**
- OWNER
- ARCHITECT
- CONTRACTOR

**ARCHITECT'S
PROJECT NO.:**

CONTRACT DATE:[illegible]

PROJECT: Spencer Co. Bus Garage
1430 Townhill Rd.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

**ARCHITECT'S
PROJECT NO.:**

CONTRACT FOR: Spencer Co. Bus Garage

CONTRACT DATE:[illegible]

APPLICATION NO: 2
PERIOD TO: 7/8/2020

APPLICATION NO: 2
PERIOD TO: 7/8/2020

DISTRIBUTION
TO:
- OWNER
- ARCHITECT
- CONTRACTOR

ARCHITECTS
PROJECT NO:

CONTRACT DATE:[illegible]

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Bus Garage
1430 Townhill Rd.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

**DISTRIBUTION
TO:**
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

**ARCHITECT'S
PROJECT NO:**

CONTRACT FOR: Spencer Co. Bus Garage

CONTRACT DATE:[illegible]

APPLICATION NO: 2
PERIOD TO: 7/8/2020

**ARCHITECT'S
PROJECT NO.:**

CONTRACT DATE:[illegible]

AIA Type Document
Application and Certification for Payment

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Bus Garage
1430 Townhill Rd.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

DISTRIBUTION
TO: _____
OWNER _____
ARCHITECT _____
CONTRACTOR _____

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECTS
PROJECT NO:

CONTRACT FOR: Spencer Co. Bus Garage

CONTRACT DATE:

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
127	gravel labor	1,200.00	0.00	0.00	0.00	0.00	0.00	1,200.00	0.00
128	rip rap headwall labor	860.00	0.00	0.00	0.00	0.00	0.00	860.00	0.00
129	silt fence	1,200.00	1,200.00	0.00	0.00	1,200.00	100.00	0.00	120.00
130	temp toilets	7,560.00	0.00	756.00	0.00	756.00	10.00	6,804.00	75.60
131	final cleaning	2,925.00	0.00	0.00	0.00	0.00	0.00	2,925.00	0.00
132	site survey	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
133	project sign	600.00	0.00	0.00	0.00	0.00	0.00	600.00	0.00
134	dumpsters	2,800.00	0.00	140.00	0.00	140.00	5.00	2,660.00	14.00
135	temp utilities	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
136	bond	14,500.00	14,500.00	0.00	0.00	14,500.00	100.00	0.00	1,450.00
137	CO#001 add TN Valley DPO back	5,036.00	0.00	0.00	0.00	0.00	0.00	5,036.00	0.00
REPORT TOTALS		\$958,347.01	\$37,320.79	\$129,048.00	\$0.00	\$166,368.79	17.36	\$791,978.22	\$16,636.88

Rising Sun Developing Company
2555 Palumbo Dr. Ste. 110
Lexington, KY 40509

Project: Spencer County Bus Garage
Application #1
Date: July 8, 2020
Period thru: July 3, 2020

A	B	C	D	E	F	G	H
DPO	Vendor	PO Amount	Previous Billing	Amount this Period	Stored Materials	Total Completed and Stored	Balance Remaining
1	Alliance	97,881.00				0.00	97,881.00
2	Norman Story	85,700.00				0.00	85,700.00
3	Raynor Worldwide	21,877.28				0.00	21,877.28
4	Rogers	40,000.00		1,152.19		1,152.19	38,847.81
5	IMI - Irving Materials Inc.	36,000.00		7,116.00		7,116.00	28,884.00
6	MMI of Kentucky	14,000.00		14,000.00		14,000.00	0.00
7	Ferro	33,700.00				0.00	33,700.00
8	Atlas	20,062.00				0.00	20,062.00
9	Service Partners	14,000.00				0.00	14,000.00
10	Lee Brick & Block	5,000.00				0.00	5,000.00
11	Eckart	53,464.71				0.00	53,464.71
12	L&W	8,000.00				0.00	8,000.00
14	Plumbers Supply	40,000.00				0.00	40,000.00
15	Thermal Equipment	5,000.00				0.00	5,000.00
16	Air Mechanical	9,850.00				0.00	9,850.00
17	RL Craig	8,118.00				0.00	8,118.00
	Totals	492,652.99	0.00	22,268.19	0.00	22,268.19	470,384.80

Sandra Fulton
 Sandra Fulton

July 8, 2020

Rogers Group, Inc.
PO Box 102798
Atlanta, GA 30368-2798

Scope: stone

PO # 4

Date: July 8, 2020

PO Amount \$40,000.00

Date	Invoice	Amount
6/17/20	86269444	1,152.19
Invoices total		1,152.19
Total billed this pay app		1,152.19
Pay app #		
Total billed to date		1,152.19
PO balance		38,847.81

CORP.	CUSTOMER	CENTER
038	37447886	0086

INVOICE

INVOICE NO.

0086269444

SOLD TO:

SPENCER CO BOARD OF ED C/O RISIN
C/O RISING SUN DEVELOPMENT CO
2555 PALUMBO DR, STE 110
LEXINGTON, KY, 40509

Rogers Group, Inc.
Jefferson County Quarry
Louisville KY 40223-4744
(502) 254-4355



INVOICE DATE 06/17/2020
JOB NUMBER SPENCER CO BUS GARAG

PO NUMBER 47766/SPENCER CO BUS GARAGE

TERMS 30 NET

DPO 4

Visit our web site: www.rgilink.com

All amounts are in US dollars.

A SERVICE CHARGE OF 1.5% PER MONTH OR THE MAXIMUM RATE PERMITTED BY APPLICABLE STATE LAW WHICH EVER IS LESSER, WILL BE ASSESSED AGAINST ALL DELINQUENT ACCOUNTS

BY THIS DELIVERY WE ACQUIRE LIEN RIGHTS ON THE PROPERTY
IMPROVED NOTICE IS GIVEN THAT IF THIS INVOICE IS NOT PAID IN THE
ORDINARY COURSE OF BUSINESS THIS COMPANY WILL EXERCISE SAID
RIGHTS.

Date	Product	Product Name	Ticket	Hauler	Units	UOM	Unit Price	Amount
06/17/2020	000057	#57 STONE						
			2069620	6600789	22.18	TN	\$19.14	\$424.43
		Subtotal			22.18			\$424.43
06/17/2020	000233	DENSE GRADE						
			2069701	6601978	25.11	TN	\$14.50	\$364.10
			2069716	6601978	25.08	TN	\$14.50	\$363.66
		Subtotal			50.19			\$727.76

PRODUCT SUMMARY

Product	Description	U.S. Tons (TN)	Amount
000057	#57 STONE	22.18	\$424.43
000233	DENSE GRADE	50.19	\$727.76

Total Units	Delivery	Material	Sales Tax	Severance Tax	Pay this Amount
72.37	\$0.00	\$1,152.19	\$0.00	\$0.00	\$1,152.19

CORP.	CUSTOMER	CENTER	REMITTANCE STUB		INVOICE NO.
038	37447886	0086			0086269444
SPENCER CO BOARD OF ED C/O RISING SUN			RETURN THIS STUB WITH PAYMENT TO:		
			Rogers Group, Inc. PO BOX 102798		PAY THIS AMOUNT
			ATLANTA GA 30368-2798		\$1,152.19

IMI		Scope: concrete/grout	
1440 Selinda Avenue			
Louisville, KY 40213-1954			
PO # 5			
Date: July 8, 2020			
		PO Amount	\$36,000.00
Date	Invoice	Amount	
6/19/20	20462747	3,936.00	
6/22/20	20463168	2,628.00	
6/22/20	20463169	552.00	
Invoices total		7,116.00	
Total billed this pay app		7,116.00	
		Pay app #	
Total billed to date		7,116.00	
PO balance		28,884.00	



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.lrvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

Customer Acct#	Invoice Date	Invoice #
104394	06/19/2020	20462747
Total Due if Paid by	07/10/2020	\$3,828.00
Total Due if Paid after	07/10/2020	\$3,936.00

Delivery Address

SPENCER COUNTY BUS GARAGE

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
-------	----------	-------------	-----	-----	-------	-----------------

878 4101CC 4000-N-C-STONE-CC 36.00 cy 108.00 3,888.00
878 31 ENVIRONMENTAL FEE 4.00 ea 12.00 48.00

* 87832740, 87832741, 87832742, 87832744

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$108.00	07/10/2020	36.00 cy	\$3,936.00	\$.00	\$3,936.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
104394	06/19/2020	20462747
Total Due if Paid by	07/10/2020	\$3,828.00
Total Due if Paid after	07/10/2020	\$3,936.00

Amount Enclosed

Make check payable to Irving Materials, Inc.

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

Customer Acct#	Invoice Date	Invoice #
104394	06/22/2020	20463168
Total Due if Paid by	07/10/2020	\$2,556.00
Total Due if Paid after	07/10/2020	\$2,628.00

Delivery Address

SPENCER COUNTY BUS GARAGE

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4101CC	4000-N-C-STONE-CC	24.00	cy	108.00	2,592.00
878	31	ENVIRONMENTAL FEE	3.00	ea	12.00	36.00
* 87832758, 87832759, 87832760						

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$72.00	07/10/2020	24.00 cy	\$2,628.00	\$.00	\$2,628.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
104394	06/22/2020	20463168
Total Due if Paid by	07/10/2020	\$2,556.00
Total Due if Paid after	07/10/2020	\$2,628.00

Amount Enclosed

Make check payable to Irving Materials, Inc.

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

INVOICE

For billing questions, please call our office at (800) 664-6930

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

Customer Acct#	Invoice Date	Invoice #
104394	06/22/2020	20463169
Total Due if Paid by	07/10/2020	\$537.00
Total Due if Paid after	07/10/2020	\$552.00

Delivery Address

*110 Reasor Ave

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
878	4101CC	4000-N-C-STONE-CC	5.00	cy	108.00	540.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87832733						

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$15.00	07/10/2020	5.00 cy	\$552.00	\$.00	\$552.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



Customer Acct#	Invoice Date	Invoice #
104394	06/22/2020	20463169
Total Due if Paid by	07/10/2020	\$537.00
Total Due if Paid after	07/10/2020	\$552.00

Amount Enclosed

Make check payable to Irving Materials, Inc.

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954

MMI of Kentucky
2081 Mercer Rd
Lexington, KY 40511


Scope: rebar/WWF
concrete products

PO # 6

Date: July 8, 2020

PO Amount \$14,000.00

Date	Invoice	Amount
6/16/20	83617	12,544.74
6/19/20	83747	1,455.26
Invoices total		14,000.00
Total billed this pay app		14,000.00
Pay app #		
Total billed to date		14,000.00
PO balance		0.00



Invoice

Page: 1

MMI of Kentucky
2081 Mercer Road
LEXINGTON, KY 40511 USA

Phone: (859) 255-0070
Fax: (859) 231-6522


Website: www.cmcmmi.com

Invoice No: 0000083617
Invoice Date: 6/16/2020
Order #: 0000085203
Customer: 6710
Job: M20-5838
Salesperson: LENNY FRANKLIN
Contact: LISA
Phone: (859) 543-0205

Sold To	Ship To
SPENCER COUNTY BOARD OF EDUCATION C/O RISING SUN DEVELOPING 2555 PALUMBO DRIVE SUITE 110 LEXINGTON, KY 40509 USA	SPENCER CO BUS GARAGE 1430 TOWNHILL ROAD TAYLORSVILLE, KY 40071 USA

Customer P.O.	Customer Job #	Ship Via	BOL	F.O.B.	Terms		
6		MMI		JOBSITE	NET 30		
Item	Description	Ordered	Shipped	BackOrdered	Unit	Price	Amount
REINFORCING STEEL PER CC QPJ, Release 1-0, Drawing YES, FOUNDATION REINFORCING							
RB-LBS	BLACK REBAR-LBS	267.57	267.57	0.00	CWT		11,237.94
REINFORCING STEEL PER CC QPK, Release 2-0, Drawing YES, PIT FDN							
RB-LBS	BLACK REBAR-LBS	16.90	16.90	0.00	CWT		709.80
1010272	FLR ORANGE INVERT-A-CAP PAINT.	12.00	12.000	0.00	EA	6.00/EA	72.00
TIE1612	3.5#-16.5GA B/A SPEEDWIRE COIL	100.00	100	0.00	RL	5.25/RL	525.00

Total Weight: 28,800 Lbs	Subtotal	12,544.74
	Taxable Total	
	KENTUCKY EXEMPT 111	0.00
	Trade Discount	0.00
	Payment/Credit Amount	0.00
Terms Discount:	Balance	12,544.74



Invoice

Page: 1

MMI of Kentucky
2081 Mercer Road
LEXINGTON, KY 40511 USA

Phone: (859) 255-0070
Fax: (859) 231-6522

Website: www.cmcmmi.com

Invoice No: 0000083747
Invoice Date: 6/19/2020
Order #: 0000085409
Customer: 6710
Job: M20-5838
Salesperson: LENNY FRANKLIN
Contact: LISA
Phone: (859) 543-0205

Sold To

Ship To

SPENCER COUNTY BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
SUITE 110
LEXINGTON, KY 40509 USA

SPENCER CO BUS GARAGE
1430 TOWNHILL ROAD
TAYLORSVILLE, KY 40071 USA

Customer P.O.	Customer Job #	Ship Via	Boil	L.O.B.	Terms
---------------	----------------	----------	------	--------	-------


6

MMI

JOBSITE

NET 30

Item	Description	Ordered	Shipped	Back Ordered	U/M	Price	Amount
42SHT	6X6-6/6(42#) WWF 8'X12'6" W2.9/W2.9	20.00	20.00	0.00	CSF	18.50/CSF	370.00
VAPORIS	15MIL X 12'X200' RL VAPOR-MAT	3.00	3	0.00	RL	350.00/RL	1,050.00
VAPORT	4"X180' RL VAPOR-MAT TAPE	6.00	6	0.00	RL	29.00/RL	174.00



Total Weight: 1,395 Lbs

Subtotal	1,594.00
Taxable Total	
KENTUCKY EXEMPT 111	0.00
Trade Discount	0.00
Payment/Credit Amount	0.00
Balance	1,594.00

Terms Discount:

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
206 Reesor Ave.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECTS
PROJECT NO:

DISTRIBUTION
TO:
OWNER
ARCHITECT
CONTRACTOR

CONTRACT FOR: Spencer Co. Early Learning Ctr Phase I

CONTRACT DATE: 4/28/2020

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM \$ 3,548,761.93

2. Net Change by Change Orders \$ 0.00

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 3,548,761.93

4. TOTAL COMPLETED AND STORED TO DATE \$ 297,994.30

5. RETAINAGE:

a. 10.00 % of Completed Work \$ 29,799.43

b. 0.00 % of Stored Material \$ 0.00

Total retainage (Line 5a + 5b) \$ 29,799.43

6. TOTAL EARNED LESS RETAINAGE \$ 268,194.87
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 70,871.13
(Line 6 from prior Certificate)


8. CURRENT PAYMENT DUE \$ 197,323.74

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 3,280,567.06

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this Month	0.00	0.00
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

By:  Date: 7/8/20

Jason Akers / President

State of: KY

County of: Fayette

Subscribed and sworn to before me this 8 Day of July 2020

Notary Public: 

My Commission Expires: 2-3-21


ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 197,323.74

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Sherman Carter Barnhardt,

By:  Date: 7.15.2020

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Page 2 of 13

**DISTRIBUTION
TO:**
_ OWNER
_ ARCHITECT
_ CONTRACTOR

**ARCHITECT'S
PROJECT NO.:**

CONTRACT DATE: 4/28/2020

[illegible]

APPLICATION NO: 2
PERIOD TO: 7/8/2020

**ARCHITECT'S
PROJECT NO:**

OWNER
ARCHITECT
CONTRACTOR

CONTRACT DATE: 4/28/2020

[illegible]

PROJECT: Spencer Co. Early Learning Ctr
206 Reasor Ave.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECTS
PROJECT NO.:

CONTRACT FOR: Spencer Co. Early Learning Ctr. Phase I

CONTRACT DATE: 4/28/2020

[illegible]

PROJECT: Spencer Co. Early Learning Ctr
206 Reesor Ave.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECTS
PROJECT NO.:

CONTRACT FOR: Spencer Co. Early Learning Ctr. Phase 1

CONTRACT DATE: 4/28/2020

[illegible]

DISTRIBUTION TO:

- OWNER
- ARCHITECT
- CONTRACTOR

CONTRACT DATE: 4/28/2020

[illegible]

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
206 Reasor Ave.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

DISTRIBUTION
TO:
_ **OWNER**
_ **ARCHITECT**
_ **CONTRACTOR**

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

**ARCHITECT'S
PROJECT NO.:**

CONTRACT FOR: Spencer Co. Early Learning Ctr: Phase I

CONTRACT DATE: 4/28/2020

[illegible]

AIA Type Document
Application and Certification for Payment

Page 10 of 13

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
206 Reesor Ave.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

DISTRIBUTION
TO:

☐ **OWNER**
☐ **ARCHITECT**
☐ **CONTRACTOR**

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Bairhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECT'S
PROJECT NO:

CONTRACT FOR: Spencer Co. Early Learning Ctr:Phase I

CONTRACT DATE: 4/28/2020

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
169	blanket install	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
170	seed and straw	3,100.00	0.00	0.00	0.00	0.00	0.00	3,100.00	0.00
171	topsoil placement	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
172	storm pipe mat.	15,140.00	0.00	0.00	0.00	0.00	0.00	15,140.00	0.00
173	4" hdpe labor	4,940.00	0.00	0.00	0.00	0.00	0.00	4,940.00	0.00
174	6" pvc labor	900.00	0.00	0.00	0.00	0.00	0.00	900.00	0.00
175	6" hdpe labor	900.00	0.00	0.00	0.00	0.00	0.00	900.00	0.00
176	8" pvc labor	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
177	12" hdpe labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
178	12" rcp labor	8,040.00	0.00	0.00	0.00	0.00	0.00	8,040.00	0.00
179	subdrainage labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
180	drop box mat	4,500.00	0.00	0.00	0.00	0.00	0.00	4,500.00	0.00
181	drop box labor	5,500.00	0.00	0.00	0.00	0.00	0.00	5,500.00	0.00
182	storm castings mat.	2,468.00	0.00	0.00	0.00	0.00	0.00	2,468.00	0.00
183	downspout boots mat.	4,809.00	0.00	0.00	0.00	0.00	0.00	4,809.00	0.00
184	downspout boot install	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
185	trench drain mat	4,809.00	0.00	0.00	0.00	0.00	0.00	4,809.00	0.00
186	trench drain labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
187	trench backfill	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
188	fabric	590.00	0.00	0.00	0.00	0.00	0.00	590.00	0.00
189	temp fence	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00	0.00	750.00

DISTRIBUTION
TO:
 OWNER
 ARCHITECT
 CONTRACTOR

ARCHITECT'S
PROJECT NO.:

CONTRACT DATE: 4/28/2020

[illegible]

**AIA Type Document
Application and Certification for Payment**

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
208 Reesor Ave.
Taylorsville, KY 40071

APPLICATION NO: 2
PERIOD TO: 7/8/2020

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECT'S PROJECT NO:
DISTRIBUTION
TO:
- OWNER
- ARCHITECT
- CONTRACTOR

CONTRACT FOR: Spencer Co. Early Learning Ctr. Phase I

CONTRACT DATE: 4/28/2020

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
232	masonry for canopy labor	4,800.00	0.00	0.00	0.00	0.00	0.00	4,800.00	0.00
233	canopy	38,161.60	0.00	0.00	0.00	0.00	0.00	38,161.60	0.00
234	alternate #3	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
235	asphalt paving	4,824.00	0.00	0.00	0.00	0.00	0.00	4,824.00	0.00
236	alternate #4	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
237	asphalt paving	10,237.00	0.00	0.00	0.00	0.00	0.00	10,237.00	0.00
238	pipe bollard footer	218.40	0.00	0.00	0.00	0.00	0.00	218.40	0.00
239	pipe bollards	849.00	0.00	0.00	0.00	0.00	0.00	849.00	0.00
240	labor for install	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
241	bond	52,000.00	52,000.00	0.00	0.00	52,000.00	100.00	0.00	5,200.00
REPORT TOTALS		\$3,548,761.93	\$78,745.70	\$219,248.60	\$0.00	\$297,994.30	8.40	\$3,250,767.63	\$29,799.43

APPLICATION AND CERTIFICATION FOR PAYMENT

(Computer Facsimile of AIA Document G702)

TO OWNER: SPENCER COUNTY BOARD OF EDUCATION PROJECT: SPENCER COUNTY HIGH SCHOOL
ACADEMIC & ATHLETIC BUILDINGS

VIA ARCHITECT:

PAY APPLICATION: #18

FROM CONTRACTOR:

Isaac Tatum Construction, Inc.

P.O. Box 665

Lebanon, KY 40033

(Application is made for payment, as shown below, in connection with the Contract.

Continuation sheet is attached, G703)

LINE #	DESCRIPTION	AMOUNT
1.	ORIGINAL CONTRACT SUM.....	\$5,146,653.00
2.	NET CHANGE BY CHANGE ORDERS (A 31 Below)	\$65,803.44
3.	CONTRACT SUM, LINE 1 + LINE 2.....	\$5,212,656.44
4.	TOTAL COMPLETED AND STORED TO DATE.....	\$5,212,656.44
5.	RETAINAGE (Column G Page G703)	
a.	5% of Total Contract.....	\$0.00
b.	5% of Purchase Orders.....	
6.	TOTAL EARNED LESS RETAINAGE.....	\$5,112,656.44
7.	LESS PREVIOUS CERTIFICATES OF PAYMENT ...	\$ 4,720,375.32
8.	CURRENT PAYMENT DUE (LINE 6 - 7)	\$392,281.12
9.	BALANCE TO FINISH (Line 3 - line 6)	\$100,000.00
CHANGE ORDER SUMMARY		
Total Changes approved in previous months by Owner		\$99,560.53
Total approved this Month		\$ 4,788.00
TOTALS:		\$104,348.53
NET CHANGES by Change Order		\$65,803.44

The undersigned Contractor certifies that to the best of the Contractor's knowledge information and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractors Work for which payment were issued and payment received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Isaac Tatum Construction, Inc.

BY: *Isaac Tatum*

State of: Kentucky

County of: Marion

Subscribed and sworn to before:

me this *14* day of *July* 2020.

Notary Public: *Kathy Brown*

My Commission expires: *1-12-21*

ARCHITECT'S CERTIFICATE FOR PAYMENT

	MONTHLY PAYMENT DUE	TOTAL PROJECT	BILLED TO DATE	% COMPLETE
Isaac Tatum Construction	\$392,281.12	\$5,212,656.44	\$5,212,656.44	100%
DPO	\$0.00	\$1,519,147.00	\$ 1,506,760.68	99%
Project Totals:	\$392,281.12	\$6,731,803.44	\$6,719,417.12	100%

AMOUNT CERTIFIED

\$ 392,281.12

(Attach explanation if amount certified differs from the amount applied for. Initial any figures on this Application and on the Continuation Pages that are changed to conform to the Amount Certified.)

BY ARCHITECT:

V. Tony R

DATE: 7.15.2020

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or the Contractor under this Contract. COMPUTERIZED FACSIMILE of AIA Form G702.

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED		COMPLETED MATERIALS THIS PERIOD	STORED ON SITE	TOTAL COMPLETED AND STORED	%	BALANCE		RETAINAGE TO AMOUNT
		FROM PREVIOUS APPLICATIONS	PERIOD					COMPLETED	CON-	
BOND										
SUPERINTENDENT & PROJECT MANAGEM	\$ 41,753.00	\$ 41,753.00				\$ 41,753.00	100%	\$ -		\$ -
BUILDERS RISK INSURANCE	\$ 123,700.00	\$ 122,500.00	\$ 1,200.00			\$ 123,700.00	100%	\$ -		\$ -
STORAGE TRAILER	\$ 5,200.00	\$ 5,200.00				\$ 5,200.00	100%	\$ -		\$ -
OFFICE TRAILER	\$ 2,200.00	\$ 2,200.00				\$ 2,200.00	100%	\$ -		\$ -
CONSTRUCTION FENCE	\$ 2,200.00	\$ 2,200.00				\$ 2,200.00	100%	\$ -		\$ -
DUMPSTER	\$ 11,200.00	\$ 11,200.00				\$ 11,200.00	100%	\$ -		\$ -
TELEPHONE	\$ 22,600.00	\$ 22,600.00				\$ 22,600.00	100%	\$ -		\$ -
CONSTRUCTION SIGN	\$ 1,100.00	\$ 1,100.00				\$ 1,100.00	100%	\$ -		\$ -
CLEAN UP	\$ 800.00	\$ 800.00				\$ 800.00	100%	\$ -		\$ -
FINAL CLEAN UP	\$ 9,000.00	\$ 9,000.00				\$ 9,000.00	100%	\$ -		\$ -
PORTA JOHN	\$ 16,900.00	\$ 16,900.00				\$ 16,900.00	100%	\$ -		\$ -
SURVEYOR	\$ 2,800.00	\$ 2,800.00				\$ 2,800.00	100%	\$ -		\$ -
NOI BY SURVEYOR	\$ 11,300.00	\$ 11,300.00				\$ 11,300.00	100%	\$ -		\$ -
REMOVE AND DISPOSE OFFSITE	\$ 3,400.00	\$ 3,400.00				\$ 3,400.00	100%	\$ -		\$ -
	\$ 56,000.00		\$ 56,000.00			\$ 56,000.00	100%	\$ -		\$ -
ENGINEERING, CONSTRUCTION										
(Water Line Allowance)	\$ 150,000.00	\$ 150,000.00				\$ 150,000.00	100%	\$ -		\$ -
SELECTIVE BUILDING DEMOLITION										
	\$ 3,500.00	\$ 3,500.00				\$ 3,500.00	100%	\$ -		\$ -
SEEDING, SODDING, PLANTS										
	\$ 71,400.00	\$ 71,400.00				\$ 71,400.00	100%	\$ -		\$ -
SPORTSFIELD CONSTRUCTION										
BONDS & INSURANCE										
CONTRACT ADMIN	\$ 9,000.00	\$ 9,000.00				\$ 9,000.00	100%	\$ -		\$ -
MOBILIZATION	\$ 5,300.00	\$ 5,300.00				\$ 5,300.00	100%	\$ -		\$ -
DEMOLITION	\$ 5,200.00	\$ 5,200.00				\$ 5,200.00	100%	\$ -		\$ -
DRAINAGE	\$ 5,200.00	\$ 5,200.00				\$ 5,200.00	100%	\$ -		\$ -
EARTHWORK	\$ 68,000.00	\$ 68,000.00				\$ 68,000.00	100%	\$ -		\$ -
IRRIGATION	\$ 42,200.00	\$ 42,200.00				\$ 42,200.00	100%	\$ -		\$ -
LAWNS & GRASSES	\$ 44,800.00	\$ 44,800.00				\$ 44,800.00	100%	\$ -		\$ -
ATHLETIC EQUIPMENT	\$ 46,800.00	\$ 46,800.00				\$ 46,800.00	100%	\$ -		\$ -
	\$ 21,500.00	\$ 21,500.00				\$ 21,500.00	100%	\$ -		\$ -
TERMITE CONTROL										
	\$ 1,100.00	\$ 1,100.00				\$ 1,100.00	100%	\$ -		\$ -

DESCRIPTION OF WORK	SCHEDULED	COMPLETED	COMPLETED	MATERIALS	TOTAL	%	BALANCE	RETENAGE
	VALUE	FROM	THIS	STORED ON	COMPLETED	COM-	TO	AMOUNT
		PREVIOUS	PERIOD	SITE	AND STORED	PLETE	FINISH	
APPLICATIONS TO DATE								
SITWORK								
STORM DRAINAGE	\$ 175,000.00	\$ 175,000.00			\$ 175,000.00	100%	\$ -	\$ -
CUTFILL DIRT	\$ 163,000.00	\$ 163,000.00			\$ 163,000.00	100%	\$ -	\$ -
HAUL IN DIRT	\$ 130,000.00	\$ 130,000.00			\$ 130,000.00	100%	\$ -	\$ -
TOPSOIL GRADING	\$ 33,700.00	\$ 33,700.00			\$ 33,700.00	100%	\$ -	\$ -
DEMOLITION	\$ 72,600.00	\$ 72,600.00			\$ 72,600.00	100%	\$ -	\$ -
SILT FENCE	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$ -	\$ -
SYNTHETIC LATEX SPORTS SURFACE								
TENNIS COURT SURFACING	\$ 80,600.00		\$ 80,600.00		\$ 80,600.00	100%	\$ -	\$ -
TENNIS POLES & NETS	\$ 14,700.00		\$ 14,700.00		\$ 14,700.00	100%	\$ -	\$ -
CHAIN LINK FENCE & GATES								
ADMINISTRATION								
MOBILIZATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$ -	\$ -
DEMOLIBLIZATION	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	\$ -	\$ -
BASEBALL FENCE LABOR	\$ 2,900.00	\$ 2,900.00			\$ 2,900.00	100%	\$ -	\$ -
FOOTBALL FENCE LABOR	\$ 29,700.00	\$ 29,700.00			\$ 29,700.00	100%	\$ -	\$ -
TENNIS COURT LABOR	\$ 17,200.00	\$ 17,200.00			\$ 17,200.00	100%	\$ -	\$ -
BUILDING AREA FENCE LABOR	\$ 21,800.00	\$ 21,800.00			\$ 21,800.00	100%	\$ -	\$ -
	\$ 29,600.00	\$ 29,600.00			\$ 29,600.00	100%	\$ -	\$ -
ASPHALT								
MOBILIZATION & GENERAL CONDITIONS								
STRIPING & WHEEL STOPS	\$ 7,900.00	\$ 7,900.00			\$ 7,900.00	100%	\$ -	\$ -
60Z NON-WOVEN FABRIC	\$ 12,500.00	\$ 12,500.00			\$ 12,500.00	100%	\$ -	\$ -
7" #3 STONE BASE - ASPHALT PAVING	\$ 12,300.00	\$ 12,300.00			\$ 12,300.00	100%	\$ -	\$ -
3" DGA BASE-ASPHALT PAVING	\$ 48,100.00	\$ 48,100.00			\$ 48,100.00	100%	\$ -	\$ -
3" ASPHALT SURFACE - ASPHALT PAVING	\$ 24,300.00	\$ 24,300.00			\$ 24,300.00	100%	\$ -	\$ -
1.5" ASPHALT SURFACE - ASPHALT PAVIN	\$ 139,800.00	\$ 139,800.00			\$ 139,800.00	100%	\$ -	\$ -
2" DGA BASE - RUNNING TRACK	\$ 83,600.00	\$ 83,600.00			\$ 83,600.00	100%	\$ -	\$ -
2.5" ASPHALT BASE - RUNNING TRACK	\$ 7,500.00	\$ 7,500.00			\$ 7,500.00	100%	\$ -	\$ -
1.25" ASPHALT SURFACE - RUNNING TRAC	\$ 42,100.00	\$ 42,100.00			\$ 42,100.00	100%	\$ -	\$ -
6" DGA - FIELD EVENTS	\$ 27,700.00	\$ 27,700.00			\$ 27,700.00	100%	\$ -	\$ -
2.5" ASPHALT BASE - FIELD EVENTS	\$ 3,300.00	\$ 3,300.00			\$ 3,300.00	100%	\$ -	\$ -
1.25" ASPHALT SURFACE - FIELD EVENTS	\$ 7,300.00	\$ 7,300.00			\$ 7,300.00	100%	\$ -	\$ -
6" DGA - TENNIS COURT	\$ 4,600.00	\$ 4,600.00			\$ 4,600.00	100%	\$ -	\$ -
2" ASPHALT BASE - TENNIS COURTS	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$ -	\$ -
1.5" ASPHALT SURFACE - TENNIS COURTS	\$ 18,600.00	\$ 18,600.00			\$ 18,600.00	100%	\$ -	\$ -
	\$ 17,600.00	\$ 17,600.00			\$ 17,600.00	100%	\$ -	\$ -

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%	BALANCE		RETENAGE
	VALUE		FROM	PREVIOUS	THIS PERIOD	STORED ON SITE	COMPLETED AND STORED	COM. PLETE		FINISH	TO AMOUNT	
6" DGA - LONG JUMP	\$	1,000.00	\$	1,000.00			\$	1,000.00	100%	\$	-	\$
2.5" ASPHALT BASE - LONG JUMP	\$	2,200.00	\$	2,200.00			\$	2,200.00	100%	\$	-	\$
1.25 ASPHALT SURFACE - LONG JUMP	\$	1,100.00	\$	1,100.00			\$	1,100.00	100%	\$	-	\$
7" #3 STONE BASE - STONE UNDER CONCI	\$	11,900.00	\$	11,900.00			\$	11,900.00	100%	\$	-	\$
3" DGA BASE - STONE UNDER CONCRETE	\$	6,100.00	\$	6,100.00			\$	6,100.00	100%	\$	-	\$
STRIPING AND BUMPERS	\$	12,800.00	\$	12,800.00			\$	12,800.00	100%	\$	-	\$
SIGNS	\$	3,500.00	\$	3,500.00			\$	3,500.00	100%	\$	-	\$
CONCRETE												
FOOTER AND WALLS LABOR	\$	177,500.00	\$	177,500.00			\$	177,500.00	100%	\$	-	\$
FOOTER CONCRETE	\$	40,000.00	\$	40,000.00			\$	40,000.00	100%	\$	-	\$
SLAB LABOR	\$	35,000.00	\$	35,000.00			\$	35,000.00	100%	\$	-	\$
SLAB CONCRETE	\$	10,000.00	\$	10,000.00			\$	10,000.00	100%	\$	-	\$
SITE CONCRETE	\$	130,000.00	\$	130,000.00			\$	130,000.00	100%	\$	-	\$
SITE CONCRETE LABOR	\$	210,000.00	\$	210,000.00			\$	210,000.00	100%	\$	-	\$
CONCRETE EQUIPMENT	\$	27,900.00	\$	27,900.00			\$	27,900.00	100%	\$	-	\$
MESH PLASTIC INSULATION	\$	6,300.00	\$	6,300.00			\$	6,300.00	100%	\$	-	\$
ROCK	\$	7,900.00	\$	7,900.00			\$	7,900.00	100%	\$	-	\$
PREP FOR SLAB	\$	7,900.00	\$	7,900.00			\$	7,900.00	100%	\$	-	\$
UNIT MASONRY												
ATHLETIC BUILDING												
CMU LABOR	\$	160,700.00	\$	160,700.00			\$	160,700.00	100%	\$	-	\$
CMU MATERIAL	\$	111,600.00	\$	111,600.00			\$	111,600.00	100%	\$	-	\$
BRICK LABOR	\$	75,800.00	\$	75,800.00			\$	75,800.00	100%	\$	-	\$
BRICK MATERIAL	\$	112,300.00	\$	112,300.00			\$	112,300.00	100%	\$	-	\$
ACADEMIC BUILDING												
CMU LABOR	\$	50,800.00	\$	50,800.00			\$	50,800.00	100%	\$	-	\$
CMU MATERIAL	\$	34,500.00	\$	34,500.00			\$	34,500.00	100%	\$	-	\$
BRICK LABOR	\$	37,900.00	\$	37,900.00			\$	37,900.00	100%	\$	-	\$
BRICK MATERIAL	\$	48,100.00	\$	48,100.00			\$	48,100.00	100%	\$	-	\$
STRUCTURAL STEEL												
FIELD LABOR & EQUIPMENT	\$	73,000.00	\$	73,000.00			\$	73,000.00	100%	\$	-	\$
SHOP LABOR & ADMINISTRATION COST	\$	37,000.00	\$	37,000.00			\$	37,000.00	100%	\$	-	\$
DETAILING	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	-	\$

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		%		BALANCE		RETAINAGE	
	VALUE		FROM		THIS		STORED ON		COMPLETED		TO		AMOUNT	
			PREVIOUS		PERIOD		SITE		AND STORED		PLETE		FINISH	
ROUGH CARPENTRY	\$	33,800.00	\$	33,800.00					\$	33,800.00	100%	\$	-	-
EXTRA WOOD	\$	11,300.00	\$	11,300.00					\$	11,300.00	100%	\$	-	-
BUTYMINOUS DAMPROOFING	\$	5,600.00	\$	5,600.00					\$	5,600.00	100%	\$	-	-
WATER REPELLANTS	\$	3,900.00	\$	3,900.00					\$	3,900.00	100%	\$	-	-
FIRE & SMOKE SEALANT	\$	3,500.00	\$	3,500.00					\$	3,500.00	100%	\$	-	-
JOINT SEALANTS	\$	22,500.00	\$	22,500.00					\$	22,500.00	100%	\$	-	-
ROOFING														
SUBMITTALS & MOBILIZATION	\$	7,000.00	\$	7,000.00					\$	7,000.00	100%	\$	-	-
METAL WALL PANEL LABOR	\$	34,900.00	\$	34,900.00					\$	34,900.00	100%	\$	-	-
ROOFING INSULATION LABOR	\$	33,700.00	\$	33,700.00					\$	33,700.00	100%	\$	-	-
ROOF MEMBRANE LABOR	\$	33,700.00	\$	33,700.00					\$	33,700.00	100%	\$	-	-
SHEET METAL FLASHINGS & TRIM MATERI	\$	4,300.00	\$	4,300.00					\$	4,300.00	100%	\$	-	-
SHEET METAL FLASHINGS & TRIM LABOR	\$	5,600.00	\$	5,600.00					\$	5,600.00	100%	\$	-	-
METAL ROOFING LABOR	\$	90,500.00	\$	90,500.00					\$	90,500.00	100%	\$	-	-
CLOSE OUTS & WARRANTIES	\$	7,000.00	\$	7,000.00					\$	7,000.00	100%	\$	-	-
HM DOORS & FRAMES	\$	2,600.00	\$	2,600.00					\$	2,600.00	100%	\$	-	-
INSTALL OF DOORS & HARDWARE	\$	12,400.00	\$	12,400.00					\$	12,400.00	100%	\$	-	-
INSTALL OF FRAMES	\$	1,100.00	\$	1,100.00					\$	1,100.00	100%	\$	-	-
COUNTER DOORS														
	\$	36,000.00	\$	36,000.00					\$	36,000.00	100%	\$	-	-
ALUMINUM FRAMED STOREFRONTS														
MATERIAL	\$	14,200.00	\$	14,200.00					\$	14,200.00	100%	\$	-	-
LABOR	\$	14,600.00	\$	14,600.00					\$	14,600.00	100%	\$	-	-
ENGINEERING	\$	600.00	\$	600.00					\$	600.00	100%	\$	-	-
GLAZING MATERIAL	\$	5,000.00	\$	5,000.00					\$	5,000.00	100%	\$	-	-
GLAZING LABOR	\$	4,200.00	\$	4,200.00					\$	4,200.00	100%	\$	-	-
FIXED LOUVERS	\$	1,700.00	\$	1,700.00					\$	1,700.00	100%	\$	-	-
NON STRUCTURAL METAL FRAMING	\$	11,200.00	\$	11,200.00					\$	11,200.00	100%	\$	-	-

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM. PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
DRYWALL & ACT								
ACCOUSTICAL PANEL CEILINGS	\$ 44,000.00	\$ 44,000.00			\$ 44,000.00	100%	\$ -	\$ -
LINEAR METAL CEILINGS	\$ 54,700.00	\$ 54,700.00			\$ 54,700.00	100%	\$ -	\$ -
METAL TRUSSES	\$ 113,400.00	\$ 113,400.00			\$ 113,400.00	100%	\$ -	\$ -
TILE								
TILE MATERIAL	\$ 8,500.00	\$ 8,500.00			\$ 8,500.00	100%	\$ -	\$ -
TILE LABOR	\$ 3,300.00	\$ 3,300.00			\$ 3,300.00	100%	\$ -	\$ -
RESILIENT FLOOR TILE								
RUBBER TILE MATERIAL	\$ 32,500.00	\$ 32,500.00			\$ 32,500.00	100%	\$ -	\$ -
VCT MATERIAL	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	\$ -	\$ -
COVE BASE MATERIAL	\$ 1,900.00	\$ 1,900.00			\$ 1,900.00	100%	\$ -	\$ -
RUBBER TILE LABOR	\$ 4,200.00	\$ 4,200.00			\$ 4,200.00	100%	\$ -	\$ -
VCT LABOR	\$ 1,000.00	\$ 1,000.00			\$ 1,000.00	100%	\$ -	\$ -
COVE BASE LABOR	\$ 1,200.00	\$ 1,200.00			\$ 1,200.00	100%	\$ -	\$ -
PAINTING								
CEILINGS	\$ 3,700.00	\$ 3,700.00			\$ 3,700.00	100%	\$ -	\$ -
WALLS	\$ 31,100.00	\$ 31,100.00			\$ 31,100.00	100%	\$ -	\$ -
FLOORS	\$ 10,200.00	\$ 10,200.00			\$ 10,200.00	100%	\$ -	\$ -
MISC METALS	\$ 20,500.00	\$ 20,500.00			\$ 20,500.00	100%	\$ -	\$ -
SIGNAGE	\$ 1,600.00	\$ 1,600.00			\$ 1,600.00	100%	\$ -	\$ -
FLAG POLE	\$ 4,400.00	\$ 4,400.00			\$ 4,400.00	100%	\$ -	\$ -
INSTALL OF ACCESSORIES	\$ 16,900.00	\$ 16,900.00			\$ 16,900.00	100%	\$ -	\$ -
ALUMINUM PROTECTIVE CANOPIES	\$ 2,300.00	\$ 2,300.00			\$ 2,300.00	100%	\$ -	\$ -
GRANDSTAND SEATS & BLEACHERS	\$ 18,600.00	\$ 18,600.00			\$ 18,600.00	100%	\$ -	\$ -
PRE-ENGINEERED TIMBER COLUMN	\$ 6,500.00	\$ 6,500.00			\$ 6,500.00	100%	\$ -	\$ -
SPRINKLER SYSTEM								
INTERIOR LABOR - SPRINKLER FITTER	\$ 5,200.00	\$ 5,200.00			\$ 5,200.00	100%	\$ -	\$ -

DESCRIPTION OF WORK	SCHEDULED		COMPLETED		COMPLETED MATERIALS		TOTAL		% COM- PLETE	BALANCE		RETAINAGE TO AMOUNT
	VALUE		FROM PREVIOUS	APPLICATIONS	THIS PERIOD	STORED ON SITE	COMPLETED AND STORED	TO DATE				
ENGINEER LABOR	\$	1,700.00	\$	1,700.00			\$	1,700.00	100%	\$	-	\$
SHOP LABOR	\$	500.00	\$	500.00			\$	500.00	100%	\$	-	\$
INTERIOR MATERIAL	\$	1,200.00	\$	1,200.00			\$	1,200.00	100%	\$	-	\$
MISC. EXPENSES	\$	300.00	\$	300.00			\$	300.00	100%	\$	-	\$
PLUMBING												
UNDERSLAB SOIL WASTE & VENT	\$	5,400.00	\$	5,400.00			\$	5,400.00	100%	\$	-	\$
ABOVE SLAB SOIL WASTE & VENT	\$	31,600.00	\$	31,600.00			\$	31,600.00	100%	\$	-	\$
DOMESTIC WATER PIPING	\$	21,400.00	\$	21,400.00			\$	21,400.00	100%	\$	-	\$
EXCAVATION & BACKFILL	\$	48,200.00	\$	48,200.00			\$	48,200.00	100%	\$	-	\$
INSULATION	\$	14,700.00	\$	14,700.00			\$	14,700.00	100%	\$	-	\$
HVAC												
DUCTWORK	\$	74,600.00	\$	74,600.00			\$	74,600.00	100%	\$	-	\$
AIRSIDE PACKAGE	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	-	\$
PIPING	\$	25,400.00	\$	25,400.00			\$	25,400.00	100%	\$	-	\$
HVAC EQUIPMENT	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	-	\$
INSULATION	\$	24,900.00	\$	24,900.00			\$	24,900.00	100%	\$	-	\$
CONTROLS	\$	109,700.00	\$	109,700.00			\$	109,700.00	100%	\$	-	\$
COMMISSIONING	\$	4,500.00	\$	4,500.00			\$	4,500.00	100%	\$	-	\$
STARTUP	\$	12,500.00	\$	12,500.00			\$	12,500.00	100%	\$	-	\$
BALANCE	\$	8,100.00	\$	8,100.00			\$	8,100.00	100%	\$	-	\$
SANITARY SEWER												
SANITARY SEWER	\$	55,000.00	\$	55,000.00			\$	55,000.00	100%	\$	-	\$
DOMESTIC WATER	\$	2,000.00	\$	2,000.00			\$	2,000.00	100%	\$	-	\$
SEWER PUMP	\$	19,500.00	\$	19,500.00			\$	19,500.00	100%	\$	-	\$
ELECTRICAL												
MOBILIZATION	\$	13,500.00	\$	13,500.00			\$	13,500.00	100%	\$	-	\$
DEMOMOBILIZATION	\$	3,400.00	\$	3,400.00			\$	3,400.00	100%	\$	-	\$
SUBMITTALS	\$	16,900.00	\$	16,900.00			\$	16,900.00	100%	\$	-	\$
DEMO	\$	28,100.00	\$	28,100.00			\$	28,100.00	100%	\$	-	\$
TEMPORARY POWER	\$	16,900.00	\$	16,900.00			\$	16,900.00	100%	\$	-	\$
BRANCH CONDUIT ABOVE SLAB LABOR	\$	47,200.00	\$	47,200.00			\$	47,200.00	100%	\$	-	\$
BRANCH CONDUIT ABOVE SLAB MATERIAL	\$	25,000.00	\$	25,000.00			\$	25,000.00	100%	\$	-	\$
BRANCH CONDUIT BELOW SLAB LABOR	\$	14,800.00	\$	14,800.00			\$	14,800.00	100%	\$	-	\$
BRANCH CONDUIT BELOW SLAB MATERIA	\$	2,600.00	\$	2,600.00			\$	2,600.00	100%	\$	-	\$
BRANCH WIRE ABOVE SLAB LABOR	\$	16,500.00	\$	16,500.00			\$	16,500.00	100%	\$	-	\$
BRANCH WIRE ABOVE SLAB MATERIAL	\$	12,600.00	\$	12,600.00			\$	12,600.00	100%	\$	-	\$

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED FROM PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	MATERIALS STORED ON SITE	TOTAL COMPLETED AND STORED TO DATE	% COM. PLETE	BALANCE TO FINISH	RETAINAGE AMOUNT
BRANCH WIRE BELOW SLAB LABOR	\$ 7,400.00	\$ 7,400.00			\$ 7,400.00	100%	-	\$ -
BRANCH WIRE BELOW SLAB MATERIAL	\$ 5,700.00	\$ 5,700.00			\$ 5,700.00	100%	-	\$ -
FEEDER CONDUIT ABOVE SLAB LABOR	\$ 4,500.00	\$ 4,500.00			\$ 4,500.00	100%	-	\$ -
FEEDER CONDUIT ABOVE SLAB MATERIAL	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	-	\$ -
FEEDER CONDUIT BELOW SLAB LABOR	\$ 14,600.00	\$ 14,600.00			\$ 14,600.00	100%	-	\$ -
FEEDER CONDUIT BELOW SLAB MATERIAL	\$ 13,400.00	\$ 13,400.00			\$ 13,400.00	100%	-	\$ -
FEEDER WIRE ABOVE SLAB LABOR	\$ 9,200.00	\$ 9,200.00			\$ 9,200.00	100%	-	\$ -
FEEDER WIRE ABOVE SLAB MATERIAL	\$ 12,400.00	\$ 12,400.00			\$ 12,400.00	100%	-	\$ -
FEEDER WIRE BELOW SLAB LABOR	\$ 20,500.00	\$ 20,500.00			\$ 20,500.00	100%	-	\$ -
FEEDER WIRE BELOW SLAB MATERIAL	\$ 27,600.00	\$ 27,600.00			\$ 27,600.00	100%	-	\$ -
DISTRIBUTION LABOR	\$ 24,400.00	\$ 24,400.00			\$ 24,400.00	100%	-	\$ -
DISTRIBUTION MATERIAL	\$ 25,600.00	\$ 25,600.00			\$ 25,600.00	100%	-	\$ -
LIGHT FIXTURES LABOR	\$ 19,400.00	\$ 19,400.00			\$ 19,400.00	100%	-	\$ -
LIGHT FIXTURES MATERIAL	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100%	-	\$ -
EQUIPMENT CONNECTIONS LABOR	\$ 2,800.00	\$ 2,800.00			\$ 2,800.00	100%	-	\$ -
EQUIPMENT CONNECTIONS MATERIAL	\$ 1,500.00	\$ 1,500.00			\$ 1,500.00	100%	-	\$ -
FIRE ALARM LABOR	\$ 7,400.00	\$ 7,400.00			\$ 7,400.00	100%	-	\$ -
FIRE ALARM MATERIAL	\$ 2,600.00	\$ 2,600.00			\$ 2,600.00	100%	-	\$ -
WIRING DEVICES LABOR	\$ 3,000.00	\$ 3,000.00			\$ 3,000.00	100%	-	\$ -
WIRING DEVICES MATERIAL	\$ 1,700.00	\$ 1,700.00			\$ 1,700.00	100%	-	\$ -
CHANGE ORDER #001								
PARKING LOT STRIPPING PR #1	\$ 2,472.00	\$ 2,472.00			\$ 2,472.00	100%	-	\$ -
CHANGE ORDER #002								
ROCK REPLACEMENT AT GREENHOUSE	\$ 13,103.00	\$ 13,103.00			\$ 13,103.00	100%	-	\$ -
CHANGE ORDER #004								
PR #4 FENCE	\$ 36,713.00	\$ 36,713.00			\$ 36,713.00	100%	-	\$ -
CHANGE ORDER #004								
PR #2 FENCE	\$ 11,016.00	\$ 11,016.00			\$ 11,016.00	100%	-	\$ -
CHANGE ORDER #003								
PR #3 WATER LINE	\$ (38,545.09)	\$ (38,545.09)			\$ (38,545.09)	100%	-	\$ -
CHANGE ORDER #005								
PR #7 SIDEWALK, FIREPLUG	\$ 7,108.50	\$ 7,108.50			\$ 7,108.50	100%	-	\$ -
CHANGE ORDER #006								
REMOVE TWO EXISTING LIGHT POLES	\$ 1,995.00	\$ 1,995.00			\$ 1,995.00	100%	-	\$ -

DESCRIPTION OF WORK	SCHEDULED VALUE	COMPLETED		COMPLETED MATERIALS		TOTAL	%	BALANCE		RETENAGE TO AMOUNT
		FROM PREVIOUS APPLICATIONS	THIS PERIOD	STORED ON SITE	COMPLETED AND STORED TO DATE			COM- PLETE	FINISH	
CHANGE ORDER #007										
INSTALL ADDITIONAL SPRINKLER	\$ 12,604.00	\$ 12,604.00			\$ 12,604.00	100%	\$	-	\$	-
CHANGE ORDER #008										
REVISE LIGHTPOLE BASES	\$ 4,549.03	\$ 4,549.03			\$ 4,549.03	100%	\$	-	\$	-
CHANGE ORDER										
ADD DPO SCHILLER BACK TO CONTRAC	\$ 10,000.00	\$ 10,000.00			\$ 10,000.00	100%	\$	-	\$	-
CHANGE ORDER #010										
PUREFOAM CONDUCT ROOF TIE-IN	\$ 4,788.00		\$ 4,788.00		\$ 4,788.00	100%	\$	-	\$	-
TOTALS	\$ 5,212,656.44	\$ 5,055,368.44	\$ 157,288.00	\$	\$ 5,212,656.44	100%	\$	\$0.00	\$	-

ISAC TATUM CONSTRUCTION, INC.
DIRECT PURCHASE ORDER TO OWNER

P/O #	VENDOR	P/O AMOUNT	CHARGE ORDERS	PAYMENT P/O AMOUNT THIS PERIOD	INVOICED PREVIOUS	BALANCE
17236005	Aegis Metal Framing	\$39,700.00			39,684.64	\$15.36
17236006	Atlas Enterprises	\$71,293.00			71,292.98	\$0.02
17236007	CED Construction Group	\$32,100.00			32,100.00	\$0.00
17236008	Roofing Supply Group	\$42,000.00			41,999.40	\$0.60
17236009	Division X	\$7,305.00			7,305.00	\$0.00
17236010	DMI	\$73,000.00			71,411.33	\$1,588.67
17236011	Eckert	\$80,900.00			80,900.00	\$0.00
17236012	Elite Storage Products	\$42,075.00			42,075.00	\$0.00
17236013	IMI	\$120,000.00			120,000.00	\$0.00
17236014	Iron Bridge Sod Farms	\$21,000.00			21,000.00	\$0.00
17236015	Midwest Construction Produ	\$8,400.00			8,400.00	\$0.00
17236016	Mills Supply	\$23,528.00			23,528.00	\$0.00
17236017	Morton Buildings	\$37,268.00			37,268.00	\$0.00
17236018	Musco	\$174,900.00			174,900.00	\$0.00
17236019	New Millennium Building Sy	\$65,849.00			65,849.00	\$0.00
17236020	Rogers Group	\$97,850.00			97,850.00	\$0.00
17236021	Schiller Hardware	\$10,000.00	10,000.00			\$0.00
17236022	Air Mechanical Sales	\$12,420.00			12,420.00	\$0.00
17236023	Thermal Equipment Sales, I	\$189,750.00			189,750.00	\$0.00
17236024	Siskin Steel	\$32,212.00			32,127.50	\$84.50
17236025	Site Supply Inc.	\$8,000.00			8,000.00	\$0.00
17236026	Bland Technologies	\$60,755.00			60,755.00	\$0.00
17236027	Toadvine Enterprises	\$148,220.00			148,220.00	\$0.00
17236028	Sportsfield Specialties	\$9,000.00			9,000.00	\$0.00
17236029	Stephens Pipe & Steel	\$50,000.00			49,999.78	\$0.22
17236030	Plumbers Supply	\$61,622.00			60,925.05	\$696.95
TOTAL PURCHASE ORDER		\$1,519,147.00	10000	0	0.00 1,506,760.68	\$2,386.32

I HEREBY GUARANTEE AND WARRANT TO THE OWNER THAT ALL MATERIALS LISTED IN THE BREAKDOWN ABOVE FOR PAYMENT CONFORM FULLY TO THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.

ISAC TATUM, PRESIDENT *Isaac Tatum*
ISAC TATUM CONSTRUCTION, INC.

SUBSCRIBED AND SWORN BEFORE ME THIS 14 DAY OF July, 2009

NOTARY PUBLIC: *Kathy Brown* MY COMMISSION EXPIRES: 1-12-21



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

July 2, 2020
Project No: 02017.44
Invoice No: 29

Project 02017.44 Spencer County High School Academic and Athletics Building
email: accts.payable@spencer.kyschools.us

Professional Services from June 1, 2020 to June 30, 2020

Fee

Total Fee 381,936.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	57,290.40	100.00	57,290.40	0.00
Design Development	20.00	76,387.20	100.00	76,387.20	0.00
Construction Documents	40.00	152,774.40	100.00	152,774.40	0.00
Bidding	5.00	19,096.80	100.00	19,096.80	0.00
Construction Administration	20.00	76,387.20	100.00	76,387.20	763.87
Totals				381,936.00	763.87
Previous Fee Billing				381,172.13	
Total Fee					763.87
Total this Invoice					\$763.87

RECEIVED

JUL 02 2020

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859.224.1351 Office
859.224.5446 Fax
scbarh@scba.com



Spencer County Board of Education
Mr. Chuck Adams, Superintendent
207 W. Main Street
Taylorsville, KY 40071-8619

July 2, 2020
Project No: 02017.45
Invoice No: 10

Project 02017.45 Spencer County Bus Garage
email: accts.payable@spencer.kyschools.us

Professional Services from June 1, 2020 to June 30, 2020

Fee

Total Fee 95,766.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned	Current Fee Billing
Schematic Design	15.00	14,364.90	100.00	14,364.90	0.00
Design Development	20.00	19,153.20	100.00	19,153.20	0.00
Construction Documents	40.00	38,306.40	100.00	38,306.40	0.00
Bidding	5.00	4,788.30	100.00	4,788.30	0.00
Construction Administration	20.00	19,153.20	10.00	1,915.32	957.66
Totals				78,528.12	957.66
Previous Fee Billing				77,570.46	
Total Fee					957.66
Total this Invoice					\$957.66

RECEIVED

JUL 02 2020

Sherman Carter Barnhart Architects
2405 Harrodsburg Road
Lexington, KY 40504

859 224 1351 - Office
859 224 8446 - Fax
scbarh@architects.com