

AIA Type Document
Application and Certification for Payment

Page 1 of 13

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
206 Reasor Ave.
Taylorsville, KY 40071

APPLICATION NO: 3
PERIOD TO: 8/12/2020

DISTRIBUTION TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECT'S PROJECT NO:

CONTRACT FOR: Spencer Co. Early Learning Ctr.Phase I

CONTRACT DATE: 4/28/2020

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Type Document is attached.

1. ORIGINAL CONTRACT SUM\$ 3,548,761.93

2. Net Change by Change Orders\$ 0.00

3. CONTRACT SUM TO DATE (Line 1 + 2).....\$ 3,548,761.93

4. TOTAL COMPLETED AND STORED TO DATE\$ 489,746.10

5. RETAINAGE:

a. 10.00 % of Completed Work\$ 48,974.61

b. 10.00 % of DPO Material\$ 1,822.64

Total retainage (Line 5a + 5b)\$ 50,797.25

6. TOTAL EARNED LESS RETAINAGE\$ 438,948.85
(Line 4 less Line 5 Total)


7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate)\$ 268,194.87

8. CURRENT PAYMENT DUE\$ 170,753.98

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6)\$ 3,109,813.08

The Undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the owner, and that current payment shown herein is now due.

CONTRACTOR: Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509


By: 
Shane Carpenter / GM

Date: 8.13.2020

State of: KY

County of: Fayette

Subscribed and Sworn to before me this 13 Day of Aug. 2020

Notary Public: 

My Commission Expires: 2-3-21

ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$ 170,753.98

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:  Date: 8.19.2020

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, Payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total approved this Month	0.00	0.00
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

Page 2 of 13

DISTRIBUTION
TO:
_ **OWNER**
_ **ARCHITECT**
_ **CONTRACTOR**

ARCHITECT'S
PROJECT NO:

CONTRACT DATE: 4/28/2020

[illegible]

Page 3 of 13

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

ARCHITECT'S
PROJECT NO:

CONTRACT DATE: 4/28/2020

[illegible]

Page 4 of 13

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

ARCHITECT'S
PROJECT NO:

CONTRACT DATE: 4/28/2020

[illegible]

Page 6 of 13

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

ARCHITECT'S
PROJECT NO:

CONTRACT DATE: 4/28/2020

[illegible]

Page 7 of 13

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

ARCHITECT'S
PROJECT NO:

CONTRACT DATE: 4/28/2020

[illegible]

Page 9 of 13

DISTRIBUTION
TO:
— OWNER
— ARCHITECT
— CONTRACTOR

ARCHITECT'S
PROJECT NO:

CONTRACT DATE: 4/28/2020

[illegible]

AIA Type Document
Application and Certification for Payment

Page 10 of 13

TO (OWNER): Spencer Co. Board of Ed.
 207 W. Main St.
 Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
 206 Reasor Ave.
 Taylorsville, KY 40071

APPLICATION NO: 3
PERIOD TO: 8/12/2020

DISTRIBUTION
TO:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
 2405 Harrodsburg Rd.
 Lexington, KY 40504

ARCHITECT'S
PROJECT NO:

CONTRACT FOR: Spencer Co. Early Learning Ctr.Phase I

CONTRACT DATE: 4/28/2020

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
169	blanket install	1,500.00	0.00	0.00	0.00	0.00	0.00	1,500.00	0.00
170	seed and straw	3,100.00	0.00	0.00	0.00	0.00	0.00	3,100.00	0.00
171	topsoil placement	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
172	storm pipe mat.	15,140.00	0.00	0.00	0.00	0.00	0.00	15,140.00	0.00
173	4" hdpe labor	4,940.00	0.00	0.00	0.00	0.00	0.00	4,940.00	0.00
174	6" pvc labor	900.00	0.00	0.00	0.00	0.00	0.00	900.00	0.00
175	6" hdpe labor	900.00	0.00	0.00	0.00	0.00	0.00	900.00	0.00
176	8" pvc labor	6,000.00	0.00	0.00	0.00	0.00	0.00	6,000.00	0.00
177	12" hdpe labor	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
178	12" rcp labor	8,040.00	0.00	0.00	0.00	0.00	0.00	8,040.00	0.00
179	subdrainage labor	3,000.00	0.00	0.00	0.00	0.00	0.00	3,000.00	0.00
180	drop box mat	4,500.00	0.00	0.00	0.00	0.00	0.00	4,500.00	0.00
181	drop box labor	5,500.00	0.00	0.00	0.00	0.00	0.00	5,500.00	0.00
182	storm castings mat.	2,468.00	0.00	0.00	0.00	0.00	0.00	2,468.00	0.00
183	downspout boots mat.	4,809.00	0.00	0.00	0.00	0.00	0.00	4,809.00	0.00
184	downspout boot install	2,000.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00
185	trench drain mat	4,809.00	0.00	0.00	0.00	0.00	0.00	4,809.00	0.00
186	trench drain labor	5,000.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00
187	trench backfill	2,500.00	0.00	0.00	0.00	0.00	0.00	2,500.00	0.00
188	fabric	590.00	0.00	0.00	0.00	0.00	0.00	590.00	0.00
189	temp fence	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00	0.00	750.00

Page 11 of 13

DISTRIBUTION
TO:
☒ **OWNER**
☒ **ARCHITECT**
☒ **CONTRACTOR**

ARCHITECT'S
PROJECT NO:

CONTRACT DATE: 4/28/2020

[illegible]

Application and Certification for Payment

Page 12 of 13

TO (OWNER): Spencer Co. Board of Ed.
207 W. Main St.
Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
206 Reasor Ave.
Taylorsville, KY 40071

APPLICATION NO: 3
PERIOD TO: 8/12/2020

DISTRIBUTION
TO:
_ OWNER
_ ARCHITECT
_ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
2555 Palumbo Drive #110
Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
2405 Harrodsburg Rd.
Lexington, KY 40504

ARCHITECT'S
PROJECT NO:

CONTRACT FOR: Spencer Co. Early Learning Ctr.Phase I

CONTRACT DATE: 4/28/2020

[illegible]

AIA Type Document
Application and Certification for Payment

Page 13 of 13

TO (OWNER): Spencer Co. Board of Ed.
 207 W. Main St.
 Taylorsville, KY 40071

PROJECT: Spencer Co. Early Learning Ctr
 206 Reasor Ave.
 Taylorsville, KY 40071

APPLICATION NO: 3
PERIOD TO: 8/12/2020

DISTRIBUTION
TO:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

FROM (CONTRACTOR): Rising Sun Developing Company
 2555 Palumbo Drive #110
 Lexington, KY 40509

VIA (ARCHITECT): Sherman Carter Barnhardt Architects
 2405 Harrodsburg Rd.
 Lexington, KY 40504

ARCHITECT'S
PROJECT NO:

CONTRACT FOR: Spencer Co. Early Learning Ctr.Phase I

CONTRACT DATE: 4/28/2020

ITEM	DESCRIPTION	SCHEDULE VALUE	PREVIOUS APPLICATIONS	COMPLETED THIS PERIOD	STORED MATERIAL	COMPLETED STORED	%	BALANCE	RETAINAGE
232	masonry for canopy labor	4,800.00	0.00	0.00	0.00	0.00	0.00	4,800.00	0.00
233	canopy	38,161.60	0.00	0.00	0.00	0.00	0.00	38,161.60	0.00
234	alternate #3	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
235	asphalt paving	4,824.00	0.00	0.00	0.00	0.00	0.00	4,824.00	0.00
236	alternate #4	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
237	asphalt paving	10,237.00	0.00	0.00	0.00	0.00	0.00	10,237.00	0.00
238	pipe bollard footer	218.40	0.00	0.00	0.00	0.00	0.00	218.40	0.00
239	pipe bollards	849.00	0.00	0.00	0.00	0.00	0.00	849.00	0.00
240	labor for install	1,000.00	0.00	0.00	0.00	0.00	0.00	1,000.00	0.00
241	bond	52,000.00	52,000.00	0.00	0.00	52,000.00	100.00	0.00	5,200.00
REPORT TOTALS		\$3,548,761.93	\$297,994.30	\$191,751.80	\$0.00	\$489,746.10	13.80	\$3,059,015.83	\$48,974.61

Rising Sun Developing Company
 2555 Palumbo Dr. Ste. 110
 Lexington, KY 40509
 Billing through: August 6, 2020

Spencer County Early Learning Center
 Application #1

A	B	C	D	E	F	G	H
DPO	Vendor	PO Amount	Previous Billing	Amount this Period	Stored Materials	Total Completed and Stored	Balance Remaining
1	Eckart	248,362.21		2,073.88		2,073.88	246,288.33
2	Johnson Controls	31,657.86				0.00	31,657.86
3	MMI of Kentucky	37,000.00		12,065.55		12,065.55	24,934.45
4	IMI - Irving Materials Inc.	75,900.07		984.00		984.00	74,916.07
5	Rogers Group	32,700.00		3,102.93		3,102.93	29,597.07
6	Louisville Paving	37,000.00				0.00	37,000.00
7	Ferro	152,300.00				0.00	152,300.00
8	Atlas	90,673.00				0.00	90,673.00
9	Lee Brick & Block	90,000.00				0.00	90,000.00
10	Cornell Cookson	10,195.00				0.00	10,195.00
11	Manning	219,018.00				0.00	219,018.00
12	L&W	12,000.00				0.00	12,000.00
13	Ohio Valley	10,000.00				0.00	10,000.00
14	Gilford Johnson	9,000.00				0.00	9,000.00
15	Tennessee Valley Metals	22,732.00				0.00	22,732.00
16	Plumbers Supply	190,000.00				0.00	190,000.00
17	Thermal Equipment	282,665.00				0.00	282,665.00
18	Allied Technology	24,400.00				0.00	24,400.00
19	Blackmore & Glunt	13,015.00				0.00	13,015.00
20	CIM	44,000.00				0.00	44,000.00
21	Plumbers Supply	9,000.00				0.00	9,000.00
22	Dixie, LLC	57,700.00				0.00	57,700.00
	Totals	1,699,318.14	0.00	18,226.36	0.00	18,226.36	1,681,091.78


 Sandra Fulton

August 10, 2020

Eckart Supply 2306 Plantside Drive Louisville, KY 40299			Scope: panels, switchboards
PO # 1			PO Amount \$248,362.21
Date	Invoice	Amount	
6/24/20	S100312469.001	1,923.32	
7/30/20	S100323742.002	150.56	
Invoices total			2,073.88
Total billed this pay app			2,073.88
Pay app #			
Total billed to date			2,073.88
PO balance			246,288.33



WHOLESALE SUPPLIES

Electric • Plumbing • HVAC

Eckart Louisville
2306 Plantside Drive
LOUISVILLE, KY 40299-1928
Phone 502-426-1476
Fax 502-384-8760

BILL TO:

SPENCER COUNTY BOARD OF EDUCATION
207 W. MAIN STREET
TAYLORSVILLE, KY 40071-8619

SHIP TO:

SPENCER CO EARLY LEARNING CENTER
206 REASOR AVENUE
C/O ARROW ELECTRIC
TAYLORSVILLE, KY 40071-8101



Invoice

INVOICE DATE	INVOICE NUMBER
06/24/2020	S100312469.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 2	

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON
9494	1		Rick Campbell
WRITER		SHIP VIA	TERMS
Mike Smith		OUR TRUCK	Net Due 30th
ORDER QTY	SHIP QTY	DESCRIPTION	
25ea	25ea	RAC 2122	0.138/ea 3.45
100ea	100ea	1/2" EMT STL SS INS CONN	12.779/c 12.78
100ea	100ea	BRI 1691	14.474/c 14.47
100ea	100ea	1/2" KNOCKOUT PLUG	0.950/ft 95.00
100ft	100ea	BRI 1692	17.481/ea 34.96
100ft	100ft	3/4" KNOCKOUT PLUG	0.640/ea 128.00
2ea	2ea	BLI B54SH-120GLV	58.687/c 1173.74
200ea	200ea	STRUT 13/16 PREGALV SLOTTED 10	0.195/ea 48.75
2000ft	2000ft	13/16"H X 1-5/8"W X 10'L	0.180/ea 45.00
250ea	250ea	CUL 39916J	1.800/ea 36.00
250ea	250ea	#8 METAL EZ ANCHOR KIT	0.543/ea 19.55
200ea	200ea	RAC 232	25.973/c 25.97
2000ft	2000ft	4 X 21/8 SQ BOX 1/2 & TKO	22.077/c 5.52
250ea	250ea	CON 3/4EMT	100.813/c 100.81
250ea	250ea	3/4" EMT CONDUIT PIPE	
20ea	20ea	RAC 2123	
36ea	36ea	3/4" EMT STL SS INS CONN	
100ea	100ea	RAC 2023	
25ea	25ea	3/4" EMT STEEL SS CPLG	
100ft	100ft	MIL 48-22-3100	
		INKZALL BLACK FINE PT MARKER	
		RAY ALAAA	
		AAA ALKALINE BATTERY	
		MIN 1B	
		SIZE-1 3/4" RIG/EMT MINNIE	
		MIN 0B	
		SIZE-0 3/8"RIG-1/2"EMT MINNIE	
		CON 1EMT	
		1" EMT CONDUIT PIPE	



Invoice

INVOICE DATE	INVOICE NUMBER	PAGE NO.
06/24/2020	S100312469.001	2 of 2

ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
100ea	100ea	BRI TWB52	7.507/c	7.51
200ft	200ft	3/4" POLYETHYLENE EMT BUSHING CON 2PVC40	70.903/c	141.81
200ea	200ea	2" 10' PVC SCH-40 CONDUIT PIPE RAC 996	0.150/ea	30.00
		GRD WIRE 12SOL COPPER 8"		
Jun 24 2020 at 8:54AM M4000023904 Signature: [Signature] S100312469.001				

Invoice is due by 07/25/2020

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	1923.32
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	1923.32



WHOLESALE SUPPLIES

Electrical • Plumbing • HVAC

Eckart Louisville
2306 Plantside Drive
LOUISVILLE, KY 40299-1928
Phone 502-426-1476
Fax 502-384-8760

BILL TO:

SPENCER COUNTY BOARD OF EDUCATION
207 W. MAIN STREET
TAYLORSVILLE, KY 40071-8619

SHIP TO:

SPENCER CO EARLY LEARNING CENTER
206 REASOR AVENUE
C/O ARROW ELECTRIC
TAYLORSVILLE, KY 40071-8101



Invoice

INVOICE DATE	INVOICE NUMBER
07/30/2020	S100323742.002
PAGE NO.	
1 of 1	
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON
9494	1		Rick Campbell
WRITER		SHIP VIA	TERMS
Mike Smith		OUR TRUCK	Net Due 30th
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE
50ea	50ea	CAD CAT32HPAB NVENT CADDY CAT HP J-HOOK WITH ANGLE BRACKET 2IN DIA 1/4IN HOLE	301.125/c
JUL 30 2020 at 11:51AM <i>Hale Brand</i> Hale Brand			150.56


Invoice is due by 09/25/2020

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	150.56
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	150.56

MMI of Kentucky 2081 Mercer Road Lexington, KY 40511		Scope: rebar, WWF, misc. concrete, accessories	
PO # 3		PO Amount \$37,000.00	
Date	Invoice	Amount	
7/10/20	84287	10,115.55	
7/30/20	84830	1,950.00	
Invoices total		12,065.55	
Total billed this pay app		12,065.55	
Pay app #			
Total billed to date		12,065.55	
PO balance		24,934.45	



MMI of Kentucky
2081 Mercer Road
LEXINGTON, KY 40511 USA

Phone: (859) 255-0070
Fax: (859) 231-6522

Invoice

Page: 1

Invoice No: 0000084287
Invoice Date: 7/10/2020
Order #: 0000085777
Customer: 6710
Job: M20-5837
Salesperson: LENNY FRANKLIN
Contact: LISA
Phone: (859) 543-0205

Website: www.cmcmmi.com

Sold To

Ship To

SPENCER COUNTY BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
SUITE 110
LEXINGTON, KY 40509 USA

SPENCER CO LEARNING CENTER
206 REASOR AVENUE
TAYLORSVILLE, KY 40071 USA


Customer P.O.	Customer Job #	Ship Via	BOL	F.O.B.	Terms		
3		MMI		JOBSITE	NET 30		
Item	Description	Ordered	Shipped	BackOrdered	UM	Price	Amount

REINFORCING STEEL PER CC QTW, Release 1-0, Drawing R1,R2, FOUNDATION							
RB-LBS	BLACK REBAR-LBS	224.79	224.79	0.00	CWT		10,115.55

Total Weight: 22,479 Lbs

Subtotal	10,115.55
Taxable Total	
KENTUCKY EXEMPT	0.00
Trade Discount	0.00
Payment/Credit Amount	0.00
Balance	10,115.55

Terms Discount:



Invoice

Page: 1

MMI of Kentucky
2081 Mercer Road
LEXINGTON, KY 40511 USA

Phone: (859) 255-0070
Fax: (859) 231-6522

Invoice No: 0000084830
Invoice Date: 7/30/2020
Order #: 0000086550
Customer: 6710
Job: M20-5837
Salesperson: LENNY FRANKLIN
Contact: LISA
Phone: (859) 543-0205

Website: www.cmcmmi.com

Sold To

Ship To

SPENCER COUNTY BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
SUITE 110
LEXINGTON, KY 40509 USA

SPENCER CO LEARNING CENTER
206 REASOR AVENUE
TAYLORSVILLE, KY 40071 USA

Customer P.O. #

Customer Job #

Ship Via

BOL

F.O.B.

Terms

3

MMI

JOBSITE

NET 30

Item	Description	Ordered	Shipped	Back Ordered	UM	Price	Amount
SBU2	2" X 5'-0" METAL SLAB BOLSTER UPPER	600.00	600.000	0.00	EA	3.25/EA	1,950.00

Total Weight: 0

Lbs

Subtotal	1,950.00
Taxable Total	
KENTUCKY EXEMPT	0.00
Trade Discount	0.00
Payment/Credit Amount	0.00
Balance	1,950.00

Terms Discount:

IMI		Scope: concrete/grout	
1440 Selinda Avenue			
Lexington, KY 40213			
PO # 4		PO Amount \$75,900.07	
Date	Invoice	Amount	
7/1/20	20465601	984.00	
Invoices total		984.00	
Total billed this pay app		984.00	
Pay app #			
Total billed to date		984.00	
PO balance		74,916.07	



1440 Selinda Avenue
Louisville, KY 40213-1954
Phone (502) 456-6930
Fax (502) 451-8823
www.irvmat.com

For billing questions, please call our office at (800) 664-6930

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

INVOICE

Customer Acct#	Invoice Date	Invoice #
104394	07/01/2020	20465601
Total Due if Paid by	08/10/2020	\$957.00
Total Due if Paid after	08/10/2020	\$984.00

Delivery Address

110 Reasor Ave

Spencer LLC

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
DPG#4			812360			3220
878	4101CC	4000-N-C-STONE-CC	9.00	cy	108.00	972.00
878	31	ENVIRONMENTAL FEE	1.00	ea	12.00	12.00
* 87832799						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$27.00	08/10/2020	9.00 cy	\$984.00	\$.00	\$984.00

IMIS-FM004 (12/17)

Retain this portion for your records.
Detach here and return with your payment



1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 1 0 1 0 2 *

Customer Acct#	Invoice Date	Invoice #
104394	07/01/2020	20465601
Total Due if Paid by	08/10/2020	\$957.00
Total Due if Paid after	08/10/2020	\$984.00
Amount Enclosed		

Make check payable to Irving Materials, Inc.

SPENCER CO BOARD OF EDUCATION
C/O RISING SUN DEVELOPING
2555 PALUMBO DRIVE
LEXINGTON KY 40509

Remit To:

Irving Materials, Inc.
1440 SELINDA AVENUE
LOUISVILLE, KY 40213-1954



PLUMBERS SUPPLY CO.
Everything Under The Sun.
Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206



Branch: 01 Louisville Main

3018 1 MB 0.439 E0239X ID417 D6335619935 S2 P7513141 0001:0005



SPENCER CO BOE C-O GBMC INC
564 EASTERN BLVD
CLARKSVILLE IN 47129-2452

SHIP TO

Spencer Co BOE C-O GBMC Inc
Spencer Co Early Learning Cntr c-o GBMC
206 Reasor Avenue
Taylorsville KY 40071

Customer ID: 129804

Ordered By: Mrs. Leah White

PO Number		Terms Description	Net Due Date	Disc Due Date	Discount Amount
SCL1		PROX NET 60	09/25/20	09/25/20	0.00
Order Date		Pick Ticket No	Primary Salesrep Name		
2020-07-03 07:25:36		31689966	Kyle Stackhouse		
Order Line #		Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size
				Pricing UOM	Unit Size
				UNIT PRICE	EXTENDED PRICE
				Taker	
				PAUL ENGLE	

Carrier: OTA: Our Truck AM Tracking #:

1	600	0	FT	PVC40PE4.20	FT	1	1.4754	885.24
		1.0		PVC SCH40 PLAIN END PIPE 4in 20ft				
				50245				
45	120	0	FT	PVC40PE6.20	FT	1	2.7869	334.43
		1.0		PVC SCH40 PLAIN END PIPE 6in 20ft				
2	1	0	EA	CH6006	EA	1	22.3394	22.34
		1.0		6 PVC DWV WYE 06135				
3	2	0	EA	CH6006	EA	1	22.3394	44.68
		1.0		6 PVC DWV WYE 06135				
4	2	0	EA	CH1076.4	EA	1	8.8268	17.65
		1.0		6 X 4 PVC DWV FLUSH BUSHING 06144				
5	1	0	EA	D606-4	EA	1	24.4318	24.43
		1.0		6 X 4 PVC DWV INC-REDUCER M26513				
				Ordered As: CH1024.6				
6	4	0	EA	CH4016.4	EA	1	24.1578	96.63
		1.0		6 X 4 PVC DWV SAN TEE 05768				
7	23	0	EA	CH4004	EA	1	6.2206	143.07
		1.0		4 PVC DWV SAN TEE 05755				
8	17	0	EA	CH4014.2	EA	1	5.3521	90.99
		1.0		4 X 2 PVC DWV SAN TEE 05765				
9	3	0	EA	CH4284	EA	1	11.7698	35.31
		1.0		4 PVC DWV DBL SAN TEE 05815				
10	10	0	EA	CH6004	EA	1	7.6939	76.94
		1.0		4 PVC DWV WYE 05825				

INVOICE

INVOICE: 9548401
Invoice Date: 07/07/20
ORDER NUMBER: 11900388

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346



PLUMBERS SUPPLY CO.
Everything Under The Sun.
Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main



INVOICE

INVOICE: 9548401
Invoice Date: 07/07/20
ORDER NUMBER: 11900388

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size	UNIT PRICE	EXTENDED PRICE
11	10	10	0	EA	CH6002 1.0 2 PVC DWV WYE 05823	EA 1	1.5668	15.67
12	10	10	0	EA	CH4002 1.0 2 PVC DWV SAN TEE 05753	EA 1	1.2861	12.86
13	25	25	0	EA	CH3004 1.0 4 PVC DWV 1/4 BEND 05879	EA 1	4.5786	114.47
14	2	2	0	EA	CH706X3 1.0 3 PVC DWV P-TRAP 05230	EA 1	7.6896	15.38
15	3	3	0	EA	CH3003 1.0 3 PVC DWV 1/4 BEND 05878	EA 1	2.3183	6.95
16	15	15	0	EA	CH6014.2 1.0 4 X 2 PVC DWV WYE 05829	EA 1	4.6317	69.48
17	15	15	0	EA	CH3002 1.0 2 PVC DWV 1/4 BEND 05877	EA 1	0.7891	11.84
18	10	10	0	EA	CH3212 1.0 2 PVC DWV 1/8 BEND 05886	EA 1	0.7309	7.31
19	15	15	0	EA	CH3232 1.0 2 PVC DWV 1/8 ST BEND 05891	EA 1	0.7459	11.19
20	10	10	0	EA	CH3214 1.0 4 PVC DWV 1/8 BEND 05888	EA 1	3.8023	38.02
21	15	15	0	EA	CH3234 1.0 4 PVC DWV 1/8 ST BEND 05893	EA 1	3.3747	50.62
22	2	2	0	EA	CH6014.3 1.0 4 X 3 PVC DWV WYE 05830	EA 1	6.2447	12.49
23	4	4	0	EA	CH3233	EA	1.9681	7.87



PLUMBERS SUPPLY CO.

Everything Under The Sun.

Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main



INVOICE

INVOICE: 9548401
Invoice Date: 07/07/20
ORDER NUMBER: 11900388

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM	Unit Size	Item ID	Item Description	Pricing UOM	Unit Size	UNIT PRICE	EXTENDED PRICE
				1.0	3	PVC DWV 1/8 ST BEND 05892			1		
24	12	12	0	EA		CH3022	2 PVC DWV 1/4 ST BEND 05881	EA	1	0.9947	11.94
25	1	1	0	EA		CH3034.2	4 X 2 PVC DWV LOW HEEL 1/4 BEND 06043	EA	1	7.9471	7.95
26	2	2	0	EA		CH3033.2	3 X 2 PVC DWV LOW HEEL 1/4 BEND 06042	EA	1	4.0249	8.05
27	1	1	0	EA		CH6114	4 PVC DWV DBL WYE 05841	EA	1	18.0266	18.03
28	1	1	0	EA		CH6124.2	4X2 PVC DWV DBL WYE 05845	EA	1	10.6184	10.62
29	2	2	0	EA		CH1006	6 PVC DWV CPLG 06143	EA	1	6.3029	12.61
30	5	5	0	EA		CH1004	4 PVC DWV CPLG 05936	EA	1	1.9107	9.55
31	10	10	0	EA		CH1002	2 PVC DWV CPLG 05934	EA	1	0.3232	3.23
32	5	5	0	EA		CH1074.2	4 X 2 PVC DWV FLUSH BUSHING 05910	EA	1	3.4364	17.18
33	5	5	0	EA		CH1074.3	4 X 3 PVC DWV FLUSH BUSHING 05909	EA	1	1.7640	8.82
34	40	40	0	EA		SC880-04P	4in DWV TECHNO TEST CAP Replaces T35-004 Ordered As: T35-004	EA	1	0.3885	15.54



PLUMBERS SUPPLY CO.
Everything Under The Sun.
Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main



INVOICE

INVOICE: 9548401
Invoice Date: 07/07/20
ORDER NUMBER: 11900388

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size	UNIT PRICE	EXTENDED PRICE
35	1	1	0	EA	CH800KO4.3 4 X 3 PVC HUB KO CLOSET FLG 05254 ALSO SEE PART # SC883-PT	EA 1	2.4247	2.42
36	40	40	0	EA	SC880-02P 2in DWV TECHNO TEST CAP Replaces T35-002 Ordered As: T35-002	EA 1	0.2878	11.51
37	5	5	0	EA	SC880-03P 3in DWV TECHNO TEST CAP Replaces T35-003 Ordered As: T35-003	EA 1	0.3597	1.80
38	10	10	0	EA	B3373.4 4 BLK RISER CLAMP	EA 1	4.1019	41.02
39	50	50	0	EA	M1455.2 2 SPLIT RING EXT HGR BLK	EA 1	1.6561	82.81
40	50	50	0	EA	M1365M.38 3/8 CEILING FLANGE	EA 1	0.6879	34.40
41	250	250	0	FT	GAT38 3/8-16 x 10ft ALL THREAD GALV	FT 1	0.3032	75.80
42	4	4	0	EA	HE60020 HERC 60-020 1QT M/B CLEAR PVC CEMENT D.O.T. HAZMAT INFO: UN1993, FLAMMABLE LIQUIDE, METHYL ETHYL KETONE, CLASS: 3, PG II TRANSPORT EMERGENCY #: 1-800-255-3924 CONTRACT # MIS0007311	EA 1	10.6400	42.56
43	4	4	0	EA	HE60465 HERC 60-465 1QT CLEAR PVC PRIMER D.O.T. HAZMAT INFO: UN1993, Methyl Ethyl Ketone, Acetone, CLASS: 3, PG II,	EA 1	11.7000	46.80



PLUMBERS SUPPLY CO.

Everything Under The Sun.

Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206

Branch: 01 Louisville Main



INVOICE

INVOICE: 9543401
Invoice Date: 07/07/20
ORDER NUMBER: 11900388

Please Remit Payment To:

Plumbers Supply Co.
P.O. BOX 634623
Cincinnati, OH 45263-4623

Questions about this invoice?
Call 502-540-0346

Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size	UNIT PRICE	EXTENDED PRICE
--------------	-------------	-------------	---------------	---------------	--------------------------	-----------------------	------------	----------------

TRANSPORT EMERGENCY #: 1-800-255-3924

CONTRACT #: MIS0007311


44	1	1	0	BX	20-206	BX	10.1900	10.19
				1.0	COLOR FLEECE RAGS 10lb CTN RECLAIMED COLOR SWEATSHIRT/FLEECE OLD PART# RA499	1		

Total Lines: 45

20-206

SUB-TOTAL 2618.69
TAX 0.00
AMOUNT DUE 2618.69

Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, Plumbers Supply Co. disclaims all implied warranties, including any implied warranty or merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of Plumbers Supply Co. and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. All returns subject to acceptance from manufacturer. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.





PLUMBERS SUPPLY CO.
Everything Under The Sun.
Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206



Branch: 01 Louisville Main

1268 1 MB 0.439 E0118X 10204 D6393263583 S2 P7550253 0001:0005



 SPENCER CO BOE C-O GBMC INC
564 EASTERN BLVD
CLARKSVILLE IN 47129-2452

SHIP TO

Spencer Co BOE c-o GBMC Inc
Spencer Co Early Learning Cntr c-o GBMC
206 Reasor Avenue
Taylorsville KY 40071

Ordered By: Mrs. Leah White

Customer ID: 129804

PO Number		Terms Description	Net Due Date	Disc Due Date	Discount Amount
SCL2		PROX NET 60	09/25/20	09/25/20	0.00
Order Date	Pick Ticket No	Primary Salesrep Name		Taker	
2020-07-16 14:55:21	31702377	Kyle Stackhouse		PAUL ENGLE	
Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description
Deliver Instructions: DELIVER MONDAY 7-20-2020					
Carrier: OTA: Our Truck: AM Tracking #:					
Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description
1	15	15	0	EA	CH1004
2	15	15	0	EA	CH1002

1	15	15	0	EA	1.0	4 PVC DWV CPLG 05936	EA	1	3.6700	55.05
2	15	15	0	EA	1.0	2 PVC DWV CPLG 05934	EA	1	0.6300	9.45

Total Lines: 2

2h 5u

SUB-TOTAL 64.50
TAX 0.00
AMOUNT DUE 64.50

Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, Plumbers Supply Co. disclaims all implied warranties, including any implied warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of Plumbers Supply Co. and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. All returns subject to acceptance from manufacturer. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

TO VIEW INVOICES ONLINE 24/7 GO TO: <http://plumbers-supply-co.billtrust.com> USE THIS ENROLLMENT CODE: HZF GKX LDZ



PLUMBERS SUPPLY CO.
Everything Under The Sun.
Plumbers Supply Co.
P.O. Box 6149
Louisville KY 40206



Branch: 01 Louisville Main

1268 1 M6 0.439 ED118 ID206 D6405707089 S2 P7550253 0003:0005



SPENCER CO BOE C-O GBMC INC
564 EASTERN BLVD
CLARKSVILLE IN 47129-2452

SHIP TO
Spencer Co BOE c-o GBMC Inc
Spencer Co Early Learning Cntr c-o GBMC
206 Reasor Avenue
Taylorsville KY 40071

Customer ID: 129804

Ordered By: Mrs. Leah White

PO Number		Terms Description	Net Due Date	Disc Due Date	Discount Amount			
SEL2		PROX NET 60	09/25/20	09/25/20	0.00			
Order Date		Pick Ticket No	Primary Salesrep Name		Taker			
2020-07-22 14:38:15		31708055	Kyle Stackhouse		PAUL ENGLE			
Order Line #	Ordered QTY	Shipped QTY	Remaining QTY	UOM Unit Size	Item ID Item Description	Pricing UOM Unit Size	UNIT PRICE	EXTENDED PRICE

Carrier: OTA: Our Truck AM Tracking #:

1	2	2	0	EA	1.0	6 PVC DWV 1/8 ST BEND 06133	CH3236	EA	1	32.2300	64.46
---	---	---	---	----	-----	-----------------------------	--------	----	---	---------	-------

Total Lines: 1

on slow

SUB-TOTAL	64.46
TAX	0.00
AMOUNT DUE	64.46

Plumbers Supply Co. does not manufacture the goods it sells and makes no express warranties thereon. Specifically, Plumbers Supply Co. disclaims all implied warranties, including any implied warranty of merchantability or fitness for a particular use. Claims for shortages must be received within 48 hours of receipt of material. No returns without prior consent of Plumbers Supply Co. and original pick ticket or invoice number. Special Order and Non-Stock items are non-returnable. A 25% Restocking charge applies to all returned material. All returns subject to acceptance from manufacturer. Finance Charge of 1.5% per month will be applied to all delinquent balances. In the event of any default in payment, Purchaser shall pay all attorney fees and or collection costs, equal to 25% of the balance of the account, which parties agree are reasonable.

TO VIEW INVOICES ONLINE 24/7 GO TO: <http://plumbers-supply-co.billtrust.com> USE THIS ENROLLMENT CODE: HZF GKH LDZ