



September 9, 2020

Spencer County Progress-- 9.9.2020 Mtg

Bus Garage –

Last 30 Days

GBMC— Installed Water Main with Tracer
Installed Sanitary pipe to septic tank

ARROW Electric-
Finished Underground Conduit
Pulled Strings in Conduits
Utility Set Power Poles
Installed overhead power

RSD--
Completed Floor Slab
Installed Bus Lift foundation
Installed storm utility
Installed bollard poles
Installed Sidewalks
Installed concrete pavement
Installed 50% of rock material
Site Grading at 95%

Next 30 Days

GBMC-- Install wall piping / Follow Masons
Arrow--
Pull Wire
Follow Masons
Set electrical charging station bases.

RSD--
Building Delivery pushed out to 9/21
Start erection
Complete site grading
Complete Seed and Straw
Install Septic Tank
Install last pieces of sidewalk
Set door frames
Begin masonry



Early Learning Center

Last 30 Days

GBMC--	U/G 65% in original part of school Working in hallway and new bathrooms Install HVAC Penetrations Hang Duct Work Backfill Ditches
ARROW-	Installed J Hooks Installed Conduit to Panels Made Penetrations for Fire Alarms Worked on new u/g power in new addition
RSD-	Pre tie rebar Undercut footings Pour lean concrete Begin Footings Begin Stem Walls Cleaned site Install Interior footings Layout Met With Kitchen Subcontractor
Landmark-	Installed Riser and Backflow Did Flow test

Next 30 Days

GBMC-	Continue U/G Plumbing in original School Begin U/G in New Wing Continue HVAC Layout and Running Ducting Install new water main
AAROW-	U/G electric in new addition Continue running conduits



Pull wire
Work on Fire alarm
Work with Masons

RSD--

Complete Footings and Stem Walls
Complete interior footings
Install Gravel on Grade
Termite Spray
Infill slabs in original wing
Set Door Frames
Install Footer CMU
Backfill Stemwall
Foundation drain installation
Site grading

Landmark –

Tie into Water main
Backfill Ditch