



SWIFT ROOFING OF E'TOWN, INC  
P.O. BOX 502  
ELIZABETHTOWN, KY 42702  
PHONE: (270) 737-2224  
FAX: (270) 737-5307

Attn.: Phil Moyers  
Peck Flannery Gream Warren

10/2/09

Re.: Hardin County Schools  
Progress Report

Parkway Elementary:

All roofing, flashing and sheet metal work are now complete. Installation of the white flood coat and marble chip surfacing was completed on the cafeteria roof along with clean-up of the job site. We can now begin with scheduling of inspections, punch list items and close out documents for this project.

North Hardin HS:

At this time all low roof sections have been torn-off the base sheet, cold applied cap sheet and base flashing materials have been installed and are awaiting the 30-day cure period (Can begin white surfacing 10/3). As previously mentioned during the demo process all skylights and abandoned roof curbs were removed as noted the abandoned tower has been removed and delivered to the Owner.

The tear off, new insulation and base sheet over the Library / Gym roof is nearing 50% complete, this work should be completed next week during school break. Upon completion of this tear-off the application of white rock will begin on the lower roof sections. Sheet metal work will follow the application of white gravel surfacing.

Mulberry Helm:

This project also is nearing completion all roofing, flashing and sheet metal work have been completed on the upper roof sections. The installation of white gravel surfacing has been completed on all sections along with roof debris clean-up.

Installation of two metal canopies are complete the third canopy will be installed soon, all masonry work is completed in preparation of this installation. Sheet metal work will soon begin on the reconstruction of the existing canopy. Final clean up and inspection will then follow.

Thank You,

Brian Delk  
Project Manager