

		Doors			Access Control							DAS					Cameras			
		Door & Frame Install	G.C. Hardware Install	Owner Hardware Install	Wire Install	Device Install	Front Entrance Switchover	Owner Generated Credentials	Door Release Install	Contractor Testing	FCG Testing	Cable Install	Headend Install	Contractor Testing	Navigate Prepared Testing	CMTA Testing	Cable Install	Device Install	Owner Camera Naming	FCG Testing
Elementary Schools																				
	Beechgrove	Complete	Complete (less 2)	Complete	Complete	10% (front)	Complete	75%	Complete	Started							Complete	97%		
	Caywood		Complete	Started	Complete	10% (front)	Complete	Complete	Complete	Started							Complete	98%	Complete	
	Ft. Wright		Complete (less 2)		Complete	97%		Complete	Complete			Complete	Complete	Complete	Need	Complete	Complete	99%	Provided	
	Hinsdale	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Need		Complete	Complete	Complete	Pending
	Kenton	Complete			Complete	0%		75%				Complete	Complete	Complete	Need		Complete	0%		
	Piner		Complete (less front)		Complete	0%	Next	75%				Complete	Complete	Complete	Need		Complete	Next	Need 10/30	
	River Ridge	Complete	Complete	Complete	Complete	Complete	Complete	99%	Pending	Complete	Complete	Complete	Complete	Complete	Need	Has issues	Complete	Complete	Complete	Pending
	Ryland Heights	Complete	Complete	Complete	Complete	Complete	Complete	99%	Complete	Complete	Complete	Complete	Complete	Complete	Need		Complete	99%	Complete	Pending
	See SVA Below																			
	Taylor Mill	Complete			Complete	0%											Complete	0%		
	Whites Tower	Complete	Complete (less front)		Complete	Intalling	Pending	50%				Complete	Complete	Complete	Need		Complete	Intalling	Need 10/23	
Middle Schools																				
	SVA	Complete			Complete	0%		75%				Complete	Complete	Complete	Need		Complete	0%		
	Turkey Foot				Complete (excl gym)	0%											Complete (excl gym)	0%		
	Twenhofel				Complete	0%						Complete	Complete	Complete	Need		Complete	0%		
	Woodland	Complete	Complete (less 4)		Complete	0%						Started	Pending				Complete	0%	Need 11/6	
High Schools																				
	Dixie				Complete	0%		75%				Complete	Complete	Complete	Need		Complete	0%		
	Scott	Complete	Complete		Complete (less Eagle)	After Piner		75%				Complete	Started	Started	Need		Complete (less Eagle)	After Piner	Provided	
	Simon Kenton	Complete			Complete	0%						Complete	Complete	Complete	Complete		Complete	0%		

DAS = Distributed Antennae System