

FACPAC BG4 Form (Ref# 29276)

Form Status: Saved

Tier 1 Project: Jaeger Education Center - Phase I HVAC Renovation

BG Number: 19-003

District: Jefferson County (275)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: EH Cpnstruction, LLC, 0001

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$6,432,500.00

Net Total of Change Orders to Contract \$223,634.22

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$6,656,134.22

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/6/2019

Plumbing Certificate Date 7/30/2019

Electrical Certificate Date 2/10/2020

Fire Alarm Certificate Date 8/6/2019

Sprinkler Certificate Date 7/31/2019

Boiler Certificate Date

Range Hood Suppression Date 8/8/2019

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 3/27/2020

Record Drawings Completed Date 10/13/2020

Warranty & Guarantees Information 3/13/2020

Provided Date

Owner Training on Systems Date 11/12/2019

Verification of Payment of Debts and 5/28/2020

Claims to Date
Close Out - Other
Close Out - Other Date
BG4 Date
BG4 Board Order Date

10/29/2020
12/1/2020

BG4 Signature Page (Online Form Ref# 29276)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.



Architect

10/29/20

Date

N/A

Engineer

Date



Contractor / Construction Manager

10/29/20

Date

Local Board of Education Designee

Date