



# Bullitt County Public Schools

1040 Highway 44 East  
Shepherdsville, Kentucky 40165

Phone: 502-869-8000  
Fax: 502-543-3608  
[www.bullittschools.org](http://www.bullittschools.org)

TO: Dr. Jesse Bacon

FROM: Bret Highley *ABIT*

DATE: April 15, 2021

RE: BG-4 Contract Closeout Form  
Bullitt County Public Schools: GESC BG 18-313  
Trane US, Inc.

Attached for the Board's review and approval is the BG-4 closeout document for the Bullitt County Public Schools GESC BG 18-313.

The total cost of construction for this project is \$9,645,540.04.

If you have any questions, please contact me at 502-921-3659.

Attachments:

- BG-4 Contract Closeout Form

Equal Education and Employment Institution

*Wesley B. Hinton*

# FACPAC BG4 Form (Ref# 28788)

Form Status: Saved

---

**Project:** Bullitt County Public Schools - GESC**BG Number:** 18-313**District:** Bullitt County (071)**Status:** Active**Phase:** Site Acquisition (View Checklist)**Contract:** Trane U.S. Inc., 1234, Guaranteed Energy Savings Contract**Type:** GESC**Proposed**

## Project Construction Cost

---

Original Contract Amount \$9,348,744.00

Net Total of Change Orders to Contract (\$120,460.00)

Original Purchase Order Total \$417,256.04

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$9,645,540.04

## Verification of Required Approvals by Other Regulatory Agencies

### Office of Housing, Buildings, and Construction

---

Certificate Of Occupancy Date 8/7/2019

Plumbing Certificate Date

Electrical Certificate Date 7/26/2019

Fire Alarm Certificate Date 8/5/2019

Sprinkler Certificate Date 6/26/2019

Boiler Certificate Date 7/25/2019

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

### Natural Resources and Environmental Protection Cabinet

---

Sewage Disposal Certificate Date

Natural Resources &amp; Environmental

Protection Cabinet - Other

Natural Resources &amp; Environmental

Protection Cabinet - Other Date

## Close Out

---

Punch List Completed Date 2/25/2020

Record Drawings Completed Date 12/5/2019

Warranty &amp; Guarantees Information 10/28/2019

Provided Date

Owner Training on Systems Date 10/29/2019

Verification of Payment of Debts and

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

4/26/2021

BG4 Board Order Date

4/26/2021

**BG4 Signature Page (Online Form Ref# 28788)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date