

## FACPAC BG4 Form (Ref# 29527)

Form Status: Saved

Tier 2 Project: Secure Entry Upgrades

BG Number: 19-202

Status: Active

District: Covington Independent (134)

Phase: Project Initiation (View Checklist)

Contract: Century Construction, 0001, All Trades

Type: General Contractor

Proposed

### Project Construction Cost

|  |                |
|--|----------------|
| Original Contract Amount               | \$572,746.00   |
| Net Total of Change Orders to Contract | \$199,047.26   |
| Original Purchase Order Total          | \$417,154.00   |
| Net Total of Change Orders to Purchase | \$0.00         |
| Orders                                 |                |
| Total Cost of Construction             | \$1,188,947.26 |

### Verification of Required Approvals by Other Regulatory Agencies

#### Office of Housing, Buildings, and Construction

|                                       |            |
|---------------------------------------|------------|
| Certificate Of Occupancy Date         | 10/22/2020 |
| Plumbing Certificate Date             |            |
| Electrical Certificate Date           | 10/22/2020 |
| Fire Alarm Certificate Date           |            |
| Sprinkler Certificate Date            |            |
| Boiler Certificate Date               |            |
| Range Hood Suppression Date           |            |
| Verification of Approval - Other      |            |
| Verification of Approval - Other Date |            |

#### Natural Resources and Environmental Protection Cabinet

|                                   |  |
|-----------------------------------|--|
| Sewage Disposal Certificate Date  |  |
| Natural Resources & Environmental |  |
| Protection Cabinet - Other        |  |
| Natural Resources & Environmental |  |
| Protection Cabinet - Other Date   |  |

#### Close Out

|                                      |            |
|--------------------------------------|------------|
| Punch List Completed Date            | 10/1/2020  |
| Record Drawings Completed Date       | 1/8/2021   |
| Warranty & Guarantees Information    | 1/8/2021   |
| Provided Date                        |            |
| Owner Training on Systems Date       | 10/1/2020  |
| Verification of Payment of Debts and | 11/10/2020 |

6/1/2021

Printer Friendly Screen

Claims to Date  
Close Out - Other  
Close Out - Other Date  
BG4 Date  
BG4 Board Order Date

6/1/2021

**BG4 Signature Page (Online Form Ref# 29527)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.




Ralph Cooper, R.A., PCA Architecture, PSC

2021.06.01

Architect

Date

  
Engineer6/1/21  
Date  
Contractor / Construction Manager6.1.21  
Date

Local Board of Education Designee

Date

