


Bullitt County Public Schools

1040 Highway 44 East
Shepherdsville, Kentucky 40165

Phone: 502-869-8000
Fax: 502-543-3608
www.bullittschools.org

TO: DR. Jesse Bacon 
FROM: Bret Highley
DATE: August 25, 2021
RE: BG-4 Contract Closeout Form
Tier 4 Security Upgrade BG 17-047
Bullitt Alternative Center



Attached for the Boards review and approval is the BG-4 closeout document for the Tier 4 Security Upgrade BG 17-047 Bullitt Alternative Center.

The total cost of this project \$41,858.60.

If you have any questions please contact me at 502-921-3659.

ATTACHMENT:

- BG-4 Contract Closeout Form

FACPAC BG4 Form (Ref# 29518)

Form Status: Saved

Tier 4 Project: Security Upgrade - Bullitt Alternative Center

BG Number: 19-047

District: Bullitt County (071)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: WPC Company, Inc., 0001, Security Upgrades

Type: General Contractor

Proposed

Project Construction Cost

Original Contract Amount \$31,311.00

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$10,870.00

Net Total of Change Orders to Purchase(\$322.40)

Orders

Total Cost of Construction \$41,858.60

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 8/6/2020

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 8/2/2019

Record Drawings Completed Date 8/2/2019

Warranty & Guarantees Information 8/2/2019

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and 8/2/2019

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date

9/27/2021

BG4 Board Order Date

9/27/2021

BG4 Signature Page (Online Form Ref# 29518)

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect

Date

Engineer

Date

Contractor / Construction Manager

Date

Local Board of Education Designee

Date