

Bullitt County Public Schools

1040 Highway 44 East Shepherdsville, Kentucky 40165 Phone: 502-869-8000 Fax: 502-543-3608 www.bullittschools.org

TO:

DR. Jesse Bacon

FROM:

Bret Highley

DATE:

August 25,2021

RE:

BG-4 Contract Closeout Form

Tier 4 Security Upgrades-BG 17-048

Riverview opportunity Center

3

Attached for the Boards review and approval is the BG-4 closeout document for the Tier 4 Security Upgrade BG 17-048 Riverview opportunity Center.

The total cost of this project \$34,758.00.

If you have any questions please contact me at 502-921-3659.

ATTACHMENT:

BG-4 Contract Closeout Form

FACPAC BG4 Form (Ref# 29520)

Form Status: Saved

Tier 4 Project: Security Upgrades - Riverview Opportunity Center

BG Number: 19-048

District: Bullitt County (071)

Status: Active

District: Bullitt County (071)

Phase: Project Initiation (View Checklist)

Contract: WPC Company, Inc., 0001, Security Upgrades

Type: General Contractor Proposed

Project Construction Cost

Original Contract Amount \$24,291.00

Net Total of Change Orders to Contract \$0.00

Original Purchase Order Total \$10,870.00

Net Total of Change Orders to Purchase(\$403.00)

Orders

Total Cost of Construction \$34,758.00

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date

8/6/2020

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

Close Out

Punch List Completed Date 8/2/2019 Record Drawings Completed Date 8/2/2019 Warranty & Guarantees Information 8/2/2019

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and 8/2/2019

Claims to Date Close Out - Other Close Out - Other Date

BG4 Date 9/27/2021 BG4 Board Order Date 9/27/2021

	BG4	Signature	Page	(Online	Form	Ref#	29520)
--	-----	-----------	------	---------	------	------	--------

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

Architect Date

Engineer Date

Contractor / Construction Manager Date

Local Board of Education Designee Date