

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, FT. MITCHELL, KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

reh@reharchitects.com

www.reharchitects.com

September 15, 2021

VIA EMAIL and USPS


TO: Dr. Robb Smith, Superintendent
Bellevue Independent Schools

RE: BELLEVUE INDEPENDENT SCHOOLS - RENOVATIONS
REH #372-1020 / BG #21-155

Enclosures: 1. Application and Certificate for Payment No. 2 submitted by Leo J. Brielmaier for referenced Project.

Action

Required: 1. Review application
2. Obtain Board approval
3. Issue payment to Contractor.



Robert Emet Hayes

EH: bam

c. Jeff Brielmaier

PAGES

Project: Bellevue Indep. Schools Reno APPLICATION NO: 2
201 Center Street
Bellevue, Ky 41073

VIA ARCHITECT: Robert Ehmet Hayes & Assoc.

2512 Dixie Highway

Fort Mitchell, Ky 41017

PROJECT NOS: REH #372-1020

CONTRACT DATE:

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been performed by the Contractor or its subcontractors, employees, agents, or independent contractors, and that the Contractor is not aware of any fraud or intentional misrepresentation in the Work covered by this Application for Payment.

information and under the Work covered by this Agreement, the Contractor shall complete in accordance with the Contract Documents the Contractor's Work for which previous Certificates of Work have been issued. Ohio State of Ohio

5.734.950.00

\$ 0.00

\$ 5,734,950.00

\$ 699,710.00

7

69 971

003012

0

1

5

5

4

Σ

§

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$0.00	\$0.00
Total approved this Month		\$0.00	\$0.00
TOTALS		\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00	\$0.00

Authenticity from the licensee

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensing

1. **NAME OF ARCHITECTS** 1735 NEW YORK AVE N.W., WASHINGTON, DC 20006-5292

1997

1997

CONTINUATION SHEET

ATTACHMENT TO PAY APPLICATION

PROJECT:

Bellevue Independent Schools Renovation

Page 2 of 2 Pages

APPLICATION NUMBER: 2

APPLICATION DATE: 09/08/21

PERIOD TO: 8-Sep-21

ARCHITECT'S PROJECT NO: REH 372-1020

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		E Completed This Period	F Materials Presently Stored (Not In D or E)	G		H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)				Total Completed And Stored To Date (D + E + F)	% (G/C)		
1	Bond & Insurance	120,761.00	120,760.00				120,760.00	100%	1.00	12,076.00
2	Mobilization	30,000.00	30,000.00				30,000.00	100%		3,000.00
3	General Conditions	20,000.00	4,000.00		1,000.00		5,000.00	25%	15,000.00	500.00
4	Bellevue HighSchool									
5	Selective Demolition	28,000.00	7,000.00		2,800.00		9,800.00	35%	18,200.00	980.00
6	Brick Masonry Repairs	240,634.00	24,000.00		107,000.00		131,000.00	54%	109,634.00	13,100.00
7	Masonry	26,595.00	21,300.00				21,300.00	80%	5,295.00	2,130.00
8	Metal Fabrication	40,000.00	8,000.00				8,000.00	20%	32,000.00	800.00
9	Rough Carpentry	45,000.00	6,800.00				6,800.00	15%	38,200.00	680.00
10	Plastic Laminate Cabinets	6,000.00							6,000.00	
11	Thermal Insulation	2,250.00							2,250.00	
12	Roofing	402,000.00							402,000.00	
13	Joint Sealer	1,250.00							1,250.00	
14	Doors & Hardware	18,000.00							18,000.00	
15	Drywall	60,000.00	6,000.00		3,000.00		9,000.00	15%	51,000.00	900.00
16	Acoustical Ceiling	20,000.00							20,000.00	
17	Tiling	84,000.00							84,000.00	
18	Painting	10,000.00							10,000.00	
19	Visual Display Surfaces	1,000.00							1,000.00	
20	Panel Signage	1,920.00							1,920.00	
21	Toilet Compartments	18,232.00							18,232.00	
22	Toilet Accessories	6,050.00							6,050.00	
23	Fire Suppression	7,672.00	1,000.00		6,000.00		1,000.00	13%	6,672.00	100.00
24	Electric Mobilization	6,000.00			2,500.00		6,000.00	100%	2,500.00	600.00
25	Electric-Demo	5,000.00					2,500.00	50%		250.00
	Lighting	18,000.00							18,000.00	
	SUBTOTALS PAGE 1	1,218,364.00	228,860.00		122,300.00		351,160.00	29%	867,204.00	35,116.00

CONTINUATION SHEET

Page 3 of 2 Pages

8

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER:

09/08/21

PERIOD TO:

8-Sep-21

PROJECT:

Bellevue Independent Schools Renovation

ARCHITECT'S PROJECT NO: REH 372-1020

A Item No.	B Description of Work	C Scheduled Value	D Work Completed From Previous Application (D + E)	E Work Completed This Period	F Materials Presently Stored (Not In D or E)	G Total Completed And Stored To Date (D + E + F)	H Balance To Finish (C - G)	I Retainage
26	Electric-Panels	27,000.00		500.00		500.00	26,500.00	50.00
27	Electric-Feeders	48,000.00					48,000.00	
28	Fire Alarm	44,000.00		1,000.00		1,000.00	43,000.00	100.00
29	Electric-HVAC Connections	73,000.00					73,000.00	
30	Low Voltage Rough in	2,000.00					2,000.00	
31	HVAC-Demo	70,000.00	70,000.00			70,000.00	239,400.00	7,000.00
32	HVAC-Duct	274,800.00	18,000.00	17,400.00		35,400.00	41,200.00	3,540.00
33	HVAC-Piping	41,200.00					70,000.00	
34	HVAC- Cooling Towers	70,000.00					643,236.00	
35	HVAC-ERV	643,236.00					6,400.00	
36	HVAC-Mini Split	6,400.00					10,000.00	1,000.00
37	HVAC-Flushing	20,000.00	10,000.00			10,000.00	235,200.00	680.00
38	HVAC-Heat Pump	242,000.00	6,800.00			6,800.00	65,000.00	
39	HVAC-Controls	65,000.00					20,000.00	
40	HVAC_Fire Dampers	20,000.00					40,000.00	
41	HVAC-Grilles	40,000.00					70,200.00	680.00
42	HVAC-Pumps	77,000.00		6,800.00		6,800.00	4,000.00	
43	HVAC-Air Balance	4,000.00						
44	Belleveue HS- Bathroom Phase 1							
45	Plumbing Rough In	59,750.00	59,750.00			59,750.00	9,000.00	5,975.00
46	Plumbing Finish	9,000.00					2,750.00	100.00
47	Electric-Restroom	3,750.00					1,000.00	
48	Electric-Lighting	1,000.00		1,000.00		1,000.00	2,250.00	
49	Electric-Hand Dryer	2,250.00						
49	Bathroom- Phase 2							
50	Plumbing- Rough In	56,750.00					56,750.00	
50	Plumbing- Finish	9,000.00					9,000.00	
	SUBTOTALS PAGE 3	3,127,500.00	393,410.00	149,000.00		542,410.00	2,585,090.00	54,241.00

CONTINUATION SHEET

Page 4 of 2 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 2

PROJECT:
Bellevue Independent Schools Renovation

APPLICATION DATE: 09/08/21

PERIOD TO: 8-Sep-21

ARCHITECT'S PROJECT NO: REH 372-1020

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		E Completed This Period	F Materials Presently Stored (Not In D or E)	G		H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)				Total Completed And Stored To Date (D + E + F)	% (G/C)		
51	Electric- restroom	3,750.00							3,750.00	
52	Electric-Lighting	1,000.00							1,000.00	
53	Electric-Hand Dryer	2,250.00							2,250.00	
54	Bathroom- Phase 3									
55	Plumbing- Rough In	56,750.00							56,750.00	
56	Plumbing- Finish	9,000.00							9,000.00	
57	Electric- Restroom	3,750.00							3,750.00	
58	Electric-Lighting	1,000.00							1,000.00	
59	Electric-Hand Dryer	2,250.00							2,250.00	
60	Bathroom- Phase 4									
61	Plumbing- Rough In	56,750.00							56,750.00	
62	Plumbing- Finish	9,000.00							9,000.00	
63	Electric- Restroom	3,750.00							3,750.00	
64	Electric-Lighting	1,000.00							1,000.00	
65	Electric-Hand Dryer	2,250.00							2,250.00	
66	Grandview									
67	Selective Demolition	28,000.00			14,000.00		14,000.00	50%	14,000.00	1,400.00
68	Masonry	41,635.00			12,500.00		12,500.00	30%	29,135.00	1,250.00
69	Metal fabrication	133,500.00			7,400.00		53,400.00	40%	80,100.00	5,340.00
70	Rough Carpentry	45,000.00			4,500.00		4,500.00	10%	40,500.00	450.00
71	Plastic Laminate Cabinets	22,394.00							22,394.00	
72	Thermal Insulation	2,250.00							2,250.00	
73	Metal Wall Panels	115,000.00							115,000.00	
74	Roofing	270,000.00							270,000.00	
75	SUBTOTALS PAGE 4	3,937,779.00	439,410.00	187,400.00			626,810.00	16%	3,310,969.00	62,681.00

CONTINUATION SHEET

Page 5 of 2 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 2

APPLICATION DATE: 09/08/21

PERIOD TO: 8-Sep-21

PROJECT: Bellevue Independent Schools Renovation

ARCHITECT'S PROJECT NO: REH 372-1020

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		E Completed This Period	F Materials Presently Stored (Not In D or E)	G Total Completed And Stored To Date (D + E + F)	H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)						
72	Joint Sealer	1,250.00						1,250.00	
73	Door & Hardware	18,000.00						18,000.00	
74	Roller Counter Door	2,500.00						2,500.00	
75	Aluminum Entrances/Windows	198,900.00						198,900.00	
76	Drywall	85,600.00						85,600.00	
77	Acoustical Ceiling	10,000.00						10,000.00	
78	Flooring	166,700.00						166,700.00	
79	Painting	10,000.00						10,000.00	
80	Visual Display Surfaces	1,152.00						1,152.00	
81	Dimensional Signage	4,635.00						4,635.00	
82	Cubicles	630.00						630.00	
83	Wall Protection	1,180.00						1,180.00	
84	Fire Extinguishers	500.00						500.00	
85	Flagpole	4,500.00						4,500.00	
86	Excavation	69,500.00			13,900.00		13,900.00	55,600.00	1,390.00
87	Concrete Paving	20,000.00			4,000.00		4,000.00	16,000.00	400.00
88	Decorative Fence	20,000.00						20,000.00	
89	Retaining Wall	30,000.00						30,000.00	
90	Stormwork	20,000.00						20,000.00	
91	Site Restoration	4,000.00						4,000.00	
92	Plumbing-Rough In	19,500.00						19,500.00	
93	Plumbing-Finish	6,500.00						6,500.00	
94	Electric-Demo	4,000.00						4,000.00	
95	Electric-Panels	9,000.00						9,000.00	
96	Electric-Lighting	7,000.00						7,000.00	
97	Electric-Misc. Electric	5,000.00						5,000.00	
98	Electric-HVAC Alternate	10,000.00						10,000.00	
99	Electric-Site Lighting	10,000.00						10,000.00	
	SUBTOTALS PAGE 5	4,677,826.00	439,410.00		205,300.00		644,710.00	4,033,116.00	64,471.00

CONTINUATION SHEET

Page 6 of 2 Pages

ATTACHMENT TO PAY APPLICATION

APPLICATION NUMBER: 2

APPLICATION DATE: 09/08/21

PERIOD TO: 8-Sep-21

PROJECT: Bellevue Independent Schools Renovation

ARCHITECT'S PROJECT NO: REH 372-1020

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		E Completed This Period	F Materials Presently Stored (Not In D or E)	G		H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)				Total Completed And Stored To Date (D + E + F)	% (G/C)		
100	HVAC-Demo	20,000.00	5,000.00		5,000.00		10,000.00	50%	10,000.00	1,000.00
101	HVAC-Duct	70,000.00					70,000.00		70,000.00	
102	HVAC-ERV	50,000.00					50,000.00		50,000.00	
103	HVAC- Heat Pump	50,000.00					50,000.00		50,000.00	
104	HVAC-Controls	65,000.00					65,000.00		65,000.00	
105	HVAC-Grilles	15,000.00					15,000.00		15,000.00	
106	HVAC-Air Balance	40,000.00					40,000.00		40,000.00	
107	HVAC-Room A/C	45,000.00	45,000.00				45,000.00	100%	65,500.00	4,500.00
108	HVAC-RTU	65,500.00							25,000.00	
109	HVAC-Heater	25,000.00							25,000.00	
110	HVAC-VAV	25,000.00							5,000.00	
111	HVAC-Insulation	5,000.00								
112	Ben Flora Gym Roofing	581,624.00							581,624.00	
	SUBTOTALS PAGE 6	5,734,950.00	489,410.00		210,300.00		699,710.00	12%	5,035,240.00	69,971.00

CONTRACTOR AFFIDAVIT
& CONDITIONAL WAIVER & RELEASE OF LIENS

Leo J. Brielmaier Co. hereinafter (contractor) having a contract with (Owner) Bellevue Independent Board of Education for the work of (Project) Bellevue Independent Schools Renovation (Address) 201 Center Street, Bellevue, Ky 41073 whereof (Owner) Leo J. Brielmaier Co. is or was the Owner, part Owner, or lessee, has performed work and/or furnished materials, equipment and/or machinery or has fabricated materials especially for the project.

Materials

Said affiant further says that the following shows the names of every person furnishing machinery, material or fuel to said Subcontractor, giving the amount, if any, which is due, or to become due, to them. If all material is paid in full, please state as such.

Name

Amount Due

Paid To Date

Labor

Said affiant further says that the following shows the names of every unpaid laborer in the employ of said Subcontractor, giving the amount, if any, which is due, or to become due, to them. If all labor is paid in full, please state as such.

Name

Amount Due

Paid To Date

Subcontractors

Said affiant further says that the following shows the names of every Subcontractor, if any, under a contract with the principal contractor, giving the amount, if any, which is due, or to become due, to them. If all Subcontractors are paid in full or if none are contracted, please state as such.

Name

Amount Due

Paid To Date

Conditional Lien Waiver

Upon receipt by contractor of a check in the amount of \$ 189,270.00 and when said check is paid by the bank upon which it is drawn, contractor waives and releases all rights to liens and claims against the Owner, Project, or General Contractor on account of work performed or for materials, equipment and/or machinery, or for especially fabricated materials for the project, furnished to the Owner to the extent of the payment received.

I, Jeff Brielmaier being Vice President of the Leo J. Brielmaier Co., do hereby acknowledge the foregoing in full and certify that this is true and accurate statement.

X

Signature

State of: Ohio

County of: Hamilton

Notary Public

Subscribed & sworn to before me this 13 day of Sept 2021

Justin Buckner

2