

## FACPAC BG4 Form (Ref# 29674)

Form Status: Saved

---

Tier 4 Project: Jones Middle School - Mobile Classrooms

BG Number: 20-191

District: Boone County (035)

Status: Active

Phase: Project Initiation (View Checklist)

Contract: Tri-State Buildings, 0001, Mobile classroom at Jones Middle School

Type: General Contractor

Proposed

### Project Construction Cost

---

Original Contract Amount \$86,580.00

Net Total of Change Orders to Contract \$1,460.00

Original Purchase Order Total \$0.00

Net Total of Change Orders to Purchase \$0.00

Orders

Total Cost of Construction \$88,040.00

### Verification of Required Approvals by Other Regulatory Agencies

#### Office of Housing, Buildings, and Construction

---

Certificate Of Occupancy Date 8/3/2020

Plumbing Certificate Date

Electrical Certificate Date

Fire Alarm Certificate Date

Sprinkler Certificate Date

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other

Verification of Approval - Other Date

#### Natural Resources and Environmental Protection Cabinet

---

Sewage Disposal Certificate Date

Natural Resources & Environmental

Protection Cabinet - Other

Natural Resources & Environmental

Protection Cabinet - Other Date

#### Close Out

---

Punch List Completed Date 8/14/2020

Record Drawings Completed Date

Warranty & Guarantees Information

Provided Date

Owner Training on Systems Date

Verification of Payment of Debts and 10/16/2020

Claims to Date

Close Out - Other

Close Out - Other Date

BG4 Date 9/23/2021

BG4 Board Order Date 10/14/2021

**BG4 Signature Page (Online Form Ref# 29674)**

The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.

---

Architect

---

Date

---

Engineer

---

Date

---

Contractor / Construction Manager

---

Date

---

Local Board of Education Designee

---

Date