



architects • designers • engineers

Hafer PSC
21 S.E. Third Street
Suite 800
Evansville, IN 47708
Telephone 812-422-4187
Fax 812-421-6776

March 18, 2022

Invoice No: 2106-204 - 7

Chris Bentzel
Christian County Schools
200 Glass Avenue
Hopkinsville, KY 42240

Project 2106-204 Christian County New High School

Professional Services from February 13, 2022 to March 12, 2022

Fee

Estimated Construction Cost	101,000,000.00
Fee Percentage	5.00
Total Fee	5,050,000.00

Billing Phase	Percent of Fee	Fee	Percent Complete	Earned
Schematic Design	15.00	757,500.00	100.00	757,500.00
Design Development	20.00	1,010,000.00	100.00	1,010,000.00
Construction Documents	40.00	2,020,000.00	50.00	1,010,000.00
Bidding/Negotiation	5.00	252,500.00	0.00	0.00
Construction Administration	20.00	1,010,000.00	0.00	0.00
Total Earned				2,777,500.00
Previous Fee Billing				2,272,500.00
Current Fee Billing				505,000.00
Total Fee				505,000.00

Reimbursable Expenses

Reimbursable Mileage	187.07	
Reimbursable-Misc.	22.43	
Total Reimbursables	209.50	209.50

Total this Invoice \$505,209.50