## FACPAC BG4 Form (Ref# 29918)

Form Status: Saved

Tier 1 Project: Estill County Area Technology Center

BG Number: 18-361 District: Estill County (HB678)
Status: Active Phase: Project Initiation (View Checklist)

Contract: SPECTRA CONTRACT FLOORING, 0010, VCT/CARPET

Type: CM Bid Package Proposed

## **Project Construction Cost**

Original Contract Amount \$39,201.91

Net Total of Change Orders to Contract \$6,600.00

Original Purchase Order Total \$35,888.09

Net Total of Change Orders to Purchase(\$763.57)

Orders

Total Cost of Construction \$80,926.43

# Verification of Required Approvals by Other Regulatory Agencies

## Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date
Plumbing Certificate Date
Electrical Certificate Date
Fire Alarm Certificate Date
Sprinkler Certificate Date

10/22/2021
6/21/2021
6/16/2021
8/4/2021
6/28/2021

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other HVAC
Verification of Approval - Other Date 8/31/2021

#### **Natural Resources and Environmental Protection Cabinet**

10/7/2021

Sewage Disposal Certificate Date Natural Resources & Environmental Protection Cabinet - Other Natural Resources & Environmental

Verification of Payment of Debts and

Protection Cabinet - Other Date

#### **Close Out**

Punch List Completed Date
Record Drawings Completed Date
Warranty & Guarantees Information
Provided Date
Owner Training on Systems Date

4/29/2022
2/24/2022
10/7/2021
9/14/2021

Claims to Date Close Out - Other Close Out - Other Date BG4 Date

54 Date 5/9/2022

BG4 Board Order Date

BG4 Signature Page (Online Form Ref# 29918)  The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.	
Architect	Date
Engineer	Date
Contractor / Construction Manager	Date
Local Board of Education Designee	Date