FACPAC BG4 Form (Ref# 29919)

Form Status: Saved

Tier 1 Project: Estill County Area Technology Center

BG Number: 18-361 District: Estill County (HB678)
Status: Active Phase: Project Initiation (View Checklist)

Contract: BABCON, INC., 0015, ELECTRICAL Type: CM Bid Package Proposed

Project Construction Cost

Original Contract Amount \$732,487.80 Net Total of Change Orders to Contract \$25,659.29 Original Purchase Order Total \$679,912.20 Net Total of Change Orders to Purchase(\$303.47)

Orders

Total Cost of Construction \$1,437,755.82

Verification of Required Approvals by Other Regulatory Agencies

Office of Housing, Buildings, and Construction

Certificate Of Occupancy Date 10/22/2021
Plumbing Certificate Date 6/21/2021
Electrical Certificate Date 6/16/2021
Fire Alarm Certificate Date 8/4/2021
Sprinkler Certificate Date 6/28/2021

Boiler Certificate Date

Range Hood Suppression Date

Verification of Approval - Other HVAC
Verification of Approval - Other Date 8/31/2021

Natural Resources and Environmental Protection Cabinet

Sewage Disposal Certificate Date Natural Resources & Environmental Protection Cabinet - Other Natural Resources & Environmental Protection Cabinet - Other Date

Close Out

Punch List Completed Date 4/29/2022
Record Drawings Completed Date 2/24/2022
Warranty & Guarantees Information 10/7/2021
Provided Date
Owner Training on Systems Date 9/14/2021
Verification of Payment of Debts and 10/7/2021

5/9/22, 10:29 AM

Claims to Date Close Out - Other Close Out - Other Date **BG4** Date

BG4 Board Order Date

5/9/2022

BG4 Signature Page (Online Form Ref# 29919) The work performed under this contract has been reviewed and found to be substantially complete, according to the plans and specifications approved by the Kentucky Department of Education.	
Architect	Date
Engineer	Date
Contractor / Construction Manager	Date
Local Board of Education Designee	Date