

ROBERT EHMET HAYES & ASSOCIATES, PLLC

2512 DIXIE HIGHWAY, FT. MITCHELL, KENTUCKY 41017-3094

ARCHITECTS

859-331-3121

reh@reharchitects.com

www.reharchitects.com


May 16, 2022

VIA EMAIL and USPS

To: Mr. Jay Brewer, Superintendent
Dayton Independent Board of Education

Re: Dayton High School - Kitchen, Flooring & Restroom Renovations
BG #21-222 / REH #168-221

Enclosures: 1. Application and Certificate for Payment No. 1 submitted by Leo J. Brielmaier Co.
Action
Required: 1. Review application
2. Obtain Board approval
3. Issue payment to Contractor.



Ehmet Hayes

EH:jhf

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF SIX

PAGES

TO OWNER: Dayton Independent Board of Edu
200 Clay Street
Dayton, Ky 41074

Project: Dayton High School Kitchen (APPLICATION NO: 1
200 Greendevill Lane
Dayton, Ky 41074

Distribution to:

☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR

PERIOD TO: 4/22/2022

FROM CONTRACTOR:

Leo J. Brielmaier Co.

P.O. Box 32250

Cincinnati, Oh 45232

VIA ARCHITECT: Robert Elmet Hayes & Assoc.

2512 Dixie Highway

Fort Mitchell, Ky 41017

PROJECT NOS: REH #168-221

CONTRACT FOR:

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 473,400.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 473,400.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 37,660.00
5. RETAINAGE:
 - a. 10 % of Completed Work \$ 3,766
(Column D + E on G703)
 - b. 10 % of Stored Material \$ 0
(Column F on G703)
 Total Retainage (Lines 5a + 5b or
Total in Column I of G703) \$ 3,766.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 33,894.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 0.00
8. CURRENT PAYMENT DUE \$ 33,894.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 439,506.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that the Contractor has not received any payments received from the Owner, and that current payments received from the Owner are as shown on the attached Continuation Sheet, AIA Document G703, is attached.



My Comm. Expires
June 9, 2026

CONTRACTOR:

By: *Leo J. Brielmaier*

Date: 4-22-22

State of *Ohio* County of *Hamilton*
Subscribed and sworn to before me this *21* day of *April* 2022
Notary Public: *Robert Elmet Hayes*
My Commission Expires: *06-09-2026*

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 33,894.00

(Attached hereto is a copy of the amount certified, which differs from the amount applied. Initial all figures on this application and on the Continuation Sheet that are changed to conform with the amount certified.)
ARCHITECT: Robert Elmet Hayes Architects, PLLC

By: *Robert Elmet Hayes* Elmet Hayes Date: May 16, 2022

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

ATTACHMENT TO PAY APPLICATION

PROJECT:
Dayton High School-Kitchen, Flooring, & Restrooms
200

Page 3 of 2 Pages

APPLICATION NUMBER: 1

APPLICATION DATE: 04/22/22

PERIOD TO: 22-Apr-22

ARCHITECT'S PROJECT NO: REH 168-221

A Item No.	B Description of Work	C Scheduled Value	D Work Completed		F Materials Presently Stored (Not In D or E)	G Total Completed And Stored To Date (D + E + F)		H Balance To Finish (C - G)	I Retainage
			From Previous Application (D + E)	This Period		% (G/C)			
29	Mobilization-Material	1,500.00		1,500.00		1,500.00	100%		150.00
30	Selective Demolition-Labor	6,200.00		1,860.00		1,860.00	30%	4,340.00	186.00
31	Selective Demolition-Material	6,000.00		1,800.00		1,800.00	30%	4,200.00	180.00
32	Rough Carpentry-Labor	8,000.00						8,000.00	
33	Rough Carpentry-Material	8,000.00						8,000.00	
34	Joint Sealant-Labor	300.00						300.00	
35	Joint Sealant-Material	300.00						300.00	
36	Tiling-Labor	19,000.00						19,000.00	
37	Tiling-Material	20,000.00						20,000.00	
38	Acoustic Ceiling-Labor	2,300.00						2,300.00	
39	Acoustic Ceiling-Material	2,300.00						2,300.00	
40	Resilient Base & Access-Labor	500.00						500.00	
41	Resilient Base & Access-Material	500.00						500.00	
42	Painting-Labor	2,500.00						2,500.00	
43	Painting-Material	2,500.00						2,500.00	
44	Toilet Compartments-Labor	11,000.00						11,000.00	
45	Toilet Compartments-Material	12,000.00						12,000.00	
46	Toilet Accessories-Labor	3,000.00						3,000.00	
47	Toilet Accessories-Material	3,000.00						3,000.00	
48	Plumbing-Labor	30,000.00		8,000.00		8,000.00	27%	22,000.00	800.00
49	Plumbing-Material	30,000.00		8,000.00		8,000.00	27%	22,000.00	800.00
50	Electric-Labor	6,000.00		1,000.00		1,000.00	17%	5,000.00	100.00
51	Electric-Material	6,000.00						6,000.00	
52									
53									
54									
55									
56									
SUBTOTALS PAGE 3		473,400.00		37,660.00		30,160.00	6%	435,740.00	3,766.00

CONTRACTOR AFFIDAVIT
& CONDITIONAL WAIVER & RELEASE OF LIENS

Leo J. Brielmaier Co. hereinafter (contractor) having a contract with (Owner) Dayton Independent Board of Education for the work of (Project) Dayton High School Kitchen & Bathroom Renovation (Address) 200 Greendevil Lane Dayton, Ky 41074 whereof (Owner) Leo J. Brielmaier Co. is or was the Owner, part Owner, or lessee, has performed work and/or furnished materials, equipment and/or machinery or has fabricated materials especially for the project.

Materials

Said affiant further says that the following shows the names of every person furnishing machinery, material or fuel to said Subcontractor, giving the amount, if any, which is due, or to become due, to them. If all material is paid in full, please state as such.

Name

Amount Due

Paid To Date

Labor

Said affiant further says that the following shows the names of every unpaid laborer in the employ of said Subcontractor, giving the amount, if any, which is due, or to become due, to them. If all labor is paid in full, please state as such.

Name

Amount Due

Paid To Date

\$

Subcontractors

Said affiant further says that the following shows the names of every Subcontractor, if any, under a contract with the principal contractor, giving the amount, if any, which is due, or to become due, to them. If all Subcontractors are paid in full or if none are contracted, please state as such.

Name

Amount Due

Paid To Date

Conditional Lien Waiver

Upon receipt by contractor of a check in the amount of \$ 33,894.00 and when said check is paid by the bank upon which it is drawn, contractor waives and releases all rights to liens and claims against the Owner, Project, or General Contractor on account of work performed or for materials, equipment and/or machinery, or for especially fabricated materials for the project, furnished to the Owner to the extent of the payment received.

I, Jeff Brielmaier being Vice President of Leo J. Brielmaier Co., do hereby acknowledge the foregoing in full and certify that this is true and accurate statement.

Jeff Brielmaier
Signature



JUSTIN ANDREW BRIELMAIER
Notary Public
State of Ohio
My Comm. Expires
June 9, 2020

State of: Ohio

County of: Hamilton

Subscribed & sworn to before me this 12 day of April, 20 22

Notary Public Justin Brielmaier