

May 31, 2022

TO: Marion County Board of Education
777 East Main Street
Lebanon, Kentucky 40033

FROM: Mary Lynne Lange
Principal, Finance
RossTarrant Architects, Inc.

RE: Marion County High School Renovation & Addition
Lebanon, Kentucky
BG 21-103
RTA 2046

Attached is one complete copy of payment requests for the above referenced project. These should be reviewed and approved by the Board for direct payment to the vendors listed below.

Project PO/Contract	MCBOE PO #	Vendor/Contractor	Amount Approved
GC		Griggs Enterprises	\$422,141.39
2046-02	40293	Irving Materials, Inc.	12,105.25
2046-03	40294	Mills Supply Co., Inc.	8,399.36
2046-04	40292	Lee Building Products	26,350.66
2046-06	40290	Foundation Building Materials	75,453.33
2046-09	40287	Atlas Enterprises	63,242.31
2046-17	40287	Atlas Enterprises	1,093.17
2046-18	40287	Atlas Enterprises	4,785.59
2046-25	40277	Eckart, LLC.	266,859.22
2046-26	40277	Eckart, LLC.	20,513.42
2046-27	40277	Eckart, LLC.	15,624.30
2046-29	40274	Newtech Systems, Inc.	42,171.81
2046-30	40273	Johnson Controls	9,320.96
2046-34	40272	Hayden Materials, LLC.	5,325.60
2046-36	40269	Site Supply, Inc.	867.72
2046-37	40268	Oldcastle Infrastructure	24,031.80
Total			\$998,285.89

If you have any questions or require additional information, please don't hesitate to contact me at 859.254.4018. Thank you for your assistance.

END OF MEMORANDUM

/ml

Enclosures

c: File 2046
ME220531-2046

AIA Document G702™ – 1992

Application and Certificate for Payment

TO OWNER: Marion County Board of Education 755 East Main Street Lebanon KY 40033	PROJECT: MARION CO. HS RENO. & ADD. 755 East Main Street Lebanon KY 40033	APPLICATION NO: 5 PERIOD TO: 05/26/2022 CONTRACT FOR: CONTRACT DATE: 01/20/2022 PROJECT NOS: RTA 2046 /	Distribution to: OWNER ☐ ARCHITECT ☐ CONTRACTOR ☐ FIELD ☐ OTHER ☐
FROM CONTRACTOR: GRIGGS ENTERPRISES, INC. P.O. BOX 286 PARIS KY 40362	VIA ARCHITECT: ROSS/TARRANT ARCH. INC. 101 OLD LAFAYETTE AVENUE LEXINGTON KY 40502		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
 AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM	\$ 11,738,015.47
2. NET CHANGE BY CHANGE ORDERS	\$ 274,759.96
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 12,012,775.43
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 2,509,191.07
5. RETAINAGE:	
a. 10.00 % of Completed Work (Columns D + E on G703)	\$ 250,919.10
b. 10.00 % of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b, or Total in Column I of G703)	\$ 250,919.10
6. TOTAL EARNED LESS RETAINAGE	\$ 2,258,271.97
(Line 4 minus Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 1,836,130.58
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 422,141.39
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 minus Line 6)	\$ 9,754,503.46

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	\$
Total approved this month	\$	\$
TOTAL	\$ 274,759.96	\$
NET CHANGES by Change Order	\$	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:
 By: James J. Driggs CEO Date: 5.23.22
 State of: KY
 County of: Bourbon
 Subscribed and sworn to before me this 23rd day of May, 2022
 Notary Public: Alvin Alvin Ben
 My commission expires: 02-25-2025 NOT ID# KYNP23959

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ **422,141.39**
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:
 By: Alvin Alvin Ben Date: 5/31/22
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column F on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
 APPLICATION DATE: 05/23/2022
 PERIOD TO: 05/26/2022
 ARCHITECT'S PROJECT NORTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
1000.000	GEN. REQUIREMENTS								
	Material	230,913.69	39,879.00	8,359.00		48,238.00	20.89	182,675.69	4,823.80
	Labor	230,913.69	39,879.00	8,359.00		48,238.00	20.89	182,675.69	4,823.80
1001.000	BONDS	121,000.00	121,000.00			121,000.00	100.00		12,100.00
1002.000	ADMINISTRATION OF D								
	Material	43,000.00	7,426.00	1,557.00		8,983.00	20.89	34,017.00	898.30
	Labor	43,000.00	7,426.00	1,557.00		8,983.00	20.89	34,017.00	898.30
1003.000	PROJECT MOBILIZATIO								
	Material	186,000.00	186,000.00			186,000.00	100.00		18,600.00
	Labor	186,000.00	186,000.00			186,000.00	100.00		18,600.00
1004.000	DEMOBILIZATION								
	Material	10,000.00						10,000.00	
	Labor	10,000.00						10,000.00	
1020.000	ALLOWANCES								
	Allowance # 1	37,500.00						37,500.00	
	Allowance # 2	16,800.00						16,800.00	
	Allowance # 3	15,000.00						15,000.00	
1400.000	SURVEYING/ MISC. TES	30,000.00	9,500.00			9,500.00	31.67	20,500.00	950.00
15000.000	TEMP. FACILITIES								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G = C)		
15713.000	Material	85,000.00	14,680.00	3,077.00		17,757.00	20.89	67,243.00	1,775.70
	Labor	15,578.00	2,690.00	564.00		3,254.00	20.89	12,324.00	325.40
24119.000	TEMP. EROSION & SED.								
	Material	8,542.00	1,475.00	309.00		1,784.00	20.89	6,758.00	178.40
33000.000	Labor	5,777.00	997.50	209.50		1,207.00	20.89	4,570.00	120.70
	SELECTIVE DEMOLITIO								
33511.000	Material	163,809.00	49,142.00			49,142.00	30.00	114,667.00	4,914.20
	Labor	339,768.00	101,930.00			101,930.00	30.00	237,838.00	10,193.00
33543.000	CAST-IN-PLACE CONC								
	Mobilize	1,500.00	1,500.00			1,500.00	100.00		150.00
33511.000	Foundations	35,000.00	14,000.00			14,000.00	40.00	21,000.00	1,400.00
	Slabs	12,000.00						12,000.00	
33511.000	Elevator Cap	5,000.00						5,000.00	
	Stair Pans & Landings	3,000.00						3,000.00	
33511.000	Floor Patching	17,182.00						17,182.00	
	CONCRETE FLOOR FIN								
33543.000	Material	352.80						352.80	
	Labor	450.00						450.00	
33543.000	BONDED ABRASIVE PO								
	Material	1,881.25						1,881.25	
33543.000	Labor	2,000.00						2,000.00	
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.



Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
55213.000	Material Erection PIPE AND TUBE RAILIN	11,000.00 5,000.00						11,000.00 5,000.00	
61000.000	Material Erection ROUGH CARPENTRY	14,000.00 6,000.00						14,000.00 6,000.00	
64100.000	Material Labor INT. ARCH. WOODWOR Job Setup	24,133.45 32,488.50 3,000.00		2,413.00 3,249.00		2,413.00 3,249.00	10.00 10.00	21,720.45 29,239.50 3,000.00	241.30 324.90
71400.000	Labor for 064100 & 123 Closeout Documents	15,000.00 500.00						15,000.00 500.00	
72100.000	FLUID- APPLIED WATE Material & Labor THERMAL INSULATION	1,000.00						1,000.00	
75200.000	Labor MOD. BIT. MEMBRANE	4,250.00						4,250.00	
	Material Labor	873,444.00 75,000.00		577,140.00		577,140.00	66.08	296,304.00 75,000.00	57,714.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
76200.000	SHEET METAL FLASHI								
	Material	176,020.00						176,020.00	
	Labor	50,000.00						50,000.00	
77100.000	ROOF SPECIALTIES								
	Material	144,968.00						144,968.00	
	Labor	50,000.00						50,000.00	
77123.000	MAN. GUTTERS & DOW								
	Material	100,000.00						100,000.00	
	Labor	25,000.00						25,000.00	
77200.000	ROOF ACCESSORIES								
	Material	100,000.00						100,000.00	
	Labor	25,739.00						25,739.00	
78400.000	FIRESTOPPING								
	Material	2,463.00						2,463.00	
	Labor	5,987.00						5,987.00	
79005.000	JOINT SEALANTS								
	Material	4,500.00						4,500.00	
	Labor	1,500.00						1,500.00	
79513.000	EXPANSION JT. COVER								
	Material	3,538.00						3,538.00	
	Labor	1,210.00						1,210.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

Use Column F for Material, Labor, and Subcontractor									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	% <i>(G ÷ C)</i>	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
81113.000	HOLLOW METAL DOOR Labor	4,550.00	1,137.00			1,137.00	24.99	3,413.00	113.70
81416.000	FLUSH WOOD DOORS Labor	1,500.00						1,500.00	
83100.000	ACCESS DOORS & PAN Labor	145.00						145.00	
83326.000	OVERHEAD COILING G Labor	3,389.40						3,389.40	
83613.000	SECTIONAL DOORS Labor	1,129.80						1,129.80	
84313.000	ALUM. FRAMED STORE General Conditions/Proj	1,855.00	370.00			370.00	19.95	1,485.00	37.00
	Project Management/ S	1,045.00	105.00			105.00	10.05	940.00	10.50
	G & A Insurance/ Project	1,105.00	220.00			220.00	19.91	885.00	22.00
	Submittals/ Shop Drawi	2,740.00	2,740.00			2,740.00	100.00		274.00
	Mobilization	300.00						300.00	
	Demobilization	100.00						100.00	
	MCM Wall Panels Fab L	660.00						660.00	
	MCM Wall Panels Install	12,330.00						12,330.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
 APPLICATION DATE: 05/23/2022
 PERIOD TO: 05/26/2022
 ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	%, <i>(G ÷ C)</i>	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
87100.000	Alum. Storefront Fab La	9,325.00						9,325.00	
	Alum. Storefront Install L	9,775.00						9,775.00	
	Glass/Glazing Install	3,260.00						3,260.00	
	HM Glass/Glazing Install	1,195.00						1,195.00	
	Mirrors Install	345.00						345.00	
	Delivery/Distribution of	600.00						600.00	
	Misc. Material & Labor	240.00						240.00	
	Field Measuring/ Progre	425.00						425.00	
	Management/ Admin. of	7,185.00						7,185.00	
	Equipment: Rental/Tran	3,600.00						3,600.00	
	Project Closeout/ Punchl	210.00						210.00	
	Safety	270.00						270.00	
	DOOR HARDWARE								
Labor	24,429.00						24,429.00		
92116.000	GYPSUM BOARD ASSE								
93000.000	Shop Drawings & Submi	8,000.00		2,000.00		2,000.00	25.00	6,000.00	200.00
	Metal Studs	122,500.00		17,500.00		17,500.00	14.29	105,000.00	1,750.00
	Gypsum Board	82,500.00		11,550.00		11,550.00	14.00	70,950.00	1,155.00
	Insulation	19,500.00		2,280.00		2,280.00	11.69	17,220.00	228.00
	Finishing	72,500.00		8,500.00		8,500.00	11.72	64,000.00	850.00
	TILE								
	GRAND TOTAL								

CAUTION! You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

Use Column F for Contracts where Retainage is not applicable									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G = C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
95113.000	Submittals	3,000.00						3,000.00	
	Tile Material	10,307.00						10,307.00	
	Tile Labor	13,535.00						13,535.00	
	ACOUSTICAL PANEL C Labor	120,000.00						120,000.00	
96500.000	RESILIENT TILE FLOOR								
	Misc. Labor/ General Co	27,010.00						27,010.00	
	Supervision	7,650.00						7,650.00	
	VCT Labor	46,660.00						46,660.00	
	Rubber Tile Labor	2,090.00						2,090.00	
	Floor Supplies	21,850.00						21,850.00	
	Delivery Labor	2,990.00						2,990.00	
96502.000	LUXURY VINYL TILE								
	Labor	3,820.00						3,820.00	
96513.000	RESILIENT BASE & AC								
	Wall Base Labor	5,430.00						5,430.00	
	Treads/Risers Labor	580.00						580.00	
96723.000	RESINOUS FLOORING								
	Material	7,870.00						7,870.00	
	Labor	8,923.00						8,923.00	
96813.000	TILE CARPET								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

Use Column F on Contracts where Variable Retainage for the Retainage applies.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G = C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
800.000	Labor	2,670.00						2,670.00	
	STAINLESS STEEL WA								
	Material	1,500.00						1,500.00	
000.000	Labor	1,000.00						1,000.00	
	PAINTING								
	General Requirements	5,000.00						5,000.00	
	Equipment	3,500.00						3,500.00	
	Material	20,000.00						20,000.00	
	Labor	102,500.00						102,500.00	
1101.00	VDB								
	Labor	19,965.00						19,965.00	
1424.00	SIGNS								
	Labor	2,299.00						2,299.00	
1453.00	TRAFFIC SIGNAGE								
	Material	1,415.00						1,415.00	
	Labor	1,966.00						1,966.00	
1550.00	TOILET COMPARTMEN								
	Labor	1,331.00						1,331.00	
2123.00	CUBICLE CURTAIN TRA								
	Material	586.00						586.00	
	Labor	302.00						302.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
102260.00	OPERABLE PANEL PAR Labor	3,600.00						3,600.00	
102601.00	WALL SURFACE PROT Labor	1,815.00						1,815.00	
102800.00	TOILET,BATH,& LAUND Labor	1,573.00						1,573.00	
104400.00	FIRE PROTECTION SPE Labor	151.00						151.00	
107500.00	FLAGPOLES Material	3,046.00						3,046.00	
	Labor	484.00						484.00	
110500.00	LIBRARY EQUIPMENT Labor	3,500.00						3,500.00	
122413.00	ROLLER WINDOW SHA Material	3,408.00						3,408.00	
	Labor	904.00						904.00	
123450.00	LABORATORY CASEWO Labor for 115313 & 123	16,000.00						16,000.00	
129363.00	SITE & STREET FURN. Picnic Tables Labor	545.00						545.00	
142010.00	PASSENGER ELEVATO								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
 APPLICATION DATE: 05/23/2022
 PERIOD TO: 05/26/2022
 ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
210000.00	Misc. Materials, Freight	8,045.00						8,045.00	
	Permit	1,270.00						1,270.00	
	Mobilization & Installatio	20,495.00						20,495.00	
	Adjusting, Testing & Clo	5,750.00						5,750.00	
	SPRINKLER								
	Design/ Submittals	19,000.00	7,000.00	5,350.02		12,350.02	65.00	6,649.98	1,235.00
	Site Materials	22,505.00						22,505.00	
	Site Labor	56,045.00						56,045.00	
	Interior Rough-In Materi	97,500.00						97,500.00	
	Interior Rough-In Labor	168,750.00						168,750.00	
	Interior Finish Material	22,000.00						22,000.00	
	Interior Finish Labor	48,500.00						48,500.00	
	Fire Pump & Associated	20,500.00						20,500.00	
	Fire Pump Labor	5,900.00						5,900.00	
	Testing & Certification of	2,040.00						2,040.00	
	Owner Training	1,560.00						1,560.00	
	Record Drawings	1,500.00						1,500.00	
	Closeout Documents	500.00						500.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
 In tabulations below, amounts are in US dollars.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
 APPLICATION DATE: 05/23/2022
 PERIOD TO: 05/26/2022
 ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
200000.00	PLUMBING & HVAC								
	General Conditions	96,000.00	28,800.00	14,400.00		43,200.00	45.00	52,800.00	4,320.00
	Plumbing Inspections	500.00						500.00	
	Plumbing Owner Trainin	500.00						500.00	
	Plumbing As-Builts	500.00						500.00	
	Plumbing Closeout	500.00						500.00	
	HVAC Inspections	500.00						500.00	
	HVAC Owner Training	500.00						500.00	
	HVAC As-Builts	500.00						500.00	
	HVAC Closeout	500.00						500.00	
	Plumbing Demo Labor	15,000.00	3,750.00	3,750.00		7,500.00	50.00	7,500.00	750.00
	Plumbing Demo Materia	15,000.00	3,750.00	3,750.00		7,500.00	50.00	7,500.00	750.00
	Water Closets Labor	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	Water Closets Material	5,000.00		1,250.00		1,250.00	25.00	3,750.00	125.00
	Lavatories Labor	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	Lavatories Material	5,000.00		1,250.00		1,250.00	25.00	3,750.00	125.00
	Sinks Labor	5,000.00		500.00		500.00	10.00	4,500.00	50.00
	Sinks Material	5,000.00		500.00		500.00	10.00	4,500.00	50.00
	Urinals Labor	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	% <i>(G ÷ C)</i>	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D ÷ E)</i>	THIS PERIOD					
	Urinals Material	5,000.00		1,250.00		1,250.00	25.00	3,750.00	125.00
	Shower Labor	5,000.00						5,000.00	
	Shower Material	5,000.00						5,000.00	
	Water Cooler Labor	5,000.00						5,000.00	
	Water Cooler Material	5,000.00						5,000.00	
	Drainage & C.O. Spec. L	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	Drainage & C.O. Spec.	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	Hydrant Labor	5,000.00						5,000.00	
	Hydrant Material	5,000.00						5,000.00	
	Sump Pump Labor	5,000.00						5,000.00	
	Sump Pump Material	5,000.00						5,000.00	
	Backflow Preventer Lab	5,000.00						5,000.00	
	Backflow Preventer Mat	4,000.00						4,000.00	
	Air Compressor Labor	5,000.00						5,000.00	
	Air Compressor Material	5,000.00						5,000.00	
	Grease Interceptor Labo	6,000.00						6,000.00	
	Grease Interceptor Mate	10,000.00						10,000.00	
	DWV UG Labor	10,000.00	2,000.00	2,000.00		4,000.00	40.00	6,000.00	400.00
	DWV UG Material	10,000.00	2,000.00	3,000.00		5,000.00	50.00	5,000.00	500.00
	DWV AG Labor	10,000.00		2,000.00		2,000.00	20.00	8,000.00	200.00
	DWV Material	10,000.00		5,000.00		5,000.00	50.00	5,000.00	500.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	%	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
	AW UG Labor	5,000.00						5,000.00	
	AW UG Material	5,000.00						5,000.00	
	AW AG Labor	5,000.00						5,000.00	
	AW AG Material	5,000.00						5,000.00	
	RD UG Labor	5,000.00	500.00	500.00		1,000.00	20.00	4,000.00	100.00
	RD UG Material	5,000.00	500.00	1,500.00		2,000.00	40.00	3,000.00	200.00
	RD AG Labor	20,000.00		4,000.00		4,000.00	20.00	16,000.00	400.00
	RD AG Material	25,000.00		6,250.00		6,250.00	25.00	18,750.00	625.00
	Water Labor	22,500.00	2,250.00	2,250.00		4,500.00	20.00	18,000.00	450.00
	Water Material	22,500.00	2,250.00	2,250.00		4,500.00	20.00	18,000.00	450.00
	Plumbing Insulation Lab	37,500.00						37,500.00	
	Plumbing Insulation Mat	37,500.00						37,500.00	
	Gas Piping Labor	7,500.00	750.00			750.00	10.00	6,750.00	75.00
	Gas Piping Material	7,500.00	750.00			750.00	10.00	6,750.00	75.00
	Site Water Labor	15,000.00						15,000.00	
	Site Water Material	20,000.00						20,000.00	
	Site Sewer Labor	2,500.00						2,500.00	
	Site Sewer Material	2,500.00						2,500.00	
	Site Gas Labor	2,500.00						2,500.00	
	Site Gas Material	2,500.00						2,500.00	
	Duct Fabrication Labor	10,000.00	1,000.00			1,000.00	10.00	9,000.00	100.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTH 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D = E)	THIS PERIOD					
	Duct Fabrication Material	240,000.00	24,000.00			24,000.00	10.00	216,000.00	2,400.00
	Duct Install Labor	150,000.00	15,000.00	15,000.00		30,000.00	20.00	120,000.00	3,000.00
	Duct Install Material	25,000.00	2,500.00	2,500.00		5,000.00	20.00	20,000.00	500.00
	Hydronic Piping Labor	40,000.00						40,000.00	
	Hydronic Piping Material	140,000.00						140,000.00	
	HVAC Equipment Labor	35,000.00	3,500.00			3,500.00	10.00	31,500.00	350.00
	HVAC Equipment Material	145,000.00	29,000.00			29,000.00	20.00	116,000.00	2,900.00
	Fluid Cooler Labor	5,000.00						5,000.00	
	Fluid Cooler Material	150,000.00						150,000.00	
	Boilers Labor	5,000.00						5,000.00	
	Boilers Material	70,000.00						70,000.00	
	Hyd. Spec. & Pumps Labor	5,000.00						5,000.00	
	Hyd. Spec. & Pumps Material	35,000.00						35,000.00	
	HVAC Insulation Labor	62,500.00						62,500.00	
	HVAC Insulation Material	62,500.00						62,500.00	
	HVAC Demo Labor	30,000.00	6,000.00			6,000.00	20.00	24,000.00	600.00
	HVAC Demo Material	30,000.00	6,000.00			6,000.00	20.00	24,000.00	600.00
	Air Dist. Devices Labor	40,000.00						40,000.00	
	Air Dist. Devices Material	200,000.00						200,000.00	
	Controls Labor	237,500.00						237,500.00	
	Controls Material	237,500.00						237,500.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, in which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
260000.00	HVAC Vent & Cond. Lab	17,500.00						17,500.00	
	HVAC Vent & Cond. Mat	17,500.00						17,500.00	
	Balance	35,000.00						35,000.00	
	ELECTRICAL								
	Demo	80,000.00	9,000.00			9,000.00	11.25	71,000.00	900.00
	Inspection	37,000.00						37,000.00	
	Branch Lighting Material	25,000.00	6,000.00	2,000.00		8,000.00	32.00	17,000.00	800.00
	Branch Lighting Labor	70,000.00	10,000.00	8,000.00		18,000.00	25.71	52,000.00	1,800.00
	Branch Lighting Wire Ma	25,000.00		4,000.00		4,000.00	16.00	21,000.00	400.00
	Branch Lighting Wire La	50,000.00		8,000.00		8,000.00	16.00	42,000.00	800.00
	Lighting Installation Mat	25,000.00						25,000.00	
	Lighting Installation Lab	45,000.00						45,000.00	
	Branch Power Conduit	35,000.00	10,000.00	3,000.00		13,000.00	37.14	22,000.00	1,300.00
	Branch Power Conduit L	60,000.00	13,000.00	7,000.00		20,000.00	33.33	40,000.00	2,000.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	% <i>(G ÷ C)</i>	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
	Branch Power Wire Mat	20,000.00		2,000.00		2,000.00	10.00	18,000.00	200.00
	Branch Power Wire Lab	60,000.00	5,000.00	6,000.00		11,000.00	18.33	49,000.00	1,100.00
	Devices Material	10,000.00						10,000.00	
	Devices Labor	15,000.00						15,000.00	
	Paging Intercom, Voice, Intrusion Material	30,000.00						30,000.00	
	Paging Intercom, Voice, Intrusion Labor	200,000.00						200,000.00	
	Panel Feeder Conduit M	30,000.00	8,000.00	3,000.00		11,000.00	36.67	19,000.00	1,100.00
	Panel Feeder Conduit L	65,000.00	14,000.00	5,000.00		19,000.00	29.23	46,000.00	1,900.00
	Panel Feeder Wire Mate	70,000.00						70,000.00	
	Panel Feeder Wire Labo	50,000.00						50,000.00	
	Generator Material	10,000.00	2,000.00	1,000.00		3,000.00	30.00	7,000.00	300.00
	Generator Labor	20,000.00	3,000.00	3,000.00		6,000.00	30.00	14,000.00	600.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

Use Column F for Contracts where Variable Retainage for this item is 0%.									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
311000.00	Site & Utility Material	45,621.36	5,621.36	3,000.00		8,621.36	18.90	37,000.00	862.14
	Site & Utility Labor	40,000.00	8,000.00	3,000.00		11,000.00	27.50	29,000.00	1,100.00
	Owner Training & Close	10,000.00						10,000.00	
	Temp. Power Labor	7,930.31	2,000.00			2,000.00	25.22	5,930.31	200.00
	Fire Alarm Material	5,000.00						5,000.00	
	Fire Alarm Labor	40,000.00	5,000.00			5,000.00	12.50	35,000.00	500.00
	Data Material	5,000.00						5,000.00	
	Data Labor	70,000.00	6,000.00			6,000.00	8.57	64,000.00	600.00
	SITE CLEARING								
	Material	163,597.00	16,360.00			16,360.00	10.00	147,237.00	1,636.00
311500.00	Labor	56,546.00	5,654.00			5,654.00	10.00	50,892.00	565.40
	PROTECTION OF EXIST								
	Material	3,209.00	321.00			321.00	10.00	2,888.00	32.10
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C – G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D = E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G – C)		
	Labor	908.00	91.00			91.00	10.02	817.00	9.10
312200.00	GRADING								
	Material	29,375.00						29,375.00	
	Labor	36,635.00						36,635.00	
321216.00	ASPHALT PAVING								
	Heavy Duty Asphalt Lab	113,020.00						113,020.00	
	Light Duty Asphalt Labor	34,830.00						34,830.00	
	Stone Under Curb	2,500.00						2,500.00	
	Stripe Lot Material	1,000.00						1,000.00	
	Stripe Lot Labor	1,500.00						1,500.00	
	Precast Parking Blocks	1,150.00						1,150.00	
	Precast Parking Blocks	1,150.00						1,150.00	
321313.00	CONCRETE PAVING								
	Sidewalks	145,000.00						145,000.00	
	Flush Curb/ Banding	40,000.00						40,000.00	
	Misc. Pads	22,000.00						22,000.00	
	Bollards	6,500.00						6,500.00	
	Misc. Site Foundations	3,000.00						3,000.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NO: RTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
321373.00	PAVEMENT JOINT SEA Material	4,000.00						4,000.00	
	Labor	9,000.00						9,000.00	
321413.19	PERMEABLE PAVERS								
	Gravel Below Pavers Ma	9,918.00						9,918.00	
	Gravel Below Pavers La	2,946.00						2,946.00	
	Install of Permeable Pav	22,914.61						22,914.61	
321613.00	CON. CURBS & GUTTE								
	Concrete Curb & Gutter	51,122.71						51,122.71	
323113.00	CHAIN LINK FENCES A								
	Labor	9,500.00						9,500.00	
323136.00	REMOVABLE BOLLARD								
	Material	17,960.00						17,960.00	
	Labor	5,021.00						5,021.00	
329219.00	SEEDING								
	Material	14,131.82						14,131.82	
	Labor	5,244.18						5,244.18	
	Finish Grading for Seed	5,816.43						5,816.43	
	Rock & Mulch Material	3,199.60						3,199.60	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)		
329223.00	Rock & Mulch Labor	2,900.00						2,900.00	
	Stone Mow Strip	3,070.00						3,070.00	
	Tree Bags & Maintenan	3,000.00						3,000.00	
	3 Month Maintenance P	9,000.00						9,000.00	
329300.00	LAWN SODDING								
	Material	8,833.75						8,833.75	
	Labor	11,943.75						11,943.75	
	PLANTS								
329413.00	Material	6,970.13						6,970.13	
	Labor	3,710.00						3,710.00	
	WEED CONTROL FABRI								
	Material	539.00						539.00	
329423.00	Labor	490.00						490.00	
	PLANTER EDGING								
	Material	2,116.80						2,116.80	
	Labor	840.00						840.00	
334101.00	SITE STORM DRAINAG								
	Material	382,827.75	57,424.00	31,455.00		88,879.00	23.22	293,948.75	8,887.90
	Labor	298,416.25	44,763.00	14,921.00		59,684.00	20.00	238,732.25	5,968.40
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

Use Column F on Contracts where Retainage is not applicable									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G = C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1200.400	ALTERNATE #4								
1000.000	GEN. REQUIREMENTS								
	Material	33,000.00	5,699.00	1,195.00		6,894.00	20.89	26,106.00	689.40
	Labor	33,000.00	5,699.00	1,195.00		6,894.00	20.89	26,106.00	689.40
24119.000	SELECTIVE DEMOLITIO								
	Material	144.00	144.00			144.00	100.00		14.40
	Labor	1,152.00	1,152.00			1,152.00	100.00		115.20
33000.000	CAST-IN-PLACE CONC								
	Foundations	27,000.00	17,550.00	9,450.00		27,000.00	100.00		2,700.00
	Slabs	30,000.00	30,000.00			30,000.00	100.00		3,000.00
33543.000	BONDED ABRASIVE PO								
	Material	1,375.00						1,375.00	
	Labor	5,000.00						5,000.00	
42000.000	UNIT MASONRY								
	CMU Material	21,000.00		21,000.00		21,000.00	100.00		2,100.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C – G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
51200.000	CMU Labor	68,000.00		57,800.00		57,800.00	85.00	10,200.00	5,780.00
	Veneer Material	9,000.00		1,800.00		1,800.00	20.00	7,200.00	180.00
	Veneer Labor	42,000.00		4,200.00		4,200.00	10.00	37,800.00	420.00
	STRUCTURAL STEEL F								
53100.000	Shop Drawings	17,000.00	17,000.00			17,000.00	100.00		1,700.00
	Material	85,890.00		85,890.00		85,890.00	100.00		8,589.00
	Erection	28,300.00		2,500.00		2,500.00	8.83	25,800.00	250.00
	METAL DECKING								
61000.000	Erection	5,270.00						5,270.00	
	ROUGH CARPENTRY								
	Material	4,464.00		670.00		670.00	15.01	3,794.00	67.00
	Labor	4,950.00		743.00		743.00	15.01	4,207.00	74.30
72100.000	THERMAL INSULATION								
	Labor	8,960.00						8,960.00	
75200.000	MOD. BIT. MEMBRANE								
	Material	75,000.00						75,000.00	
	Labor	10,000.00						10,000.00	
76200.000	SHEET METAL FLASHI								
	Material	15,000.00						15,000.00	
	Labor	10,000.00						10,000.00	
77100.000	ROOF SPECIALTIES								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

Detailed Estimate for Electrical and Telecommunications									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	% <i>(G ÷ C)</i>	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D = E)</i>	THIS PERIOD					
77123.000	Material	5,000.00						5,000.00	
	Labor	10,000.00						10,000.00	
77200.000	MAN. GUTTERS & DOW								
	Material	5,000.00						5,000.00	
77200.000	Labor	10,000.00						10,000.00	
	ROOF ACCESSORIES								
79005.000	Material	5,000.00						5,000.00	
	Labor	6,174.00						6,174.00	
79005.000	JOINT SEALANTS								
	Material	500.00						500.00	
79513.000	Labor	500.00						500.00	
	EXPANSION JT. COVER								
81113.000	Material	2,000.00						2,000.00	
	Labor	1,764.00						1,764.00	
81113.000	HOLLOW METAL DOOR								
	Labor	1,900.00		1,710.00		1,710.00	90.00	190.00	171.00
81416.000	FLUSH WOOD DOORS								
	Labor	499.00						499.00	
83323.000	OVERHEAD COILING D								
	Labor	1,129.80						1,129.80	
84313.000	ALUM. FRAMED STORE								
	GRAND TOTAL								

CAUTION! You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D - E)	THIS PERIOD				
87100.000	Alum. Storefront Install	2,445.00					2,445.00	
	Glass/Glazing Install	815.00					815.00	
	DOOR HARDWARE							
92116.000	Labor	5,256.00					5,256.00	
	GYPSUM BOARD ASSE							
	Metal Studs	2,500.00					2,500.00	
	Gypsum Board	2,500.00					2,500.00	
	Insulation	500.00					500.00	
	Finishing	2,500.00					2,500.00	
95113.000	ACOUSTICAL PANEL C							
	Labor	5,000.00					5,000.00	
96500.000	RESILIENT TILE FLOOR							
	Misc. Labor/ General Co	2,030.00					2,030.00	
	Supervision	570.00					570.00	
	VCT Labor	3,590.00					3,590.00	
	Floor Supplies	780.00					780.00	
	Delivery Labor	220.00					220.00	
96513.000	RESILIENT BASE & AC							
	Wall Base Labor	750.00					750.00	
96813.000	TILE CARPET							
	Carpet Labor	330.00					330.00	
	GRAND TOTAL							

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G = C)		
99000.000	PAINTING								
	General Conditions	2,000.00						2,000.00	
	Equipment	1,000.00						1,000.00	
	Material	3,000.00						3,000.00	
	Labor	11,000.00						11,000.00	
101101.00	VDB								
	Labor	1,422.00						1,422.00	
101424.00	SIGNS								
	Labor	316.00						316.00	
102260.00	OPERABLE PANEL PAR								
	Labor	3,800.00						3,800.00	
107300.00	ALUMINUM CANOPY								
	Misc.	4,250.00						4,250.00	
	Material	5,912.00						5,912.00	
	Labor	4,659.00						4,659.00	
122413.00	ROLLER WINDOW SHA								
	Material	165.00						165.00	
	Labor	110.00						110.00	
123550.00	INSTITUTIONAL CASE								
	Labor	2,300.00						2,300.00	
210000.00	SPRINKLER								
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

Use Column F for Contracts Where Materials Are Stored for Use on Other Projects									
A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
200000.00	Interior Rough In Material	4,895.00						4,895.00	
	Interior Rough In Labor	9,000.00						9,000.00	
	Interior Finish Material	1,400.00						1,400.00	
	Interior Finish Labor	1,575.00						1,575.00	
	PLUMBING & HVAC								
	Plumbing Fixtures Labor	2,500.00						2,500.00	
	Plumbing Fixtures Mater	2,500.00						2,500.00	
	RD UG Labor	2,500.00						2,500.00	
	RD UG Material	2,500.00						2,500.00	
	RD AG Labor	7,500.00						7,500.00	
	RD AG Material	7,500.00						7,500.00	
	Water Labor	5,000.00						5,000.00	
	Water Material	5,000.00						5,000.00	
	Air Piping Labor	7,500.00						7,500.00	
	Air Piping Material	7,500.00						7,500.00	
	Duct Install Labor	5,000.00						5,000.00	
	Duct Install Material	5,000.00						5,000.00	
	Hydronic Piping Labor	5,000.00						5,000.00	
	Hydronic Piping Material	5,000.00						5,000.00	
	HVAC Labor	5,000.00						5,000.00	
	HVAC Material	3,750.00						3,750.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	%	BALANCE TO FINISH <i>(C-G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
260000.00	ELECTRICAL								
	Branch Lighting Material	2,000.00						2,000.00	
	Branch Lighting Labor	3,500.00		1,000.00		1,000.00	28.57	2,500.00	100.00
	Branch Lighting Wire Ma	2,000.00						2,000.00	
	Branch Lighting Wire La	3,000.00						3,000.00	
	Lighting Installation Mat	2,000.00						2,000.00	
	Lighting Installation Lab	5,000.00						5,000.00	
	Branch Power Conduit	2,000.00						2,000.00	
	Branch Power Conduit L	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	Branch Power Wire Mat	2,000.00						2,000.00	
	Branch Power Wire Lab	4,000.00						4,000.00	
	Devices Material	1,000.00						1,000.00	
	Devices Labor	3,000.00						3,000.00	
	Paging Intercom, Voice, Intrusion Material	3,000.00						3,000.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED. <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	%	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D = E)</i>	THIS PERIOD					
312200.00	Paging Intercom, Voice, Intrusion Labor	5,000.00						5,000.00	
	Panel Feeder Conduit M	1,000.00						1,000.00	
	Panel Feeder Conduit L	3,622.16		1,000.00		1,000.00	27.61	2,622.16	100.00
	Panel Feeder Wire Mate	1,000.00						1,000.00	
	Panel Feeder Wire Labo	3,000.00						3,000.00	
	Owner Training Labor	1,000.00						1,000.00	
	Temp. Power Material	1,000.00						1,000.00	
	Temp. Power Labor	1,000.00						1,000.00	
	Data Material	2,000.00						2,000.00	
	Data Labor	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	Fire Alarm Material	2,000.00						2,000.00	
	Fire Alarm Labor	5,000.00		1,000.00		1,000.00	20.00	4,000.00	100.00
	GRADING								
	Material	42,919.00	12,876.00	8,584.00		21,460.00	50.00	21,459.00	2,146.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Labor	14,132.00	4,240.00	2,826.00		7,066.00	50.00	7,066.00	706.60
313116.00	TERMITE CONTROL	510.00	510.00			510.00	100.00		51.00
321313.00	CONCRETE PAVING Sidewalks	6,000.00						6,000.00	
334101.00	SITE STORM DRAINAG Material	975.00						975.00	
	Labor	540.00						540.00	
1200.500	ALTERNATE # 5								
24119.000	SELECTIVE DEMOLITIO Material	13,656.00	3,414.00			3,414.00	25.00	10,242.00	341.40
	Labor	21,281.00	5,320.00			5,320.00	25.00	15,961.00	532.00
42000.000	UNIT MASONRY CMU Material	1,000.00	200.00			200.00	20.00	800.00	20.00
	CMU Labor	25,500.00	2,550.00	2,550.00		5,100.00	20.00	20,400.00	510.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NORTA 2046

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>	$\frac{\%}{(G \div C)}$	BALANCE TO FINISH <i>(C - G)</i>	RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD					
96500.000	RESILIENT TILE FLOOR								
	Misc. Labor/ General Co	4,720.00						4,720.00	
	Supervision	1,330.00						1,330.00	
	VCT Labor	9,570.00						9,570.00	
	Floor Supplies	3,990.00						3,990.00	
	Delivery Labor	520.00						520.00	
96513.000	RESILIENT BASE & AC								
	Wall Base Labor	1,350.00						1,350.00	
1200.700	ALTERNATE #7								
42000.000	UNIT MASONRY								
	Precast Material	1,000.00						1,000.00	
	Precast Labor	3,000.00						3,000.00	
312200.00	GRADING								
	Material	3,141.00						3,141.00	
	Labor	3,242.00						3,242.00	
321313.00	CONCRETE PAVING								
	Banding	4,000.00						4,000.00	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
APPLICATION DATE: 05/23/2022
PERIOD TO: 05/26/2022
ARCHITECT'S PROJECT NO: RTA 2046

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G = $\frac{G}{C}$)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
321413.19	Sidewalks PERMABLE PAVERS Gravel Below Pavers Ma Gravel Below Pavers La Install for Permeable Pa	2,000.00 2,975.00 1,678.00 6,793.48						2,000.00 2,975.00 1,678.00 6,793.48	
20001.001	Change Order 1(Item 1)								
20002.001	Change Order 2(Item 1)	47,988.43	47,988.43			47,988.43	100.00		4,798.84
20003.001	Change Order 3(Item 1)	1,294.90						1,294.90	
20003.002	Change Order 3(Item 2)	1,497.52	1,497.52			1,497.52	100.00		149.75
20003.003	Change Order 3(Item 3)	3,852.50		3,852.50		3,852.50	100.00		385.25
20003.004	Change Order 3(Item 4)	16,134.71	8,441.00			8,441.00	52.32	7,693.71	844.10
20004.001	Change Order 4(Item 1)	197,314.83						197,314.83	
20004.002	Change Order 4(Item 2)	-1,479.00						-1,479.00	
20004.003	Change Order 4(Item 3)	-1,360.00						-1,360.00	
20005.001	Change Order 5(Item 1)	-4,250.00						-4,250.00	
20005.002	Change Order 5(Item 2)	5,991.50						5,991.50	
20005.003	Change Order 5(Item 3)	3,950.91						3,950.91	
20005.004	Change Order 5(Item 4)	2,688.37						2,688.37	
20005.005	Change Order 5(Item 5)	-19,620.70						-19,620.70	
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and international Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

1

APPLICATION NO:	05/23/2022
APPLICATION DATE:	05/26/2022
PERIOD TO:	RTA 2046
ARCHITECT'S PROJECT NO:	


CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.


Marion County High School Renovation & Addition
OWNER PURCHASED MATERIALS THRU 05-26-22 Pay App # 5

P/O #	VENDOR	P/O AMOUNT	CHANGE ORDERS	PREVIOUS PAYMENTS	CURRENT PAYMENT	REMAINING BALANCE
2046-01	Mills Supply Co., Inc.	\$23,000.00		\$16,571.68		\$6,428.32
2046-02	Irving Materials, Inc.	\$50,000.00		\$17,344.00	\$12,105.25	\$20,550.75
2046-03	Mills Supply Co., Inc.	\$9,000.00			\$8,399.36	\$600.64
2046-04	Lee Building Products	\$52,000.00		\$22,811.16	\$26,350.66	\$2,838.18
2046-05	Clay Ingels Co., LLC.	\$22,500.00				\$22,500.00
2046-06	Foundation Building Materials	\$221,724.00			\$75,453.33	\$146,270.67
2046-07	Nucor Vulcraft Group	\$48,926.00		\$48,926.00		\$0.00
2046-08	NCFI Polyurethanes	\$9,000.00				\$9,000.00
2046-09	Atlas Enterprises	\$193,859.00		\$58,050.45	\$63,242.31	\$72,566.24
2046-10	Overhead Door of Eastern KY	\$40,475.00				\$40,475.00
2046-11	CKG Supply	\$59,860.00				\$59,860.00
2046-12	Shaw Industries, Inc.	\$25,500.00				\$25,500.00
2046-13	Ohio Valley Flooring, Inc.	\$60,000.00				\$60,000.00
2046-14	Atlas Enterprises	\$52,483.00				\$52,483.00
2046-15	Atlas Enterprises	\$18,403.00				\$18,403.00
2046-16	Atlas Enterprises	\$27,121.00				\$27,121.00
2046-17	Atlas Enterprises	\$16,875.00			\$1,093.17	\$15,781.83
2046-18	Atlas Enterprises	\$10,407.00		\$1,850.73	\$4,785.59	\$3,770.68
2046-19	U.S. Specialties Holding Co.	\$317,250.00				\$317,250.00
2046-20	Landscape Forms, Inc.	\$28,520.00				\$28,520.00
2046-21	Wausau Tile, Inc.	\$34,320.00				\$34,320.00
2046-22	Canton Elevator, Inc.	\$37,585.00				\$37,585.00
2046-23	Daikin Applied, Inc.	\$213,250.00				\$213,250.00
2046-24	Thermal Equipment Sales, Inc.	\$358,000.00		\$25,000.00		\$333,000.00
2046-25	Eckart, LLC.	\$487,730.00		\$203,689.04	\$266,859.22	\$17,181.74
2046-26	Eckart, LLC.	\$150,481.00		\$25,710.49	\$20,513.42	\$104,257.09
2046-27	Eckart, LLC.	\$300,000.00		\$188,933.15	\$15,624.30	\$95,442.55
2046-28	Evapar, Inc.	\$29,655.00		\$2,791.00		\$26,864.00
2046-29	Newtech Systems, Inc.	\$256,003.36			\$42,171.81	\$213,831.55
2046-30	Johnson Controls	\$38,456.81		\$3,310.09	\$9,320.96	\$25,825.76
2046-31	Hayden Materials, LLC.	\$215,000.00				\$215,000.00
2046-32	Northfield- An Oldcastle Co.	\$12,901.60				\$12,901.60
2046-33	Overhead Door of Eastern KY	\$42,000.00				\$42,000.00

2046-34	Hayden Materials, LLC.	\$90,000.00		\$51,056.45	\$5,325.60	\$33,617.95
2046-35	Forterra Pipe & Precast, LLC.	\$24,357.84		\$24,357.84		\$0.00
2046-36	Site Supply, Inc.	\$35,233.92		\$34,366.20	\$867.72	\$0.00
2046-37	Oldcastle Infrastructure	\$27,780.00			\$24,031.80	\$3,748.20
2046-38	J.R. Hoe & Sons, Inc.	\$17,648.00		\$17,648.00		\$0.00
TOTAL	TOTAL PURCHASE ORDERS	\$3,657,305.53	\$0.00	\$742,416.28	\$576,144.50	\$2,338,744.75

The Contractor does guarantee and warrant to the Owner that all materials listed in the breakdown to be purchased directly by the Owner by Purchase Order shall fully conform to the requirements of the Contract Documents and the quantity of such material is sufficient to complete the work.


 GRIGGS ENTERPRISES, INC.


 NOTARY PUBLIC OLIVIA AMBER KERR

MY COMMISSION EXPIRES: 02-25-2025

NOTARY ID#: KYNP23959

Section _____
KDE BG# _____

RE: Irving Materials Inc.
(DPO Vendor's Name)

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

[illegible]

Printed Name & Title _____
Signature Nicholas Thompson

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION



IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954

For billing questions, please call our office at (502) 456-6930

MARION COUNTY BOARD OF EDUCATION
C/O M & J CONSTRUCTION
PO BOX 387
SPRINGFIELD KY

INVOICE

Customer Acct#	Invoice Date	Page # 1 Invoice #
106502	04/15/2022	20618175
Total Due if Paid by	05/10/2022	\$11,818.75
Total Due if Paid after	05/10/2022	\$12,105.25

Delivery Address
735 EAST MAIN

P.O. No.	Job No.	Project No.	Order No.
----------	---------	-------------	-----------

2046-02

		818857		3186		
Plant	Item No.	Description	Qty	UOM	Price	Extended Amount
847	7477CS	INSIDE FLAT	95.50	cy	118.00	11,269.00
847	16005	HRWR (HIGH RANGE WR)	95.50	/y	7.50	716.25
847	31	ENVIRONMENTAL FEE	10.00	ea	12.00	120.00
* 84753158, 84753159, 84753161, 84753163, 84753164, 84753166, 84753168, 84753169						
* 84753170, 84753173						

* * THANK YOU FOR YOUR BUSINESS * *

Discount	If Paid By	Total Yardage	Subtotal	Sales Tax	INVOICE TOTAL
\$286.50	05/10/2022	95.50 cy	\$12,105.25	\$.00	\$12,105.25

IMIS-FM004 (10/20)

Retain this portion for your records.
Detach here and return with your payment



IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954



* 0 1 0 1 0 1 *

Customer Acct#	Invoice Date	Invoice #
106502	04/15/2022	20618175
Total Due if Paid by	05/10/2022	\$11,818.75
Total Due if Paid after	05/10/2022	\$12,105.25
Amount Enclosed		

Make check payable to Irving Materials

MARION COUNTY BOARD OF EDUCATION
C/O M & J CONSTRUCTION
PO BOX 387
SPRINGFIELD KY

Remit To:
IMI Kentucky, LLC
1440 Selinda Avenue
Louisville, KY 40213-1954

RE: Mills Supply Co., Inc.
(DPO Vendor's Name)

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

Mason Structure has received materials in substantial compliance with the contract documents for
(Subcontractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:

[illegible]

Mimi Scott

5/17/22
Date



Mills Supply Co
PO Box 19015
Louisville, KY 40259
(502) 561-0700

Invoice

Invoice Number: 0067000-IN
Invoice Date: 4/26/2022

Order Number: 0067000
Order Date: 3/30/2022
Salesperson: WAYNE MILLS
Customer Number: HUSKISSON

Sold To:

MARION COUNTY BOARD OF EDUCATION
MASON STRUCTURE, INC.
P.O. BOX 949
LEXINGTON, KY 40588 859-252-5011

Ship To:

MARION COUNTY BOARD OF EDUCATION
735 E MAIN STREET
JOE- 859-230-4442
LEBANON, KY 40033

Confirm To:

Customer P.O.		Ship VIA		F.O.B.		Terms	
2046-03		COMPANY TRUCK				NET 30	
Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount	
2001300	POUN	118	118	0	0.6471	76.36	
#3 REBAR GR 60							
2001100	POUN	8,561	8,561	0	0.6471	5,539.82	
#4 REBAR GR 60							
2001000	POUN	3,583	3,583	0	0.6471	2,318.56	
#5 REBAR GR 60							
2000850	POUN	718	718	0	0.6471	464.62	
#8 REBAR GR 60							

Net Invoice: 8,399.36
Freight: 0.00
KY-EXEMPT Sales Tax: 0.00% 0.00
Invoice Total 8,399.36

OK w/ Joe Correll on 5/3/22

RE: Lee Building Products
(DPO Vendor's Name)

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

Mason Structure has received materials in substantial compliance with the contract documents for
(Subcontractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:

[illegible]

Mimi Scott, Controller Mason Structure
Printed Name & Title

Mimi Scott
Signature

5/17/22
Date

**LEE BUILDING
PRODUCTS*****LEE BUILDING PRODUCTS**

2000 U S 127 SOUTH
FRANKFORT, KY 40601
Phone 502-223-2327 Fax 502-223-1520
###-###-#### Fax: ###-###-####

INVOICE

Number	E48934
Date	04/20/2022
Page	1

Bill-to: 06M212
*MARION COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588

Ship-to: 01
MARION CO HIGH SCHOOL
735 EAST MAIN ST
LEBANON, KY 40033

!
!
!
!
!
!

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
PO# 2046-04	04/20/22	WOH W. HACKER	NET DUE 10TH	KYNT	628522	05	PREPAID	BESTWAY	!

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
402S	BRIXMENT TYPE S	50.00	50.00	.00	EA	11.25	EA	562.50
08L105	8" HALF HI LW 8x4x16	150.00	150.00	.00	EA	2.14	EA	321.00
12L101	12" REG COMMERCIAL GRADE LW 12x8x16	84.00	84.00	.00	EA	2.59	EA	217.56
08L100	8" REGULAR LW 8x8x16	1170.00	1170.00	.00	EA	1.99	EA	2328.30
M999	PALLET	15.00	15.00	.00	EA	15.00	EA	225.00
LHR	LOADING ALLOCATION	.50	.50	.00	EA	.00	EA	.00
FHR	TRUCK ALLOCATION	2.00	2.00	.00	EA	.00	EA	.00
SC05	STEVE CARRIER	2.50	2.50	.00	EA	.00	EA	.00
	STEVE 1ST WEDNESDAY							

Merchandise	Misc	Discount	Tax	Freight	Total Due
3654.36	.00	.00	.00	*TBD*	3654.36

!

**LEE BUILDING
PRODUCTS*****LEE BUILDING PRODUCTS**747 FOX INDUSTRIAL ROAD
LEXINGTON, KY 40504
Phone 859-254-4567 Fax 859-254-0487**INVOICE**

Number	F56983
Date	04/22/2022
Page	1

Bill-to: 06M212
*MARION COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588**Ship-to:** 01
MARION CO HIGH SCHOOL
735 EAST MAIN ST
LEBANON, KY 40033

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
PO# 2046-04	04/22/22	WOH W. HACKER	NET DUE 10TH	KYNT	627537	06	PREPAID	BESTWAY	!

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
402S	BRIXMENT TYPE S	50.00	50.00	.00	EA	11.25	EA	562.50
08L125	8" HALF LW	180.00	180.00	.00	EA	1.89	EA	340.20
	8x8x8							
04L100	4" REGULAR LW	450.00	450.00	.00	EA	1.49	EA	670.50
	4x8x16							
06L100	6" REGULAR LW	240.00	240.00	.00	EA	1.89	EA	453.60
	6x8x16							
08L100	8" REGULAR LW	810.00	810.00	.00	EA	1.99	EA	1611.90
	8x8x16							
M999	PALLET	15.00	15.00	.00	EA	15.00	EA	225.00
	JUSTIN 1ST FRIDAY							
FHR	JDJ17	4.00	4.00	.00	EA	.00	EA	.00
LHR	LOADING ALLOCATION	.25	.25	.00	EA	.00	EA	.00

Merchandise	Misc	Discount	Tax	Freight	Total Due
3863.70	.00	.00	.00	*TBD*	3863.70



**LEE BUILDING
PRODUCTS***

LEE BUILDING PRODUCTS
2000 U S 127 SOUTH
FRANKFORT, KY 40601
Phone 502-223-2327 Fax 502-223-1520
###-###-#### Fax: ###-###-####

INVOICE

Number	E49041
Date	04/26/2022
Page	1

Bill-to: 06M212
*MARION COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588

Ship-to: 01
MARION CO HIGH SCHOOL
735 EAST MAIN ST
LEBANON, KY 40033

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
PO# 2046-04	04/26/22	WOH W. HACKER	NET DUE 10TH	KYNT	630081	05	PREPAID	BESTWAY	!

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
402S	BRIXMENT TYPE S	100.00	100.00	.00	EA	11.25	EA	1125.00
493106	MORTAR/GROUT SCREEN 6"X100' RL	5.00	5.00	.00	RL	15.00	RL	75.00
08L125	8" HALF LW 8x8x8	360.00	360.00	.00	EA	1.89	EA	680.40
08L152	8" KO BOND BEAM LW 8x8x16	270.00	270.00	.00	EA	2.14	EA	577.80
08L130	8" SBN LW 8x8x16	90.00	90.00	.00	EA	2.14	EA	192.60
08L135	8" SBN HALF LW 8x8x8	180.00	180.00	.00	EA	2.04	EA	367.20
08L100	8" REGULAR LW 8x8x16	630.00	630.00	.00	EA	1.99	EA	1253.70
M999	PALLET	14.00	14.00	.00	EA	15.00	EA	210.00
LHR	LOADING ALLOCATION	.50	.50	.00	EA	.00	EA	.00
FHR	TRUCK ALLOCATION	2.00	2.00	.00	EA	.00	EA	.00
JDJ17	JUSTIN D. JONES	2.50	2.50	.00	EA	.00	EA	.00

JUSTIN 1ST TUESDAY

Merchandise	Misc	Discount	Tax	Freight	Total Due
4481.70	.00	.00	.00	*TBD*	4481.70



**LEE BUILDING
PRODUCTS***

LEE BUILDING PRODUCTS
2000 U S 127 SOUTH
FRANKFORT, KY 40601
Phone 502-223-2327 Fax 502-223-1520
###-###-#### Fax: ###-###-####

INVOICE

Number	E49096
Date	04/28/2022
Page	1

Bill-to: 06M212
*MARION COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588

Ship-to: 01
MARION CO HIGH SCHOOL
735 EAST MAIN ST
LEBANON, KY 40033

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
PO# 2046-04	04/28/22	WOH W. HACKER	NET DUE 10TH	KYNT	630774	05	PREPAID	BESTWAY	!

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
081.100	8" REGULAR LW 8x8x16	1440.00	1440.00	.00	EA	1.99	EA	2865.60
M999	PALLET	16.00	16.00	.00	EA	15.00	EA	240.00
LHR	LOADING ALLOCATION	.50	.50	.00	EA	.00	EA	.00
FHR	TRUCK ALLOCATION	2.00	2.00	.00	EA	.00	EA	.00
JDJ17	JUSTIN D. JONES	2.50	2.50	.00	EA	.00	EA	.00
	JUSTIN 1ST THURSDAY							

Merchandise	Misc	Discount	Tax	Freight	Total Due
3105.60	.00	.00	.00	*TBD*	3105.60

**BUILDING
PRODUCTS®****LEE BUILDING PRODUCTS****INVOICE**2000 US 127 SOUTH
FRANKFORT, KY 40601
Phone 502-223-2327 Fax 502-223-1520

Number	E49169
Date	05/03/2022
Page	1

Bill-to: 06M212
*MARION COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588**Ship-to:** 01
MARION CO HIGH SCHOOL
735 EAST MAIN ST
LEBANON, KY 40033!
!
!
!
!
!

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
PO# 2046-04	05/03/22	WOH W. HACKER	NET DUE 10TH	KYNT	631804	05	PREPAID	BESTWAY	!

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
402S	BRIXMENT TYPE S	100.00	100.00	.00	EA	11.25	EA	1125.00
08L152	8" KO BOND BEAM L.W 8x8x16	270.00	270.00	.00	EA	2.14	EA	577.80
08L130	8" SBN LW 8x8x16	180.00	180.00	.00	EA	2.14	EA	385.20
08L100	8" REGULAR LW 8x8x16	810.00	810.00	.00	EA	1.99	EA	1611.90
M999	PALLET	14.00	14.00	.00	EA	15.00	EA	210.00
LHR	LOADING ALLOCATION	.50	.50	.00	EA	.00	EA	.00
FHR	TRUCK ALLOCATION	2.00	2.00	.00	EA	.00	EA	.00
JDJ17	JUSTIN D. JONES	2.50	2.50	.00	EA	.00	EA	.00
	JUSTIN 1ST MONDAY							

Merchandise	Misc	Discount	Tax	Freight	Total Due
3909.90	.00	.00	.00	*TBD*	3909.90

!

Office Copy

... Last Page

**BUILDING
PRODUCTS*****LEE BUILDING PRODUCTS****INVOICE**2000 US 127 SOUTH
FRANKFORT, KY 40601
Phone 502-223-2327 Fax 502-223-1520

Number	E49260
Date	05/05/2022
Page	1

Bill-to: 06M212
*MARION COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588Ship-to: 01
MARION CO HIGH SCHOOL
735 EAST MAIN ST
LEBANON, KY 40033!
!
!
!
!

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
PO# 2046-04	05/05/22	WOH W. HACKER	NET DUE 10TH	KYNT	633135	05	PREPAID	BESTWAY	!
Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension	
08L100	8" REGULAR LW 8x8x16	1440.00	1440.00	.00	EA	1.99	EA	2865.60	
M999	PALLET	16.00	16.00	.00	EA	15.00	EA	240.00	
M999	PALLET	-40.00	-40.00	.00	EA	12.00	EA	-480.00	
F999	ALLEN ASHER	400.00	400.00	.00	EA	.00	EA	.00	
RETURNED FROM INVOICE E48745, E48801, E48934									
ALLEN ASHER 1ST THURSDAY									
			Merchandise	Misc	Discount	Tax	Freight	Total Due	
			2625.60	.00	.00	.00	*TBD*	2625.60	
!									

Office Copy

... Last Page

**LEE BUILDING
PRODUCTS®****LEE BUILDING PRODUCTS****INVOICE**2000 US 127 SOUTH
FRANKFORT, KY 40601
Phone 502-223-2327 Fax 502-223-1520

Number	E49418
Date	05/12/2022
Page	1

Bill-to: 06M212
*MARION COUNTY BOARD OF ED.
c/o MASON STRUCTURE
PO BOX 949
LEXINGTON, KY 40588Ship-to: 01
MARION CO HIGH SCHOOL
735 EAST MAIN ST
LEBANON, KY 40033!
!
!
!
!
!

Reference #	Shipped	Salesperson	Terms	Tax Code	Doc #	Wh	Freight	Ship Via	!
PO# 2046-04	05/12/22	WOH W. HACKER	NET DUE 10TH	KYNT	634797	05	PREPAID	BESTWAY	!

Item	Description	Ordered	Shipped	Backordrd	UM	Price	UM	Extension
402C	SAYLOR'S TYPE 1 CEMENT 94#	40.00	40.00	.00	EA	13.75	EA	550.00
402S	BRIXMENT TYPE S	100.00	100.00	.00	EA	11.25	EA	1125.00
04L100	4" REGULAR LW 4x8x16	300.00	300.00	.00	EA	1.49	EA	447.00
08L125	8" HALF LW 8x8x8	360.00	360.00	.00	EA	1.89	EA	680.40
08L152	8" KO BOND BEAM LW 8x8x16	270.00	270.00	.00	EA	2.14	EA	577.80
08L100	8" REGULAR LW 8x8x16	540.00	540.00	.00	EA	1.99	EA	1074.60
M999	PALLET	13.00	13.00	.00	EA	15.00	EA	195.00
493106	MORTAR/GROUT SCREEN 6"X100' RL	4.00	4.00	.00	RL	15.00	RL	60.00
LHR	LOADING ALLOCATION	.50	.50	.00	EA	.00	EA	.00
FHR	TRUCK ALLOCATION	1.50	1.50	.00	EA	.00	EA	.00
SC05	STEVE CARRIER	2.00	2.00	.00	EA	.00	EA	.00

ORDERED BY BARRY
STEVE 1ST THURSDAY

Merchandise	Misc	Discount	Tax	Freight	Total Due
4709.80	.00	.00	.00	*FBD*	4709.80

!

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION



BRANCH 0105
1115 DELAWARE AVE
LEXINGTON KY 40505
(859) 455-8399 PH

INVOICE

INVOICE NUMBER	INVOICE DATE
10557567-00	04/20/22
CUSTOMER PO NUMBER	ORDERED BY
2046-06	PAM
TERMS	DUE DATE
NET 30 DAYS	05/20/22

➔ PLEASE REMIT ALL PAYMENTS TO: ➔
FOUNDATION BUILDING MATERIALS
6872 PAYSHERE CIR
CHICAGO IL 60674-6872

BILL TO CUSTOMER NUMBER: 100009683 PH: 8592552754

SHIP TO: DOP-MARI PH: 8592552754

MARION COUNTY BOE
C/O GRAYHAWK LLC
PO BOX 12111
LEXINGTON, KY 40580-2111
UNITED STATES

MARION COUNTY HIGH SCHOOL
735 EAST MAIN STREET
LEBANON, KY 40033

4698-4697

ORDER DATE	SHIP DATE	ORDER TAKEN BY			SALES REP	SHIP VIA	JOB NUMBER / NAME		
04/14/22	04/20/22	Besten, Alex			Besten, Alex	Our Truck	4698-4697		
QTY ORDERED	QTY SHIPPED	SELL UNIT	ITEM NUMBER	ITEM DESCRIPTION		UNIT QTY	UNIT PRICE	PRICE UOM	AMOUNT DUE

GRAYHAWK EMPLOYEE SIGNATURE REQUIRED ON ALL DELIVERIES									
IF NOBODY ON SITE, TAKE PICTURES OF DELIVERED MATERIAL									

370.00	370.00	PC	A150X150-30-10			3.700	\$700.000	MLF	\$2,590.00
			20GA 1 1/2 X 1 1/2 ANGLE10FT						
765.00	765.00	PC	T362T125-19-10			7.650	\$1,005.000	MLF	\$7,688.25
			20GA EQ 3 5/8" DW TRACK 1-1/4" LEG 10FT						
87.00	87.00	PC	TS362T250-30-10			0.870	\$2,340.000	MLF	\$2,035.80
			20GA 3 5/8 SLOTTED TRACK30MIL 10FT						
1,530.00	1,530.00	PC	S362S125-19-11			16.830	\$1,010.000	MLF	\$16,998.30
			20GA EQ 3 5/8" DW STUD 11FT						
340.00	340.00	PC	S362S125-19-15-8			5.327	\$1,010.000	MLF	\$5,380.05
			20GA EQ 3 5/8" DW STUD 15FT 8.IN						
115.00	115.00	PC	TS600T250-30-10			1.150	\$2,980.000	MLF	\$3,427.00
			20GA 30MIL 6" SLOTD TRK 10FT						
600.00	600.00	PC	S600S125-19-11			6.600	\$1,405.000	MLF	\$9,273.00
			20GA EQ 6" DW STUD 11FT						
160.00	160.00	PC	S600S125-19-15-8			2.507	\$1,405.000	MLF	\$3,521.94
			20GA EQ 6" DW STUD 15FT 8.IN						
100.00	100.00	PC	DFC087-30-11			1.100	\$910.000	MLF	\$1,001.00
			20GA 7/8" DW FURRING 11FT						
92.00	92.00	PC	CLIP-S543			92.000	\$0.570	PC	\$52.44
			EASYCLIP S543 1.5X1.5X3 16GA (400/CJN)						
			BROKEN CTN FEE \$25.00						

Please reference the invoice number with your payment.



BRANCH 0105
1115 DELAWARE AVE
LEXINGTON KY 40505
(859) 455-8399 PH

INVOICE

INVOICE NUMBER	INVOICE DATE
10557567-00	04/20/22
CUSTOMER PO NUMBER	ORDERED BY
2046-06	PAM
TERMS	DUE DATE
NET 30 DAYS	05/20/22
➔ PLEASE REMIT ALL PAYMENTS TO: ➔ FOUNDATION BUILDING MATERIALS 6872 PAYSHERE CIR CHICAGO IL 60674-6872	

BILL TO CUSTOMER NUMBER: 100009683 PH: 8592552754

SHIP TO: DOP-MARI PH: 8592552754

MARION COUNTY BOE
C/O GRAYHAWK LLC
PO BOX 12111
LEXINGTON, KY 40580-2111
UNITED STATES

MARION COUNTY HIGH SCHOOL
735 EAST MAIN STREET
LEBANON, KY 40033

ORDER DATE	SHIP DATE	ORDER TAKEN BY			SALES REP		SHIP VIA	JOB NUMBER / NAME		
04/14/22	04/20/22	Besten, Alex			Besten, Alex		Our Truck	4698-4697		
QTY ORDERED	QTY SHIPPED	SELL UNIT	ITEM NUMBER	ITEM DESCRIPTION			UNIT QTY	UNIT PRICE	PRICE UOM	AMOUNT DUE
8.00	8.00 CTN		CGAHD8906				1.152	\$790.000	MLF	\$910.08
				ARM DW HD FURR 12' MAIN 1-1/2" (12/CT) UNPAINTED						
14.00	13.19 CTN		CGAXL8945P				1.899	\$790.000	MLF	\$1,500.49
				ARM DRYWALL I.D. 4' CR TEE (36/CTN) UNPAINTED						
92.00	92.00 PC		93EXP-PC				0.920	\$1,365.000	MLF	\$1,255.80
				#093 CONTROL JOINT 10' (25/CTN) - ZINC						
8.00	8.00 CTN		DWBSC10				4.000	\$485.000	MLF	\$1,940.00
				NO-COAT OUTSIDE 90 10' ULTRATRIM (50/CT) 318072						
375.00	375.00 PC		TTX9110				3.750	\$205.000	MLF	\$768.75
				TRIMTEX 10' 5/8" TEAR AWAY L BEAD (50/CTN)						
3.00	3.00 BAG		QS45L				3.000	\$12.750	BAG	\$38.25
				QUICK SET LITE 45MIN 18LB BAG JT3245						
70.00	70.00 RL		DWT250N				70.000	\$2.850	RL	\$199.50
				NATIONAL DW JOINT TAPE 250' (20/CTN)						
140.00	140.00 BOX		LITENBB4.5				140.000	\$13.450	BOX	\$1,883.00
				NGC PROFORM LITE BLUE 4.5GAL BOX JT0082						
12.00	12.00 PL		APNS				12.000	\$17.950	PL	\$215.40
				NGC PROFORM ALL PURPOSE 61.7LB PAIL JT0070 (BLACK)						

FBM's Online Portal gives you 24/7 access to your Invoices and Statements and allows you to make payments online.
Contact one of our Credit Managers or email us at ar-support@FBMsales.com to get set up today!

Please reference the invoice number with your payment.

A finance charge of 1-1/2% per month (18% per year) will be charged on past due accounts.

All past due credit card payments are subject to a surcharge of 2% of the total amount charged.

Subject to FBM terms and conditions <http://www.fbmsales.com/salesterms/>.

California Customers: Title passes F.O.B. warehouse on pick-ups. Title passes F.O.B. curbside before stocking and spreading when delivered.

To sign up to view invoices on-line go to <http://FBMsales.billtrust.com>. Use Enrollment Token: ZGG SXR TBW

SUB-TOTAL \$60,679.05
BROKEN CTN \$25.00
TRANS CHG 50 \$50.00

INVOICE TOTAL \$60,754.05

Thank You For Your Business



Foundation Building Materials
RETURN SERVICE REQUESTED

BRANCH 0105
1115 DELAWARE AVE
LEXINGTON KY 40505
(859) 455-8399 PH

INVOICE

INVOICE NUMBER	INVOICE DATE
10557569-00	04/20/22
CUSTOMER PO NUMBER	ORDERED BY
2046-06	PAM
TERMS	DUE DATE
NET 30 DAYS	05/20/22
➔ PLEASE REMIT ALL PAYMENTS TO: ➔ FOUNDATION BUILDING MATERIALS 6872 PAYSHERE CIR CHICAGO IL 60674-6872	

BILL TO CUSTOMER NUMBER: 100009683 PH: 8592552754

SHIP TO: DOP-MARI PH: 8592552754

MARION COUNTY BOE
C/O GRAYHAWK LLC
PO BOX 12111
LEXINGTON, KY 40580-2111
UNITED STATES

MARION COUNTY HIGH SCHOOL
735 EAST MAIN STREET
LEBANON, KY 40033

ORDER DATE	SHIP DATE	ORDER TAKEN BY		SALES REP	SHIP VIA	JOB NUMBER / NAME	
04/14/22	04/20/22	Besten, Alex		Besten, Alex	Our Truck	4698-4696	
QTY ORDERED	QTY SHIPPED	SELL UNIT	ITEM NUMBER ITEM DESCRIPTION	UNIT QTY	UNIT PRICE	PRICE UOM	AMOUNT DUE
***** ***** GRAYHAWK EMPLOYEE SIGNATURE REQUIRED ON ALL DELIVERIES IF NOBODY ON SITE, TAKE PICTURES OF DELIVERED MATERIAL ***** *****							
160.00	160.00	PC	CLIP-E545 16GA 4" X 1 1/2" X 5" EASY CLIP E SERIES (100) ***\$25.00 BROKEN CTN FEE***	160.000	\$2.500	PC	\$400.00
74.00	74.00	PC	T362T125-43-10 18GA 3 5/8" TRACK 1 1/4"LEG 10FT	0.740	\$2,155.000	MLF	\$1,594.70
100.00	100.00	PC	S362S162-43-12 18GA 3 5/8" STUD 1 5/8FL12FT	1.200	\$2,595.000	MLF	\$3,114.00
67.00	67.00	PC	T600T125-43-10 18GA 6" TRACK 1 1/4" LEG10FT	0.670	\$2,985.000	MLF	\$1,999.95
64.00	64.00	PC	S600S162-43-12 18GA 6" STUD 1 5/8" FL 12FT	0.768	\$3,425.000	MLF	\$2,630.40
10.00	10.00	PC	A200X200-43-10 18GA 2" X 2" ANGLE 10FT	0.100	\$2,500.000	MLF	\$250.00
2.00	2.00	CTN	CLIP-FCSC5.5-68 14GA FCSC FASTCLIP 25/CT 1.5" X 5.5" X 4.5" 14GA	2.000	\$137.500	CTN	\$275.00

FBM's Online Portal gives you 24/7 access to your Invoices and Statements and allows you to make payments online.
Contact one of our Credit Managers or email us at ar-support@FBMsales.com to get set up today!

Please reference the invoice number with your payment.

A finance charge of 1-1/2% per month (18% per year) will be charged on past due accounts.

All past due credit card payments are subject to a surcharge of 2% of the total amount charged.

Subject to FBM terms and conditions <http://www.fbmsales.com/salesterms/>.

California Customers: Title passes F.O.B. warehouse on pick-ups. Title passes F.O.B. curbside before stocking and spreading when delivered.

To sign up to view invoices on-line go to <http://FBMsales.billtrust.com>. Use Enrollment Token: ZGG SXR TBW

SUB-TOTAL \$10,264.05

BROKEN CTN \$25.00

INVOICE TOTAL \$10,289.05

Thank You For Your Business



BRANCH 0105
1115 DELAWARE AVE
LEXINGTON KY 40505
(859) 455-8399 PH

INVOICE

INVOICE NUMBER	10558730-00	INVOICE DATE	04/28/22
CUSTOMER PO NUMBER	2046-06	ORDERED BY	KEITH
TERMS	NET 30 DAYS	DUE DATE	05/28/22
→ PLEASE REMIT ALL PAYMENTS TO: ← FOUNDATION BUILDING MATERIALS 6872 PAYSHERE CIR CHICAGO IL 60674-6872			

BILL TO CUSTOMER NUMBER: 100009683 PH: 8592552754

SHIP TO: DOP-MARI PH: 8592552754

MARION COUNTY BOE
C/O GRAYHAWK LLC
PO BOX 12111
LEXINGTON, KY 40580-2111
UNITED STATES

MARION COUNTY HIGH SCHOOL
735 EAST MAIN STREET
LEBANON, KY 40033

4698-4766

ORDER DATE	SHIP DATE	ORDER TAKEN BY		SALES REP	SHIP VIA	JOB NUMBER / NAME	
04/28/22	04/28/22	Besten, Alex		Besten, Alex	Cust Pick Up	4698-4766	
QTY ORDERED	QTY SHIPPED	SELL UNIT	ITEM NUMBER ITEM DESCRIPTION	UNIT QTY	UNIT PRICE	PRICE UOM	AMOUNT DUE
			***** ***** GRAYHAWK EMPLOYEE SIGNATURE REQUIRED ON ALL DELIVERIES IF NOBODY ON SITE, TAKE PICTURES OF DELIVERED MATERIAL ***** *****				
4.00	4.00	SHT	D58F08-GE 5/8" 4X8' FC TYPE X	0.128	\$395.000	MSF	\$50.56

FBM's Online Portal gives you 24/7 access to your Invoices and Statements and allows you to make payments online.
Contact one of our Credit Managers or email us at ar-support@FBMsales.com to get set up today!

Please reference the invoice number with your payment. Total Drywall MSF on this order: 0.128

SUB-TOTAL \$50.56

A finance charge of 1-1/2% per month (18% per year) will be charged on past due accounts.

All past due credit card payments are subject to a surcharge of 2% of the total amount charged.

Subject to FBM terms and conditions <http://www.fbmsales.com/salesterms/>.

California Customers: Title passes F.O.B. warehouse on pick-ups. Title passes F.O.B. curbside before stocking and spreading when delivered.

To sign up to view invoices on-line go to <http://FBMsales.billtrust.com>. Use Enrollment Token: ZGG 5XR TBW

INVOICE TOTAL \$50.56

Thank You For Your Business



Foundation Building Materials
RETURN SERVICE REQUESTED

BRANCH 0105
1115 DELAWARE AVE
LEXINGTON KY 40505
(859) 455-8399 PH

INVOICE

INVOICE NUMBER	INVOICE DATE
10558898-00	05/03/22
CUSTOMER PO NUMBER	ORDERED BY
2046-06	PAM
TERMS	DUE DATE
NET 30 DAYS	06/02/22
➔ PLEASE REMIT ALL PAYMENTS TO: ➔ FOUNDATION BUILDING MATERIALS 6872 PAYSHERE CIR CHICAGO IL 60674-6872	

BILL TO CUSTOMER NUMBER: 100009683 PH: 8592552754

SHIP TO: DOP-MARI PH: 8592552754

MARION COUNTY BOE
C/O GRAYHAWK LLC
PO BOX 12111
LEXINGTON, KY 40580-2111
UNITED STATES

MARION COUNTY HIGH SCHOOL
735 EAST MAIN STREET
LEBANON, KY 40033

4698-4780

ORDER DATE	SHIP DATE	ORDER TAKEN BY			SALES REP	SHIP VIA	JOB NUMBER / NAME		
04/29/22	05/03/22	Besten, Alex			Besten, Alex	Our Truck	4698-4780		
QTY ORDERED	QTY SHIPPED	SELL UNIT	ITEM NUMBER			UNIT QTY	UNIT PRICE	PRICE UOM	AMOUNT DUE

GRAYHAWK EMPLOYEE SIGNATURE REQUIRED ON ALL DELIVERIES									
IF NOBODY ON SITE, TAKE PICTURES OF DELIVERED MATERIAL									

105.00	105.00 SHT		D58F10-CT			4.200	\$385.000	MSF ✓	\$1,617.00
			5/8" 4X10' FC TYPE X CERTAINTED						
22.00	22.00 SHT		D58F09-CT			0.792	\$385.000	MSF ✓	\$304.92
			5/8" 4X9' FC TYPE X CERTAINTED						
33.00	33.00 BAG		R19U-1696-OC			2.816	\$445.000	MSF ✓	\$1,253.07
			R19U 16X96 UNFACED M47Q (85.33) 5/UNIT						
1.00	1.00 BAG		R11U-1696-OC			0.171	\$300.000	MSF ✓	\$51.20
			R11U 16X96 UNFACED M41Q SOUND(170.67) 5/UNIT						
9.00	9.00 SHT		D58MMAR12-CT			0.432	\$690.000	MSF ✓	\$298.08
			5/8" 4X12' M2TECH ABUSE RESISTANT - CERTAINTED						

FBM's Online Portal gives you 24/7 access to your Invoices and Statements and allows you to make payments online.
Contact one of our Credit Managers or email us at ar-support@FBMsales.com to get set up today!

Please reference the invoice number with your payment. Total Drywall MSF on this order: 5.424

A finance charge of 1-1/2% per month (18% per year) will be charged on past due accounts.

All past due credit card payments are subject to a surcharge of 2% of the total amount charged.

Subject to FBM terms and conditions <http://www.fbmsales.com/salesterms/>.

California Customers: Title passes F.O.B. warehouse on pick-ups. Title passes F.O.B. curbside before stocking and spreading when delivered.

To sign up to view invoices on-line go to <http://FBMsales.billtrust.com>. Use Enrollment Token: ZGG SXR TBW

SUB-TOTAL \$3,524.27
TRANS CHG 50 \$50.00

INVOICE TOTAL \$3,574.27

KW

Thank You For Your Business



BRANCH 0105
1115 DELAWARE AVE
LEXINGTON KY 40505
(859) 455-8399 PH

INVOICE

INVOICE NUMBER	INVOICE DATE
10559397-00	05/12/22
CUSTOMER PO NUMBER	ORDERED BY
4698-4811 <i>2046-06</i>	PAM
TERMS	DUE DATE
NET 30 DAYS	06/11/22
➔ PLEASE REMIT ALL PAYMENTS TO: ➔ FOUNDATION BUILDING MATERIALS 6872 PAYSHERE CIR CHICAGO IL 60674-6872	

BILL TO CUSTOMER NUMBER: 100009683 PH: 8592552754

SHIP TO: DOP-MARI PH: 8592552754

MARION COUNTY BOE
C/O GRAYHAWK LLC
PO BOX 12111
LEXINGTON, KY 40580-2111
UNITED STATES

MARION COUNTY HIGH SCHOOL
735 EAST MAIN STREET
LEBANON, KY 40033

ORDER DATE	SHIP DATE	ORDER TAKEN BY		SALES REP	SHIP VIA	JOB NUMBER / NAME	
05/06/22	05/12/22	Besten, Alex		Besten, Alex	Our Truck		
QTY ORDERED	QTY SHIPPED	SELL UNIT	ITEM NUMBER ITEM DESCRIPTION		UNIT QTY	UNIT PRICE	PRICE UOM AMOUNT DUE

GRAYHAWK EMPLOYEE SIGNATURE REQUIRED ON ALL DELIVERIES IF NOBODY ON SITE, TAKE PICTURES OF DELIVERED MATERIAL							

30.00	30.00 SHT		D58F12-CT 5/8" 4X12' FC TYPE X CERTAINTeed		1.440	\$385.000 MSF	\$554.40
15.00	15.00 SHT		D58F10-CT 5/8" 4X10' FC TYPE X CERTAINTeed		0.600	\$385.000 MSF	\$231.00

FBM's Online Portal gives you 24/7 access to your Invoices and Statements and allows you to make payments online.
Contact one of our Credit Managers or email us at ar-support@FBMSales.com to get set up today!

Please reference the invoice number with your payment. Total Drywall MSF on this order: 2.040

SUB-TOTAL \$785.40

A finance charge of 1-1/2% per month (18% per year) will be charged on past due accounts.

All past due credit card payments are subject to a surcharge of 2% of the total amount charged.

Subject to FBM terms and conditions <http://www.fbmsales.com/salesterms/>.

California Customers: Title passes F.O.B. warehouse on pick-ups. Title passes F.O.B. curbside before stocking and spreading when delivered.

To sign up to view invoices on-line go to <http://FBMSales.billtrust.com>. Use Enrollment Token: ZGG SXR TBW

INVOICE TOTAL \$785.40

Thank You For Your Business

Section _____
KDE BG# _____

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 4/25/2022

Invoice #: 1202974

Due Date: 4/25/2022

Purchase Order #: 2046-09

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15002
Marion County High School Re

Billing: 20th

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	0.00	1,174.49	1,174.49
Total Amount Billed		0.00	1,174.49	1,174.49
Amount due this Invoice				1,174.49

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 4/30/2022

Invoice #: 1203062

Due Date: 4/30/2022

Purchase Order #: 2046-09

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15002
Marion County High School Re

Billing: 20th

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	0.00	0.00	0.00
02-08-7000	Hardware	0.00	303.76	303.76
Total Amount Billed		0.00	303.76	303.76
Amount due this Invoice				303.76

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 4/25/2022

Invoice #: 1202975

Due Date: 4/25/2022

Purchase Order #: 2046-09

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15002
Marion County High School Re

Billing: 20th

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-08-1213	Hollow Metal Frames	0.00	15,032.81	15,032.81
Total Amount Billed		0.00	15,032.81	15,032.81
Amount due this Invoice				15,032.81

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 5/19/2022

Invoice #: 1203411

Due Date: 5/19/2022

Purchase Order #: 2046-09

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15002
Marion County High School Re

Billing: 20th

DESCRIPTION			LABOR	MATERIAL	TOTAL
02-08-7000	Hardware	STORED	0.00	46,731.25	46,731.25
Total Amount Billed			0.00	46,731.25	46,731.25
Amount due this Invoice					46,731.25

Client#: 1411671

64ATLASMET

ACORDTM**CERTIFICATE OF LIABILITY INSURANCE**

DATE (MM/DD/YYYY)

5/23/2022

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer any rights to the certificate holder in lieu of such endorsement(s).

PRODUCER McGriff Insurance Services 2600 Eastpoint Parkway Louisville, KY 40223 502 489-5900		CONTACT NAME: PHONE (A/C, No, Ext): 502 489-5900 FAX (A/C, No): 8668812184 E-MAIL ADDRESS:	
INSURED Atlas Metal Products Co Inc The Atlas Companies 5101 Commerce Crossings Drive Louisville, KY 40229		INSURER(S) AFFORDING COVERAGE	
		INSURER A : National Trust Insurance Company	
		INSURER B : Continental Insurance Company	
		INSURER C : ClearPath Mutual Insurance Company	
		INSURER D : FCCI Insurance Company	
		INSURER E :	
INSURER F :		NAIC #	

COVERAGES**CERTIFICATE NUMBER:****REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL SUBR INSR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☒ PRO-JECT ☐ LOC OTHER:		CPP100047093	06/01/2021	06/01/2022	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$100,000 MED EXP (Any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000 \$
D	AUTOMOBILE LIABILITY ☒ ANY AUTO OWNED AUTOS ONLY ☒ HIRED AUTOS ONLY ☐ SCHEDULED AUTOS NON-OWNED AUTOS ONLY		CA100002923	06/01/2021	06/01/2022	COMBINED SINGLE LIMIT (Ea accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
B	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE ☐ DED ☒ RETENTION \$10000		6011491667	06/01/2021	06/01/2022	EACH OCCURRENCE \$9,000,000 AGGREGATE \$9,000,000 \$
C	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? ☐ (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N N/A	WC10000058592021A	06/01/2021	06/01/2022	☒ PER STATUTE ☐ OTH-ER E.L. EACH ACCIDENT \$2,000,000 E.L. DISEASE - EA EMPLOYEE \$2,000,000 E.L. DISEASE - POLICY LIMIT \$2,000,000
A	Installation Fltr		CPP100047093	06/01/2021	06/01/2022	\$500,000 Lim;\$1,000 Ded
A	Leased/Rent Equip		CPP100047093	06/01/2021	06/01/2022	\$250,000 Lim;\$1,000 Ded

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

KY-21-15002


Job Name: Marion County High School

Amount: \$48,209.50

Stored Location: Atlas Metal Products Co, Inc. 5101 Commerce Crossings Dr. Louisville, KY 40229

#2046-09 #1202974 \$1,174.49, #1203062 \$303.76, #1203411 \$46,731.25

CERTIFICATE HOLDER**CANCELLATION**

Marion County Board of Education 755 E. Main Street Lebanon, KY 40033	SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.
	AUTHORIZED REPRESENTATIVE 

© 1988-2015 ACORD CORPORATION. All rights reserved.



KY-21-150
MARION COUNTY
HIGH SCHOOL

WD Ph.1

KY-21-150
MARION COUNTY
HIGH SCHOOL

WD Ph.2



BEST

200

201

KY-21-150
MARION COUNTY
HIGH SCHOOL

Exst

BEST

dormakaba GROUP

203

KY-21-150
MARION COUNTY
HIGH SCHOOL

HM Ph 2

202

KY-21-150
MARION COUNTY
HIGH SCHOOL

Alum.

2

6

4

12

8

7

1

10

11

K-2

102

106

KY-21-150

MARION COUNTY
HIGH SCHOOL

Loose

SARGENT
ASSA ABLAY

SARGENT
ASSA ABLAY

100

1-150
COUNTY
SCHOOL

103

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 5/11/2022

Invoice #: 1203309

Due Date: 5/11/2022

Purchase Order #: 2046-17

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15008
Marion County High School Re

Billing: 20th

DESCRIPTION		LABOR	MATERIAL	TOTAL
02-10-2600	Wall and Door Protection	0.00	1,093.17	1,093.17
Total Amount Billed		0.00	1,093.17	1,093.17
Amount due this Invoice				1,093.17

RE: Marion County Board of Education
(DPO Vendor's Name)

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices attached hereto:

[illegible]

Signature

5-18-22
Date

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 4/30/2022

Invoice #: 1203060

Due Date: 4/30/2022

Purchase Order #: 2046-18

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15001
Marion County High School Re

Billing: 20th

DESCRIPTION				LABOR	MATERIAL	TOTAL
02-10-4400	Fire Protection Specialties			0.00	0.00	0.00
02-10-4400	Fire Protection Specialties	STORED		0.00	956.00	956.00
Total Amount Billed				0.00	956.00	956.00
Amount due this Invoice						956.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 4/30/2022

Invoice #: 1203145

Due Date: 4/30/2022

Purchase Order #: 2046-18

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15001
Marion County High School Re

Billing: 20th

DESCRIPTION				LABOR	MATERIAL	TOTAL
02-10-2113	Toilet Compartments			0.00	0.00	0.00
02-10-2113	Toilet Compartments	STORED		0.00	3,205.00	3,205.00
Total Amount Billed				0.00	3,205.00	3,205.00
Amount due this Invoice						3,205.00

INVOICE

Atlas Enterprises

5101 Commerce Crossings Drive
Louisville, KY 40229

Invoice Date: 4/30/2022

Invoice #: 1203061

Due Date: 4/30/2022

Purchase Order #: 2046-18

Marion County Board of Education
c/o PO BOX 289
Paris, KY 40362

Customer #: MA0089

Contract ID: KY-21-15001
Marion County High School Re

Billing: 20th

DESCRIPTION			LABOR	MATERIAL	TOTAL
02-10-2800	Toilet, Bath, & Laundry Acces.	STORED	0.00	624.59	624.59
Total Amount Billed			0.00	624.59	624.59
Amount due this Invoice					624.59

Client#: 1411671

64ATLASMET

ACORD™

CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

5/18/2022

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must have ADDITIONAL INSURED provisions or be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer any rights to the certificate holder in lieu of such endorsement(s).

PRODUCER McGriff Insurance Services 2600 Eastpoint Parkway Louisville, KY 40223 502 489-5900	CONTACT NAME: PHONE (A/C, No, Ext): 502 489-5900 FAX (A/C, No): 8668812184 E-MAIL ADDRESS:														
INSURED L R Construction Inc. dba Atlas Enterprises 5101 Commerce Crossings Drive Louisville, KY 40229	<table border="1"> <thead> <tr> <th data-bbox="803 472 1364 504">INSURER(S) AFFORDING COVERAGE</th> <th data-bbox="1364 472 1479 504">NAIC #</th> </tr> </thead> <tbody> <tr> <td data-bbox="803 504 1364 535">INSURER A : National Trust Insurance Company</td> <td data-bbox="1364 504 1479 535">20141</td> </tr> <tr> <td data-bbox="803 535 1364 567">INSURER B : Continental Insurance Company</td> <td data-bbox="1364 535 1479 567">35289</td> </tr> <tr> <td data-bbox="803 567 1364 598">INSURER C : ClearPath Mutual Insurance Company</td> <td data-bbox="1364 567 1479 598">16273</td> </tr> <tr> <td data-bbox="803 598 1364 630">INSURER D : FCCI Insurance Company</td> <td data-bbox="1364 598 1479 630">10178</td> </tr> <tr> <td data-bbox="803 630 1364 661">INSURER E :</td> <td data-bbox="1364 630 1479 661"></td> </tr> <tr> <td data-bbox="803 661 1364 693">INSURER F :</td> <td data-bbox="1364 661 1479 693"></td> </tr> </tbody> </table>	INSURER(S) AFFORDING COVERAGE	NAIC #	INSURER A : National Trust Insurance Company	20141	INSURER B : Continental Insurance Company	35289	INSURER C : ClearPath Mutual Insurance Company	16273	INSURER D : FCCI Insurance Company	10178	INSURER E :		INSURER F :	
INSURER(S) AFFORDING COVERAGE	NAIC #														
INSURER A : National Trust Insurance Company	20141														
INSURER B : Continental Insurance Company	35289														
INSURER C : ClearPath Mutual Insurance Company	16273														
INSURER D : FCCI Insurance Company	10178														
INSURER E :															
INSURER F :															

COVERAGES

CERTIFICATE NUMBER:

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL SUBR INSR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY ☐ CLAIMS-MADE ☒ OCCUR GEN'L AGGREGATE LIMIT APPLIES PER: ☐ POLICY ☐ PRO-JECT ☐ LOC OTHER:		CPP10004709302	06/01/2021	06/01/2022	EACH OCCURRENCE \$1,000,000 DAMAGE TO RENTED PREMISES (Ea occurrence) \$100,000 MED EXP (Any one person) \$10,000 PERSONAL & ADV INJURY \$1,000,000 GENERAL AGGREGATE \$2,000,000 PRODUCTS - COMP/OP AGG \$2,000,000 \$
D	AUTOMOBILE LIABILITY ☒ ANY AUTO OWNED AUTOS ONLY ☒ HIRE AUTOS ONLY ☐ SCHEDULED AUTOS NON-OWNED AUTOS ONLY		CA10000292305	06/01/2021	06/01/2022	COMBINED SINGLE LIMIT (Ea accident) \$1,000,000 BODILY INJURY (Per person) \$ BODILY INJURY (Per accident) \$ PROPERTY DAMAGE (Per accident) \$ \$
B	☒ UMBRELLA LIAB ☒ OCCUR ☐ EXCESS LIAB ☐ CLAIMS-MADE DED ☒ RETENTION \$10000		6011491667	06/01/2021	06/01/2022	EACH OCCURRENCE \$9,000,000 AGGREGATE \$9,000,000 \$
C	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? ☒ N (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N N/A	WC10000058592021A	06/01/2021	06/01/2022	☒ PER STATUTE ☐ OTH-ER E.L. EACH ACCIDENT \$2,000,000 E.L. DISEASE - EA EMPLOYEE \$2,000,000 E.L. DISEASE - POLICY LIMIT \$2,000,000
A	Installation Fltr Leased/Rent Equip		CPP10004709302 CPP10004709302	06/01/2021 06/01/2021	06/01/2022 06/01/2022	\$500,000 Lim;\$1,000 Ded \$35,000 Lim;\$1,000 Ded

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

KY-21-15001

Job Name: Marion County High School

Amount: \$4,785.59

Stored Location: Atlas Metal Products Co, Inc. 5101 Commerce Crossings Dr. Louisville, KY 40229

2046-18 #1203145 \$3,205.00, #1203060 \$956.00, #1203061, 624.59


CERTIFICATE HOLDER

CANCELLATION

Marion County Board of Education
 755 E. Main Street
 Lebanon, KY 40033

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE



© 1988-2015 ACORD CORPORATION. All rights reserved.

ACORD 25 (2016/03) 1 of 1
 #S30042837/M27990317

The ACORD name and logo are registered marks of ACORD

DMHA



Ky. 21-150
Marion Co.
H.S.

ASI

American Specialties, Inc.
www.americanspecialties.com

ASI

American Specialties, Inc.

PROPERTY OF
COCA COLA 74

REPORT
DAMAGE NOW

RE: ECKART
(DPO Vendor's Name)

WHITEHOUSE ELECTRIC, INC._ has received materials in substantial compliance with the contract documents for
(Subcontractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:

[illegible]

JERRY BAILEY, VICE PRESIDENT

Printed Name & Title,

Printed Name & Title _____
Signature Gregory Barlow

05/20/22

Date _____

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800

ALL
on
site



Invoice

INVOICE DATE	INVOICE NUMBER
04/15/2022	S100564887.015
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-25				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube			DIRECT		Net Due 25th		04/15/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 3 - TYPE OS: CNY LED P1 50K MVOLT DDB M4 2 - TYPE OSE: CNY LED P1 50K MVOLT DDB M4					573.370/ea	573.37
Invoice is due by 05/25/2022							Subtotal	573.37
Past Due invoices may be subject to 2% late charge.							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	573.37

ad By: ZSEAN on 4/15/2022 7:01:17 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/15/2022	S100564887.016
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-25				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube			DIRECT		Net Due 25th		04/15/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 6 - TYPE C1: CLX L48 3000LM HEF FDL MVOLT GZ10 40K 80CRI WH					529.540/ea	529.54
Invoice is due by 05/25/2022 Past Due invoices may be subject to 2% late charge.							Subtotal	529.54
							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	529.54

ed By: ZSEAN on 4/15/2022 7:01:17 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/27/2022	S100564887.019
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-25				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube			DIRECT		Net Due 25th		04/27/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 160 - TYPE \$: NPODMA XX 2 - TYPE \$2S: NPODMA 2S XX 34 - TYPE \$OS: WSXA PDT XX 2 - TYPE NT: NPOD TOUCH XX 19 - TYPE \$: NPODMA XX					18833.310/ea	18833.31
Invoice is due by 06/25/2022							Subtotal	18833.31
Past Due invoices may be subject to 2% late charge.							S&H Charges	0.00
Additional freight charges may apply.							Tax	0.00
							Payments	0.00
							Amount Due	18833.31

ed By: ZSEAN on 4/27/2022 7:00:57 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/29/2022	S100564887.021
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO.
	1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
11953		2046-25				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube		DIRECT		Net Due 25th		04/29/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 6 - TYPE K3E: 2WRTL G L48 7000LM OAW AFL 277 EZ1 40K 80CRI E10WLCP WH				3000.710/ea	3000.71
Invoice is due by 06/25/2022 Past Due invoices may be subject to 2% late charge.						Subtotal	3000.71
						S&H Charges	0.00
						Tax	0.00
						Payments	0.00
						Amount Due	3000.71

ed By: ZSEAN on 4/29/2022 7:01:27 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/29/2022	S100564887.023
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-25				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube			DIRECT		Net Due 25th		04/29/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 21 - TYPE K3: 2WRTL G L48 7000LM OAW AFL MVOLT EZ1 40K 80CRI WH					7635.910/ea	7635.91
Invoice is due by 06/25/2022							Subtotal	7635.91
Past Due invoices may be subject to 2% late charge.							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	7635.91

ed By: ZSEAN on 4/29/2022 7:01:27 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/02/2022	S100564887.025
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
11953		2046-25				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube		DIRECT		Net Due 25th		05/02/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 7 - TYPE OB2: RADPT LED P3 50K SYM MVOLT PT4 PE DDBXD				6722.370/ea	6722.37
Invoice is due by 06/25/2022 Past Due invoices may be subject to 2% late charge.						Subtotal	6722.37
						S&H Charges	0.00
						Tax	0.00
						Payments	0.00
						Amount Due	6722.37

ed By: ZSEAN on 5/2/2022 7:01:10 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/02/2022	S100564887.027
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-25				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube			DIRECT		Net Due 25th		05/02/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 1 - TYPE OA3: RSS 30 5B DM19AS DDBXD L/AB 4 - TYPE OA3T: RSS 30 5B DM28AS DDBXD L/AB 1 - TYPE OA4T: RSS 30 5B DM28AS DDBXD L/AB 7 - TYPE OB2: RSS 12 4B PT DDBXD L/AB					9194.680/ea	9194.68
Invoice is due by 06/25/2022 Past Due invoices may be subject to 2% late charge.							Subtotal	9194.68
							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	9194.68

ed By: ZSEAN on 5/2/2022 7:01:10 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/03/2022	S100564883.004
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 2

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-25		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jennifer Strube	DIRECT	Net Due 25th	05/03/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: AXIS LIG 149 - TYPE G24: BBRLED-400-80-40-FL-4-W-UNV-DP -1-? 72 - TYPE G24E: BBRLED-400-80-40-FL-4-W-UNV-DP -1-?-B1 19 - TYPE G24F: BBRLED-400-80-40-FL-4-W-UNV-DP -1-DF 12 - TYPE G24FE: BBRLED-400-80-40-FL-4-W-UNV-DP -1-DF-B1 46 - TYPE G26: BBRLED-400-80-40-FL-6-W-UNV-DP -1-? 27 - TYPE G26E: BBRLED-400-80-40-FL-6-W-UNV-DP -1-?-B1 38 - TYPE G34: BBRLED-1000-80-40-FL-4-W-UNV-D P-1-? 9 - TYPE G34E: BBRLED-1000-80-40-FL-4-W-UNV-D P-1-?-B1 46 - TYPE G36: BBRLED-1000-80-40-FL-6-W-UNV-D P-1-? 16 - TYPE G36E:	199355.370/ea	199355.37

** Continued on Next Page **



Invoice

INVOICE DATE	INVOICE NUMBER	PAGE NO.
05/03/2022	S100564883.004	2 of 2

ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
		BBRLED-1000-80-40-FL-6-W-UNV-D P-1-?-B1 2 - TYPE G38: BBRLED-400-80-40-FL-8-W-UNV-DP -1-? 13 - TYPE G24: BBRLED-400-80-40-FL-4-W-UNV-DP -1-? 10 - TYPE G24E: BBRLED-400-80-40-FL-4-W-UNV-DP -1-?-B1		
Invoice is due by 06/25/2022			Subtotal	199355.37
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
Additional freight charges may apply.			Tax	0.00
			Payments	0.00
			Amount Due	199355.37



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/06/2022	S100564887.032
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-25		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jennifer Strube	DIRECT	Net Due 25th	05/06/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
46ea	46ea	TYPE P-REPL: NPP16 D EFP	53.650/ea	2467.90
65ea	65ea	TYPE \$- REPL: NPODMA DX WH	57.650/ea	3747.25
Invoice is due by 06/25/2022 Past Due invoices may be subject to 2% late charge.			Subtotal	6215.15
			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	6215.15



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/12/2022	S100564887.034
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-25		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jennifer Strube	DIRECT	Net Due 25th	05/12/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 5 - TYPE A2FE: 2BLT4 40LHE ADP GZ1 E10WLCP LP840 5 - TYPE A5E: 2BLT4 72LHE ADP GZ1 E10WLCP LP840 2 - TYPE B1E: 2BLT2 20LHE ADP GZ1 E10WLCP LP840 15 - TYPE D1: LO6AR LSS TRIM 2 - TYPE D1E: LO6AR LSS EL TRIM 8 - TYPE W1E: WL4 20L GZ1 EL14L LP840 1 - TYPE NEB: NECY MVOLT BAC SVS ENC GFXK 1 - TYPE PC: NIO PC KIT	9020.350/ea	9020.35
Invoice is due by 06/25/2022 Past Due invoices may be subject to 2% late charge.			Subtotal	9020.35
			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	9020.35



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/13/2022	S100564887.035
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-25		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Jennifer Strube	DIRECT	Net Due 25th	05/13/2022	01/25/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: LITHONIA 1 - TYPE K2E: 2WRTL G L48 5000LM OAW AFL 277 EZ1 40K 80CRI E10WLCP WH	470.700/ea	470.70
Invoice is due by 06/25/2022			Subtotal	470.70
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	470.70



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/13/2022	S100564887.038
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-25		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jennifer Strube		DIRECT	Net Due 25th	05/13/2022
ORDER QTY		SHIP QTY	DESCRIPTION	UNIT PRICE
1ea	1ea		LOT: LITHONIA 1 - TYPE OA3: RSX2 LED P3 50K R3 MVOLT RPA PE DDBXD 8 - TYPE OA3T: RSX2 LED P3 50K R3 MVOLT RPA PE DDBXD 2 - TYPE OA4T: RSX2 LED P3 50K R4 MVOLT RPA PE DDBXD	5307.760/ea
				EXT PRICE
				5307.76
Invoice is due by 06/25/2022			Subtotal	5307.76
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	5307.76

RE: ECKART
(DPO Vendor's Name)

WHITEHOUSE ELECTRIC, INC._ has received materials in substantial compliance with the contract documents for
(Subcontractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:

[illegible]

JERRY BAILEY, VICE PRESIDENT
Printed Name & Title

Signature Jerry Butts

05/20/2022
Date

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800

ALL
ON
SITE



Invoice

INVOICE DATE	INVOICE NUMBER
05/17/2022	S100539264.028
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
11953		2046-26				Jeff Davis	
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube		DIRECT		Net Due 25th		05/17/2022	11/29/2021
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE 1ED1: P21A100BT42CH01				555.600/ea	555.60
on site JBS							
Invoice is due by 06/25/2022						Subtotal	555.60
Past Due invoices may be subject to 2% late charge.						S&H Charges	0.00
						Tax	0.00
Additional freight charges may apply.						Payments	0.00
						Amount Due	555.60
ed By: ZSEAN on 5/17/2022 7:01:23 PM EDT							

Invoice is due by 06/25/2022

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/10/2022	S100539264.026
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-26		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jennifer Strube		DIRECT	Net Due 25th	05/10/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE 1EB2: P21A100BB54CH01 1 - TYPE 1EC2: P21A225BT54CH01	1437.400/ea	1437.40
<i>on site GB</i>			Subtotal	1437.40
			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	1437.40

Invoice is due by 06/25/2022

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/04/2022	S100539264.023
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-26				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube			DIRECT		Net Due 25th		05/04/2022	11/29/2021
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE M1C2: PDG23G0060TFFL					327.800/ea	327.80
on file JB							Subtotal	327.80
							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	327.80

Invoice is due by 06/25/2022

Past Due invoices may be subject to 2% late charge.

ed By: ZSEAN on 5/4/2022 7:01:27 PM EDT

Invoice is due by 06/25/2022

Past Due invoices may be subject to 2% late charge.



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/19/2022	S100539264.020
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-26		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jennifer Strube		DIRECT	Net Due 25th	04/19/2022
ORDER QTY	SHIP QTY	DESCRIPTION		EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE 1TB: V48M28F1216CULS45		5956.74
		UNIT PRICE		5956.740/ea

*on file
9B*

Invoice is due by 05/25/2022

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	5956.74
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	5956.74



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/15/2022	S100539264.014
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-26				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Jennifer Strube			DIRECT		Net Due 25th		04/15/2022	11/29/2021
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE 1TB: V48M28F1216LS45 <						



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/15/2022	S100539264.017
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON
11953	2046-26		Jeff Davis
WRITER	SHIP VIA	TERMS	SHIP DATE
Jennifer Strube	DIRECT	Net Due 25th	04/15/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE
1ea	1ea	LOT: EATON CO 1 - TYPE 1EB1: P21A225BB54CH01 1 - TYPE 1EC1: P21A225BB54CH01 1 - TYPE 2EB1: P21A225BB54CH01 1 - TYPE 2EB3: P21A400LT54CH01 1 - TYPE 1LB: P22D225BB42CH01 1 - TYPE 2LB: P22D225BB42CH01	6279.140/ea
			EXT PRICE
			6279.14
Invoice is due by 05/25/2022 Past Due invoices may be subject to 2% late charge.			Subtotal
			6279.14
			S&H Charges
			0.00
			Tax
			0.00
			Payments
			0.00
			Amount Due
			6279.14

on file
GB

RE: ECKART
(DPO Vendor's Name)

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/15/2022	S100589738.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27	Marion Co HS	Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jeff Davis		WILL CALL	Net Due 25th	03/15/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
4ea	4ea	CON 3EMT45	4921.384/c	196.86
		3" EMT CONDUIT 45 ELL		
2ea	2ea	CON 4EMT45	7780.964/c	155.62
		4" EMT CONDUIT 45 ELL		
6ea	6ea	CON 2EMT45	1372.503/c	82.35
		2" EMT CONDUIT 45 ELL		
2ea	2ea	CON 11/2EMT45	1060.737/c	21.21
		11/2" EMT CONDUIT 45 ELL		
60ft	60ft	BLI B22SH-120GLV	4.729/ft	283.74
		STRUT 1 5/8 PREGALV SLOTTED 10		
		1-5/8"H X 1-5/8"W X 10'L		
100ea	100ea	CUL 40135J	9.996/c	10.00
		HEX NUT 3/8-16 ZN		
100ea	100ea	CUL 40743J	10.606/c	10.61
		FENDER WASHER 3/8 X 11/4		
100ft	100ft	BLI ATR-3/8X120ZN	95.404/c	95.40
		ALLTHREAD ROD 3/8-16X10 ZN		
03-15-2022 10:46:01 AM				
<i>Jerry</i>				
JERRY				

Invoice is due by 04/25/2022

Past Due invoices may be subject to 2% late charge.

Subtotal	855.79
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	855.79



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice


INVOICE DATE	INVOICE NUMBER
03/15/2022	S100590025.001
REMIT TO: Eckart Corydon 428 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON		
11953	MARION COUNTY 7046-77		Jeff Davis		
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Thomas Graham		COUNTER	Net Due 25th	03/15/2022	03/15/2022
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
4ea	4ea	CON 11/2EMT90		961.366/c	38.45
		1 1/2 EMT CONDUIT 90 ELBOW			
4ea	4ea	CON 2EMT90		1372.503/c	54.90
		2" EMT CONDUIT 90 ELL			
4ea	4ea	CON 11/4EMT90		826.656/c	33.07
		1 1/4" EMT CONDUIT 90 ELL			
03-15-2022 10:46:01 AM					
					
JERRY					

Invoice is due by 04/25/2022

Past Due invoices may be subject to 2% late charge.

Subtotal	126.42
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	126.42



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
03/28/2022	S100595633.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Brian Glover		OUR TRUCK	Net Due 25th	03/28/2022
ORDER QTY		SHIP QTY	DESCRIPTION	UNIT PRICE
100ft		100ft	BLI B22SH-240GLV STRUT 1 5/8 PREGALV SLOTTED 20 1-5/8"H X 1-5/8"W X 20'L	4.729/ft
				EXT PRICE
				472.90
03-28-2022 03:34:19 PM S100595633.001 <i>Donna Hampton</i> Donna Hampton				
Invoice is due by 05/25/2022			Subtotal	472.90
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
Additional freight charges may apply.			Tax	0.00
			Payments	0.00
			Amount Due	472.90



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/19/2022	S100608265.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Brian Glover		OUR TRUCK	Net Due 25th	04/19/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
25ea	25ea	RAC 785	3.180/ea	79.50
		4" SQ 1G 1-1/2" RAISE PLASTER RING		
15ea	15ea	RAC 795	4.456/ea	66.84
		4" SQ 2G 11/2" R PLASTER COVER		
100ea	100ea	CAD 812MB18A	440.863/c	440.86
		1/2 & 3/4 PLAIN HOLE HANGER		
50ea	50ea	RAC 203	2.675/ea	133.75
		4X11/2 SQ EXTEN RING 1/2-3/4		
50ea	50ea	RAC 773	1.010/ea	50.50
		4" SQ 1G 3/4" R PLASTER COVER		
50ea	50ea	RAC 779	1.952/ea	97.60
		4" SQ 2G 3/4" R PLASTER COVER		
100ea	100ea	CAD C6	232.403/c	232.40
		BOX BRACKET FOR 4" OR 6" STUDS		
5ea	5ea	BLI B104ZN	3.688/ea	18.44
		STRUT 4 HOLE ANGLE BRACKET		
04-20-2022 10:35:38 AM S100608265.001 DH Danna				
** REPRINT ** REPRINT ** REPRINT **			Subtotal	1119.89
Invoice is due by 05/25/2022			S&H Charges	0.00
Past Due invoices may be subject to 2% late charge.			Tax	0.00
Additional freight charges may apply.			Payments	0.00
			Amount Due	1119.89



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/21/2022	S100604758.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	
PAGE NO. 1 of 1	

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27		Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Brian Glover		OUR TRUCK	Net Due 25th	04/21/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
5000ea	5000ea	OMNI J452404-08	277.778/M	1388.89
		24/4PR CAT5E PLENUM YELLOW		
5000m	5000m	G121802-PG	217.647/m	1088.24
		OMNI G121802-PG		
04-21-2022 12:42:19 PM S100604758.001  Donna				

Invoice is due by 05/25/2022

Past Due invoices may be subject to 2% late charge.

Additional freight charges may apply.

Subtotal	2477.13
S&H Charges	0.00
Tax	0.00
Payments	0.00
Amount Due	2477.13



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/26/2022	S100608618.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON			
11953		2046-27				Jeff Davis			
WRITER		SHIP VIA		TERMS		SHIP DATE		ORDER DATE	
Brian Glover		OUR TRUCK		Net Due 25th		04/26/2022		04/20/2022	
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE	
200ea	200ea	WIREMOLD V700					1.375/ea	275.00	
		700 SERIES SMALL RACEWAY AND COVER							
		IVORY							
60ea	60ea	WIREMOLD V704					0.513/FT	30.78	
		WIREMOLD 700 SERIES MOUNTING STRAP							
		FITTING, IVORY							
5ea	5ea	WIREMOLD V5744-2					24.025/ea	120.13	
		2 GANG DEEP BOX							
20ea	20ea	WIREMOLD V5700F					22.325/ea	446.50	
		FLEXIBLE SECTION FITTING							
04-26-2022 11:51:24 AM S100608618.001 DH Conna									
Invoice is due by 06/25/2022							Subtotal	872.41	
Past Due invoices may be subject to 2% late charge.							S&H Charges	0.00	
							Tax	0.00	
							Payments	0.00	
							Amount Due	872.41	

ed By: ZSEAN on 4/26/2022 7:01:34 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
04/26/2022	S100611317.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-8968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		MARION DPO 2046-27				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Thomas Graham			COUNTER		Net Due 25th		04/26/2022	04/26/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
100ea	100ea	CUL 53032J					15.310/c	15.31
		MACH SCREW RD COMBO 1/4 X 2						
100ea	100ea	CUL 40325J					3.676/c	3.68
		FLAT WASHER 1/4 ZN						
25ea	25ea	RAC 785					3.180/ea	79.50
		4" SQ 1G 1-1/2" RAISE PLASTER RING						
100ea	100ea	CAD CS16					83.289/c	83.29
		1" MC/AC CABLE/CONDUIT TO STUD						
100ea	100ea	CAD CS812D					62.613/c	62.61
		CONDUIT SUPPORT 21/8DEEP BX						
100ft	100ft	GRF ALFLEX1.0X50					199.360/c	199.36
		1"X 50' AL FLEX CONDUIT						
22ea	17ea	BRI TWB60					653.290/c	111.06
		4" POLYETHYLENE EMT BUSHING						
50ea	50ea	BRI TWB53					45.382/c	22.69
		1" POLYETHYLENE EMT BUSHING						
100ea	100ea	BRI TWB52					11.763/c	11.76
		3/4" POLYETHYLENE EMT BUSHING						
04-26-2022 08:04:48 AM S100611317.001  CHRIS								
Invoice is due by 06/25/2022							Subtotal	589.26
Past Due Invoices may be subject to 2% late charge.							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	589.26

ed By: ZSEAN on 4/26/2022 7:01:34 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/04/2022	S100608618.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Brian Glover	OUR TRUCK	Net Due 25th	05/04/2022	04/20/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
15ea	15ea	WIREMOLD V5744 500/700 SERIES SINGLE-GANG EXTRA DEEP SWITCH AND RECEPTACLE BOX FITTING, IVORY 05-04-2022 12:09:10 PM S100608618.002 DH Dorina	19.088/ea	286.32
Invoice is due by 06/25/2022			Subtotal	286.32
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	286.32



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/05/2022	S100616585.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY CT
GEORGETOWN, KY 40324-9303

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27	Marion Co Misc	Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jeff Davis		OUR TRUCK	Net Due 25th	05/05/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
2ea	2ea	CON 3RIGCPLG	2816.771/c	56.34
10ea	10ea	3" RIGID CONDUIT COUPLING		
		CON 21/2EMT45	3312.461/c	331.25
4ea	4ea	2 1/2" EMT CONDUIT 45 ELL		
		CON 3EMT45	5167.452/c	206.70
4ea	4ea	3" EMT CONDUIT 45 ELL		
		CON 11/2EMT45	1113.774/c	44.55
2ea	2ea	11/2" EMT CONDUIT 45 ELL		
		CON 2EMT45	1441.129/c	28.82
50ft	50ft	2" EMT CONDUIT 45 ELL		
		BLI B22SH-120GLV	4.729/ft	236.45
100ft	100ft	STRUT 1 5/8 PREGALV SLOTTED 10		
		1-5/8"H X 1-5/8"W X 10'L	3.215/ft	321.50
100ea	100ea	BLI B54SH-120GLV		
		STRUT 13/16 PREGALV SLOTTED 10		
		13/16"H X 1-5/8"W X 10'L	0.983/ea	98.30
		BLI B2002PAZN		
		STRUT STRAP 3/4 EMT		
05-05-2022 03:08:04 PM S100616585.001				
** REPRINT ** REPRINT ** REPRINT **			Subtotal	1323.91
Invoice is due by 06/25/2022			S&H Charges	0.00
Past Due invoices may be subject to 2% late charge.			Tax	0.00
Additional freight charges may apply.			Payments	0.00
			Amount Due	1323.91



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/06/2022	S100616915.001
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27		Jeff Davis	
WRITER	SHIP VIA	TERMS	SHIP DATE	ORDER DATE
Brian Glover	OUR TRUCK	Net Due 25th	05/06/2022	05/06/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
40ft	40ft	CON 21/2PVC80	864.483/c	345.79
		2 1/2" PVC SCH-80 CONDUIT PIPE		
356ft	356ft	WIC 1/0THHNM	3419.869/m	1217.47
		1/0 STR THHN CU WIRE (MASTER)		
		Cuts: 4 @ 89 ft		
89ft	89ft	WIC 6THHNBKM	1008.084/m	89.72
		6 STR THHN COPPER WIRE MASTER		
		Cuts: 1 @ 89 ft		
05/06/2022 12:20:31 PM S100616915.001 <i>DK</i> Donna				
Invoice is due by 06/25/2022			Subtotal	1652.98
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	1652.98



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/10/2022	S100608618.003
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-27				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Brian Glover			ACCOUNTING		Net Due 25th		05/10/2022	04/20/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	APFC FREIGHT ECKART WAS BILLED on Wiremold order from factory					310.370/ea	310.37
** REPRINT ** REPRINT ** REPRINT **								
Invoice is due by 06/25/2022							Subtotal	310.37
Past Due invoices may be subject to 2% late charge.							S&H Charges	0.00
Additional freight charges may apply.							Tax	0.00
							Payments	0.00
							Amount Due	310.37



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800

ALL
ON
SITE



Invoice

INVOICE DATE	INVOICE NUMBER
05/12/2022	S100616915.002
REMIT TO: Eckart Corydon 426 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON		
11953		2046-27				Jeff Davis		
WRITER			SHIP VIA		TERMS		SHIP DATE	ORDER DATE
Brian Glover			OUR TRUCK		Net Due 25th		05/12/2022	05/06/2022
ORDER QTY	SHIP QTY	DESCRIPTION					UNIT PRICE	EXT PRICE
1ea	1ea	WIE SC181808NK SC PULL BOX,CS,NK,18X18X8 05-12-2022 01:14:44 PM S100616915.002 Dk Donna					106.419/ea	106.42
Invoice is due by 06/25/2022 Past Due invoices may be subject to 2% late charge.							Subtotal	106.42
							S&H Charges	0.00
							Tax	0.00
							Payments	0.00
							Amount Due	106.42

ad By: ZSEAN on 5/12/2022 7:01:24 PM EDT



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/18/2022	S100620783.001
REMIT TO: Eckart Corydon 425 Quarry Road CORYDON, IN 47112-8968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27	Marion Co HS Misc	Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jeff Davis		DIRECT	Net Due 25th	05/18/2022
				ORDER DATE
				05/13/2022
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
700ea	700ea	HBL 5352GTR	3.750/ea	2625.00
		DUP RCPT,PRO 20/125, 5-20R, TR,GRY		
40ea	40ea	HBL USB20AGY	18.950/ea	758.00
		RCPT DUP 20A125V 3.1A5V USB PORT A		
		GY		
100ea	100ea	HBL BR20C1GRYTR	5.550/PE	555.00
		1/2 CONTROLLED 20A 125V, B/S, TR		
		DUP, GY		
50ea	50ea	HBL GFTWRST20GY	16.250/ea	812.50
		20A COM SELF TEST TRWR GFR GR		
200ea	200ea	HBL SS82	1.700/ea	340.00
		WALLPLATE 2-G DUP SS		
200ea	200ea	HBL SS26	0.850/ea	170.00
		WALLPLATE 1-G GFCI SS		
Tracking Numbers				
0669089376				
Invoice is due by 06/25/2022			Subtotal	5260.50
Past Due Invoices may be subject to 2% late charge.			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	5260.50



Eckart Lexington
1440 Sunshine Lane
LEXINGTON, KY 40505-2929
Phone 859-303-8520
Fax 859-523-3800



Invoice

INVOICE DATE	INVOICE NUMBER
05/18/2022	S100620783.003
REMIT TO: Eckart Corydon 425 Quarry Road CORYDON, IN 47112-6968	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

MARION CO BOARD OF EDUCATION
C/O WHITEHOUSE ELECTRIC
109 CARLEY DRIVE
GEORGETOWN, KY 40324-9303

MARION CO. BOARD OF EDUCATION
735 E MAIN STREET
C/O WHITEHOUSE ELECTRIC
LEBANON, KY 40033-1701

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
11953	2046-27	Marion Co HS Misc	Jeff Davis	
WRITER		SHIP VIA	TERMS	SHIP DATE
Jeff Davis		DIRECT	Net Due 25th	05/18/2022
ORDER QTY		SHIP QTY	DESCRIPTION	UNIT PRICE
200ea		200ea	HBL SS8 WALLPL 1-G DUPLEX RECEPTACLESS	0.850/ea
				EXT PRICE
				170.00
Invoice is due by 06/25/2022			Subtotal	170.00
Past Due invoices may be subject to 2% late charge.			S&H Charges	0.00
			Tax	0.00
			Payments	0.00
			Amount Due	170.00

RE: NEWTECH
(DPO Vendor's Name)

WHITEHOUSE ELECTRIC, INC._ has received materials in substantial compliance with the contract documents for
(Subcontractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:

[illegible]

JERRY BAILEY, VICE PRESIDENT
Printed Name & Title

Signature Jerry Rutz

05/20/2022
Date

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION



Newtech Systems Inc.
1850 Dalton Avenue
Ashland, KY 41102
P:(606)325-0306
F:(606)325-0308

INVOICE

25379

SOLD TO: Marion County Public Schools
C/O Whitehouse Electric
109 Carley Drive
Georgetown, KY 40324

SHIP TO: Marion Co High School
735 East Main Street
lebanon, KY 40033

CONTACT: Jerry Bailey

CONTACT:

DATE		SHIP VIA		CUSTOMER NO.		TERMS			
2/28/2022				MCP003		NET 30			
P.O. NUMBER		PROJECT NAME		ORDER DATE		ORDER NUMBER		SALES PERSON	
DPO 2046-29		3791 Marion Co High School Reno and Add DPO						JBAILEY	
QTY	PART NUMBER		PART DESCRIPTION			UNIT PRICE		TOTAL PRICE	
1.00	SOV-NONTAXABLE		Paging/Intercom			\$30,171.81		\$30,171.81	
1.00	SOV-NONTAXABLE		Voice/Data - partial			\$12,000.00		\$12,000.00	
THANK YOU						SUBTOTAL:		\$42,171.81	
						SALES TAX:		\$0.00	
						TOTAL INVOICE:		\$42,171.81	
COMMENTS									

Offices located in: Ashland, KY * Lexington, KY * Dunbar, WV * Bridgeville, PA * Groveport, OH
All credit card payments will be subject to a 3% processing fee.



CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)

2/28/2022

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER THORNBURG INSURANCE AGENCY INC 2519 3rd Ave P O Box 2966 Huntington WV 25728		CONTACT NAME: Joanna Conley PHONE (A/C, No, Ext): (304) 697-7650 E-MAIL ADDRESS: jconley@thornburgagency.com FAX (A/C, No): (304) 697-7699	
INSURED Newtech Systems, Inc. 612 Bizzell Drive Lexington KY 40503		INSURER(S) AFFORDING COVERAGE INSURER A: Westfield Insurance Company INSURER B: BrickStreet Mutual Insurance INSURER C: INSURER D: INSURER E: INSURER F:	
		NAIC # 24112 12372	

COVERAGES

CERTIFICATE NUMBER: 2021-2022

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL INSD	SUBR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	☒ COMMERCIAL GENERAL LIABILITY			CMM8049045	7/1/2021	7/1/2022	EACH OCCURRENCE \$ 1,000,000
	☐ CLAIMS-MADE ☒ OCCUR		DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 500,000				
	☒ Contractual Liability		MED EXP (Any one person) \$ 10,000				
	☒ OH Stop Gap		PERSONAL & ADV INJURY \$ 1,000,000				
	GEN'L AGGREGATE LIMIT APPLIES PER:						GENERAL AGGREGATE \$ 2,000,000
	☐ POLICY ☒ PROJECT ☐ LOC						PRODUCTS - COMP/OP AGG \$ 2,000,000
	OTHER:						\$
A	☒ AUTOMOBILE LIABILITY			CMM8049045	7/1/2021	7/1/2022	COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000
	☒ ANY AUTO	☒ SCHEDULED AUTOS	BODILY INJURY (Per person) \$				
	☒ ALL OWNED AUTOS	☒ NON-OWNED AUTOS	BODILY INJURY (Per accident) \$				
	☒ HIRED AUTOS		PROPERTY DAMAGE (Per accident) \$				
							\$
A	☒ UMBRELLA LIAB ☒ OCCUR			CMM8049045	7/1/2021	7/1/2022	EACH OCCURRENCE \$ 5,000,000
	☐ EXCESS LIAB ☐ CLAIMS-MADE		AGGREGATE \$ 5,000,000				
	☐ DED ☐ RETENTION \$		\$				
B	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH) If yes, describe under DESCRIPTION OF OPERATIONS below	Y/N	N/A	WCB1025341	7/1/2021	7/1/2022	☒ PER STATUTE ☐ OTHER E.L. EACH ACCIDENT \$ 1,000,000 E.L. DISEASE - EA EMPLOYEE \$ 1,000,000 E.L. DISEASE - POLICY LIMIT \$ 1,000,000
A	Installation Floater			CMM8049045	7/1/2021	7/1/2022	Installation Floater \$1,000,000
A	Equipment Rented and Leased			CNN8049045	7/1/2021	7/1/2022	Rented and Leased Each Items \$50,000

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (ACORD 101, Additional Remarks Schedule, may be attached if more space is required)

Materials for Marion High School (\$42,171.81 on invoice 25379) stored at Newtech Systems, Inc. 612 Bizzell Drive, Lexington KY 40510. Evidence of Insurance subject to policy terms, conditions, limitations and exclusions.

CERTIFICATE HOLDER**CANCELLATION**

Marion County Public Schools
755 E. Main Street
Lebanon, KY 40033

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

Ryan Wingrove/JC

© 1988-2014 ACORD CORPORATION. All rights reserved.

ACORD 25 (2014/01)

INS025 (2014/01)

The ACORD name and logo are registered marks of ACORD



PACKING SLIP

29725421

BILL TO:		SHIP TO:			
COMPANY	Marion County Public Schools	COMPANY	Marion Co High School	DATE	01/19/2022
ADDRESS	755 E Main Street	ADDRESS	735 East Main Street	ORDER NO.	
				PACKED BY	
	Lebanon, KY 40033		lebanon, KY 40033	SHIP VIA	
CONTACT	Jerry Bailey	CONTACT		COURIER	
PHONE		PHONE		TRACKING NO.	

PART NUMBER	PART DESCRIPTION	TOTAL ORDERED	TOTAL SHIPPED	BACKORDER	SHIPPED THIS ORDER
AIP-IX-DVF	IP Video Door Station Vandal Resistant	3.00	3.00	0.00	3.00
AIP-IX-MV7-HW-JP	IP MSTR STAT, 7" TS, SIP, TAA	1.00	1.00	0.00	1.00
AIP-IXW-MA	MULTI-PURPOSE ADAPTOR	1.00	1.00	0.00	1.00
AIP-SBX-IDVF	Stainless Steel Surface Mount Box for IS-SS	3.00	3.00	0.00	3.00
BOS-B8512G-C	KIT (B8512G, B8103, D1640, D101)	1.00	1.00	0.00	1.00
BOS-B921C	2-LINE LCD CAPACITIVE TOUCH KEYPAD	1.00	1.00	0.00	1.00
BOS-DS938Z	60" DIAMETER COMMERCIAL CEILING MOUNT PIR	1.00	1.00	0.00	1.00
BOS-ISC-CDL1-W15G	COMMERCIAL SERIES TRITECH DETECTOR 50 BY 50 FT.	4.00	4.00	0.00	4.00
CRH-AP1-B	Display Administration Console - Requires AC1 (DOES NOT OPERATE WITH THE TC2)	1.00	1.00	0.00	1.00
CRH-ASSISTANT	Assistant Software	1.00	1.00	0.00	1.00
CRH-CH1000-11-3A-2PG	Central Controller with 2 - 300W Amplifiers, 1 Intercom Path, 3 Admin. Telephone Paths, 2 Program Ch	1.00	1.00	0.00	1.00
CRH-CS45	Call Station Call/Emergency/Privacy Rocker SW	39.00	39.00	0.00	39.00
CRH-SS32	Switching Security Card 32 Port	3.00	3.00	0.00	3.00
QAM-SYSTEM 12	2" X 2" Tile Replacement Loudspeaker, 8C5PAX Loudspeaker, TBLU 5W-25/70V Transformer, Integrated Bac	100.00	100.00	0.00	100.00
WPW-25224BWH1000	1P 18G STRD UNSHLD PLENII	10000.00	10000.00	0.00	10000.00
WPW-25244BGY1000	4C 18G STRD UNSHLD PLENII	2000.00	2000.00	0.00	2000.00

COMMENTS:



RE: JOHNSON CONTROLS
(DPO Vendor's Name)

WHITEHOUSE ELECTRIC, INC._ has received materials in substantial compliance with the contract documents for
(Subcontractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:

[illegible]

JERRY BAILEY, VICE PRESIDENT
Printed Name & Title

Signature Jerry Bailey

05/20/2022
Date

SUBCONTRACTOR'S PURCHASE ORDER PAYMENT AUTHORIZATION

Johnson
Controls



LOUISVILLE
10610 Bluegrass Pkwy
LOUISVILLE KY 402992212
Phone: (502) 318-0500

INVOICE NO. 41550486	INVOICE DATE 05/10/2022	CUSTOMER PO 2046-30
TERMS NET30		INVOICE TYPE Special Billing

Johnson Controls Fire Protection LP

BILL TO: 233-063571200
Marion County Board of Ed
755 E Main St
LEBANON KY 40033-1518

PROJECT: 233-650146796
Marion County High School
735 E Main St
LEBANON KY 40033-1701

INVOICE SUMMARY			
TOTAL P.O.	-	\$38,456.81	INVOICE SUBTOTAL - \$9,320.96
INVOICED TO DATE	-	\$12,631.05	LESS RETAINAGE - \$0.00
DUE THIS INVOICE	-	\$9,320.96	SUBTOTAL - \$9,320.96
REMAINING TO INVOICE	-	\$25,825.76	SALES TAX - \$0.00
			TOTAL INVOICE - \$9,320.96
			PAY THIS AMOUNT ► \$9,320.96

INVOICE DETAIL

MARION COUNTY HI

MATERIAL

FIRE ALARM

Material

TOTAL MATERIAL THIS INVOICE:

OK
JP.

Comments dhampton@whitehouseelectric.com

Johnson
Controls



REMITTANCE COPY

PLEASE TEAR OFF AND RETURN THIS PORTION WITH YOUR PAYMENT - WRITE INVOICE NO. ON YOUR CHECK.

INVOICE AMOUNT
\$9,320.96

BILL TO 233-063571200 Marion County Board of Ed

INVOICE NUMBER 41550486

SHIP TO 233-063571200 Marion County High School

INVOICE DATE 05/10/2022

CUSTOMER P.O. 2046-30

REMIT TO

Johnson Controls Fire Protection LP
Dept. CH 10320
Palatine, IL 60055-0320

1000932096741550486



U-H-N-S 01-173001
FEB. 10 09-1609501

LOUISVILLE
10610 Bluegrass Pkwy
LOUISVILLE KY 402992212
Phone: (502) 318-0500

BILL TO: 233-063571200
Marion County Board of Ed
755 E Main St
LEBANON KY 40033-1518

Johnson Controls Fire Protection LP

INVOICE	INVOICE DATE	CUSTOMER PO
41550486	05/10/2022	2046-30
TERMS	INVOICE TYPE	
NET30	Special Billing	

PROJECT: 233-650146796
Marion County High School
735 E Main St
LEBANON KY 40033-1701

SHIPMENT DETAIL SINCE LAST INVOICE

SHIPPING REFERENCE: DROPSHIP

04/30/2022

2 ea 2081-9275
2 ea 2098-9806
22 ea 2975-9178
4 ea 2975-9178
1 ea 2975-9452
4 ea 4081-9008
3 ea 4090-9001
12 ea 4090-9001
4 ea 4090-9002
3 ea 4090-9002
8 ea 4098-9714
4 ea 4098-9714
8 ea 4098-9792
4 ea 4098-9792
1 ea 49SVC-CWFIRE
16 ea 49VOC-WWFIRE
5 ea 49VOC-WWFIRE

BATTERY 18AH
REMOTE TEST STATION
BACKBOX MANUAL STATION
BACKBOX MANUAL STATION
3 BAY BOX& SOLID DOOR PLATINUM
EOL, 10K 1/2W
SUPERVISED IAM
SUPERVISED IAM
RELAY IAM
RELAY IAM
PHOTO SENSOR
PHOTO SENSOR
SENSOR BASE
SENSOR BASE
SV COVER CEIL WHITE FIRE
VO Cover Wall White FIRE
VO Cover Wall White FIRE

RE: Haydon Materials, LLC.
(DPO Vendor's Name)

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

Griggs Enterprises, Inc. has received materials in substantial compliance with the contract documents for
(Contractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:

[illegible]

Amber Kerr, Project Manager
Printed Name & Title

Printed Name & Title _____
Signature _____

05-23-22
Date



From: Haydon Materials LLC
40 Lucknow Court
Bardstown KY 40004 US

INVOICE

Invoice #:	54728
Date:	04/29/22
Customer No:	51030
Job #:	Marion County High S
PO #:	2046-34

Sold To: MARION COUNTY BOE C/O GRIGGS
ENTERPRISES, INC
PO BOX 286
PARIS, KY 40362

Invoice GRIGGS ENTERPRISES
Sent To: AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
Location: 4000 - Lebanon Quarry									
MATERIAL: DENSE GRADE AGGREGATE									
04/27/22	529358	25.140	TON	13.0000 E	326.82	77.93	40	0.00	404.75
04/27/22	529374	24.520	TON	13.0000 E	318.76	76.01	40	0.00	394.77
04/29/22	529518	24.750	TON	13.0000 E	321.75	76.73	40	0.00	398.48
04/29/22	529518	26.210	TON	13.0000 E	340.73	81.25	40	0.00	421.98
Total :		100.62	TON		1,308.06	311.92		0.00	1,619.98
MATERIAL: #9 STONE									
04/25/22	529118	25.530	TON	16.2500 E	414.86	79.14	40	0.00	494.00
04/29/22	529513	25.410	TON	16.2500 E	412.91	78.77	40	0.00	491.68
Total :		50.94	TON		827.77	157.91		0.00	985.68

**FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3928

**TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONICALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM

**TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.

**ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

Payment Type: On Account

30 Pay Terms Net 30 Days	Total:	2,605.66
---------------------------------	---------------	-----------------



From: Haydon Materials LLC
40 Lucknow Court
Bardstown KY 40004 US

INVOICE

Invoice #: 54971
Date: 05/6/22
Customer No: 51030
Job #: Marion County High S
PO #: 2046-34

Sold To: MARION COUNTY BOE C/O GRIGGS
ENTERPRISES, INC
PO BOX 286
PARIS, KY 40362

Invoice Sent To: GRIGGS ENTERPRISES
AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
Location: 4000 - Lebanon Quarry									
MATERIAL: DENSE GRADE AGGREGATE									
05/3/22	529840	25.860	TON	13.0000 E	336.18	80.17	40	0.00	416.35
05/3/22	529846	28.060	TON	13.0000 E	338.78	80.79	40	0.00	419.57
05/5/22	529753	25.570	TON	13.0000 E	332.41	79.27	40	0.00	411.68
Total :		77.49	TON		1,007.37	240.23		0.00	1,247.60
MATERIAL: #9 STONE									
05/3/22	529636	25.020	TON	16.2500 E	406.58	77.56	40	0.00	484.14
05/5/22	529751	25.230	TON	16.2500 E	409.99	78.21	40	0.00	488.20
Total :		50.25	TON		816.57	155.77		0.00	972.34

**FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3926

**TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONICALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM

**TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.

**ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

Payment Type: On Account

30 Pay Terms Net 30 Days

Total: 2,219.94



From: Haydon Materials LLC
40 Lucknow Court
Bardstown KY 40004 US

INVOICE

Invoice #:	55213
Date:	05/13/22
Customer No:	51030
Job #:	Marion County High S
PO #:	2046-34

Sold To: MARION COUNTY BOE C/O GRIGGS
ENTERPRISES, INC
PO BOX 286
PARIS, KY 40362

Invoice GRIGGS ENTERPRISES
Sent To: AMBER@GRIGGSENT.COM

Sale Date	Ticket	Units	UM	Unit Price	Matl Total	Haul Total	Tax Code	Tax	Total
Location: 4000 - Lebanon Quarry									
MATERIAL: #9 STONE									
05/10/22	529936	25.840	TON	16.2500 E	419.90	80.10	40	0.00	500.00
Total :		25.84	TON		419.90	80.10		0.00	500.00

**FOR BILLING QUESTIONS PLEASE CALL THE BARDSTOWN MAIN OFFICE: (502) 348-3926

**TO RECEIVE YOUR INVOICES/STATEMENTS ELECTRONCALLY EMAIL: MONICAH@HAYDONMATERIALS.COM OR STEVEP@HAYDONMATERIALS.COM

**TO HELP ENSURE PAYMENT IS APPLIED PROPERLY PLEASE INCLUDE INVOICE NUMBER AND ACCOUNT NUMBER ON CHECK.

**ALL PAST DUE ACCOUNTS ARE SUBJECT TO A FINANCE CHARGE OF 1.5% PER MONTH WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.

Payment Type: On Account

30 Pay Terms Net 30 Days	Total:	500.00
---------------------------------	---------------	---------------

Griggs Enterprises, Inc. has received materials in substantial compliance with the contract documents for
(Contractor)
the above referenced project and hereby authorizes payment of the amounts shown as Due for the following invoices
attached hereto:



PO BOX 156
1147 CLOUGH PIKE
BATAVIA, OH 45103
(513) 248-1498
(614) 443-8960 (Fax)

INVOICE

DATE	INVOICE NO.
5/12/2022	122162

BILL TO
Marion County High School c/o Griggs Enterprises, Inc. P.O. Box 286 Paris, KY 40362

SHIP TO
Picked up at our Lexington, KY yard For: Marion County High School

S.O. No.	P.O. NO.	TERMS	DUE DATE	REP	SHIP DATE	SHIP VIA	FOB
42258	2046-36	Net 30	6/11/2022	WSH	5/3/2022	CUSTOMER	Lexington
ITEM	DESCRIPTION		QTY	U/M	RATE	AMOUNT	
LEX 6"90 De...	6"- 90 Degree Dual Wall HDPE Elbows		1	Each	37.23	37.23	
LEX 4" Dual ...	4"- 45 Degree Dual Wall HDPE Elbow		36	Each	22.77	819.72	
LEX 6" x 4" ...	6" x 4" PE Reducer		1	Each	10.77	10.77	
TAX EXEMPT NUMBER B-453							
Thank you for your business.					SUBTOTAL \$867.72		
For the latest innovations in Storm Water Control, please visit us at www.sitesupply.us					SALES TAX (6.0%) \$0.00		

RE: Oldcastle Infrastructure, Inc.
(DPO Vendor's Name)

(The Subcontractor shall review invoices to insure items such as tools, finance charges, and sales tax are not included in the invoice amount. The original invoices are to be assembled and attached to this authorization form and submitted to the Architect along with Pay Application and Sub-Contractor's Purchase Order Payment Authorizations.)

[illegible]

Printed Name & Title _____
Signature Oliver Allen Kern

05-24-22
Date



Oldcastle Infrastructure™
A CRH COMPANY

Page: 1

Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone.: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To .: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To : Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:

Tax exempt number: B-453

Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146952	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194711

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	1064490	24" SL&FL HW	24" HW	645.00	645.00

Please note: We impose a 2% surcharge on all Credit Card transactions, which is not greater than our cost of acceptance. A surcharge will not be applied to any ACH or Debit Card transaction.

TOTAL AMOUNT DUE BY .: 5/28/2022

US 645.00

Minimum 10% handling charge on all returned goods. No goods to be returned without consent. Give as reference our invoice number and date. Claims for damages, back charges for labor, other expenses, will not be allowed unless authorized in writing by the seller. The articles and/or services covered by this invoice were produced in compliance with the Federal Labor Standards Act of 1938, as amended. The Customer Agrees

1. THAT THE ABOVE TOTAL IS PAST DUE IF NOT PAID WITHIN 30 DAYS OF DATE OF THIS INVOICE
2. TO PAY A FINANCE CHARGE OF 1.5% PER MONTH (18% PER ANNUM) ON ANY PAST DUE AMOUNT
3. TO PAY COLLECTION COSTS, INCLUDING REASONABLE ATTORNEY FEES, AFTER DEFAULT BY THE CUSTOMER



Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone.: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146953	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194712

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	2409010	Delivery Charge Flat Bed Product is supplied in full tractor trailer loads with the customer unloading.	Delivery	425.00	425.00
1.00	Ea	2409050	Fuel Surcharge If necessary, at time of shipment		37.80	37.80

Group: DS-2

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MHG1109000	4 Grade Ring x 24" ID	DS-2	1,050.00	1,050.00
1.00	Ea	MH41111005	4' Dia X 12" Top Slab w/ 24" Ecc	DS-2		
1.00	Ea	MH41123505	4' Dia X 15" Riser	DS-2		
1.00	Ea	MH41136455	43" Dev Base WT 48" MH41136455	DS-2		
2.00	JT	7110500	1"x14.5'CS-102 Joint Sealant 4'MH (8 JT/Box)	DS-2		

Group: DS-3

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MHG1109000	4 Grade Ring x 24" ID	DS-3	850.00	850.00
1.00	Ea	MH41111005	4' Dia X 12" Top Slab w/ 24" Ecc	DS-3		
1.00	Ea	MH41123505	4' Dia X 15" Riser	DS-3		
1.00	Ea	MH41135832	58" Mono Base WT 48" MH41135832	DS-3		
2.00	JT	7110500	1"x14.5'CS-102 Joint Sealant 4'MH (8 JT/Box)	DS-3		

Please note: We impose a 2% surcharge on all Credit Card transactions, which is not greater than our cost of acceptance. A surcharge will not be applied to any ACH or Debit Card transaction.

TOTAL AMOUNT DUE BY .: 5/28/2022

US

2,362.80

Minimum 10% handling charge on all returned goods. No goods to be returned without consent. Give as reference our invoice number and date. Claims for damages, back charges for labor, other expenses, will not be allowed unless authorized in writing by the seller. The articles and/or services covered by this invoice were produced in compliance with the Federal Labor Standards Act of 1938, as amended. The Customer Agrees

1. THAT THE ABOVE TOTAL IS PAST DUE IF NOT PAID WITHIN 30 DAYS OF DATE OF THIS INVOICE
2. TO PAY A FINANCE CHARGE OF 1.5% PER MONTH (18% PER ANNUM) ON ANY PAST DUE AMOUNT
3. TO PAY COLLECTION COSTS, INCLUDING REASONABLE ATTORNEY FEES, AFTER DEFAULT BY THE CUSTOMER



Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone...: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:

Tax exempt number: B-453

Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146954	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194713

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	2409010	Delivery Charge Flat Bed Product is supplied in full tractor trailer loads with the customer unloading.	Delivery	425.00	425.00

1.00	Ea	2409050	Fuel Surcharge If necessary, at time of shipment		37.80	37.80
------	----	---------	---	--	-------	-------

Group: DS-12

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41120005	24" - Ecc Conical - 48" - MH41120005	DS-12	850.00	850.00
1.00	Ea	MH41125505	45" - Riser-T/G All - 48" - MH41125505	DS-12		
1.00	Ea	MH41136455	39" - Dev. Base-35-44wt - 48" - MH41136455	DS-12		
2.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-12		

Group: DS-13

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-13	850.00	850.00
1.00	Ea	MH41125505	45" - Riser-T/G - 48" - MH41125505	DS-13		
1.00	Ea	MH41136405	34" - Dev. Base-31-34wt - 48" - MH41136405	DS-13		
2.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-13		

Invoice

 Lexington/Lebanon
 747 Allenridge Point
 Lexington, KY 40510

 Telephone.: 859-259-1484
 Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
 P O Box 402721
 Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
 % Griggs Enterprises Inc
 PO BOX 286
 PARIS, KY 40362 0286

Ship To : Marion County HS Renov.
 735 E MAIN ST
 LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146954	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194713

Group: DS-14

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MHG1109500	6" - Grade Ring - 24" - MHG1109500	DS-14	850.00	850.00
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-14		
1.00	Ea	MH41125005	30" - Riser-T/G All - 48" - MH41125005	DS-14		
1.00	Ea	MH41136455	40" - Dev. Base-35-44wt - 48" - MH41136455	DS-14		
2.00	JT	7110500	1"x 14.5' - Single Con Seal - 48" - 7110500	DS-14		

Please note: We impose a 2% surcharge on all Credit Card transactions, which is not greater than our cost of acceptance. A surcharge will not be applied to any ACH or Debit Card transaction.

TOTAL AMOUNT DUE BY .: 5/28/2022
US 3,012.80

Minimum 10% handling charge on all returned goods. No goods to be returned without consent. Give as reference our invoice number and date. Claims for damages, back charges for labor, other expenses, will not be allowed unless authorized in writing by the seller. The articles and/or services covered by this invoice were produced in compliance with the Federal Labor Standards Act of 1938, as amended. The Customer Agrees

1. THAT THE ABOVE TOTAL IS PAST DUE IF NOT PAID WITHIN 30 DAYS OF DATE OF THIS INVOICE
2. TO PAY A FINANCE CHARGE OF 1.5% PER MONTH (18% PER ANNUM) ON ANY PAST DUE AMOUNT
3. TO PAY COLLECTION COSTS, INCLUDING REASONABLE ATTORNEY FEES, AFTER DEFAULT BY THE CUSTOMER



Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone.: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146955	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194714

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	2409010	Delivery Charge Flat Bed Product is supplied in full tractor trailer loads with the customer unloading.	Delivery	425.00	425.00

1.00	Ea	2409050	Fuel Surcharge If necessary, at time of shipment		37.80	37.80
------	----	---------	---	--	-------	-------

Group: DS-15

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MHG1109000	4" - Grade Ring - 24" - MHG1109000	DS-15	850.00	850.00
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-15		
1.00	Ea	MH41136455	42" - Dev. Base-35-44wt - 48" - MH41136455	DS-15		
1.00	JT	7110500	1"x 14.5' - Single Con Seal - 48" - 7110500	DS-15		

Group: DS-19

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-19	259.66	259.66

Group: DS-20

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-20	850.00	850.00
1.00	Ea	MH41136455	38" - Dev. Base-35-44wt - 48" - MH41136455	DS-20		



Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone...: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146955	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194714

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-20		

Group: DS-22

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-22	850.00	850.00
1.00	Ea	MH41136455	37" - Dev. Base-35-44wt - 48" - MH41136455	DS-22		
1.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-22		

Group: DS-29

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-29	850.00	850.00
1.00	Ea	MH41136455	37" - Dev. Base-35-44wt - 48" - MH41136455	DS-29		
1.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-29		

Group: DS-4

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-4	850.00	850.00
1.00	Ea	MH41125539	60" - Riser-T/G All - 48" - MH41125539	DS-4		
1.00	Ea	MH41136581	45" - Dev Base-45-60wt - 48" - MH41136581	DS-4		



Oldcastle InfrastructureTM
A CRH COMPANY

Page: 3

Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone...: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146955	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194714

Qty	Unit	Item	Description	Mark	Unit price	Amount
2.00	JT	7110500	1"x 14.5' - Single Con Seal - 48" - 7110500	DS-4		

Please note: We impose a 2% surcharge on all Credit Card transactions, which is not greater than our cost of acceptance. A surcharge will not be applied to any ACH or Debit Card transaction.

TOTAL AMOUNT DUE BY .: 5/28/2022

US

4,972.46

Minimum 10% handling charge on all returned goods. No goods to be returned without consent. Give as reference our invoice number and date. Claims for damages, back charges for labor, other expenses, will not be allowed unless authorized in writing by the seller. The articles and/or services covered by this invoice were produced in compliance with the Federal Labor Standards Act of 1938, as amended. The Customer Agrees

1. THAT THE ABOVE TOTAL IS PAST DUE IF NOT PAID WITHIN 30 DAYS OF DATE OF THIS INVOICE
2. TO PAY A FINANCE CHARGE OF 1.5% PER MONTH (18% PER ANNUM) ON ANY PAST DUE AMOUNT
3. TO PAY COLLECTION COSTS, INCLUDING REASONABLE ATTORNEY FEES, AFTER DEFAULT BY THE CUSTOMER



Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone...: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146956	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194715

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	2505000	Bolt On Bar Grate for 24" SL/FL Headwall -* Galvanized	24" Grate	860.00	860.00
1.00	Ea	2409010	Delivery Charge Flat Bed Product is supplied in full tractor trailer loads with the customer unloading.	Delivery	425.00	425.00

1.00	Ea	2409050	Fuel Surcharge If necessary, at time of shipment		37.80	37.80
------	----	---------	---	--	-------	-------

Group: DS-21

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-21	850.00	850.00
1.00	Ea	MH41125005	30" - Riser-T/G All - 48" - MH41125005	DS-21		
1.00	Ea	MH41136455	39" - Dev. Base-35-44wt - 48" - MH41136455	DS-21		
2.00	JT	7110500	1"x 14.5' - Single Con Seal - 48" - 7110500	DS-21		

Group: DS-30

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-30	850.00	850.00
1.00	Ea	MH41125505	45" - Riser-T/G All - 48" - MH41125505	DS-30		
1.00	Ea	MH41136355	32" - Dev. Base-wt - 48" - MH41136355	DS-30		

Invoice

 Lexington/Lebanon
 747 Allenridge Point
 Lexington, KY 40510

 Telephone.: 859-259-1484
 Fax.....: 859-233-9351

 Remit to: Oldcastle Infrastructure Inc.
 P O Box 402721
 Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
 % Griggs Enterprises Inc
 PO BOX 286
 PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
 735 E MAIN ST
 LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146956	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194715

Qty	Unit	Item	Description	Mark	Unit price	Amount
2.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-30		
Group: DS-5						
Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41120505	30" - Ecc Conical - 48" - MH41120505	DS-5	565.00	565.00
1.00	Ea	MH41136455	44" - Dev. Base-35-44wt - 48" - MH41136455	DS-5		
2.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-5		
Group: DS-6						
Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-6	850.00	850.00
1.00	Ea	MH41125539	60" - Riser-T/G All - 48" - MH41125539	DS-6		
1.00	Ea	MH41136455	44" - Dev. Base-35-44wt - 48" - MH41136455	DS-6		
2.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-6		

Please note: We impose a 2% surcharge on all Credit Card transactions, which is not greater than our cost of acceptance. A surcharge will not be applied to any ACH or Debit Card transaction.

TOTAL AMOUNT DUE BY .: 5/28/2022
US
4,437.80

Minimum 10% handling charge on all returned goods. No goods to be returned without consent. Give as reference our invoice number and date. Claims for damages, back charges for labor, other expenses, will not be allowed unless authorized in writing by the seller. The articles and/or services covered by this invoice were produced in compliance with the Federal Labor Standards Act of 1938, as amended. The Customer Agrees

1. THAT THE ABOVE TOTAL IS PAST DUE IF NOT PAID WITHIN 30 DAYS OF DATE OF THIS INVOICE
2. TO PAY A FINANCE CHARGE OF 1.5% PER MONTH (18% PER ANNUM) ON ANY PAST DUE AMOUNT
3. TO PAY COLLECTION COSTS, INCLUDING REASONABLE ATTORNEY FEES, AFTER DEFAULT BY THE CUSTOMER

Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone...: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146957	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194717

Qty	Unit	Item	Description	Mark	Unit price	Amount
2.00	Ea	2409010	Delivery Charge Flat Bed Product is supplied in full tractor trailer loads with the customer unloading.	Delivery	425.00	850.00
2.00	Ea	2409050	Fuel Surcharge If necessary, at time of shipment		37.80	75.60
Group: DS-19						
Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41136455	44" - Dev. Base-35-44wt - 48" - MH41136455	DS-19	590.34	590.34
1.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-19		
Group: DS-31						
Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MHG1109500	6" - Grade Ring - 24" - MHG1109500	DS-31	850.00	850.00
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" - MH41111005	DS-31		
1.00	Ea	MH41125005	30" - Riser-T/G All - 48" - MH41125005	DS-31		
1.00	Ea	MH41136305	26" - Dev. Base-24-30wt - 48" - MH41136305	DS-31		
2.00	JT	7110500	1"x 14.5' - Single Conseal - 48" - 7110500	DS-31		
Group: DS-32						
Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MHG1109510	8" - Grade Ring - 24" - MHG1109510	DS-32	850.00	850.00

Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone.: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146957	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194717

1.00 Ea	MH41111005	12" - Top Slab-Ecc - 48" -	DS-32
		MH41111005	
1.00 Ea	MH41136455	44" - Dev. Base-35-44wt - 48" -	DS-32
		MH41136455	
1.00 JT	7110500	1"x 14.5' - Single Con Seal - 48" -	DS-32
		7110500	

Group: DS-33

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" -	DS-33	850.00	850.00
			MH41111005			
1.00	Ea	MH41125005	30" - Riser-T/G All - 48" -	DS-33		
			MH41125005			
1.00	Ea	MH41136255	23" - Dev. Base-wt - 48" -	DS-33		
			MH41136255			
2.00	JT	7110500	1"x 14.5' - Single Con Seal - 48" -	DS-33		
			7110500			

Group: DS-34

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" -	DS-34	850.00	850.00
			MH41111005			
1.00	Ea	MH41136455	44" - Dev. Base-35-44wt - 48" -	DS-34		
			MH41136455			
1.00	JT	7110500	1"x 14.5' - Single Con Seal - 48" -	DS-34		
			7110500			

Group: DS-35

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111005	12" - Top Slab-Ecc - 48" -	DS-35	850.00	850.00
			MH41111005			

Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone...: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To.: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To: Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:
Tax exempt number: B-453
Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146957	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194717

1.00 Ea	MH41136455	38" - Dev. Base-35-44wt - 48" -	DS-35
		MH41136455	
1.00 JT	7110500	1"x 14.5' - Single Conseal - 48" -	DS-35
		7110500	

Group: DS-36

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111007	12" - Top Slab-24x36 - 48" -	DS-36	850.00	850.00
			MH41111007			
1.00	Ea	MH41123505	15" - Riser-T/G All - 48" -	DS-36		
			MH41123505			
1.00	Ea	MH41136455	41" - Dev. Base-35-44wt - 48" -	DS-36		
			MH41136455			
2.00	JT	7110500	1"x 14.5' - Single Conseal - 48" -	DS-36		
			7110500			

Group: DS-37

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41111007	12" - Top Slab-24x36 - 48" -	DS-37	850.00	850.00
			MH41111007			
1.00	Ea	MH41136455	38" - Dev. Base-35-44wt - 48" -	DS-37		
			MH41136455			
1.00	JT	7110500	1"x 14.5' - Single Conseal - 48" -	DS-37		
			7110500			

Group: DS-5

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41125505	45" - Riser-T/G All - 48" -	DS-5	285.00	285.00
			MH41125505			

Group: DS-7

Qty	Unit	Item	Description	Mark	Unit price	Amount
1.00	Ea	MH41121005	36" - Ecc Conical - 48" -	DS-7	850.00	850.00
			MH41121005			



Oldcastle Infrastructure™
A CRH COMPANY

Page: 4

Invoice

Lexington/Lebanon
747 Allenridge Point
Lexington, KY 40510

Telephone.: 859-259-1484
Fax.....: 859-233-9351

Remit to: Oldcastle Infrastructure Inc.
P O Box 402721
Atlanta, GA 30384-2721

Sold To .: Marion County Board of Education % Griggs Er
% Griggs Enterprises Inc
PO BOX 286
PARIS, KY 40362 0286

Ship To : Marion County HS Renov.
735 E MAIN ST
LEBANON, KY 40033 1701

Reference.:

Tax exempt number: B-453

Site: Lexington

Invoice No.	Date	Customer No	Order No	Customer PO	Delivery terms	Mode of Delivery
384146957	4/28/2022	004937	S130617	DPO 2046-37	FOB Job Site	Plant pick up

Packing slip(s).....: SP194717

1.00 Ea	MH41136455	43" - Dev. Base-35-44wt - 48" - MH41136455	DS-7
1.00 JT	7110500	1"x 14.5' - Single Con Seal - 48" - 7110500	DS-7

Please note: We impose a 2% surcharge on all Credit Card transactions, which is not greater than our cost of acceptance. A surcharge will not be applied to any ACH or Debit Card transaction.

TOTAL AMOUNT DUE BY .: 5/28/2022

US

8,600.94

Minimum 10% handling charge on all returned goods. No goods to be returned without consent. Give as reference our invoice number and date. Claims for damages, back charges for labor, other expenses, will not be allowed unless authorized in writing by the seller. The articles and/or services covered by this invoice were produced in compliance with the Federal Labor Standards Act of 1938, as amended.

The Customer Agrees

1. THAT THE ABOVE TOTAL IS PAST DUE IF NOT PAID WITHIN 30 DAYS OF DATE OF THIS INVOICE
2. TO PAY A FINANCE CHARGE OF 1.5% PER MONTH (18% PER ANNUM) ON ANY PAST DUE AMOUNT
3. TO PAY COLLECTION COSTS, INCLUDING REASONABLE ATTORNEY FEES, AFTER DEFAULT BY THE CUSTOMER